

പതിമൂന്നാം കേരള നിയമസഭ  
പത്താം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത  
ചോദ്യം നമ്പർ : 850

08/01/2014-ൽ  
മറുപടിയ്ക്കു്

**ശബരിമല വികസന മാസ്റ്റർ പ്ലാൻ**

ചോദ്യം

ഉത്തരം

ശ്രീ. രാജു എബ്രഹാം

ശ്രീ. വി.എസ്. ശിവകുമാർ,  
ആരോഗ്യവും കുടുംബക്ഷേമവും  
ദേവസ്വവും വകുപ്പു മന്ത്രി.

എ) ശബരിമലയുടെ വികസനത്തിന് മാസ്റ്റർ പ്ലാനിലുൾപ്പെടുത്തി അനുമതി നൽകിയിട്ടുള്ള പദ്ധതികൾ ഏതെല്ലാ മെന്ന് വിശദമാക്കാമോ;

എ) അനുബന്ധം 1 ആയി ചേർത്തിട്ടുണ്ട്.

ബി) ഇവയിൽ നടപ്പാക്കിയിട്ടുള്ള ഓരോ പദ്ധതിയുടെ പേരും അതിനായി ചെലവഴിച്ച തുകയും എത്ര വീതമെന്ന് പദ്ധതിയുടെ വിശദാംശങ്ങൾ സഹിതം വ്യക്തമാക്കാമോ; ഇപ്പോഴും നിർമ്മാണം നടന്നുകൊണ്ടിരിക്കുന്നവ ഏതെല്ലാമാണ്; ഇവയ്ക്ക് അനുവദിച്ച തുക എത്രയെന്നും, പദ്ധതിയുടെ വിശദാംശങ്ങളും ലഭ്യമാക്കാമോ;

ബി) അനുബന്ധം 2 ആയി ചേർത്തിട്ടുണ്ട്.

സി) പുതുതായി അനുവദിച്ച പദ്ധതികൾ ഏതെല്ലാമാണ്; ഓരോ പദ്ധതിയുടെയും വിശദാംശങ്ങൾ ലഭ്യമാക്കാമോ; അടുത്ത ശബരിമല മണ്ഡലകാലത്തിനു മുൻപായി ഈ പദ്ധതികൾ നടപ്പാക്കാനായി എന്തെല്ലാം നടപടികളാണ് സ്വീകരിച്ചിട്ടുള്ളതെന്ന് വിശദമാക്കാമോ;

സി) ആവശ്യമായ പഠനങ്ങൾക്കു ശേഷവും അനുമതി ലഭ്യമാകുന്ന മുറയ്ക്കും താഴെ പറയുന്ന പ്രവർത്തികൾ ചെയ്യാൻ ദേവസ്വ ബോർഡ് തീരുമാനിച്ചിട്ടുണ്ട്.

1. പുതിയ അപ്പം, അരവണ പ്ലാൻറ്.
2. കുന്നാർ ഡാമിന്റെ ഉയരം കൂട്ടൽ
3. വലിയ നടപ്പന്തലിന്റെ രണ്ടാംനില നിർമ്മാണം
4. പമ്പയിലെ ഷോപ്പുകൾ, ഹോട്ടൽ, മീഡിയ സെന്ററുകൾ എന്നിവയുടെ റീ-ഡിസൈനിംഗ്.
5. പമ്പയിൽ ഗസ്റ്റ് ഹൗസിനോടനുബന്ധിച്ച് കൂടുതൽ വിശ്രമകേന്ദ്രങ്ങൾ
6. പമ്പയിലെ ടോയ്ലറ്റ് ബ്ലോക്കുകൾ നവീകരണം

7. ത്രിവേണിയിലും പമ്പയിലും തീർത്ഥാടകർക്കും വാഹനങ്ങൾക്കുമായി പ്രത്യേക പാതകളുടെ സജ്ജീകരണം
8. നിലയ്ക്ക് പാർക്കിംഗ് ഏരിയയിലെ റോഡുകളുടെ നവീകരണം
9. സന്നിധാനത്ത് വലിയ നടപ്പന്തൽ വഴിയും ലോവർ തിരുമുറ്റം വഴിയുമുള്ള ട്രാക്ടർ യാത്ര ഒഴിവാക്കുന്നതിനുള്ള നടപടികൾ



സെക്ഷൻ ഓഫീസർ

**HIGH POWER COMMITTEE FOR  
IMPLEMENTATION OF SABARIMALA MASTER PLAN**


**LIST OF COMPLETED WORKS WITH DETAILS OF PAYMENTS MADE**

Sl. No.	Name of work	Estimate Amount Rs	Tender Excess/Less	Amount Paid till date Rs	Status
1	Construction of Queue complex Unit 1, 2, & 3 between Sabaripeedam and Marakkootam at Sabarimala	1,05,00,000/-	30% Excess	1,13,26,235/-	Work Completed Final bill paid
2	Construction of Bailey Bridge -- Conveyance of Materials			12,47,260/-	Work Completed Final bill paid
3	Construction of approach road and abutments to the Bailey bridge	1,30,11,200/-	Estimate rate	1,15,25,758/-	Work Completed Final bill paid
4	Repairs and maintenance to existing roads at Nilakkal	14,25,000/-	34% Excess	20,75,410/-	Work Completed Final bill paid
5	SMP - Nilakkal - Construction of facility Centre for crew of vehicles	39,00,000/-	25 % Excess	46,04,700/-	Work Completed Final bill paid
6	SMP - Nilakkal - Construction of Check Dam near Kaduvathodu	38,50,000/-	25 % Excess	44,00,000/-	Work Completed Final Bill under Scrutiny
7	SMP - Nilakkal - Construction of Ground Level RCC Water Tank	68,25,000/-	25 % Excess	85,31,250/-	Work Completed Final bill paid
8	SMP - Sabarimala - Improvements & widening Swamy Ayyappa Road	5,59,00,000/-	30 % Excess	3,73,01,337/-	Work completed Final Bill under Scrutiny

*S. S. Srinivasan*  
DM Swamy Ayyappa Road

## Annexure - I

9	SMP - Sabarimala - Improvements to demolished building area by providing interlocking cobbles	42,25,000/-	32 % Excess	80,91,541/-	Work Completed Final bill paid
10	SMP - Sabarimala - Construction of Malkappuram Elevated approach	30,00,000/-	15.7% Less	Rs. 24,00,000/-	Work completed Final Bill under Scrutiny
11	SMP - Sabarimala - Construction of Grade Separator at Marakkootam	1,02,00,000/-	12.9% Less	18,59,039/-	Work completed Final Bill under Preparation
12	SMP - Nilakkal - Supplying, Erecting & Commissioning of Pressure Sand Filter and Gas Chlorinator to the Ground Level Water Tank	11,00,000/-	5% Less	Nil	Work completed Final Bill under Preparation

  
 03/08/2016

**HIGH POWER COMMITTEE FOR  
IMPLEMENTATION OF SABARIMALA MASTER PLAN**

**LIST OF ONGOING WORKS WITH DETAILS OF PAYMENTS MADE**

Sl. No.	Name of work	Estimate Amount Rs	Tender Excess/Less	Amount Paid till date Rs	Status of Completion
1	SMP - Nilakkal-Construction of Parking Area C and KSRTC Parking Land	1,85,00,000/-	8.99% Excess	65,62,827/-	Nearing Completion
2	SMP - Nilakkal-Construction of Parking Area D Retaining walls & Drain	2,40,00,000/-	8.99% Excess	1,42,25,315/-	Nearing Completion
3	SMP - Nilakkal-Construction of roads and drains including Earth work excavation	2,79,00,000/-	12 % Excess	79,00,000/-	Nearing Completion
4	SMP - Nilakkal-Reconstruction of Mahadevar Temple	14,75,000/-	55 % Excess	30,337/-	Work to be commenced after present festival season
5	SMP - Nilakkal-Reconstruction of Palliyarakkavu Devi Temple	11,00,000/-	55 % Excess	30,337/-	Work to be commenced after present festival season
6	SMP - Nilakkal-Supply & erecting High Mast Lights in Nilakkal	22,00,000/-	5.1 % Less	13,95,100/-	Lights commissioned. Works to be finished
7	SMP - Nilakkal-Extending side walls of upstream side of Check dam near Kaduvathodu	25,00,000/-	11.5% Less	Nil	Work in progress

*Sammay*

*On 05.05.2016 03:30 PM*