

പതിമൂന്നാം കേരള നിയമസഭ

പത്താം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യ നമ്പർ 4281

03.02.2014 ലെ മറുപടിക്ക്

കൊറ്റകളും സ്വയംപര്യാപ്ത കോളനീ

ചോദ്യം

മറുപടി

ശ്രീ. എം. വി. ശ്രേയാംസ്കമാർ

ശ്രീ. എ.പി.അനിൽ കുമാർ

(പട്ടികജാതി-പിന്നോക്കസമുദായ ക്ഷേമവും
വീനോദസഞ്ചാരവും വകുപ്പ് മന്ത്രി)

(എ) കൽപ്പറ്റ നിയോജക മണ്ഡലത്തിലെ കൊറ്റകളും സ്വയം പര്യാപ്തകോളനിയുടെ നിർമ്മാണ പുരോഗതി വ്യക്തമാക്കുമോ ;

സ്വയംപര്യാപ്ത ഗ്രാമ പദ്ധതി പ്രകാരം തെരഞ്ഞെടുത്ത കൊറ്റകളും കോളനീയിൽ വർക്ക് പുരോഗമിക്കുന്നു. റോഡിന്റെ സൈഡ് പ്രൊട്ടക്ഷൻ, ഫുട്പാത്ത് പുനരുദ്ധാരണം എന്നിവ പൂർത്തിയാക്കിയിട്ടുണ്ട്. ഫുട്പാത്തിന്റെ സൈഡ് പ്രൊട്ടക്ഷൻ വർക്ക് പൂർത്തിയായി വരുന്നു, കിണർനിർമ്മാണം, ഓഡിറ്റോറിയം പുനരുദ്ധാരണം എന്നിവ ആരംഭിച്ചിട്ടില്ല.

(ബി) പ്രസ്തുത പദ്ധതി പ്രകാരം ഏറ്റെടുത്ത പ്രവൃത്തി, ചെലവഴിച്ച തുക എന്നിവയുടെ ഇനം തിരിച്ചുള്ള വിശദാംശം ലഭ്യമാക്കുമോ;

ഏറ്റെടുത്ത പ്രവൃത്തികളുടെ എസ്റ്റിമേറ്റ് അനുബന്ധമായി ചേർക്കുന്നു. ഏജൻസിക്ക് 25% തുക മുൻകൂറായി അനുവദിച്ചിട്ടുണ്ട്. ആയതിന്റെ വർക്ക് ബിൽ ഹാജരാക്കാത്തതിനാൽ ചെലവഴിച്ച തുകയുടെ വിശദാംശം ലഭ്യമല്ല.

(സി) അവശേഷിക്കുന്ന ഭൗതിക ലക്ഷ്യങ്ങൾ വ്യക്തമാക്കുമോ;

കിണർനിർമ്മാണം, ഓഡിറ്റോറിയം പുനരുദ്ധാരണം എന്നിവ ആരംഭിച്ചിട്ടില്ല. ഫുട്പാത്തിന്റെ സൈഡ് പ്രൊട്ടക്ഷൻ വർക്ക് പൂർത്തിയായി വരുന്നു.

സെക്ഷൻ ഓഫീസർ

THE KERALA LAND DEVELOPMENT CORPORATION LIMITED
(AN UNDERTAKING OF THE GOVERNMENT OF KERALA)

ABSTRACT OF ESTIMATE

Name of work: - Integrated habitat development project in Kottukulam colony in Padinjarethara panchayath in Wayanadu district.

SL No.	Quantity	Details of work	Rate		Unit	Amount	
			Rs.	Ps.		Rs.	Ps.
1	295.75 m ²	Clearing grass and other overgrowths of vegetation and small trees of girth up to 30cm including rooting out and removal of rubbish up to distance of 150m outside the periphery of the area cleared	217	0.00	100m ²	642	0.00
2	146.55 m ³	Earth work excavation in ordinary soil in or under water and depositing within initial lead and lift including neat banking etc. complete for foundation	1541	0.00	10m ³	22,583	0.00
3	73.28 m ³	Earth work filling with departmental earth for formation of bunds including consolidation by ramming in 15cm layers and watering, etc. complete.	303	0.00	10m ³	2,220	0.00
4	285.60 m ³	Dry rubble masonry in or under water for foundation and super structure of the retaining wall	2134	0.00	m ³	6,09,470	0.00
5	44.00 m ³	R.R. masonry in cement mortar 1:6 for the retaining wall including simultaneous pointing	3923	0.00	m ³	1,72,612	0.00
6	66.00 m ³	P.C.C. 1:4:8 using 40mm (nominal size) broken stone on the top of retaining wall for wearing coat	5762	0.00	m ³	3,80,292	0.00
7	38.35 m ³	P.C.C. 1:2:4 using 20mm (nominal size) broken stone on the top of retaining wall for wearing coat.	80	0.00	10dm ³	3,06,800	0.00
8	270.22 m ³	Earth work excavation in ordinary soil (contractors own earth) conveying and depositing for formation of bunds including consolidation by ramming in 15cm layers and watering, etc. complete.	4198	0.00	10dm ³	1,13,438	0.00
Grand Total						16,08,057	0.00
Say Rs.						16,10,000	0.00

CONSTRUCTION ENGINEER.

[Handwritten Signature]