

**പതിമൂന്നാം കേരള നിയമസഭ
പതിനൊന്നാം സമ്മേളനം**

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം. 7618

15/07/2014 ലെ മറുപടിക്ക്

എൻഡോസ്മെന്റ് റൂരിതബാധിത മേഖലയിലെ നബാർഡ് പാക്കേജ്

<u>ചോദ്യം</u>	<u>മറുപടി</u>
ശ്രീ. കെ.കഞ്ഞിരാമൻ (ഉദമ)	ശ്രീ. ഉമ്മൻ ചാണ്ടി മുഖ്യമന്ത്രി
എ) കാസർകോട് ജില്ലയിൽ എൻഡോസ്മെന്റ് റൂരിതബാധിത മേഖലയിൽ നബാർഡ് പാക്കേജിൽ എന്തു തുകയാണ് അനുവദിക്കപ്പെട്ടത് ;	എ) 143.7673 കോടി രൂപകാണ് അനുമതി നൽകിയിട്ടുള്ളത്.
ബി) പ്രസ്തുത പാക്കേജിലെ എത്ര പ്രവൃത്തികൾക്ക് സാങ്കേതികാനുമതി നൽകി പ്രവൃത്തി ആരംഭിച്ചിട്ടുണ്ട്;	ബി) 201 പദ്ധതികളാണ് ഇതുവരെയായി സാങ്കേതിക അനുമതി ലഭിച്ചിട്ടുള്ളത്. ഇതിൽ 156 പദ്ധതികളുടെ പ്രവർത്തികൾ ആരംഭിച്ചിട്ടുണ്ട്.
സി) ഇനി സാങ്കേതികാനുമതി നൽകാനുള്ള പ്രവൃത്തികൾ ഏതൊക്കെയാണ്; കാലതാമസം വരാനുണ്ടായ കാരണം എന്താണെന്ന് വിശദമാക്കുമോ?	സി) 35 പദ്ധതികൾക്ക് ഇനി സാങ്കേതികാനുമതി ലഭിക്കാനുണ്ട്. പദ്ധതികളുടെ പട്ടിക നിലവിലെ സ്റ്റാറ്റസ് അടക്കം അനുബന്ധമായി ചേർക്കുന്നു. പദ്ധതികൾക്കാവശ്യമായ ഭൂമി ലഭ്യമാക്കുന്നതിനുള്ള തടസ്സങ്ങൾ വലിയ പദ്ധതികൾക്ക് എസ്റ്റിമേറ്റ് സൂക്ഷ്മരൽ ഡിസൈനിങ്ങ് സംബന്ധമായ പ്രവർത്തികൾക്കുള്ള കാലതാമസം എന്നിവയാണ് പ്രവർത്തികൾക്ക് സാങ്കേതികാനുമതി വൈകാനുണ്ടായ കാരണങ്ങൾ.



സെക്ഷൻ ഓഫീസർ

List of Endosulfan works to be obtained TS

Estimate under preparation in Division

Sl No.	Name of Work	AS Amqunt	Status
1	Construction of CHC. & 3 Staff Quarters Muliyar in Muliyar GP	210.00	Plan changed, Structural design and estimate has to be done again
2	Construction of GHSS Adhur in Karadka GP	117.00	Estimate under Scrutiny Division
3	Construction of GHSS Kalliot in Pullur-Periya GP	145.00	Estimate under Scrutiny Division
4	Construction of Hospital Complex poodamkallu in Panathady GP	485.00	Estimate prepared and sent to AE for checking
5	Construction of IP Block Panathur in Panathady GP	325.00	Estimate prepared and sent to AE for checking
6	Comprehensive Development of CHC Bedadka	278.40	Estimate prepared and sent to AE for checking
7	Construction of GVHSS Karadka in Karadka GP	183.00	Estimate under Scrutiny Division
8	Construction of Re habilitation centre Enmakaje in Enmakaje GP	200.00	Estimate under preparation.
9	Construction of GHSS Mullaria in Karadka GP	326.50	Estimate prepared and sent to AE for checking

10	Construction of GHSS Nattekkal in Bellur GP	431.50	Estimate prepared and sent to AE for checking
11	Construction of GVHSS Karadka in Karadka GP	205.00	Estimate prepared and sent to AE for checking
12	Construction of Government Vocational Higher Secondary school Iriyanni in Muliyar grama	243.05	Estimate prepared and sent to AE for checking

Estimate to be re submitted to SE for TS

Sl No.	Name of Work	AS Amount	Status
1	Construction of Buds School at Muliyar in Muliyar GP	145.00	Estimate submitted to SE for TS
2	Construction of Buds School at Karadka in Karadka GP	145.00	Estimate submitted to SE for TS
3	Construction of Buds School at Badiadka in Badiadka GP	145.00	Estimate submitted to SE for TS
4	Construction of Buds School at Perla in Enmakaje GP	145.00	Estimate correction is proceeding
5	Construction of building for GVHSS Kayyur in Kayyur-Cheemeni GP	195.00	Estimate correction has been done and submitted to division
6	Construction of building for Nileswar Taluk Hospital	213.00	Plan changed, Structural design has to be done again

7	CHC Building Cheruvathur in Cheruyathur GP	181.00	Building permit is required for TS but the Panchayat not yet issued the permit because of the building rule violation
8	Construction of Palliative Care building in Kinanoor-Karinthalam GP	125.88	Estimate submitted to SE for TS
9	Construction of Buds School at Kayyur in Kayyur GP	145.00	Estimate submitted to SE for TS
10	Construction of BUDS School at Periya in Pullur Periya GP	145.00	Estimate submitted to SE for TS

Estimate to be prepared by AE

Sl No.	Name of Work	AS Amount	Status
1	Construction of family Welfare Centre Belinje in Kumbadaje GP	16.60	Estimate under preparation
2	Construction of Homeo Dispensary building Gadigude in Kumbadaje GP	19.00	Estimate under Scrutiny Division
3	Construction of Homeo Dispensary Pallapady in Bellur GP	19.00	Estimate under Scrutiny Division
4	Construction of Homeo Dispensary perla in Enmakaje GP	12.70	Estimate under Scrutiny Division
5	Construction of Buds School at Kallar in kallar GP	145.00	Estimate under preparation

6	Construction of GHSS Nattekkal in Bellur	130.00	Estimate submitted to SE for TS
7	Construction of PHC Kinningar in Bellur GP	120.00	Estimate under Scrutiny Division
8	Construction of Buds School at madhaka in Bellur GP	145.00	Estimate under preparation
9	Construction of Buds School at Panathady in Panathady GP	145.00	Estimate under preparation
10	Construction of building for GHSS Balamthode in Panathady GP	260.00	Estimate under preparation
11	Construction of Subcentre for PHC Mulleria at Minchipadav in Karadka GP	15.00	Estimate under preparation

Project with Design Pending

1	Construction of new IP Block building Kanhanagad in Kanhangad Municipality	500.00	Project submitted to LBS Tvm. For Structural scrutiny
2	Construction of IP Building at Government Hospital Kasaragod	840.00	Project submitted to LBS Tvm. For Structural scrutiny



Amal A. Amal