

പതിമൂന്നാം കേരള നിയമസഭ
പതിമൂന്നാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത

നിയമസഭാ ചോദ്യം നമ്പർ : 1790

17.03.2015-ൽ രൂപീകൃതം.

നീതിന്യായ വകുപ്പിന് വേണ്ടിയുള്ള ധനവിനിയോഗം

ചോദ്യം

ഉത്തരം

ശ്രീ. എം. ഹംസ

ഉമ്മൻ ചാണ്ടി
(മുഖ്യമന്ത്രി)

(എ) ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിന് ശേഷം : കോർട്ട് കോംപ്ലക്സുകൾക്ക് ഭരണാനുമതി നൽകി; ഏതെല്ലാം; എത്ര രൂപയുടെ ; ഓരോന്നിന്റേയും പ്രവർത്തന പുരോഗതി വ്യക്തമാക്കാമോ;

: (എ) അനുബന്ധമായി ഉള്ളടക്കം ചെയ്തിരിക്കുന്നു.

(ബി) നീതിന്യായ വകുപ്പിന് വേണ്ടി കഴിഞ്ഞ വർഷം എത്ര തുക നീക്കിവച്ചു; എത്ര ചെലവഴിച്ചു;

: (ബി) പൊതുമരാമത്ത് വകുപ്പ് കെട്ടിടവിഭാഗത്തെ സംബന്ധിച്ച് നീതിന്യായ വകുപ്പിനു വേണ്ടി കഴിഞ്ഞ വർഷം ബഡ്ജറ്റിൽ 3306.43 ലക്ഷം രൂപ നീക്കി വച്ചു. 1758.45 ലക്ഷം രൂപ ചെലവഴിച്ചു.

(സി) തുക മുഴുവൻ ചെലവഴിച്ചില്ലെങ്കിൽ എന്താണ് കാരണം എന്ന് പഠിച്ചിട്ടുണ്ടോ; വിശദമാക്കാമോ?

: (സി) മതിയായ ഭരണാനുമതി ലഭ്യമാക്കി പണികൾ പൂർത്തീകരിക്കാത്തതാണ് തുക മുഴുവൻ ചെലവഴിക്കാത്തതിനു കാരണം.

Uman

സെക്ഷൻ ഓഫീസർ

6670 00 0000 0

Details of work for which AS obtained during the period of this Government

Sl. No.	Name of work	AS No. and date	AS Amount (Lakhs)	Present Stage	Physical Progress (%)	Remarks
1	Construction of first class magistrate Court Complex, Kattakkada.	G.O.(Rt)No. 3249/2012 /Home dt. 2.11.2012 for Rs.310 lakhs	310	Re tendered		1st tender - Tender sanction from the Govt. obtained after the expiry of firm period and the contractor (KSCC) back out 2nd and 3rd tender - No response Invited quotations - EMD not submitted, hence rejected At present the work tendered on 9.3.2015
2	Construction of additional block to court complex at Attingal, Thiruvananthapuram.	G.O.(Rt)No. 565/2012/ PWD dt. 31.3.2012 Rs.280 lakhs	280	structural work completed, finishing work started	75%	
3	Balance work of Court Complex, Kottarakkara.	G.O(Rt)No.882/ 2013/ Home dt 30.3.2013 for Rs.51.5 lakhs	51.5	work completed	100%	
4	Construction of Five storied building for court complex at Chengannur, Alappuzha.	G.O.(Rt)No.565/ 2012/ PWD dt. 31.3.2012 Rs.515 lakhs	515	Piling work completed	15%	
5	Construction of Court complex at Pala (Phase II)	G.O.(Rt)No.991/11/PWD dt.2.8.11 for Rs.291 lakhs	291	work completed	100%	
6	Building for Family Court at Ettumanoor, Kottayam.	G.O.(Rt)No.565/2012/ PWD dt. 31.3.2012 Rs.224 lakhs	224	Roof Tile work almost completed, finishing work in progress	95%	
7	Court Complex Kalenchery Phase II.	GO(Rt)NO.982/12/Home /dttd 29.3.12 for Rs230 lakhs	230	Work completed.	100%	

Sl. No.	Name of work	AS No. and date	AS Amount (Lakhs)	Present Stage	Physical Progress (%)	Remarks
8	Court Complex, Perumbavoor.	GO(Rt)NO.2902/2013/ Home dtd .24.10.2013 for Rs.1635 lakhs.	1635	Agreement executed		Hindrance free land is not available
9	Construction of Additional Floor to Court Complex, Muvattupuzha.	GO(Rt)NO.83/2013/Home dtd. 15.01.2013 for Rs.535 lakhs.	535	Agreement-executed		
10	Court Complex at Thrissur, Phase-II.	G.O.(Rt)No.565/ 2012/ PWD dt. 31.3.2012 Rs.2000 lakhs	2000	90% of brick work except GF completed. Finishing works in progress	85	
11	Construction of first floor to judicial magistrate court Kunnankulam	G.O.(Rt)No.2362/ 2013/ Home dt. 26.8. 2013 Rs.150 lakhs	150	quotations submitted to CE for approval		Three times tendered but no response
12	Court Complex at Perinthalmanna, Malappuram.	G.O.(Rt)No.565/ 2012/ PWD dt. 31.3.2012 Rs.930 lakhs	930	Work in progress		
13	Court Complex Koyilandy (Additional Block)	G.O.(Rt)No.1006/ 2012/ Home dt. 30.3.2012 Rs. 57 lakhs	57	work completed	100	
14	Court complex at Kalpetta, Wayanad	G.O.(Rt)No.565/ 2012/PWD dt. 31.3.2012 Rs.634 lakhs	634	foundation work in progress		
15	Additional floor over the existing Sub Court Building, Sulthan Bathery	G.O(Rt)No. 541/2014/Home dated 14.2.2014	169	TS issued		Work not tendered due to pending sanction from Archeology department
16	Construction of court complex at Vaikom	G.O(Rt)No. 1532/2014/Home dated 2.6.2014	1350	Estimate submitted for TS		

Sl. No.	Name of work	AS No. and date	AS Amount (lakhs)	Present Stage	Physical Progress (%)	Remarks
17	Construction of Court Complex at Changanassery	G.O.(Rt)No. 2693/2014/Home dated 1.10.2014	672	Invited Tender		
18	Construction of Court Complex at Manjeri	G.O.(Rt)No. 2948/2014/Home dated 7.11.2014	1489	Estimate submitted for TS		
19	Construction of Court complex at Haripad.2nd Phase	G.O.(Rt) No.3740/2013/home dt. 9.12.13		Tender submitted for approval		

Remain
01/03/2015 03:20/0000