

പതിമൂന്നാം കേരള നിയമസഭ

പതിനാലാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത നിയമസഭാ ചോദ്യം നമ്പർ: 4971 24.07.2015 - ൽ മറുപടിക്ക്

നബാർഡ് സഹായത്തോടെയുള്ള ഗ്രാമീണ കുടിവെള്ള പദ്ധതി

ചോദ്യം

ശ്രീ.എം.എ.ബേബി
 ശ്രീ.രാജു എബ്രഹാം
 ശ്രീ.എം.ചന്ദ്രൻ
 ശ്രീ.കെ.കുഞ്ഞമ്മത് മാസ്റ്റർ

മറുപടി

പി ജെ. ജോസഫ്
 (ജലവിഭവ വകുപ്പ് മന്ത്രി)

(എ) നബാർഡ് സഹായത്തോടെയുള്ള ഗ്രാമീണ കുടിവെള്ള പദ്ധതിയുടെ പുരോഗതി വിലയിരുത്തിയിട്ടുണ്ടോ; എങ്കിൽ അതിന്റെ വിശദാംശം നൽകാമോ;


(എ) വിലയിരുത്തിയിട്ടുണ്ട്. കേരള വാട്ടർ അതോറിറ്റിയിൽ വിവിധ ട്രാഞ്ചികളിലായി 39 കുടിവെള്ളപദ്ധതികളുടെ പണികൾ നടന്നു കൊണ്ടിരിക്കുന്നു.

ഈ പദ്ധതികൾ സമയബന്ധിതമായി പൂർത്തിയാക്കുന്നതിനും നിർമ്മാണ പുരോഗതി വിലയിരുത്തുന്നതിനുമായി എം.എൽ.എ.മാരുടെയും മറ്റ് ജനപ്രതിനിധികളുടെയും തലത്തിലും ജലത്തോറിറ്റി മാനേജിംഗ് ഡയറക്ടറുടെയും മറ്റ് ഉദ്യോഗസ്ഥരുടെയും തലങ്ങളിലും അവലോകന യോഗങ്ങൾ ചേർന്ന് പദ്ധതികളുടെ നിർമ്മാണ പുരോഗതി വിലയിരുത്തുകയും പദ്ധതിയുടെ നിർമ്മാണത്തിനിടയിൽ ഉണ്ടാകുന്ന പ്രാദേശികവും അല്ലാതെയുമുള്ള വിവിധ തടസ്സങ്ങൾ നീക്കി പദ്ധതി സമയബന്ധിതമായി കമ്മീഷൻ ചെയ്യുന്നതിനുള്ള നടപടികൾ സ്വീകരിക്കുകയും ചെയ്യുന്നുണ്ട്. കൂടാതെ ജില്ലാ കളക്ടർ ഓരോ മാസവും വിളിച്ചുചേർക്കുന്ന ജില്ലാ വികസന സമിതിയോഗങ്ങളിലും തഹസീൽദാർമാർ വിളിച്ചു ചേർക്കുന്ന താലൂക്ക് സഭകളിലും കുടിവെള്ള പദ്ധതികളുടെ നിർമ്മാണ പുരോഗതി വിലയിരുത്തുന്നുണ്ട്.

(ബി) ഈ പദ്ധതികൾ എന്നത്തേക്കാണ് പൂർത്തീകരിക്കാൻ ലക്ഷ്യമിട്ടിരുന്നതെന്നും അവയുടെ നിലവിലെ സ്ഥിതിയും അറിയിക്കുമോ;

(സി) ഈ പദ്ധതിക്കായി ഇതുവരെ എത്ര തുക ചെലവഴിച്ചെന്നും എത്ര തുക നീക്കിവച്ചിട്ടുണ്ടെന്നും അവ പൂർത്തീകരിക്കാൻ കണക്കാക്കിയിരിക്കുന്ന തുക എത്രയെന്നും വിശദമാക്കാമോ ?

(ബി) & (സി) ഈ പദ്ധതിയിൽ ഉൾപ്പെടുത്തിയുള്ള പണികൾ വിവിധഘട്ടങ്ങളായാണ് നടന്ന് വരുന്നത്. ആയതിനാൽ ഇവയുടെ പൂർത്തീകരണത്തിന് നിശ്ചിത കാലപരിധി നിശ്ചയിക്കാൻ ഇപ്പോൾ കഴിയില്ല. പണി നടന്നുകൊണ്ടിരിക്കുന്ന 39 പദ്ധതികളുടെ വിശദവിവരങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.


 സെക്ഷൻ ഓഫീസർ

ONGOING NABARD AIDED RWSS

(Rs. In lakhs)

Sl. No.	Name of Scheme	District	A.S Amount	Targetted date of completion	Expenditure as on 30/06/2015	Balance amount required to complete the work	Present status
RIDF XIV							
1	WSS to Kazhakkuttom OG	Thiruvananthapuram	761.58	31.3.2012	871.71	0	Partially commissioned on 28.8.2014. NH sanction to be obtained for interconnection work.
2	Augmentation of WSS to Kumathukal	Thiruvananthapuram	1684.71	31.3.2012	1469.48	215.23	Partially commissioned on 29.4.2015. Land for CHSR at Kottukonam to be obtained from Pt.
3	CWSS to Pallichal, Balaramapuram & Vilavoorikkal Pt.	Thiruvananthapuram	3862.49	31.3.2012	2208.09	1654.4	Partially commissioned on 14.7.2014. Remaining work are progressing. Estimate sanction to be obtained for distribution and tank for Vilavoorikkal Pt.
4	WSS to Pandalam	Pathanamthitta	1372.27	31.3.2012	1323.7	48.57	Work completed. Due to non availability of fund some portion is to be completed under ARP.

Sl. No.	Name of Scheme	District	A.S Amount	Targetted date of completion	Expenditure as on 30/06/2015	Balance amount required to complete the work	Present status
5	WSS to Karukuty & Mookkannur	Ernakulam	1931	31.3.2012	1812.62	118.38	Scheme partially commissioned. Dispute against boundary of land so the construction could not be completed.
6	WSS to Eriad-Methala	Thrissur	3981.55	31.3.2012	4274.61	0	Scheme partially commissioned.
7	WSS to Cheruthuruthy & Nedumpura village	Thrissur	814	31.3.2012	507.38	306.62	Construction of sump, filter house and clariflocculator completed. Construction of road 50% completed. Aerator and flashmixer completed. East and west side of compound wall completed except barbed wire fencing. Wash water tank completed. Mechanical equipments supplied.
8	WSS to Cheekkode & adj. pts.	Malappuram	8072.27	31.3.2012	5698.31	2373.96	Work nearing completion. Transformer at CWPH pending for want of power connection.
9	WSS to Nadapuram	Kozhikkode	1189.2	31.3.2012	513.23	675.97	supplying laying testing and commissioning of pumping/gravity 80% work completed.

Sl. No.	Name of Scheme	District	A.S Amount	Targeted date of completion	Expenditure as on 30/06/2015	Balance amount required to complete the work	Present status
RIDF XVI							
10	WSS to Mattini & adj. villages	Kannur	88.5	31.3.2013	0	88.5	Due to non availability of land the work not yet started
RIDF XVII							
11	WSS to Kattur, Padiyur & Poomangalam village	Trissur	2789	31.3.2014	2043.48	745.52	Scheme partially completed. Remaining work in progress.
12	WSS in Mananthavady, Edavaka & Nalloomadu villages	Wayanad	2368	31.3.2014	1178.73	1189.27	Work in progress
RIDF XVIII							
13	RWSS to Kalliyur, Vengannur villages, Vizhinjam, Kovalam Tourist Area - Rural component Phase - I	Thiruvananthapuram	2223	31.3.2016	52.91	2170.09	Work in progress.
14	WSS to Vliakkudy, Velikkavala & Melilla panchayath in Kollam Dist. Phase-I	Kollam	2415	31.3.2016	1.6	2413.4	Package I - RW/PM & Treatment plant- Work 45% completed. Work to be tendered for package II&III.

Sl. No.	Name of Scheme	District	A.S Amount	Targetted date of completion	Expenditure as on 30/06/2015	Balance amount required to complete the work	Present status
15	CWSS to Manjoor & Kanakkary grama panchayats in Kottayam Dist.	Kottayam	2622	31.3.2016	592.61	2029.39	Work in progress.
16	WSS to Othukkungal & Ponnimala WSS to Moopainad, Mappady (1st Phase) and Vythiri panchayath in Wayanad Dist. (Well, RW, CW Pumping main, Treatment Plant, Reservoirs and pumpsets) with	Malappuram	3440	31.3.2016	808.88	2631.12	Work in progress.
17		Wynad	3260	31.3.2016	30.81	3229.19	work in progress. Land for WTP not yet handed over by Pt.
18	CWSS to Sulthan bathery, Noolpuzha and Mutilil panchayath in Wayanad Dist. - Phase I	Wynad	4220	31.3.2016	37.94	4182.06	work in progress. Land for WTP not yet handed over by Pt.
19	Providing water supply to Endosulphan area at various places in Muliyar grama Panchayath - Part II	Kasargod	93	31.3.2016	0	93	The proposal is to extend pipe line to the endosulphan affected area from the comprehensive WSS implemted by the project wing. The estimate is under preparation.
20	Providing water supply to Endosulphan area at Peradukkam Kolathinkal in Muliyar grama Panchayath	Kasargod	16	31.3.2016	0	16	GWD reported that the area is not feasible for yielding bore well. Alternate proposal under consideration.

Sl. No.	Name of Scheme	District	A.S Amount	Targetted date of completion	Expenditure as on 30/06/2015	Balance amount required to complete the work	Present status
21	WSS to Chengala, Muliya, Madhur & Mogralputhur Pts. in Kasargod panchayath Ph-II	Kasargod	2350	31.3.2016	495.07	1854.93	Work in progress
22	RWSS to Kayyur Cheemni panchayats	Kasargod	1000	31.3.2016	535.07	464.93	Work in progress for Package I & Work to be tendered for Package II
RIDF XIX							
23	WSS to Cheekkode & adj. pts. - Providing balance distribution network	Malappuram	1254	31.5.2017	0	1254	Estimate under preparation
24	Coverage of NC/PC habitation - Providing WS to uncovered habitations in Parakadavu Pt.	Emakulam	610	31.5.2017	0	610	Estimate under preparation
25	CWSS to Panavoor, Pulampara & Vembayam Pts. - distribution network	Thiruvananthapuram	571	31.5.2017	15	556	Work in progress.

b

Sl. No.	Name of Scheme	District	A.S Amount	Targetted date of completion	Expenditure as on 30/06/2015	Balance amount required to complete the work	Present status
26	Cherthala -- Distribution network	Alappuzha	6055.4	31.5.2017	0	6055.4	Agreement executed for 2 packages and for other 6 packages agreement is yet to be executed.
27	Combined AUWSS to Pudukkad CT and ARWSS to Parappukara and adjoining villages -- supply, erection and commissioning of micro filter and pumping main / gravity main	Thrissur	957	31.5.2017	0	957	Estimate under preparation
28	WSS to Seethathode Pt. & Nilakkal Plappally area in Perunad Pt.	Pathanamthitta	909	31.5.2017	0	909	Estimate under preparation
29	CRWSS to Mallappally, Anicadu & Kottangal (P) Pts. -- Phase I	Pathanamthitta	798	31.5.2017	0	798	Estimate under preparation
30	WSS to Edavetty Panchayath	Idukki	1700	31.5.2017	0	1700	Estimate under preparation

Sl. No.	Name of Scheme	District	A.S Amount	Targetted date of completion	Expenditure as on 30/06/2015	Balance amount required to complete the work	Present status
RIDF XX							
31	WSS to Payyavoor and Eruvessy panchayath in Thaliparamba Taluk of Kannur District- Phase I	Kannur	3500	31.3.18	0	3500	Issued AS
32	WSS to Kallanode in Koorachundu Pt.	Kozhikkode	50	31.3.18	0	50	Processing for issuing AS
33	WSS to Konni Medical College(Intake well, Check Dam RW/Pumping Main, RW Pumpset, WTP, Clear water pump set. CWPM)	Pathanamthitta	1398	31.3.18	0	1398	AS issued
34	CWSS to Edakode, Keezhettonnackal, Melethonnackal, Veyloor and Palippuram Pts. - Distribution system	Thiruvananthapuram	735	31.3.18	0	735	AS issued
35	RWSS to Kottapari in Edava grama Pt.	Thiruvananthapuram	62.95	31.3.18	0	62.95	Processing for issuing AS
36	CARWSS to Koppam Vilayur Pts	Palakkad	2000	31.3.18	0	2000	AS issued
37	CARWSS to Ongagullur-Vallapuzha	Palakkad	1500	31.3.18	0	1500	AS issued
38	WSS to Vadakkemala (laying distribution system)	Kottayam	53	31.3.18	0	53	Processing for issuing AS
39	WSS to Vadakkemala (laying distribution system, laying pumping main, erection of pumpset & power	Kottayam	39.9	31.3.18	0	39.9	Processing for issuing AS

Handwritten signature and date:
 30/06/2015
 Omairah 03209121