

**പതിമൂന്നാം കേരള നിയമസഭ
പതിനാലാം സമ്മേളനം**

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം.5332 27.07.2015 ൽ മറുപടിക്ക്

വൈപ്പിനിലെ പൂർത്തീകരിക്കാത്ത പ്രവൃത്തികൾ


ചോദ്യം

ഉത്തരം

ശ്രീ. എസ്. ശർമ്മ

**ശ്രീ വി കെ ഇബ്രാഹിം കുഞ്ഞ്
(പൊതുമരാമത്ത് വകുപ്പ് മന്ത്രി)**

- | | |
|---|---|
| <p>എ) ഭരണാനുമതി ലഭിച്ചതും ടെണ്ടർ നടപടികൾ പൂർത്തീകരിച്ചതുമായ എത്ര പ്രവർത്തികളാണ് വൈപ്പിൻ മണ്ഡലത്തിൽ ഇനിയും പൂർത്തീകരിക്കാത്തത്/ ആരംഭിക്കാത്തത് എന്ന് വിശദമാക്കാമോ:</p> | <p>എ) നിരത്തുവിഭാഗത്തിൻ കീഴിൽ ഭരണാനുമതി ലഭിച്ചതും ടെണ്ടർ നടപടികൾ പൂർത്തീകരിച്ചതുമായി 19 പ്രവൃത്തികൾ ഇനിയും പൂർത്തിയാക്കാനുണ്ട്. കെട്ടിട വിഭാഗവുമായി ബന്ധപ്പെട്ട വിവരങ്ങൾ ശേഖരിച്ചു നൽകുന്നതാണ്.</p> |
| <p>ബി) നിശ്ചിത സമയപരിധി കഴിഞ്ഞിട്ടും പൂർത്തിയാക്കാത്ത പ്രവൃത്തികളുടെ വിശദാംശം ലഭ്യമാക്കാമോ;</p> | <p>ബി) നിശ്ചിത സമയപരിധി കഴിഞ്ഞിട്ടും പൂർത്തിയാക്കാത്ത പ്രവൃത്തികളുടെ വിശദാംശം അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.</p> |
| <p>സി) നിശ്ചിത സമയ പരിധിക്കുള്ളിൽ പ്രവൃത്തി പൂർത്തിയാക്കാത്ത കോൺട്രാക്ടർമാർക്കെതിരെ സ്വീകരിച്ച നടപടി വിശദമാക്കാമോ; ഇല്ലെങ്കിൽ എന്തു കൊണ്ടെന്ന് വ്യക്തമാക്കാമോ ?</p> | <p>സി) നിശ്ചിത സമയ പരിധിക്കുള്ളിൽ പ്രവൃത്തി പൂർത്തിയാക്കാത്ത കോൺട്രാക്ടർമാർക്കെതിരെ നിയമാനുസൃത നടപടികൾ സ്വീകരിച്ചു വരുന്നു.</p> |


 സെക്ഷൻ ഓഫീസർ

10-5332

Attn - PWD (C)

Baranankund

Annexure to Qn 'B' part

as follows:

| Name of work | Remarks |
|---|---|
| 1-12 - Improvements to Njarakkal Hospital road to Aarattuvazhi Beach Road - | 90 % completed |
| B/W 12-13 Improvements to Kizhakke Arattuvazhi-Karthedam road ch.1/500 to 3/500. | Metal collection in good progress |
| 3 B/W 12-13 Improvements and reconstruction of 6 m x 4 m Box Culvert at 0/800 km of Veliyathanparambu Beach road. | Culvert work completed |
| 4 B/W 12-13 - Reconstruction of culvert in Varapuzha Kadamakudy Road Ch. 2/00 to 2/500. | Local people compelling for wide ring bund and there is limitation of fund, now contractor expressed his unwillingness to start the work. |
| 5 B/W 12-13 Improvements to side road of Maliankara Bridge and reconstruction of side protection wall to the approach road. | Side protection work and metalling work completed |
| 5 Improvements to Iqbal Road. | contractor expressed his unwillingness to arrange the work. |
| 7 Improvements to Manjanakad Road | work in good progress, 1st metalling completed |
| 3 B/W - 2012 - 13 - Improvements to Belbow jn to Valappu jn road Ch.0/000 to 0/900 & 1/600 to 3/00 | Work in good progress |
| Upgradation 12-13 | |
| 1 Pallipuram GP- Spartons Road concreting. | Side protection work and filling & metalling completed |
| 2 Koottungachira Pathekkarkettu Road (Edavanakad Pt.) | Partially completed |
| Special Repairs 2013-14 | |
| 1 Construction of drain bet. Ch. 20/00 to 21/00 in V.P.Road | Work not started |
| 13th FCA works 13-14 | |
| 1 Construction of Culvert & Drain bet. Ch. 1/500 to 2/00 of V.P. Road | culvert slab casted |
| Flood damages 2013-14- Rectification works | |
| 1 S/R 2013-14- Construction of drain bet. Ch. From 12/200 to 13/000 (west side) of V.P. Road | Work not started |
| 2 R/P 2013-14- Resurfacing and rectification works to Kaimalchira Road bet. Ch. 0/00 to 1/250 | metal collection in progress |
| 3 R/P 2013-14- Resurfacing and rectification works to Kootungal - Adappu Road bet. Ch. 0/000 to 1/000 | Side protection work completed and tarring work in pending |
| 4 R/P 2013-14- Resurfacing and rectification works to Kaimalchira Road bet. Ch. 1/250 to 2/500 (balance portion) | metal collection reported to CTE and work in good progress |
| GIDA PROJECT WORKS 2013 | |
| 1 Improvements to Valiyavattam Island-Construction of bridge, culvert and road formation-financed by | Culvert completed and levels reported for filling |
| RESTORATION WORKS | |
| 1 Restoration work due to layong of pipe in Njarackal Hospital Road | B T work only balance |
| 2 Restoration work - Improvements to Vyppin - Pallipuram Road bet. Ch. 13/250 to 19/500 | BM completed |

Deputy S.O