


**പതിമൂന്നാം കേരള നിയമസഭ  
പതിനാലാം സമ്മേളനം**

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ:5838

30.07.2015 ൽ മറുപടിക്ക്

**റെയിൽ പാതകളുടെ ഇരട്ടിപ്പിക്കലും വൈദ്യുതീകരണവും**

ചോദ്യം		ഉത്തരം	
ശ്രീ. ഇ. ചന്ദ്രശേഖരൻ :		ശ്രീ. ആര്യാടൻ മുഹമ്മദ് (ഉൾജ ജവകുപ്പുമന്ത്രി)	
(എ) സംസ്ഥാനത്തെ വിവിധ റെയിൽ പാതകളുടെ ഇരട്ടിപ്പിക്കലും വൈദ്യുതീകരണവും പ്രവൃത്തികളിൽ ഇനി ഏതെല്ലാം പൂർത്തീകരിക്കാനുണ്ടെന്നും ഇത് എന്നത്തേക്ക് പൂർത്തിയാക്കാനു കഴിയുമെന്നും വിശദമാക്കാമോ?	(എ)	പാത ഇരട്ടിപ്പിക്കൽ പണികളുടെ നിലവിലെ അവസ്ഥ അനുബന്ധം ആയി ചേർത്തിരിക്കുന്നു. ഷൊർണ്ണൂർ-കണ്ണൂർ വൈദ്യുതീകരണ പ്രവർത്തി പുരോഗമിക്കുന്നു. ഷൊർണ്ണൂർ - കോഴിക്കോട് വരെയുള്ള സെക്ഷൻ ഉടൻ കമ്മീഷൻ ചെയ്യുകയും ബാക്കിയുള്ളത് മാർച്ച് 2016 നോടുകൂടി കമ്മീഷൻ ചെയ്യുകയും ചെയ്യുമെന്ന് റയിൽവേ അറിയിച്ചിട്ടുണ്ട്. കണ്ണൂർ-മംഗലാപുരം വൈദ്യുതീകരണ പ്രവർത്തി 2016 ജൂൺ മാസത്തിൽ കമ്മീഷൻ ചെയ്യുന്നതകരീതിയിൽ പുരോഗമിക്കുന്നു.	


  
സെക്ഷൻ ഓഫീസർ

Present status ( Detailed) Doubling of Railway Tracks- Ernakulam - Kayamkulam Via .  
Kottayam and Alappuzha

Name of Work	District	Area of Land			Remarks
		Total (Hector)	Acquired and Handed over to Railways	Balance	
Mulanthuruthy - Kuruppanthara	Kottayam	7.9211	7.5215	0.3996	The progress of Land acquisition is pending with the District Collector Kottayam
Kuruppanthara - Chingavanam	Kottayam	15.1158	2.3317	12.7841	<i>Out of 15.1158 hectors of land 2.1328 hectors of land was handed over to Railways till date.</i> <i>All the L A process were completed for this reach .</i> <i>The Railways is not taking possession of the land .</i> <i>They were on the stand that the land in the second reach is not required now as there is no sufficient funds available with them. The District collector Kottayam informed that the land Acquisition in Nattakom, Panachikkadu , Muttambalam and Perumbaikkadu Villages became denova.</i>
Chingavanam- Chengannur	Kottayam	10.5462	10.5462	0.0000	Fully handed over.

Chengannur- Chingavanam Doubling	Pathanamthitta	7.9547	6.9305	1.0242	<p>I. <u>Balance -00.1330 hectors of land in Thiruvalla Village</u></p> <p>(A) Structural valuation in S No. 290/93 is not yet received from the Railways ( 0.0470 hectors)</p> <p>(B) Dispossession of land in Sy. No. 215/48 is stayed by Hon'ble High Court in WP e 5124/11. Counter Affidavit filed ( 0.0860 hectors)</p> <p>II. <u>Balance - 00.9772 Hectors of land in Kuttappuzha Village</u></p> <p>(A) Structural valuation of 00.7032 Hectors of land is yet to be received from Railways</p> <p>(B) 00.2740 Hectors of land couldn't hand over to Railways because High Court Stay</p> <p>III. <u>Balance 00.1169 Hectors of land in Kuttappuzha Village(Additional Acquisition)</u></p> <p>(A) Declaration for an extent of 00.1169 Hectors was issued . Pending with DC, PTA</p>
Harippad- Ambalappuzha Doubling	Alappuzha	21.5080	21.3572	0.1508	The Land Acquisition of 00.1508 Hectors of land is stayed by Hon'ble High Court
Mulamthuruthy Kuruppanthura Doubling	Ernakulam	5.2863	5.2863	0.0000	Fully Handed over to Railways
Ernakulam- Kumbalam Doubling	Ernakulam	9.25	Preliminary stage	9.25	<p>Ernakulam Village → 00.80 hectors</p> <p>Elankulam Village → 01.70 hectors</p> <p>Kumbalam Village → 02.10 hectors</p> <p>Kumbalam Village → 02.15 hectors</p>

					<p>Maradu village → 02.50 hectares  Grand Total → 09.25 hectares  <u>The Land Acquisition is pending with the District Collector, Ernakulam and with the Railways/ Railways is not yet finalized the alignment. Railways requested for providing land free of cost as well as for bearing 50% cost of the work by the State Government</u></p>
Kumbalam- Thuravur Doubling	Alappuzha	11.13	Preliminary Stage	11.13	<p>Aror Village  Ezhupunna Village  Kuthiyathodu Village  Kodumthuruthu Village</p> <p><u>The Land Acquisition is pending with the District Collector, Alappuzha and with the Railways/ Railways is not yet finalized the alignment. Railways requested for providing land free of cost as well as for bearing 50% cost of the work by the State Government</u></p>

  
സെക്ഷൻ ഓഫീസർ