

പതിമൂന്നാം കേരള നിയമസഭ  
പതിനഞ്ചാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം.1452      03.12.2015 ൽ മറുപടിയ്ക്ക്  
കൊട്ടാരക്കര മിനി സിവിൽ സ്റ്റേഷൻ നിർമ്മാണം

ചോദ്യം


ശ്രീമതി.പി.അയിഷാ പോറ്റി

ഉത്തരം

ശ്രീ.വി.കെ.ഇബ്രാഹിം കുഞ്ഞു

(പൊതുമരാമത്ത് വകുപ്പ് മന്ത്രി)


- |   |   |
|---|---|
| <p>(എ) കൊട്ടാരക്കരയിലെ മിനി സിവിൽസ്റ്റേഷൻ നിർമ്മാണം മുടങ്ങിയിട്ട് എത്ര കാലമായി എന്നും നിർമ്മാണം മുടങ്ങാനിടയായ കാരണം എന്താണെന്നും വ്യക്തമാക്കുമോ;</p>  | <p>(എ) കൊട്ടാരക്കര മിനി സിവിൽസ്റ്റേഷൻ നിർമ്മാണം 14.08.2014 മുതൽ മുടങ്ങിക്കിടക്കുകയാണ് ഇതുമായി ബന്ധപ്പെട്ട് കുരൂകാരൻ ഫയൽ ചെയ്ത ഒരു റിട്ട് ഹർജി കേരള ഹൈക്കോടതിയിൽ നിലവിലുണ്ട്</p>   |
| <p>(ബി) മുടങ്ങിയ നിർമ്മാണം പുനരാരംഭിക്കാനുള്ള നടപടികൾക്കായി കൊട്ടാരക്കര എം.എൽ.എ യുടെ സാന്നിധ്യത്തിൽ പൊതുമരാമത്ത് കെട്ടിട വിഭാഗം ചീഫ് എഞ്ചിനീയറുടെ ചേബറിൽ യോഗം ചേർന്നത് എന്നാണ്; യോഗ തീരുമാനം എന്തായിരുന്നു;</p> | <p>(ബി) 29.07.2015 ൽ എം.എൽ.എ.യുടെ സാന്നിധ്യത്തിൽ നടത്തിയ യോഗ തീരുമാനത്തിന്റെ പകർപ്പ് അനുബന്ധമായി ചേർത്തിരിക്കുന്നു</p>  |
| <p>(സി) യോഗ തീരുമാനം പാലിക്കപ്പെട്ടിരുന്നോ; ഇല്ലാത്തപക്ഷം ആയതിൽ കൈക്കൊണ്ട തുടർ നടപടികൾ വിശദമാക്കുമോ;</p>  | <p>(സി) ഇല്ല. റിട്ട് ഹർജിയിൻമേലുള്ള ഹൈക്കോടതി വിധിയുടെ അടിസ്ഥാനത്തിൽ തുടർ നടപടികൾ സ്വീകരിക്കുന്നതാണ്. 29.07.2015 ലെ മീറ്റിംഗിലെ തീരുമാനപ്രകാരം 2015 നവംബർ 30 ന് കെട്ടിടം പൂർത്തീകരിക്കുമെന്ന് കോൺട്രാക്ടർ നിർദ്ദേശം വെച്ചുവെങ്കിലും നിർമ്മാണം നാളിതുവരെയും പുനരാരംഭിച്ചിട്ടില്ല. നിർമ്മാണം പുനരാരംഭിക്കാതിരുന്നാൽ പ്രവൃത്തി റിസ്ക് ആന്റ് കോസ്റ്റിൽ ടെർമിനേറ്റ് ചെയ്യുന്നതിനുള്ള നടപടി സ്വീകരിക്കുമെന്ന് കോൺട്രാക്ടറെ അറിയിച്ചിട്ടുണ്ട്.</p> |
| <p>(ഡി) പ്രസ്തുത മിനി സിവിൽസ്റ്റേഷൻ നിർമ്മാണം അടിയന്തിരമായി പുനരാരംഭിക്കാൻ എന്തെല്ലാം നടപടികൾ സ്വീകരിക്കുമെന്ന് വ്യക്തമാക്കുമോ?</p>   | <p>(ഡി) മിനി സിവിൽസ്റ്റേഷൻ നിർമ്മാണം അടിയന്തിരമായി പുനരാരംഭിക്കാൻ ഹൈക്കോടതിയിൽ നിലവിലുള്ള റിട്ട് ഹർജിയിലെ വിധിയുടെ അടിസ്ഥാനത്തിൽ നടപടി സ്വീകരിക്കുന്നതാണ്.</p>  |

  
 സെക്ഷൻ ഓഫീസർ

PWD Buildings  
Minutes of the Meeting on the Construction of Mini Civil Station, Kottarakkara in  
Kottarakkara Legislative Assembly Constituency on 29-7-2015 at the Chamber of  
Chief Engineer (Buildings), Thiruvananthapuram

Present:

Smt. Aisha Potty, P, MLA-Kottarakkara Legislative Constituency  
 Smt. M.Pentamma, Chief Engineer (Buildings)  
 Sri. Sabu Abraham, Superintending Engineer, Buildings South Circle  
 Sri. Jayachandra Babu, Executive Engineer, Buildings Division, Kollam  
 Sri. M.S. Aril, Assistant Engineer, Buildings Section, Kottarakkara  
 Sri. Babu Joseph Kuruvathazha, Counsel for Contractor T.A. Xavier





Meeting started at 3.00 PM.

The Chief Engineer, Buildings, welcomed all and informed that the agenda of the meeting is to have a discussion on various issues regarding the construction of Mini Civil Station Kottarakkara. The Hon. MLA expressed her deep concern that in spite of repeated requests from her side, there is virtually no further progress in this work and sought the urgent action from the side of the Department and the Contractor to sort out the issues amicably and complete this prestigious work. The extended time of completion for this work has already expired by August-2014. The Counsel for the contractor pointed out that the main issues for the stoppage of works are pending decision from the department side on the additional works like providing strong room, treasury partitions and canteen and sanctioning revised rates for the balance works at the current SoR. After detailed discussions, the following decisions were taken in the meeting.

- 1) The additional works like providing strong room and partitions for treasury, canteen works etc shall not be included in the present contract and the Contractor shall complete the agreed works as per the schedule to the extent as required for the satisfactory completion of the project.
- 2) Time extension shall be granted up to 30<sup>th</sup> November-2015 for completing the works as detailed above. The Contractor shall take urgent action to start the balance works within one week from now.
- 3) In the mean time, the contractor's request for rate revision for the balance works (works done after August-2014) shall be submitted to the Government through proper channel for taking appropriate decision.
- 4) After starting the work and attaining good progress, the Department shall take measurement of works which are not billed and arrange for payment as per the existing procedures and guidelines.
- 5) It is also decided that, if the Contractor has not taken concrete measures for re-starting the work within 15 days from now, then the present contract will be terminated at the risk and cost of the Contractor and to arrange the balance works as separate contract at the earliest.

The meeting concluded at 3.30 PM

  
CHIEF ENGINEER (BUILDINGS)

  
*T.A. Xavier*