

പതിമൂന്നാം കേരള നിയമസഭ
പതിനഞ്ചാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം.3144

15.12.2015 ൽ മറുപടിയ്ക്ക്

റാന്നി നിയോജകമണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പ് കെട്ടിട വിഭാഗത്തിന്റെ കീഴിൽ നടക്കുന്ന നിർമ്മാണങ്ങൾ

ചോദ്യം

ശ്രീ.രാജു എബ്രഹാം

ഉത്തരം


ശ്രീ.വി.കെ.ഇബ്രാഹിം കുഞ്ഞ്
(പൊതുമരാമത്ത് വകുപ്പ് മന്ത്രി)

(എ) റാന്നി നിയോജകമണ്ഡലത്തിൽ (എ) പൊതുമരാമത്ത് വകുപ്പ് കെട്ടിട വിഭാഗത്തിന്റെ കീഴിൽ നടക്കുന്ന നിർമ്മാണങ്ങൾ ഏതൊക്കെയാണ്; ഓരോന്നിന്റെയും പുരോഗതി വിശദാംശങ്ങൾ സഹിതം ലഭ്യമാക്കാമോ;

റാന്നി നിയോജകമണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പ് കെട്ടിട വിഭാഗത്തിന്റെ കീഴിൽ നടക്കുന്ന നിർമ്മാണങ്ങളുടെയും അവയുടെ പുരോഗതിയുടെയും വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.

(ബി) ഏതൊക്കെ പ്രവൃത്തികളാണ് ഇപ്പോൾ നിർത്തിവെച്ചിട്ടുള്ളത്; ആയതിന്റെ കാരണം വ്യക്തമാക്കുമോ; പ്രവൃത്തി പുനരാരംഭിക്കുവാൻ സ്വീകരിച്ച നടപടികൾ എന്തൊക്കെയാണ്; ഓരോന്നും വിശദാംശങ്ങൾ സഹിതം വ്യക്തമാക്കാമോ?

1. റാന്നി താലൂക്ക് ആശുപത്രി സിവിൽ വർക്ക് പൂർത്തിയായി. ലിഫ്റ്റിന്റെ പണി പൂർത്തിയായിട്ടില്ല. കരാറുകാരന്റെ വിസമ്മതം മൂലം നിർത്തിവെച്ചിരുന്ന പണി ഇപ്പോൾ പുനരാരംഭിക്കുവാൻ തീരുമാനിച്ചിട്ടുണ്ട്.
2. റാന്നി താലൂക്ക് ആശുപത്രി മോർച്ചറി നിർമ്മാണം, ജനറേറ്റർ റൂമിലേക്കുള്ള വഴി ലഭിക്കാത്തതുമൂലം പണി നിർത്തി വെച്ചിരിക്കുകയാണ്.


സെക്ഷൻ ഓഫീസർ

PROGRESS REPORT OF PATHANAMTHITTA BUILDINGS DIVISION (RAMNI CONSTITUENCY)

Bud get item No & page No	Budget Provision	Name of work	A/S-Not date	Details of TS	Quoted rate & contract amount	Original & extended period of completion	Present stage of work	Physical progress (%)	Reasons for delay	Expenditure during current month	Cumulative expenditure upto current month	Financial progress (%)	Remarks
4059-01-051-90-0016 TREASURY AND ACCOUNTS ADMINISTRATION.													
4059-01-051-98 PUBLIC WORKS (CIVIL WORKS)													
4	13/6	85000	Construction of Chittar										
			Improvement to Sub Treasury, Ramny	G.O.(Rt) No. 4/4/2010 FM T/M dated, 18/01.2010. RS. 31.80 lakhs	No.64/SEBSC-09-10 dttd.09.03.2010 for Rs.32.1L	25% - Above Rs. 3448095/-	16.04.2010 Extended upto 31 8 2012	Work completed	100%		1201796	35.89%	FCC paid
5													Included under the head of Account 4202-02-104-89 -polytechnic buildings - PWD WORKS
1	15/6	2141000	Construction of a building for Hostel for Polytechnic, Vechoochira	G.O (Rt) 1048/09 PWD dt.14.7.2009 for Rs.450 lakhs	No.82/CE/BL/W/10-11 dt.11.8.2010 Rs.517 L	33% - Above Rs 66739447	17/05/2011 to 16/08/2012	Earthwork for foundation for men's hostel completed and foundation work started for ladies hostel.					
2	15/7	2582000	Construction of Minicivil station Ramni	G.O (Rt) No.536/2009/PWD dated 28.4.2009 for Rs.622 lakhs	No.37/CE/BL&LV/P/TA-10-11dt.13.05.2010 for Rs.685 L	30% - Above 82297796	15.11.2010 To 14.2.2012 extended upto 31/12/2012.	electrical work pending due to office allotment finalisation			63281181	77.00%	Estimate for balance work amounting Rs.12 Crore submitted for AS
4202-02-202-98- HIGHER SECONDARY SCHOOL BUILDINGS													
6			Construction of building for GHSS, Chittar	No.4780/13/4/Edn. Dated, 12/11/2013 428 Lakhs				earth work excavation for levelling in progress					FCC paid
7			Construction of building for GHSS, Vechoochira - Roofing works	GO(Rt) No.4780/13/4/Edn. Dated, 12/11/2013 20 Lakhs	15/EE(B)/PTM No.13-14 Dated, 20/12/2013 Rs. 20 Lakhs			Roofing works of both buildings completed.	100%				

4202-02-104-99 - POLYTECHNIC BUILDINGS - PWD WORKS												
1	277/42	447000	Construction of Main building for polytechnic, Vechoochira (NABARD)	G.O (R) 1454/08 H.Edn. Dt.27.09.2006 for Rs. 519.7 lakhs	No:188/CE/BL /PTA 6194/09 dt.19.03.2010 for Rs.565 L	31.04% - above E/R Rs.7,15,06,804/-	17/05/2011 to 16/8/2012. Extended upto 31/12/2013.	Ground floor, first floor and second floor structure completed.	Scarcity of water.	24863906	34.77%	Work terminated at risk and cost and balance work tendering in progress
2	277/43	112000	Construction of a building for Hostel for Polytechnic, Vechoochira	G.O (R) 1046/09 PWD dt.14.7.2009 for Rs.450 lakhs	No.82/CE/B&L W/10-11 dt.11.8.2010 Rs:517 L	33% - Above Rs 66739447	17/05/2011 to 16/08/2012	Earthwork for foundation for men's hostel completed and foundation work started for ladies hostel.	Due to acute scarcity of water.			Work terminated at risk and cost.
8			Construction of hostel for Polytechnic, Vechoochira (Centrally sponsored)	G.O.(R)No.1922/10/ H.Edn dt. 4.10.2010 Rs. 125 Lakhs	13/CE/BL/2012-13 Dated 4/05/2012 for 125 lakhs			Negotiated quotation submitted.				
4202-02-104-96 - POLYTECHNIC BUILDINGS - IRDF												
2	280/3	3574000	Construction of Main building for polytechnic, Vechoochira (NABARD)	G.O (R) 1454/08 H.Edn. Dt.27.09.2006 for Rs. 519.7 lakhs	No:188/CE/BL /PTA 6194/09 dt.19.03.2010 for Rs.565 L	31.04% - Above Rs 71506804	17 05 2011 to 16 08 2012 Extended upto 31/12/2012.	Ground floor, first floor and second floor structure completed.	40%	24863906	34.77%	Work terminated at risk and cost and balance work tendering in progress
4210-01-110-83 -Improvements to Hospital												
1	305/4		Improvements to Pampa Hospital									Health department decided to construct new building utilizing NRRHM fund.
2	372/5		Construction of building for Nilackal Govt Hospital.									Land not identified.
4210-02-104-95-Community Health centre												
1	305/5		Construction of building for Community Health Centre Perinadu.									pending with Administrative Dept.
2	310/6		Construction of building for Sabarimala Aarogya Bhavan.									Land not identified.
3	310/7		Construction of Nilackal sewage treatment plant									Land not identified. To be included in master plan
4225-02-277-96-hostel for boys (CSS)												
1	398/11	51000	Construction of premetric hostel Vadasarickara									Land to be identified.

4225 -02-277-51 Construction of ashramam school, Model residential school(50%GSS)

4059-01 051 71 ANTI RECESSION STIMULOUS PACKAGE											
4059-01 051 71 ANTI RECESSION STIMULOUS PACKAGE - POLYTECHNICS											
4059-01 051 71 ANTI RECESSION STIMULOUS PACKAGE - HEALTH DEPARTMENT											
SOCIAL JUSTICE											
1	403/	M R School Pathanamthitta Vattasseriakere									
2	17500000										
3		Construction of a building for Pilgrim Centre at Kithappara	Revised/AS No.G.O(RI) No.1550/2013.PWMD dt.27.11.2013 for Rs.1650 lakhs	No.36/CE/B&L W/10-11 dt.13.05.2010 11754298	67.33% Above (SCOR,2010) 11754298			filling in progress			
4		Construction of Fire and Rescue Station *Spathroodu	G.O (RI) No.1187/09 PWMD dt. 14.8.2009 for Rs.75 lakhs	No.36/CE/B&L W/10-11 dt.13.05.2010 11754298	67.33% Above (SCOR,2010) 11754298			Civil work completed and electrical works pending	100%		FCC Paid.
5		Construction of a building for Hostel for Polytechnic, Vechoodhra	G.O (RI) 1046/09 PWMD dt.14.7.2009 for Rs.450 lakhs	No.82/CE/B&L W/10-11 dt.11.8.2010 Rs.517 L	33% - Above Rs 66799447			Earthwork for foundation for men's hostel completed and foundation work started for ladies hostel.	1%		Work terminated at risk and cost
6		Construction of OP Block at Taluk Hospital, Ranny	G.O (RI) 1046/09 PWMD dt.14.7.2009 Rs.485 lakhs	No.69/CE/B&L W/10-11 dt.28.07.2010 Rs.400 L	30% - Above 49186199			Nearing completion.	80% civil works		Work standstill - Electrical works to be completed in order to complete balance civil works.
7		Construction of CI/7 Anganvady at Vedasserikkara, Pathanamthitta						Selection Notice issued			
8		Construction of CI/7 Anganvady at Vayyathupuzha Pathanamthitta						Selection Notice issued			
4059-00 051 72 PROJECTS UNDER LAC ADF											
1		Construction of first floor to the PWD Camp shed at Sabernama.	GO(RU)1120/2013/P W/D, TVM did.19.8.13 for 35L					AS received for Rs.35L.			To be included in the Sabernama Master Plan. Proposal forwarded to Chief Engineer, Devesworn Board.
2		Construction of new building for Govt.H.S.S, Edamund.	GO(RU)1237/2013/G. Edn. TVM did.15.3.13 for 80L	2/E E(B)/P TA/13-14 did.6.6.13				Work completed	100%		FCC paid
3		Construction of new building for Govt.L.P.S, Palachuvadu	GO(RU)1221/2013/G. Edn. TVM did.15.3.13 for 28L	3/E E(B)/P TA/13-14 did.6.6.13				Work completed	100%		FCC pending.
4		Construction of Rainfall Table, Puzhappilly, Kothayyankal, Kothayyankal.	GO(RU)1281/2013/R&E F/W/D, TVM did.9.4.13 for 61.50L	4/E E(B)/P TA/13-14 did.6.6.13				Agreement executed and work not started due to non shifting of generator in the way to the site			Plan to be changed to accommodate existing gen. room. Revised plan submitted to sanctioning authorities for sanction. Plan not approved.
5		Construction of new building for Govt.L.P.S, Palachuvadu	GO(RU)1283/2013/G. Edn. TVM did.18.3.13 for 88L	5/E E(B)/P TA/13-14 did.6.6.13				Work completed	80%		FCC pending.

							Quotation submitted to SE for approval.								
10	Construction of new building for Govt H SS Vechoochira	GO(RI)278/1/2013/G. Edn. TVM dttd.05.07.2013 for 27L					work awarded								FCC pending.
11	Construction of new building for Govt H SS Kizhampuram	GO(RI)2351/2013/G. Edn. TVM dttd.06.06.2013 for 49.42L					Work completed	60%							
13	Construction of Pilgrim centre, Vedassenikkara	GO(RI)803/2013/H& FWD. TVM dttd/05/2013 for 50 lakhs					Selection Notice issued from SE office								
14	Construction of a building for IHRD APPLIED COLLEGE, Ayroor	GO(RT)236/1/2013/H Edn. TVM dttd. 22.05.2013 for 124L					Selection Notice Issued from SE office								
15	Construction of a new building for Govt LP School at Vaikkam, Ranni	GO(RI)1088/2014/P WD. TVM dttd 05.08.2014					Agreement executed								
	Premier Library at Thompikandam, Ranni	For 25 lakh					TS Issued. Fund not deposited								
	Construction of Rest room and toilet block for Ramapuram Sabarimala Edathavalam, Ranni						Selection Notice issued								
	Construction of LP School at Ayiroor						TS Issued.								
	Construction of boundary wall of Polytechnic college at Vechoochira						Selection Notice issued								
	Construction of Office cum Shopping Complex at Anganvaady						Submitted for AS								
	Construction of Laboratory Bldg for Colony GHSS at Mannadyala in Vechoochira. Grama Panchayat using MLA fund						Submitted for AS(25lakh)								

Handwritten signature:
 03/02/2014