

പതിമൂന്നാം കേരള നിയമസഭ

രണ്ടാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നം. 3696 17.10.2011-ൽ മറുപടിയ്ക്ക്

ചമ്രവട്ടം പദ്ധതി

ചോദ്യം

ഉത്തരം

ഡോ.കെ.ടി.ജലീൽ

ശ്രീ. പി.ജെ.ജോസഫ്
(ജലവിഭവ വകുപ്പുമന്ത്രി)

(എ) ചമ്രവട്ടം പദ്ധതിയുടെ നിർമ്മാണ വുമായി ബന്ധപ്പെട്ട് നിലവിലുള്ള ടെക്നിക്കൽ കമ്മിറ്റി ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിനുശേഷം എത്ര തവണ കൂടുകയുണ്ടായി എന്നു വ്യക്തമാക്കുമോ;

(ബി) കൂടിയിട്ടുണ്ടെങ്കിൽ പ്രസ്തുത യോഗത്തിൽ എന്തെങ്കിലും തീരുമാനങ്ങൾ എടുത്തിട്ടുണ്ടോ;

(സി) എങ്കിൽ എന്തെല്ലാമാണെന്ന് വ്യക്തമാക്കുമോ;

(ബി) & (സി)

(ഡി) പദ്ധതിയുടെ ത്വരിതഗതിയിലുള്ള പൂർത്തീകരണത്തിനായി ഈ സാങ്കേതിക കമ്മിറ്റിയുടെ ചുമതല, പ്രോജക്ടിന്റെ ചുമതലയുള്ള ചീഫ് എഞ്ചിനീയർക്ക് മാത്രമായി നൽകാൻ നടപടി സ്വീകരിക്കുമോ?

ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിന് ശേഷം ടെക്നിക്കൽ കമ്മിറ്റി ഒരു തവണ (02.08.2011) കൂടുകയുണ്ടായി.

ഉണ്ട്. പ്രസ്തുത യോഗത്തിന്റെ മിനിറ്റ്സിന്റെ പകർപ്പ് അനുബന്ധമായി ചേർത്തിട്ടുണ്ട്.

പദ്ധതിയുടെ ത്വരിതഗതിയിലുള്ള പൂർത്തീകരണത്തിനായി ചീഫ് എഞ്ചിനീയർക്ക് (ജലസേചനവും ഭരണവും) ചുമതല നൽകിക്കൊണ്ട്, സർക്കാർ നിർദ്ദേശം നൽകിയിട്ടുണ്ട്.

Jayapr
സെക്ഷൻ ഓഫീസർ

11/

Minutes of the XIVth Technical Committee meeting held at Chamravattom Project site on 02-08-2011

The meeting commenced at 10.30 A.M and the following members attended the meeting

- 1 Smt. C.K. Raghavan, Chief Engineer, Project 1 Kozhikode Sd/-
- 2 Sri. T.P. Premchand, Chief Engineer, Mechanical, Thiruvanthapuram Sd/-
- 3 Sri. Mahanudevan V.K, Chief Engineer, IDRB, Thiruvanthapuram Sd/-
- 4 Sri. V.S. Shaj, Executive Engineer, Mechanical Malappuzha Sd/-
- 5 Sri.P. Vidyadharan, Executive Engineer (Electrical) Kozhikode Sd/-
- 6 Sri. George Joseph M, Superintending Engineer Irrigation Central Circle Thrissur Sd/-
- 7 Sri A. Usman, Executive Engineer (Full Additional Charge) Chamravattom Project, Eswaramangalam Sd/-

The committee reviewed the minutes of the last Technical committee meeting and approved the minutes by the direction of the Chief Engineer Project 1, Kozhikode.

On enquiry regarding the calculations of initial levels of the river bed, the Assistant executive Engineer, informed the committee that the same will be submitted before the next Technical committee meeting. The Chief Engineer, IDRB then opined that the decision in this matter can be taken only after getting the report.

Regarding the variations in the cost of Mechanical parts due to the extension of pier, the Executive Engineer Mechanical presented the estimate in the committee as per the instructions in the last Technical committee meeting. The committee then directed the Superintending Engineer, Mechanical to scrutinize the estimate and to submit in the next Technical committee meeting.

The Superintending Engineer Irrigation Central Circle Thrissur explained the problems faced in the execution of electrical works due to the conditions put forwarded by the Superintending Engineer (Electrical) regarding the supervision of electrical works. He also informed the committee that a draft proposal of the Tripartite supplemental agreement has been prepared and forwarded to the law Officer, PWD, Thiruvanthapuram as per the direction in the meeting of Chief Engineer, Project 1. The Chief Engineer -IDRB directed the Superintending Engineer to make follow up action in this matter to avoid delay. Then the committee unanimously opined that a decision can be taken in this matter only after getting the opinion from the law Officer.

During the meeting the proposal to use excavated earth from the river bed for back filling the retaining wall was discussed as the excavated earth was found unfit for construction purposes. In this connection the Superintending Engineer, Central Circle was entrusted to look into the matter.

The Superintending Engineer requested the committee to review the decision of the Technical committee meeting regarding the hoisting mechanism of Mechanical works based on the contractor's request. The committee opined that the matter has already been discussed in the last State Level Project Monitoring committee meeting held in the presence of Honorable Minister for Water Resources and the Minister stated that the Government will examine the matter.

The Technical committee generally discussed the upto date progress of the work and directed the concerned Officers and the contractor to take all efforts to complete the project within the stipulated time.

The meeting ended at 1 PM and committee members visited the site and evaluated the work.


 Executive Engineer (Full Addl Charge)
 C.P. Division
 Eswaramangalam