

**പതിമൂന്നാം കേരള നിയമസഭ  
രണ്ടാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം. 5142**

**24-10-2011 - ൽ മറുപടിയ്ക്ക്**

**മൈനർ ഇറിഗേഷൻ വകുപ്പ് നടപ്പാക്കുന്ന അങ്കമാലി  
നിയോജക മണ്ഡലത്തിലെ പ്രവൃത്തികൾ**

**ചോദ്യം  
ശ്രീ.ജോസ് തൈറ്റയിൽ**

**മറുപടി  
ശ്രീ.പി.ജെ.ജോസഫ്  
(ജലവിഭവ വകുപ്പ് മന്ത്രി)**

(എ) മൈനർ ഇറിഗേഷൻ വകുപ്പ് മുഖേന നടപ്പാക്കുന്നതും നടപ്പിലാക്കുവാൻ ഉദ്ദേശിക്കുന്നതുമായ അങ്കമാലി നിയോജകമണ്ഡലത്തിലെ പ്രവൃത്തികളെ സംബന്ധിച്ച വിശദാംശങ്ങൾ നൽകുമോ ;

(എ) അങ്കമാലി നിയോജകമണ്ഡലത്തിൽ 20 ലിഫ്റ്റ് ഇറിഗേഷൻ സ്കീമുകളുടെ പണികൾ 'സ്പെഷ്യൽ പാക്കേജ് ഫോർ എറണാകുളം ഡിസ്ട്രിക്ട്' പദ്ധതിയിൽ ഉൾപ്പെടുത്തി പൂർത്തീകരിച്ചുവരുന്നു. ഇതു കൂടാതെ 46 പുനരുദ്ധാരണ പണികളുടെ (തോടുകളുടെയും മറ്റും) ലിസ്റ്റ്, അനുമതി നൽകുന്നതിനായി വകുപ്പു തലത്തിൽ പരിശോധിച്ചു വരുന്നു.

(ബി) ഇതിൽ ഏതെല്ലാം പ്രവൃത്തികൾക്ക് ഭരണാനുമതിയും സാങ്കേതികാനുമതിയും ലഭിച്ചിട്ടുണ്ടെന്ന് അറിയിക്കുമോ ;


(ബി) മേൽ പറഞ്ഞതിൽ 'മിർപ' പദ്ധതിക്ക് ഭരണാനുമതി നൽകിയിട്ടുണ്ട്. പ്രസ്തുത പദ്ധതിയിലെ പണികൾക്ക് സാങ്കേതികാനുമതി ചീഫ് എഞ്ചിനീയർ (ജലസേചനവും ഭരണവും) നൽകിയിട്ടുണ്ട്.

(സി) പ്രവൃത്തികളുടെ പേര്, പഞ്ചായത്ത്, തുക, ഭരണാനുമതി, സാങ്കേതികാനുമതി ലഭിച്ച തീയതികൾ, ടെണ്ടർ നടപടികൾ എന്നിവയുടെ വിശദാംശങ്ങൾ വ്യക്തമാക്കുമോ ;

(സി) & (ഡി)

വിശദവിവരം അനുബന്ധമായി ചേർക്കുന്നു.

(ഡി) ഓരോ പ്രവൃത്തിയുടെയും പുരോഗതി വെളിപ്പെടുത്തുമോ

  
സെക്ഷൻ കാഫീസർ.

## Progress Report of works sanctioned under Special Irrigation package for Ernakulam District

Name of Division : MINOR IRRIGATION DIVISION, ERNAKULAM

A6-2362/2000 dt. 20/10/2011

AIKAMALI CONSTITUENCY

Sl. No.	Name of work	Present Status								TS Date
		AS	TS	Civil	Electrical		Mechanical		Panchayath	
					Electrification works	SITC of soft starter pannels	supply of motor pump set	erection work		
1	Revamping of L I Schemes under M I Division Ernakulam -09-10 - - <b>Erayankudy</b>	14.80	14.30	80%work completed	NS	NA	MP supplied VP not supplied		Parakkadavu	02/10/2010
2	<b>Kurumassery</b>	1.55	1.81		work completed	NA	not supplied		Parakkadavu	18/3/2010
3	<b>Parakadavu No I</b>	11.60	11.49		work completed	erected	MP not supplied VP supplied	not started	Parakkadavu	02/11/2010
4	<b>Parakadavu No II</b>	11.60	11.77		work completed	erected	MP not supplied VP supplied	not started	Parakkadavu	02/11/2010
5	<b>Poovathussery</b>	20.40	20.40	35% work completed	NS	90%work completed	MP & VP supplied	not started	Parakkadavu	16/3/2010
6	<b>Akkunnu</b>	7.00	5.25		work completed	NA	supplied	MP erected VP to be erected	Manjapra	02/10/2010
7	<b>Avanamcode 1</b>	264.50	265.80	1,2,3 & 4 reach completed V reach 35% VI reach completed	70% work completed	90% work completed	supplied	not started	Kalady	18/3/2010
8	<b>Churulichira</b>	2.50	2.40		70% work completed	NA	MP not supplied VP supplied	not started	Karukutty	20/2/2010
9	<b>Koonathankunnu</b>	8.50	9.45		work completed	erected	MP not supplied VP supplied	not started	Karukutty	18/3/2010

## Progress Report of works sanctioned under Special Irrigation package for Ernakulam District

Name of Division : MINOR IRRIGATION DIVISION, ERNAKULAM

A6-2362/2000 dt. 20/10/2011

## KAMALI CONSTITUENCY

10	Kottamamthode	11.50	10.90		work completed	erected	supplied	not started	Manjapra	02/10/2010
11	Malayattoor 1	28.00	30.65	work completed	work completed	erected	supplied	not started	Malayattoor Neeleeswaram	02/10/2010
12	Malayattoor 11	26.00	26.35	work completed	work completed	erected	supplied	not started	Malayattoor Neeleeswaram	Feb-10
13	Malayattoor west	6.50	5.80		work completed	NA	MP not supplied VP supplied	not started	Malayattoor	02/11/2010
14	Mangattukara	31.00	28.25	95% work completed	work completed	erected	supplied	started	Ankamali	02/10/2010
15	Manickamangalam	15.50	15.37		work completed	erected	supplied	not started	Kalady	02/10/2010
16	Nayathode	14.50	14.90	work completed	work completed	NA	supplied	started	Ankamali	20/2/2010
17	Neeleswaram No 1	80.50	80.50	35% work completed	Not started		supplied	not started	Malayattoor Neeleeswaram	13/5/2010
18	Neeleswaram No 11	46.00	47.15	work completed	work completed	erected	supplied	started	Malayattoor Neeleeswaram	16/3/2010
19	Nettinampilly	13.00	11.30		work completed	erected	supplied	not started	Kalady	02/10/2010
20	Piraroor	18.25	17.25	work completed	work completed	NA	supplied	started	Kalady	02/10/2010
	Total	633.20	631.09							

TS - Technical sanction

AS - Administrative Sanction

NS - Not started

NA - Not applicable

MP - Motor pump

VP - Vacuum pump

*P. S. S. S.*  
*അദ്ധ്യക്ഷൻ*