

(B) Corporation	(B) Name of Roads	(C) Date of Commencement	(C) Date of Completion As per Agreement	(D) Expected/Actual Date of Completion	Reason for delay	Remedies taken
Trivandrum						
	Attakulangara -Thiruvallom	15.06.2009	14.10.2010	31.12.2012	1. High Water table. 2. Adverse site conditions & 3. Contractor's poor performance	Monthly meetings and discussions conducting for expediting the progress
	Poojappura -Thirumala & Valiyavila- Peyad	13.10.2008	06.02.2010	30.10.2012	1. High Water table. 2. Adverse site conditions & 3. Contractor's poor performance	Monthly meetings and discussions conducting for expediting the progress
Kollam						
	Kappalandimukhu- Munneeswaram Koil Road	19.11.2008	18.02.2010	31.07.2011	Work Completed	
	Foot Bridge on either side of ROB @ Chemmamukhu				DPR preparation is under revision as directed by 36th SLTC	DPR under preparation
	Chinnakkada underpass	29.11.2008	11.12.2009	31.03.2013	Delay in getting Railway land	Continuous Coordination with Railway is undergoing. Compensation package agreed mutually.
	Street light	30.09.2009	29.03.2011	30.12.2011	Work Completed	
Kochi						
	Sahodaran Ayyappan Road	26.02.2009	23.10.2010	15.11.2011	Work Completed	
	Edappally High Court Road	26.02.2009	23.04.2010	15.11.2011	Work Completed	
	SA Bridge	18.06.2008	17.10.2009	30.11.2011	Work Completed	
Thrissur						
	Road improvement works	25.03.2008	6.10.2009	30.11.2010	Work Completed	
Kozhikode						
	Road and bridge improvement works	4.03.2008	03.09.2009	24.05.2010	Work Completed	
	Balance road work in front of Passport office				1. Tender excess was high. Bidder not agreed for negotiation. 2. Since the bidder did not extend the bid validity period tender was cancelled	Two times tendered, both time tender excess was very high. 2. Arrangements made to take up this work as variation to ongoing work.

Handwritten signature
S.O.