

പതിമൂന്നാം കേരള നിയമസഭ
ഏഴാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം : നം. 3178

15.02.2013 ലെ മറുപടിയ്ക്ക്

ചേലക്കര മണ്ഡലത്തിൽ നടത്തിവരുന്ന കെട്ടിടനിർമ്മാണ പ്രവൃത്തികൾ

ചോദ്യം

ഉത്തരം

ശ്രീ. കെ. രാധാകൃഷ്ണൻ

**(ശ്രീ. വി.കെ.ഇബ്രാഹിം കുഞ്ഞു്)
(പൊതു മരാമത്ത് വകുപ്പ് മന്ത്രി)**

- (എ) ചേലക്കര നിയോജക മണ്ഡലത്തിൽ (എ)
പൊതു മരാമത്ത് ഇപ്പോൾ നടത്തി
വരുന്ന കെട്ടിടനിർമ്മാണ പ്രവൃത്തികൾ
ഏതെല്ലാമാണെന്നും അവയുടെ
വിശദാംശങ്ങളും ലഭ്യമാക്കുമോ;
- (ബി) ഇവയിൽ ഓരോ പ്രവൃത്തിയും (ബി)
പൂർത്തിയാക്കേണ്ട കാലാവധിയെ
സംബന്ധിച്ചുള്ള വിശദാംശങ്ങൾ
ലഭ്യമാക്കുമോ;
- (സി) ഇപ്പോൾ ഓരോ പ്രവൃത്തിയും എത്ര (സി)
ഘട്ടത്തിലാണെന്ന് അറിയിക്കുമോ;

അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.


(ഡി) എല്ലാ കെട്ടിട നിർമ്മാണ പദ്ധതികളും (ഡി)
സമയബന്ധിതമായി പൂർത്തിയാക്കുന്ന
തിന് സ്വീകരിച്ച നടപടികൾ
വിശദമാക്കാമോ?

കരാറുകാരനെക്കൂടി പങ്കെടുപ്പിച്ച്
നിരന്തരം യോഗം കൂടുകയും, വേണ്ട
നിർദ്ദേശങ്ങൾ നൽകുകയും
ചെയ്യുന്നുണ്ട്. കൂടാതെ പണിനടത്തിപ്പിന്
വരുന്ന തടസ്സങ്ങൾ നീക്കുന്നതിനായി
മറ്റ് വകുപ്പ് ഉദ്യോഗസ്ഥരുമായി
ബന്ധപ്പെട്ട് വേണ്ട നടപടികൾ സമയ
ബന്ധിതമായി സ്വീകരിച്ചുവരുന്നു.

Maged
സെക്ഷൻ ഓഫീസർ

Details of ongoing works in Chelakkara Constituency

Sl. No	Name of Work	Administrative Sanction [No, Date & Amount]	Technical Sanction [No, Date & Amount]	Agreed PAC	Date of Handing over Site, Agreed time of Completion & Extended time of completion	Name of Contractor	Remarks
1	Construction of Ladies Hostel under the assistance of Ministry of HRD in Govt. Polytechnic, Chelakkara	G.O.(Rt)No.1922/10/H.Edn dated 04-10-2010 ₹ 100 Lakhs	134/CE/BL/2010-11 dated 05-01-11 ₹ 100 Lakhs	₹ 8,78,33,387 [8.74% below ER]	06-05-11 05-02-12 30-04-13	Mohammed Younis	Plastering work completed. Flooring will be started soon. Overall 80% of the work completed. Electrical work tendered on 12-12-12
2	Construction of a building for ITI, Chelakkara, Desamangalam	G.O.(Ms)No.17/2011/LBR dated 05-02-2011 ₹ 299.5 Lakhs	CE/BLDGS/TCR/115-64/11 dated 19-01-12 ₹ 3,44,42,500	₹ 3,01,64,847 [3.88% below ER]	04-04-12 24 Months 03-04-14	P.H.Muhammed Ali	RCC footing started. Footing concreting work in progress. Overall 15% of the work completed
3	Construction of building for Class room block of GHSS, Pampady	G.O.(Rt)No.128/2011/PWD dated 21-01-2011 ₹ 50 Lakhs	174/CE/BLDS/10-11 dated 22-02-11 ₹ 53 Lakhs	₹ 46,91,293 [5.55% below ER]	28-10-11 27-07-12 31-03-13	Johnson	Plastering work in progress. Overall 65% of the work completed
4	Construction of building for GHSS, Varavoor	G.O.(Rt)No.50/2011/PWD dated 10-01-2011 ₹ 129 Lakhs	172/CE/BLDS/10-11 dated 22-02-11 ₹ 123 Lakhs	₹ 1,25,95,598 [1.93% below ER]	16-03-12 12 Months 15-03-13	Jerin George	Plastering work and Truss work in progress Overall 70% of the work completed. Selection Notice issued for Electrical work
5	Construction of Boys Hostel in Kerala Kalamandalam, Cheruthuruthy	G.O.(Rt)No.329/2009/CAD dated 25-07-2009 ₹ 150 Lakhs	44/CE/BL/10-11 dated 13-05-11 ₹ 134 Lakhs	₹ 1,62,30,738 [28% above ER]	12-03-12 15 Months 11-09-13	T.A.Abubecker	FF roof slab casting work completed. Overall 35% of the work completed.


 സെക്ഷൻ ഓഫീസർ