

**പതിമൂന്നാം കേരള നിയമസഭ  
ഒൻപതാം സമ്മേളനം**

നക്ഷത്രം റിപ്പബ്ലിക്കൻ  
ചോദ്യം നം 2560

19.06.2013 ൽ മറുപടിക്ക്

**പൈതൃക ടൂറിസം പദ്ധതികൾ**

**ചോദ്യം**

**ഉത്തരം**

**ശ്രീ. കോടിയേരി ബാലകൃഷ്ണൻ**

**ശ്രീ. എ.പി.അനീൽകുമാർ  
(ബഹു.പട്ടികജാതി - പിന്നോക്ക  
സമുദായക്ഷേമവും  
വിനോദസഞ്ചാരവും വകുപ്പു മന്ത്രി)**

എ) പൈതൃക ടൂറിസം പദ്ധതിയിൽ തലശ്ശേരി അസംബ്ലി മണ്ഡലത്തിലെ ഏതെല്ലാം പ്രവർത്തനങ്ങളാണ് ഉൾപ്പെടുത്തിയിട്ടുള്ളതെന്ന് വ്യക്തമാക്കാമോ ;

എ)

ബി) ഓരോ പ്രവൃത്തിക്കും വകയിരുത്തിയതും ചെലവഴിച്ചതുമായ തുക ഏത്രയെന്ന് വിശദമാക്കാമോ ;

ബി)

&

സി) പ്രസ്തുത പ്രവൃത്തികൾ ഇപ്പോൾ ഏത് ഘട്ടത്തിലാണെന്ന് വെളിപ്പെടുത്തുമോ ;

സി)

ഉത്തരം അനുബന്ധമായി ചേർക്കുന്നു.

ഡി) പ്രസ്തുത പ്രവൃത്തികൾ എന്ന് പൂർത്തീകരിക്കാൻ കഴിയുമെന്ന് വിശദമാക്കാമോ ?

ഡി)

പ്രസ്തുത പ്രവൃത്തികളിലെ റോഡ് വർക്കുകളിൽ 90% പൂർത്തീകരിച്ചു. ഇതുൾപ്പെടെ എല്ലാ പ്രവൃത്തികളും സമയബന്ധിതമായി പൂർത്തിയാക്കാനുള്ള നടപടികൾ സ്വീകരിച്ചുവരുന്നു.



**സെക്ഷൻ ഓഫീസർ**


അനുബന്ധം A

Sl No	Name of project	A.S.Amount Rs. in Lakhs	Amount released, Rs. In Lakhs	Present status of work
1.	Improvements to the road connecting Peralasseri Temple- AKG Smarakam and Makreri Temple from SH at Peralassery	115	23	Work to be started
2.	Improvement to Narangapuram-Keezhanthi mukku-Manjodi junction road and Chirakkara-Keezhanthi mukku-Randdam gate road (2.55 km)	141	28.2	Work in progress
3.	Improvement to road surface of Prabhath junction-Guest house-Girl high school-payyambalam beach	270	161.5	Completed
4.	Improvement to the Hollow way road Thalassery.	130	66	Work in progress
5.	Improvement to the Thalasseri Coorg road from Sangamam junction to Ernipalam road	121	24.2	Estimate not prepared

6.	Improvement of road to Sree RajaRajeswara Temple, Thalipattamba	160	32	Work started
7.	Improvement of road Saidharpally-Temple gate-Kannichira road (1.950 km)	150	30	Work in progress
8.	Improvement to Koduvally junction to Vameal Kshethram road.( 0.325 KM)	25	5	Work completed.
9.	Improvement of road to Venus junction-Railway station-Sangamam Junction	146	29.2	90% completed
10	Improvement to the riding quality of the road – Muzhuppilangad Kulam bazaar to Muzhuppilangad Beach	50	10	Work order issued.
11	Construction of a Bye-pass road to Thalassery Town connecting Koduvally Jn(NH 17) to Mahe Bridge	675	321.4	Work in progress.
12	Interpretation centre on Folklore arts at Chirakkal	250	50	Not started. Details to be received from architect for tendering

13	Conservation works of Arakkal kettu, Kannur	112	22.4	Not started. Details to be received from architect for tendering
14	Construction of new buildings for KITTS training centre at Thalasseri	210	42	Work started. 25% completed
15	Thalsseri heritage circuit projects-construction of Museum of cakes at Thalasseri	107	21.4	Not started. Details to be received from architect for tendering
16	Thalsseri heritage circuit projects-construction of museum on history of British settlement in Kannur(CSI Church)	166	33.2	Not started. Details to be received from architect for tendering
17	Thalsseri heritage circuit projects-construction of traditional folk arts performance centre at Kannapuram	228.5	45.7	Not started. Details to be received from architect for tendering
18	Thalassery heritage circuit-Construction of Theyyam performance centre of Thalassery	186	37.2	Not started. Details to be received from architect for tendering
19	Thalassery heritage circuit-Setting up of the Special Implementation team and office for the project	33.08	6.62	
20	Thalassery heritage circuit-Signages and pavements for Thalassery heritage tourism project	50	10	Not started. Details to be received from architect for tendering

21	Thalassery heritage circuit-Renovation of Gundert Bungalow. Proposed Museum on Basel mission, Thalassery	118	23.6	Not started. Details to be received from architect for tendering
	<b>Development of Jawahar Ghat</b>	200	67,05,976	
	(a) Preparation of Yard			100% work completed
	(b) Work of approach road			100% work completed
22	(c) Construction of drain, gate and rain shelter			65% of the work completed and remaining work is in progress
	(d) Electification			Not started
	(e) Additional work			45% of the work completed.
23	Walkway from Sea View Park to Over Burries Folly	780	Nil	TS estimate to be recast(Awaiting Architect design)
24	Development of Koduvally Bridge and Thalassery entry area Beach	95	Nil	Nil ( Kerala Water Authority is constructing a bridge for pipe lines in the same place , hence this works shall be dropped)

  
 സി.കെ. മുരുകുട്ടൻ