



FOURTEENTH KERALA LEGISLATIVE ASSEMBLY

**COMMITTEE
ON
PUBLIC UNDERTAKINGS
(2019-2021)**

HUNDRED AND SEVENTH REPORT

(Presented on 24th August, 2020)

**SECRETARIAT OF THE KERALA LEGISLATURE
THIRUVANANTHAPURAM**

2020

FOURTEENTH KERALA LEGISLATIVE ASSEMBLY

**COMMITTEE
ON
PUBLIC UNDERTAKINGS
(2019-2021)**

HUNDRED AND SEVENTH REPORT

On

**The Action Taken by Government on the recommendations contained in
the Forty Fifth Report of the Committee on Public Undertakings
(2014-2016) relating to Kerala Water Authority, based on the
Report of the Comptroller and Auditor General of India
for the year ended 31st March 2003 (Civil)**

CONTENTS

	<i>Page</i>
Composition of the Committee ..	v
Introduction ..	vii
Report ..	1
Chapter I	
Replies furnished by Government on the recommendations of the Committee which have been accepted by the Committee without remarks ..	2-33
Chapter II	
Reply furnished by Government on the recommendations of the Committee which has been accepted by the Committee with remarks ..	34-40

COMMITTEE ON PUBLIC UNDERTAKINGS (2019-2021)

COMPOSITION

Chairman :

Shri C. Divakaran.

Members :

Shri K. B. Ganesh Kumar

Shri C. Krishnan

Shri Thiruvanchoor Radhakrishnan

Shri P. T. A. Rahim

Shri S. Rajendran

Shri Raju Abraham

Shri Sunny Joseph

Shri C. F. Thomas

Shri M. Ummer

Shri P. Unni.

Legislature Secretariat :

Shri S. V. Unnikrishnan Nair, Secretary

Shri P. B. SureshKumar, Joint Secretary

Shri G. Harish, Deputy Secretary

Smt. Reji D. O., Under Secretary.

INTRODUCTION

I, the Chairman, Committee on Public Undertakings (2019-2021), having been authorised by the Committee to present the Report on their behalf, present this **HUNDRED AND SEVENTH** Report on the Action Taken by Government on the recommendations contained in the Forty Fifth Report of the Committee on Public Undertakings (2014-2016) relating to Kerala Water Authority, based on the Reports of the Comptroller and Auditor General of India for the year ended 31st March 2003 (Civil).

The statements of Action Taken by the Government included in this report was considered by the Committee at its meetings held on 30-11-2016 and 21-8-2019.

This Report was considered and approved by the Committee at its meeting held on 5-3-2020.

The Committee place on record their appreciation for the assistance rendered to them by the Accountant General (Audit), Kerala, officials of Water Resources Department and Kerala Water Authority who were present during the examination of the Action Taken Statements included in this Report.

Thiruvananthapuram,
5th March, 2020.

C. DIVAKARAN,
Chairman,
Committee on Public Undertakings.

REPORT

This Report deals with the Action Taken by Government on the recommendations contained in the Forty Fifth Report of the Committee on Public Undertakings (2014-2016) relating to Kerala Water Authority based on the Report of the Comptroller and Auditor General of India for the year ended 31st March 2003 (Civil).

The Forty Fifth Report of the Committee on Public Undertakings (2014-2016) was presented to the House on 30th June 2014. The Report contained 11 recommendations and the Government furnished replies to all the recommendations.

The Committee considered the replies received from the Government at its meetings held on 30-11-2016 and 21-8-2019.

The Committee accepted the replies to the recommendations in Para Nos 7,14,15,21,34 39 without remarks. These recommendations and the replies furnished there on by the Government forms the Chapter I of this Report.

The Committee accepted the reply to the recommendation in para No. 8 with remarks. This recommendation, the reply furnished by the Government and remarks of the Committee forms the Chapter II of this Report.

CHAPTER - I

**REPLIES FURNISHED BY THE GOVERNMENT ON THE RECOMMENDATIONS OF THE COMMITTEE
WHICH HAVE BEEN ACCEPTED BY THE COMMITTEE WITHOUT REMARKS**

Sl. No	Para. No.	Department Concerned	Conclusions/Recommendations	Action Taken by the Government
(1)	(2)	(3)	(4)	(5)
1	7	Water Resources	<p>The Committee finds that the laxity of official in KWA in conducting periodic verification of stock and improper material management led to unavoidable loss of 1.17 crore. The Committee opines that, had the officers responsible for stock verification discharged their duties earnestly this loss could have been avoided. The Committee further observes that the mistakes have been made in maintaining and recording</p>	<p>As per the recommendations made by the Committee, periodical physical verification of available stock is being done by Kerala Water Authority. Also a proper material management is now being done and all the relevant registers such as Indent Register, Supply Order Register, Price Stores Ledger (PSL), Bin Card etc., are maintained properly.</p> <p>Hence the store accounts are now being maintained properly and all relevant registers recording details of stock</p>

			<p>details of stock transaction in relevant registers. Therefore the Committee recommends that periodical physical verification of stock and proper recording of stock transactions in appropriate registers should be done as stipulated in the Accounts Manual of KWA so that such incidents can be avoided in future.</p>	<p>transactions are maintained properly as stipulated in the Accounts Manual of Kerala Water Authority.</p>
2	14	Water Resources	<p>The Committee understands that KWA is plagued by defective and delayed procedures for tender finalisation and in the implementation of projects. The Committee observes that, had KWA processed tenders in time and exercised power of delegation properly, the loss of ₹61.79 lakh incurred could have been avoided. The Committee further finds</p>	<p>Kerala Water Authority had earlier carried out works, by following the centralized system of purchase for pipe materials. In certain cases, the tenders for the procurement of pipes could not be finalized due to various reasons. The delay in procurement of pipes resulted in time lag for carrying out the works adding to time and cost overrun. There can be mismatch between the two contractors (supply</p>

(1)	(2)	(3)	(4)	(5)
			<p>that the failure of KWA in evaluating and monitoring the progress of ongoing works led to non-completion of many projects within the stipulated time.</p>	<p>Contractor for material and pipe laying contractor) often resulting in delay in execution of work. Hence Kerala Water Authority resorted to arrange works under supplying and laying basis and it has proved to be successful.</p> <p>Kerala Water Authority is successful in completing all works within the schedule time, except on rare cases involving land acquisition, local issues etc.</p> <p>Further at present due to proper monitoring of the work by Projects Status Alert System in Kerala Water Authority (PASK), Review meeting at various level and by video conferencing etc, all major projects could be completed in stipulated time and the Government of India has also acknowledged the same for the year 2012 and had sanctioned additional funds to Kerala Water Authority.</p>

3	15	Water Resources	<p>The Committee is of the view that the existing tender procedure adopted by KWA should undergo a thorough change. To overcome this the Committee recommends that KWA should resort to e-tendering system so that the delay and defective procedures which are highlighted as the major demerits of the former tender procedure can be avoided in future. The Committee suggests that KWA should evolve an effective system for reviewing and monitoring the progress of ongoing projects in order to complete the works in time. The Committee also recommends that action should be taken to re-tender unfinished works so that they can be commissioned without</p>	<p>Kerala Water Authority had resorted to e-tendering since 2008. Kerala Water Authority has also formulated effective monitoring of projects through review meeting at various level by Project Status Alert System (PASK) software and by video conferencing etc. and lately the projects are completed 'in time'. The Government of India has also acknowledged the same and in the year 2012-13 and 2013-14, additional funds were allotted to Kerala Water Authority for completing projects in time. By way of e-tender, Kerala Water Authority could finalise more than 5000 tenders since 2008.</p> <p>Action has already been initiated for retendering unfinished works and many such works are expected to be completed very soon.</p>
---	----	-----------------	---	---

(1)	(2)	(3)	(4)	(5)
			<p>further delay. The Committee recommends that liability should be fixed upon the officers responsible for the lapse on tender procedures and that appropriate action should be taken against them.</p>	
4	21	Water Resources	<p>The Committee finds that owing to the delay in tender procedure for the purchase of bleaching powder, it had to be purchased locally which involved additional expenditure. The Committee suspects conscious delay on the part of the authority in the purchase of an inevitable item like bleaching powder. The Committee therefore recommends to fix personal responsibility against those who are responsible for the loss sustained in this regard.</p>	<p>Tender for the purchase of 1564 MT of Bleaching Powder required for 43 destinations of KWA for the period from May 1999 to April 2000 were invited by Kerala Water Authority with due date as on 12-4-1999.</p> <p>Eight offers were received, but most of the tenderers had not furnished the break-up of rates as insisted in price bid. Hence those details had to be obtained further from the tenderers. The details of the tenderers were placed before the Tender Committee on 16-6-1999. The Tender Committee decided</p>

				<p>to go for negotiation with the lowest firms. The outcome of the negotiation was placed before the Tender Committee meeting held on 30-6-1999. Tender Committee observed that M/s. Malabar Allied Chemicals and distributors, Palakkad, an SSI unit within Kerala State and a new entrant in this field had quoted the lowest rate of Rs.12,000/MT. Hence Committee decided to depute an officer from Kerala Water Authority to the firm's factory at Kanjikode, Palakkad for inspection and to verify the registration of the firm since it was noted that they were given registration only on 7-4-1999 i.e days before the opening of the tender. Accordingly the Executive Engineer, PH Division Thrissur was deputed for the inspection and as per the inspection report, it was found that the factory was under construction and no power connection was obtained. Hence, the Tender Committee</p>
--	--	--	--	---

(1)	(2)	(3)	(4)	(5)
				<p>recommended that the offer of M/s Malabar Allied Chemicals need not be considered further based on the report of the Executive Engineer, PH Division Thrissur.</p> <p>The Tender Committee met on 26-7-1999 recommended to accept the rates quoted by (1) M/s Kunnath Chemicals, (2) M/s VNS Chemicals and (3) M/s Grasim Industries and directed to place before the Kerala Water Authority Board. Accordingly, the same was placed before the Board Meeting held on 30-7-1999 as item No.VIII(1). But the item was deferred and was further taken for discussion in the 199th Board Meeting of Kerala Water Authority held on 30-9-1999. As per the decision of the Authority, the tenders were submitted by Kerala Water Authority to the Government for sanction. Meanwhile, Government was in receipt of a</p>

				<p>petition of M/s Kunnath Chemicals regarding their production capacity. They had stated that their annual production capacity was 600 T/shifts and there were three shifts at their factory. Hence Government called for the remarks on the allegation pointed by the firm. On verifying their offer, KWA had noticed that as per the certificate issued by the General Manager, District Industries Centre, Ernakulam, the firm's production capacity per single shift was 600 MT and there was no mention about the number of shifts. Hence KWA had considered production capacity as 600 MT/year. KWA requested the Government to accord sanction for the purchase. The Government then requested the following clarification on the recommendations made by KWA.</p> <ol style="list-style-type: none">1. The offer of M/S Chlorochem Industries who had quoted lowest rate could
--	--	--	--	---

(1)	(2)	(3)	(4)	(5)
				<p>have been considered after obtaining certain clarifications.</p> <p>2. There was no need of restricting the offer of M/s. Kunnath Chemicals to 600 MT per annum.</p> <p>3. The rates quoted by M/s Grasim Industries for full truck load/part truck load were considered without any basis.</p> <p>In View of the observation made by the Government after obtaining clarification of M/s Chlorochem Industries, KWA submitted a revised proposal as detailed below to Government.</p> <p>1. M/s Chlorochem Industries</p> <p>(a) Rs.12196 /MT for 1 destinations ie 75MT for Rs.9,14,700</p> <p>(b) Rs.12,796/MT for 2 destinations ie, 139.5 MT for Rs.17,85,042/and 214.5 MT for Rs.26,99,742</p>

				<p>2. M/s VNS Chemicals, Erode (a) Rs.14,194/ MT for one destination ie 40 MT for Rs.5,67,760/</p> <p>3. M/s Kunnath Chemicals (a) Rs.15,900 /MT for 9 destinations (b) Rs.13,740 /MT for 11 destinations (c) Rs.12,950 /MT for 12 destinations for total 32 destinations for 1202.72 MT, Rs.1,66,16,630</p> <p>For the remaining 7 destinations, the offer of M/s Grasim Industries was the lowest. But, they had not extended the validity of their offer. Hence it was suggested to ask M/s Chlorochem Industries or M/s Kunnath Chemicals, who were the next lowest to supply the Bleaching Powder.</p> <p>Clarifications were requested from the Managing Director, Kerala Water Authority regarding limiting the quantity to 600 T for M/s Kunnath Chemicals (P) Ltd. The clarification was received from the firm.</p>
--	--	--	--	---

(1)	(2)	(3)	(4)	(5)
				<p>Meanwhile, M/s Grasim Industries Ltd, extended the validity of their offer up to 31-3-2000. Therefore, the proposal submitted on 22-1-2000 by the KWA was modified. About 10 months delay occurred for the whole process up to this stage.</p> <p>Subsequently it was noticed by KWA, that some more economy could be obtained if certain quantities to be ordered are increased by clubbing the quantities due to the vast difference in rates obtained as lowest rates for destinations which were comparatively nearer to each other.</p> <p>The revised proposal as approved by the Authority as per resolution No.5488 of 205th meeting held on 29-3-2000 was submitted to the Government on 10-4-2000. It had taken one year time up to this it process.</p>

			<p>1. M/s Chlorochem Industries - 356.50T for 3 destinations for Rs.44,61,574</p> <p>2. M/s Kunnath Chemicals (P) Ltd-1152. 20T for 31 destinations for Rs.1,58,14,760</p> <p>3. M/s Grasim Industries - 55T for 5 destinations for Rs.8,11,250</p> <p>The lowest rate quoted by M/s VNS Chemicals for Vellayambalam was Rs.14,194/T. But for Aruvikkara, which is nearer to Vellayambalam, the lowest rate quoted by M/s Chlorochem Industries was Rs.12,196. The difference in quoted rate was nearly Rs. 2000/T. Therefore it was decided to club the required quantity for Vellayambalam with that of Aruvikkara. Similarly, the required quantity of PTP & Vandithadam was clubbed with the quantity for Aruvikkra. Quantity for Kollam Division was clubbed with that of Sasthamkotta. By</p>
--	--	--	---

(1)	(2)	(3)	(4)	(5)
				<p>this an amount Rs.3,67,928 could be saved. Since there was a complaint that M/s Chlorochem Industries had neither submitted EMD nor produced competency certificate issued by NSIC, a clarification was called from the KWA by Government. The Government accorded sanction for the purchase of 838. 20 T Bleaching Powder for 27 destinations only. Government had not considered the clubbing up of one destination to the other destination, since it was against SP rule. Hence it was directed to take up the purchase to these '4' destinations that were clubbed with other destination, separately. It was also directed to negotiate with M/s Kunnath Chemicals for 12 destinations for which the rate quoted by the firm were @ Rs 15,900/T for 8</p>

				<p>destinations and @ Rs.12,950/T for 4 destinations. Accordingly supply orders were issued for the 27 destinations on 10-10-2000.</p> <p>As per the direction of the Government, the firms, M/s Kunnath Chemicals M/s Grasim Industries and M/s VNS Chemicals were addressed to reduce their quoted rate to the lowest rates received in the tender.</p> <p>The outcome of the negotiation with M/s Kunnath Chemicals for 12 destinations, as recommended by the Authority as per resolution No. 5745 of 216^a meeting held on 22-2-2001.</p> <p>For the other '4' destinations, the firms were not willing to reduce their quoted rate, the Authority had directed to arrange, the purchase by separate tender by the Regional Chief Engineers.</p>
--	--	--	--	---

(1)	(2)	(3)	(4)	(5)
				<p>The Government on 22-8-2001 thereafter directed to KWA since the negotiated rate recommended was very high to take suitable action to bring down the rates.</p> <p>On further negotiation, the firm, M/s Kunnath Chemicals on 12-10-2001 had agreed to supply @ Rs.12950/T. The proposal for the purchase, as recommended by Tender Committee was placed before the Authority at its 228th meeting held on 16-1-2002, and the Authority as per No.5983 had approved the recommendation for the purchase of 583.5T to 12 destinations @ Rs. 12950/T.</p> <p>But by that time, the tenders invited for the year 2001-2002, Vide Tender No.3/2001-2002 with due date 12-11-2001 were opened and were under scrutiny. Eight offers had been received. The Tender Committee, met</p>

665/202B.

				<p>on 15-12-2001 had recommended to reject the offers of two firms which were violative of tender conditions. Tender Committee met on 2-2-2002, had suggested to negotiate with the other lowest firms to reduce the rates. Negotiated rates were placed before Tender Committee and the Committee met on 7-3-2002 observed that the rates on negotiation were also high and recommended to negotiate once again. On further negotiation, M/s Grasim Industries as per letter dated 12-3-2002 had reduced their rate to Rs.12,000 T.</p> <p>M/s Kunnath Chemicals had reduced their rates for 14 destinations to Rs. 13650/MT but not reduced the rates for 6 destinations.</p> <p>The tender Committee met on 10-5-2002 had recommended the offer of M/s Grasim Industries for 46 destinations @ Rs.12000/MT. But subsequently</p>
--	--	--	--	---

(1)	(2)	(3)	(4)	(5)
				<p>M/s Kunnath Chemicals informed their willingness to supply @Rs. 12000 MT for 20 destinations they had quoted.</p> <p>These details were again placed before the Tender Committee and the Committee which met on 28-5-2002 noted that the Authority as per resolution No.5983 of 228th meeting held on 16-1-2002 had taken decision on the purchase of Bleaching Powder for 12 destinations as per the previous tender call and so recommended the purchase for the remaining 34 destinations from M/s Grasim Industries and for 12 destinations from M/s Kunnath Chemicals. The proposal for the purchase was placed before the 233rd meeting of KWA held on 24-6-2002.</p> <p>The Authority at the 234th meeting held on 25-7-2002 had accorded sanction for the</p>

				<p>purchase. Hence Supply orders could be placed only in August 2002.</p> <p>The delay for the purchase of Bleaching Powder was due to the above mentioned reasons. Considering the inevitability of treating the water and for supplying potable water to public, Bleaching Powder was procured through local purchase due to the delay in finalizing the tender. Moreover, Bleaching Powder is a Chemical that will lose its quality due to the presence of air & moisture on storage. Thus it is not possible to stock the material for a long period more than two or three months and to be made available as and when required. Hence there was no alternative option other than to go for local purchase considering the immediate requirement for treating water.</p> <p>The price on local purchase will be naturally higher than that on Rate Contract basis due to purchase of small quantity.</p>
--	--	--	--	---

(1)	(2)	(3)	(4)	(5)
				<p>Thus, the rate on local purchase cannot be compared with that of purchase on Rate Contract basis. To maintain the quality standards of drinking water the chemicals required for treatment of water are inevitable and to be made available then and there without any delay for providing continuous water supply. The local purchase was made with good intention ie for applying potable water for the public and for avoiding health hazards.</p> <p>Considering these facts the extra expenditure incurred for local purchase may be considered as expenditure for preventive action.</p> <p>Under the above Circumstances the audit para may please be dropped.</p>

5	34	Water Resources	<p>The Committee finds that KWA has failed in identifying an effective alternative intake source, as the originally proposed source proved to be inadequate to cater to the needs of the proposed Ranni-Angadi Water Supply Scheme. The Committee points out that KWA went into drill borewells ignoring the fact that river source was originally opted as there was no dependable source of ground water. The Committee cites this as a classic example of profligacy that prevails in KWA and adds that the cost incurred for laying pipes and additional expenses incurred in digging borewell proved to be unproductive even after expending ₹1.18 crore. The Committee opines that top priority should be given in identifying dependable water source</p>	<p>The Water Supply Scheme to Perumpetty was designed with an existing source of water from RWSS to Ranni-Angadi. It was proposed to draw water from the existing reservoir of RWSS to Ranni-Angadi through a system of gravity line. The other components of the scheme were 2 Nos. of OH tank, one sump and pump house, two pumping systems from this sump to the 2 OH tanks, Raw Water pump set at the intake of RWSS to Ranni-Angadi, clear water pump sets in the sump and distribution system. Even though the scheme was technically designed with reliable source of water, due to some social issues, the collection of water from WSS to Ranni-Angadi could not take place. As the original proposal did not materialize, the scheme was partially commissioned in 2005 by taking another source of water by constructing a bore well near the sump and</p>
---	----	-----------------	--	---

(1)	(2)	(3)	(4)	(5)
			<p>and auxiliary works should be undertaken on this basis. The Committee criticises that expenditure incurred in this project proved to be unproductive due to unrealistic project report, lack of proper planning and co-ordination of various works. The Committee recommends that liability could be fixed upon the officers who planned the project without identifying the source of water and the loss sustained to the Government should be made good from the officials responsible for the loss.</p>	<p>pump house (OH tank at Vadyarmala). The 90 Nos. of street taps installed in this scheme are functioning satisfactorily and people are duly benefited. During 2011, WSS to Ranni-Angadi and Kottanadu Panchayath was sanctioned with source as Pampa river and a 10 MLD Water treatment plant under NRDWP. This project was aimed to benefit both Ranni-Angadi Panchayath and Perumpetty village. By implementing the new scheme the WSS to Perumpetty was expected to be fully utilized and the expenditure made fruitful. But this could not be proceeded with due to non availability of land in time and the scheme lapsed due to closing of NRDWP schemes by Central Government. Efforts are on for redesigning the scheme and to get sufficient funds for its implementation through other sources.</p>

				<p>Since the reason for change in the original source of water and subsequent delay are beyond the control of the departmental officers and since the scheme has been partially completed with another source and made operational, no departmental officer can be held liable for the delay. Hence no liability can be fixed against any officer as the same will not only not stand legal scrutiny but is also not justified. Hence the reply may be accepted and further action be dropped.</p>
6	35	Water Resources	<p>The Committee recommends that while approving a project all the components at different stages of the Work, must be taken into consideration and should formulate a new policy for the effective utilisation of its resources.</p>	<p>The projects for NRDWP assistance are formulated as per the NRDWP guidelines. The feasibility and financial viability of the projects are ensured at the time of formulation of the project. Necessary action is being taken to accelerate land acquisition by entrusting Panchayath authorities for negotiated purchases. E-Tendering has been introduced. The various stages of execution</p>

(1)	(2)	(3)	(4)	(5)
				<p>are monitored in PASK and through review meetings at various levels. Targets are fixed for the completion of schemes and necessary directions to sort out the issues are being given. Action is being taken to speed up the procedures to get sanction from Railway/Road Authorities. Due the above efforts the fund released were fruitfully utilised during 2014-15.</p> <p>In order to prepare water shed based master plans and shelf of well-designed projects in water supply and sewerage section, a Project Preparation Development Unit has been constituted by reorganizing and expanding the existing Consultancy wing WASCON. Kerala Water Authority has three Regional Offices at Thiruvananthapuram, Kochi and Kozhikkode for the project preparation.</p> <p>In order to improve the overall efficiency of</p>

665/90

				<p>the organisation, more meticulous planning and close monitoring of ongoing projects reorganization at the Head Office level was also taken up. Planning, Monitoring and Operations Units were formed.</p> <p>Kerala Water Authority has separate project divisions for the implementation of projects. A pipe policy was formulated to ensure the quality of pipes used in water supply and sewerage schemes.</p> <p>To improve the revenue collection, bimonthly spot billing system, ABACUS is introduced all over Kerala. Assistant Engineers are posted in the section offices in Thiruvananthapuram Corporation area exclusively for revenue collection.</p>
7	36	Water Resources	The Committee recommends that Manimala Project should be commissioned at the earliest, the time limit for the completion of Jananidhi Project should be reduced to 4 years	CARWSS to Manimala and adjoining villages is the project under execution by Kerala Water Authority. All the components like intake well-cum-pump house, Raw Water Pump house to treatment plant,

(1)	(2)	(3)	(4)	(5)
			<p>and the rates fixed for water supply connection should be reduced so as to make it affordable to the weaker section of the society. The Committee is not satisfied with the overall performance of Manimala Project.</p>	<p>9MLD water treatment, clear water pumping mains to various Storage reservoirs, 6 Nos. of storage reservoirs, erection of raw water pumps and distribution mains have been completed. The main items to be completed are the erection of clear water pump sets and taking HT connection at Treatment plant site. The scheme has been partially commissioned with the available LT connection at Treatment plant site and started supply of water to complete portion of distribution lines in two zones where supply is from the Ground level Reservoir cum-sump of treatment plant site during 5/2016. Component wise completion and status report is also attached for ready reference (Annexure I).</p> <p>The up to date expenditure of the phase-I exceeded the approved Administrative</p>

				<p>Sanction. So revised AS is required which shall be taken up under State Plan. The interconnection works and scour line works are to be completed for commissioning of the phase I of the scheme.</p> <p>Regarding the rates fixed for water supply connection, Kerala Water Authority is providing, Domestic water connection @ ₹500/as per the prevailing water supply regulation. For BPL category, water connection fee is ₹250 and no water charge is levied on BPL consumers for consumption of water upto 15 kl per month.</p>
8	37	Water Resources	<p>The Committee wants to have a detailed report on the number of drinking water project proposed to be implemented within 20 years including Japan Drinking Water Project, number of projects already commissioned, number of pending</p>	<p>The details of schemes taken up by Kerala Water Authority under NRDWP, AUWSP Technology Mission & Earmarked Quality Fund, NABARD, Asset Development Fund (ADF), State Plan schemes including SAARK, JICA schemes etc., during the last 20 years are as below:</p>

			projects and their present stages and the reasons for the delay in implementing at the earliest.	Sl No.	Category	No. of schemes completed	No. of schemes ongoing	Remarks
				1	NRDWP	521	183	Out of 725 schemes taken up under NRDWP, 21 schemes were dropped
				2	AUWSP	3	-	Of the 3 ongoing schemes 2

					<p>taken up under SAARK (09-10). Completion of ongoing UWSS Special package and 1 under NABARD.</p>			
				3	<p>Technology Mission & Earmarked Quality Fund</p>	11	10	
				4	NABARD	48	78	

				5	ADF	22	69	
				6	State Plan Including SAARC)	6	39	
				7	JICA assisted KWSP	1	4	
					Total	612	383	
				<p>Details of ongoing schemes enclosed Annexure II</p> <p>The major reasons for delay in implementation are:</p> <p>(i) Delay in land acquisition in order to avoid this delay, action is being taken to accelerate the land acquisition process by entrusting Panchayath authorities for negotiated purchases.</p> <p>(ii) Delay in obtaining permission from Railway/NHAI/ PWD in order to avoid such</p>				

				<p>delays and speed up the work, meetings with officers of other departments at various levels are being conducted.</p> <p>(iii) Delay due to very high population, heavy traffic etc.- for " Comprehensive water supply Schemes" lengthy pipelines will have to be laid through densely populated and heavy traffic roads. Also when junction crossing is not allowed Horizontal Direct Drilling (HDD) will have to be carried out which causes delay. For such projects the works are carried out during non-peak hours and during night time only, which causes delay in completing the project within the stipulated time. Maximum efforts are taken to carry out the works in the least possible time.</p> <p>(iv) Delay due to extreme climatic conditions due to Monsoon rains etc. for the projects delayed due to heavy rains, flooding etc. delays are avoided by carrying out the</p>
--	--	--	--	--

(1)	(2)	(3)	(4)	(5)
				<p>work under maximum pace during non rainy seasons.</p> <p>(v) Delay in obtaining electricity connection from KSEB there will be delay in getting electricity connections, lack of necessary electrical feeder lines, transformers etc. In order to ensure timely commissioning, co-ordination with KSEB/Electrical Inspectorate is ensured by conducting inter departmental meetings at various levels.</p> <p>(vi) Delay in tendering/re-tendering - Such delay is avoided to the maximum extent possible by tendering works as packages/ component-wise and by adopting e-tendering.</p>
9	38	Water Resources	The Committee further observes that in KWA there is total mismanagement and lack of an effective monitoring system to watch the progress of	Project Divisions are formed in Kerala Water Authority to ensure that the schemes are being implemented efficiently and in a time bound manner. The feasibility and

			<p>ongoing projects and periodical maintenance of the already implemented schemes. Therefore the Committee recommends that KWA should evolve an effective review system to supervise the ongoing projects and should also co-ordinate with Panchayats and other departments for the timely maintenance and completion of its water supply schemes.</p>	<p>financial viability of the projects are ensured at the time of formulation of the project. Necessary action is being taken to accelerate land acquisition by entrusting Panchayath authorities for negotiated purchases. E-Tendering has been introduced. The various stages of execution are monitored in Project status. Alert System of KWA(PASK) and through review meetings at various levels. Targets are fixed for the completion of schemes and necessary directions to sort out the issues are being given. Action is being taken to speed up the procedures to get sanction from Railway/Road Authorities.</p>
10	39	Water Resources	<p>The Committee is displeased with the overall performance of Kerala Water Authority.</p>	<p>In View of the above, it is submitted that maximum efforts are being taken to implement the projects efficiently and in a time bound manner which in turn would be reflected in the performance of Kerala Water Authority.</p>

CHAPTER II

**REPLY FURNISHED BY THE GOVERNMENT ON THE RECOMMENDATIONS OF THE COMMITTEE
WHICH HAS BEEN ACCEPTED BY THE COMMITTEE WITH REMARKS**

Sl. No.	Para No.	Department Concerned	Conclusions/Recommendations	Action Taken by the Government
1	2	3	4	5
1	8	Water Resources	The Committee also recommends that steps should be taken to recover the balance amount of shortage of stock from the pensionary claims of the officials responsible for it and to intimate the latest position of the vigilance enquiry against the Assistant Engineer responsible for the loss. The Committee also suggests that urgent steps should be taken to auction the dead stock heaped in the divisional stores. The Committee wants to be furnished with the reason for fixing responsibility only upon the Assistant Engineer leaving all other	The balance amount of shortage of stock (between March 1998 and December 2000) to be collected from the pensionary claims of the retired officials amounts to Rs. 22.63 lakhs. Kerala Water authority has recovered the loss from the responsible Assistant Engineers from their salary and pensionary claims as detailed below. P. H. Division, Thriuvalla :- The loss due to shortage of materials in P.H. Division, Thiruvalla was Rs. 16.21 lakh. But this

higher officials including the Executive Engineers who had failed to conduct any verification at the Division under their control and recommends to fix responsibility against all the officials responsible for the loss sustained by Kerala Water Authority.

amount was later re-assessed to Rs.8,90,569 by the Stock Verification. This amount was to be recovered from the pensionary claims of Sri. R. Gopalakrishnan, former AE Division Store who retired from service in 31-5-2005. However, Executive Engineer, P.H. Division, Thiruvalla further reported that even this amount could be reduced further if the excess materials were considered for adjusting with the shortage item. Based on this stock verification team verified the materials with DR of physical verification on 06/99 and Executive Engineer, P.H. Division, Thiruvalla re-assessed the liability to Rs. 2,09,349 based on the final list of shortage items. This amount has been recovered

1	2	3	4	5
				<p>from the DCRG amount eligible for Sri. Gopalakrishnan, Retired Executive Engineer vide Order No. KWA/HO(Estt)/Pen. 5263/ Com: (Non Medical)/4263 dated 4-11-2017 (copy enclosed) (Annexure III)</p> <p>P.H. Division, Kottayam:- Liability of shortage of materials under P.H. Division Kottayam was apportioned between Sri. T. Balachandran Assistant Engineer and Sri. Anil Raj, Assistant Engineer Rs. 1,19,726 has been recovered from the DCRG of Sri. T. Balachandran vide CBR No. 3 of 01/2010 of P.H. Division Kottayam and Rs. 2,9009 has been recovered from Sri. Anil Raj, Assistant Engineer from his salary from 08/2010 to 02/2011 (copy enclosed) Annexure III</p>

				<p>P.H. Division, Alappuzha:- The reported liability of Rs. 5.43 lakh under P.H. Division, Alappuzha has been reassessed by S.V. Team, Kerala Water Authority to Rs. 67,687 and apportioned between Sri. M. Devaraj, Assistant Executive Engineer and Sri. M.A. Baby, Assistant Engineer. The liability of Rs. 59,720 has been recovered from the DCRG of Sri M. Devaraj on 19-11-2011 and Rs. 7,907 recovered from Sri. M. A. Baby, Assistant Engineer vide CBR No.47 Dn of 8/2008 (copy enclosed) Annexure III</p> <p>P.H. Division, Thiruvananthapuram:- The Vigilance and Anti-corruption Bureau in report No. VC 07/04/SI4 found that Sri. Aravindaksha Kumar, Assistant Engineer, P. H. Division store,</p>
--	--	--	--	---

1	2	3	4	5
				<p>Thiruvananthapuram had abused his official position and committed criminal misconduct by forging indents, gate passes and falsified the accounts of P.H. Division, store, Thiruvananthapuram and thereby dishonestly misappropriated 661 items of store materials worth Rs.63,74,089. There was also specific instance of misappropriation of 27 GI pipes worth Rs. 10,115. The VACB also reported that he was the prime accused in the case and responsible for the total loss of Rs. 63,84,204 and directed to withhold or recover the loss caused in Government. In the meantime, Sri. Aravindaksha Kumar expired on 30-9-2013. The DCRG amount of Rs. 6,41,565 sanctioned to his legal heirs have been fully recovered towards the liability of Kerala Water Authority vide DCRG Authorisation No. 17246 dated 13-2-2019. Copy of the Authorisation Order is enclosed. (Annexure III)</p>

				<p>The scrap materials other than CI are being auctioned by e-tender and CI scrap has been exchanged with M/s SILK, Ottappalam for supply of new specials.</p> <p>The custodian of stock of stores and M book is the Assistant Engineer. As per the Duties of Employees Regulations, the proper upkeeping of various ledgers and forms and store accounts are the responsibility of the Assistant Engineer concerned. As per accounts Manual also, Executive Engineers are not fully responsible for the disparity in the store accounts due to the improper up keeping of various ledgers to be maintained by the Assistant Engineers concerned and Assistant Executive Engineers and hence the liability is fixed upon the Assistant Engineers. Copy of the said Regulations and Manual are enclosed.(Annexure III)</p> <p>Explanation may be accepted and the objection may be dropped.</p>
--	--	--	--	--

1	2	3	4	5
			<p>Remarks:- The Committee points out that the mechanism for monitoring and updation of Stock Verification Register is very pitiable in the Kerala Water Authority. The Committee recommends that proper guidelines should be issued by the Government with regard to maintenance of Stock Verification Register.</p> <p>The Committee observes that the AG had given many chances to the water authority to submit their reply to the audit objection before the final audit was prepared. After the final Report of the AG, stock verification units of KWA, was noted to keep reassessing the stock repeatedly and in the process reducing the amount which has to be recovered from the responsible officials.</p> <p>The Committee reminds that Kerala Water Authority has no authority vested in it to reduce the recovery amount by repeatedly reassessing the stock.</p> <p>The Committee blames that the Kerala Water Authority was intentionally making an attempt to reduce the recovery amount. Hence the Committee expresses displeasure over the attitude of officials to save the officials responsible from being made liable to pay.</p> <p>The committee reminds strongly that such instances should not be repeated in future.</p>	

with amount:- WS/177/2002 Dt. 26.11.02 for Rs.591 lakhs, WS/31/2007-08 Dt 27.02.08 for Rs.1100 lakhs, WS/176/2002 dt 26.11.02 for Rs. 142lakhs

with amount:- KWA/CE(SR)/8/2012-13 Dt 28.04.12 for Rs.591 Lakhs, CE(SR)T.S.No.6/08-09 Dt 10.04.08 for Rs 1100 lakhs, KWA/CE(SR) T.S.No.17/07 Dt 14.11.07 for Rs 142Lakhs

Sl. No.	Name of Component	Original estimate as per DER In Lakhs	Working estimate/tendered PAC(Rs. in lakhs)(Appor tioned	SOR	Accepted PAC/Awarded amount(Rs. in lakhs)(Appor tioned	Tender approval order No. and date	Remarks & Status
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)
PHASE I							
1	Construction of 6m dia intake well cum pumphouse	15.53	14.84	1999	22.25	KWA/JB/WS1/9/2003/T D Dt 08.10.2004	Completed & Commissioned
2	Raw Water pumpset	20.48	38.34	2011 Circ			Completed & Commissioned
3	350mm Di K-9 RWPM from intake well to TP at Kulathungal 4250m	63.55	95.31	2010	117.44	KWA/JB/WS1/330/10/T D Dated 02.08.2011	Completed & Commissioned
4	9MLD TP at Kulathungal & OHSR at TP site	51.63	74.25	1999 IPD norms	133.13	KWA/JB/WS1/5464/08/ TD 24.05.08	Completed
5	CW Pumpset from sump to GL Tank at Poovatholi	3.7	20	2011 Circ	20.00		work awarded
6	CWPM from TP to GL tank at Poovatholi & Construction of OH tank near Poovatholi	80.34	181.25	2010	216.16	KWA/JB/WS1/642/10/T D Dated 18.06.2012	Completed

665/2020.

	(2)	(3)	(4)	(5)	(6)	(7)	(14)
	Distribution system Part I						
a	Phase I Zone I	58.26	92.94	2010	82.46	KWA/CE(SR)/PHTVL/10 31/2003	Completed
b	Phase I Zone II	10.6	13.77	2010	9.41	PHCK-A2-496/2006(0)	Completed
c	Phase I Zone III	18.11	24.15	2010	21.99	PHCK-A2-96/06	Completed
8	Distribution Part II	299.68	306.00	2012	306.00		Can be arranged on receipt of Revised A.S
9	Construction of weir.	19.17					Not taken up as already taken up by Irrigation dept.
10	Protection work for transformer yard at intake	0	20.99	Revised SoR 2010	23.03	KWA/CE(SR)/PHTVL/10 31/2003 Dt 14.05.2012	Completed.
11	Rock blasting work at TP site	0	8.59	2008	10.3	KWA/JB/WS1/1677/09/ TD Dt. 26.03.09	Completed.
12	Construction of compound wall at TP site	0	4.68	2010	4.82	PDK-440/10	Completed.
13	Power allocation & extension of HT line/ Erection of transformers	0	68.16		68.16		Transformer at RWPH Commissioned. Transformer at WTP not commissioned. Waiting for erection of pump sel. Temporary connection at TP site obtained.

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(14)
14	Interconnection work at various location	0	18.00	2012	18.00		To be arranged.
PHASE II							
1	Construction of 6m dia intake well cum pumphouse	32.25	15.91	1999	23.87	KWA/IB/WS1/9/2003/T D Dt 08.10.2004	Completed & Commissioned
2	Raw Water pumpset	51.27	41.13	2011 Circ			Completed & Commissioned
3	350mm DI K-9 RWPM from intake well to TP at Kulathungal 4250m	76.28	102.25	2010	125.99	KWA/IB/WS1/330/10/T D Dated 02.08.2011	Completed & Commissioned
4	9MLD TP at Kulathungal & OHSR at TP site	100.75	79.66	1999 IPD norms	147.81	KWA/IB/WS1/5464/08/ T d Dt. 24.06.2008	Completed
5	Supply & erection of CW pump set	32.98	40.00	2011 Circ			work awarded
6	CWPM from TP to GLSR at Challofi	346.81	428.5	2009	489.8	KWA/IB/WS1/513/10/T D Dated 09.11.2011	Completed
7	CWPM from TP to OHSR at Jffayam	2.08					
8	Construction of GL tank at Challofi	31.2	46.5	2010(rev)	246.9	KWA/IB/WS1/331/10/T D 13.04.2012	Completed
9	Distribution system Zone III	136.35	180.5				

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(14)
10	Construction of OH tank at Ulayam	1.54	5.23	2009	111.86	PHCK-42-1219/08(A)	Completed
11	Distribution system Zone I & II	61.36	84.26				
12	Distribution system Part II	156.83	172.51	2012	172.51		Can be arranged on receipt of rev. A.s
13	Construction of street fountain						
14	Construction of weir	41.46					Not taken up as already taken up by irrigation dept.
15	Protection work at intake	0	22.52	Rev 2010	24.71	KWA/CE/SR/PHTVL/10 31/2003 Dt. 14.05.2012	Completed.
16	Rock blasting work at TP site	0	9.21	2008	11.05	KWA/BS/WS/1677/09/ TD Dt. 26.03.09	Completed.
17	Construction of compound wall	0	5.02	2010	5.17	PDK-440/10	Completed.
18	Power allocation & extension of HT line & erection of transformer	0	77.69		77.69		Transformer at RWPH Commissioned. Transformer at not commissioned. Waiting for erection of pump set. Temporary connection at TP site obtained.
19	Interconnection works	0	20.00		20.00		To be arranged.

(2)

(4)

(5)

(6)

PHASE III

1	Construction of 6m dia intake well cum pump house	3.29	4.08	1999	6.11		Completed
2	Construction of WTP & OHSR at TP site	9.59	20.39	1999 IPD norms	26.56	KWA/JB/WS1/3464/03/ TD Dt. 24.06.2008	Completed
3	Raw water pumpset	3.57	10.53				work awarded
4	350mm DI K-9 RWPM from intake well to TP at Kulathungal 4250m	14.2	26.18	2010	32.25	KWA/JB/WS1/330/10/T D Dt. 02.08.2011	Completed
5	CW pumpset	1.2	2.33		2.33		Pump erected
6	CWPM to OH tank at Karuthamanjadi	30.55	65.46	2008	89.35	KWA/JB/WS1/13911/2 008/TD Dt 24.01.2009	completed
7	Construction of OH tank at Karuthamanjadi	12.45	10.92	2007	12.53	A3- 116S/07/EE/PH/TVLAD 9.10.2007	Completed
8	Distribution system	62.08	90.02	2012	99.02		RE amount includes anticipated 10% tender excess
9	Construction of weir	5.07					Not taken up as already taken up by irrigation dept.
10	Protection work at intake	0	5.76	Rev 2010	6.32		Completed.
11	Rock blasting work at TP site	0	2.36	2008	2.83	KWA/JB/WS1/1677/09/ TD Dt. 26.03.09	Completed.

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)
12	Compound wall at TP site	0	1.28	2010		PDK-440/10	Completed.
13	Power allocation & extension of H.V line & erection of transformer	0	15.63		15.63		Transformer at RWPH Commissioned. Transformer at WTP not commissioned. Waiting for erection of pump set. Temporary connection at TP site obtained.
14	Interconnection work at various locations	0	5.00		5.00		To be arranged.

1	Trivandrum	ARWSS to and Verbhagam Villages (Original AS Amount Rs-800.00 lakhs dated 27.2.88) ARWSS to Kazhakkuttom, Jemenankulam	4.12.13	1043.64
2	Trivandrum	SLSSC IV 21.08.1998	27.08.03	182.47
3	Trivandrum	ARWSS to Moorppara Village SLSSC IV 21.08.1998	27.08.03	544.80
4	Trivandrum	ARWSS to Chazhakulam and Chazhakulam Phase I SLSSC IV 21.08.1998	7.10.02	360.00
5	Trivandrum	ARWSS to Chazhakulam and Chazhakulam Phase II SLSSC IV 21.08.1998	7.10.02	135.00
		SLSSC 2010 05.06 2010		
6	Trivandrum	CWSS to Chazhakulam, Chazhakulam, Malthonackkal, Pallippuram and Veiloor Balance works	14.12.11	1000.00
7	Trivandrum	CWSS to Elava, Elavante, Manambur & Oltur villages - Balance work	14.12.11	1210.00
8	Trivandrum	CWSS to Kumbakulam, Manankulam Panchayat - Balance works	14.12.11	315.00
9	Trivandrum	CWSS to Moorppara Village - Balance works	14.12.11	346.10
10	Trivandrum	CWSS to Panayam, Pulampara and Verbhagam etc. - Balance works	14.12.11	300.00
11	Trivandrum	Water Supply Scheme to Kallara, Pangodu Villages - Balance works	14.12.11	307.00
		SLSSC 2012 01.08 2012		
12	Trivandrum	Augmentation of water supply scheme to Pallickal and Macavoor Panchayaths	14.08.12	980.00
		SLSSC 2013 16.05 2013		
13	Trivandrum	ARWSS to Kallara Pangodu (Distribution)		800.00
14	Trivandrum	CWSS to Manookkara Veeranakavu & Perumkulam villages		2075.00
		SLSSC 2014 14.05 2014		
15	Trivandrum	CWSS for providing additional 100Mld water to Trivandrum and 20Mld water to Maranalloor, Malayinkeezhu, Vilavoor and Vilappil Panchayaths	30.12.2014	3330.00
16	Trivandrum	CWSS to Anadu, Palode & Kurupuzha villages - phase I	05.11.14	1500.00
17	Trivandrum	RWSS to Kallakkada Panchayaths		1000.00
18	Trivandrum	CWSS to Kanjirankulam Thirupuram and Karumkulam panchayaths	24.11.14	1462.00
		Project Division Kollam		
19	Kollam	CWSS to Thevalakkara and Thekkuthagam SLSSC 09.07 2007 (Original AS Amount - Rs. 1100.00 lakhs dated 01.03.08)	10.06.13	1488.50

21	Kollam	WSS to Mylari, Thakkalloor, & P. davor	15.11.11	2925.30
22	Kollam	WSS to Thevalakkara and Thekkumbhagam Panchayaths-Part I	14.12.11	800.00
		SLSSC 2012 01.08.2012		
23	Kollam	RWSS to Kulathupuzha & adj. Villages - Phase I	01.11.12	1815.00
24	Kollam	RWSS to Thirukovilattom and Nedumpana (part) Panchayath	14.09.12	1900.00
		SLSSC 2013		
25	Kollam	WSS to Pathanapuram and Piravanthoor panchayaths- Laying PVC Distribution system in Zone I and II	25.9.13	500.00
		SLSSC 2014 14.05.2014		
26	Kollam	CRWSS to West Kallada, Sasthamcotta and Sooranadu South Panchayaths - Phase II	24.11.14	1115.00
		Project Division, Adoor		
27	Pathanamthitta	ARWSS to Valikkode, Kodumon & Angadickal Original A.S. - 1075 lakhs dt 2.06.06	27.03.13	1000.00
28	Pathanamthitta	Elanthoor, Mallapuzhassery	02.06.06	800.00
29	Pathanamthitta	ARWSS to Ranni, Pazhavangadi and Vadasserikkara villages Original A.S. - 1100 lakhs dt 27.02.08 SLSSC 09.07.2007	04.07.12	1860.00
		SLSSC 2010		
30	Pathanamthitta	RWSS to Ranni, Pazhavangadi and Vadasserikkara - Laying balance distribution lines	14.12.11	1458.99
		SLSSC 2011 03.10.2011		
31	Pathanamthitta	Providing water supply to Quality affected habitations - Wards 3,4,7 & 8 of Peringara Pt	10.04.12	372.75
32	Pathanamthitta	Providing water supply to Quality affected habitations - wards 2,6,7,9 of Niranam Pt, ward 3 of Kadappa Pt, Wards 6&7 of Nedumpuram Pt	10.04.12	462.18
33	Pathanamthitta	WSS to Perunadu & Athikkayam Phase I	26.05.12	1400.00
34	Pathanamthitta	WSS to Ezhumattur Panchayath Phase I	10.04.12	591.00
		SLSSC 2012		
35	Pathanamthitta	RWSS to Elanthoor Mallapuzhassery Villages -Phase 2 Laying distribution system and construction of water treatment plant	14.9.12	867.00
		SLSSC 2012 (suppl.)		
36	Pathanamthitta	WSS to Ayroor-Kanjettukara in Pathanamthitta District - Phase I	13.3.13	1400.00
37	Pathanamthitta	RWSS to Kollamua Area-Vechoochira Panchayat (Part) Perunadu Panchayat (Part) & Naranamoozhy panchayat (Part)	13.3.13	800.00
		SLSSC 2013		
38	Pathanamthitta	WSS to Kozhenchaery - Phase I	7.5.13	950.00
39	Pathanamthitta	WSS to Pandalam - laying DI distribution system & clear water pumping main-using DI pipes	15.10.13	700.00
40	Pathanamthitta	CRWSS to Pramadam and V. Kottiyam villages	25.10.13	1500.00
41	Pathanamthitta	CRWSS to Nedumbran, Niranam, Kadappa and Peringara Pts - Phase I	15.10.13	2700.00

42

WSS to Ranni, Angadi & Kottanadu Panchayats - Phase

150.00

Project Division: Kottayam				
43	Kottayam	Ettumanoor & Adj. Villages Phase I Original A.S. - 1350 lakhs dt 27.03.03	SLSSC 21.08.1998	
44	Kottayam	Ettumanoor & Adj. Villages Phase II Original A.S. - 1750 lakhs dt 27.03.03		02.02.13
45	Kottayam	Manimala phase I SLSSC 18.05.1999		7.10.02
46	Kottayam	Manimala phase III		7.10.02
47	Kottayam	CWSS for the coverage of P.C habitations in Pallikkathodu, Vazhoor, Kangazha (part) Panchayaths. SLSSC 09.07.2007		27.02.08
48	Kottayam	ARWSS to Kanjirappally, Elikkulam and Chirakkadavu Panchayaths. SLSSC 09.07.2007		27.02.08
			SLSSC 2012	
49	Kottayam	ARWSS to Kanjirappally, Elikkulam & Chirakkadavu Panchayath (Distribution)		17.11.12
50	Kottayam	WSS to Vakathanam panchayath		6.11.12
			SLSSC 2013	
51	Kottayam	CWSS to Puthupally and Meenadon Panchayths- Phase I		6.7.13
52	Kottayam	WSS to Manarkadu panchayath (Aug)		6.7.13
53	Kottayam	ARWSS to Akaiakunnam & Mutholi Panchayath - Phase I		6.7.13
54	Kottayam	ARWSS to Ayarkunnam, Kooroppada and Pampady panchayths - Phase I		6.7.13
55	Kottayam	WSS to Bharananganam, Meenachil and Thalappalam - Phase I		6.7.13
56	Kottayam	WSS to Karoor panchayth		6.7.13
57	Kottayam	Aug. of WSS to Vijayapuram pt.		16.11.13
			SLSSC 2014 14.05.2014	
58	Kottayam	Completion of Water Supply scheme to Manimala and adjoining 4 panchayats		01.11.14
			UIDSSMT Project Dn. Alappuzha	
59	Alappuzha	CARWSS to Bharanikkavu Phase-II SLSSC 29.04.2002		27.03.03
60	Alappuzha	Kurattisserly & Adj. Villages Original A.S. 05.10.93 Rs.234.46 lakhs		30.06.14
61	Alappuzha	ARWSS to Nooranadu, Chunakkara and Palamel villages Ph-I SLSSC 09.07.2007		01.03.08
62	Alappuzha	Chunakkara & Nooranad Phase II (Palamel village) SLSSC 21.08.1998		27.03.03
63	Alappuzha	ARWSS to Cheriyanadu Panchayath in Alappuzha District original A.S. Rs.422 lakhs SLSSC 22.06.2009		08.03.12
			SLSSC 2010	
64	Alappuzha	CWSS to Palamel and Thamarakulam Panchayath		22.12.11

Sl. No.	Location	Description	Year	Amount
		RWSS to Mulakuzha & Venmony Pts - phase I		950.00
66	Alappuzha	CWSS to Harippad and adjoining 5 panchayaths - Phase I		3500.00
		SLSSC 2014 14.05.2014		
67	Alappuzha	RWSS to Mulakuzha & Venmony Pts. - Phase-II		1050.00
68	Alappuzha	RWSS to Ala, Puliur, Budhanur & Pandanad Pts. - Phase-I	24.11.14	1500.00
69	Alappuzha	RWSS to Mulakuzha & Venmony Pts. - phase II		1050.00
		Project Division, Kattappana		
70	Idukki	CARWSS to Kattappana and Ayyappan Coll SLSC 18.06.1999	07.10.02	2314.00
71	Idukki	CRWSS To Elappara & Adj. Villages 07.10.02 Original A.S. Rs. 2198 lakhs	18.02.06	2743.46
72	Idukki	WSS to Vandameduu & Anakkara SLSC 12.03.1996	12.03.96	529.00
73	Idukki	Augmentation of WSS to Kumily in Idukki District SLSSC 09.07.2007	27.02.08	1200.00
74	Idukki	CARWSS to Vellathooval and Konnathadi SLSSC 18.06.1999	7.10.02	2524.00
		SLSSC 2010		
75	Idukki	Providing Water Supply Arrangements to the Hilly Areas of Kanchiyar Panchayath.	30.12.11	308.90
76	Idukki	Providing Water Supply Arrangements to the Hilly Areas of Ayyappanovil Panchayath.	30.12.11	76.97
77	Idukki	Providing Water Supply Arrangements to the Hilly Areas of Kattappana Panchayath.	30.12.11	711.53
78	Idukki	Providing Water Supply Arrangements to the Hilly Areas of Elappara Panchayath	30.12.11	310.76
79	Idukki	Providing Water Supply Arrangements to the Hilly Areas of Paermedu and Vandipperiya Panchayaths	30.12.11	900.00
80	Idukki	Providing Water Supply Arrangements to the Hilly Areas of Peruvanthanam and Kottayar Panchayaths	30.12.11	700.00
		SLSSC 2011		
81	Idukki	Extension of Water supply to hilly areas of Kumily Grama Panchayath in Idukki District	29.06.12	900.00
82	Idukki	Extension of water supply to the uncovered areas in Erattayar Panchayath		310.00
83	Idukki	ARWSS to Vannappuram village -phase 1	29.6.12	500.00
84	Idukki	Water Supply Scheme to Kumaramangalam Panchayath in Idukki District Phase I	29.06.12	1000.00
		SLSSC 2012		
85	Idukki	RWSS to Kumeramangalam - Phase II	28.6.13	500.00
86	Idukki	WSS to Purappuzha and Manakkad Panchayaths	25.8.12	3000.00
		SLSSC 2013		
87		WSS to Velliyemattom & Alakodu (Part) Village in Idukki District.		2000.00

			12.11.14	4000.00
PH Division Thodupuzha				
SLSSC 2011				
89	Idukki	Providing Water Supply Scheme to Adimali & nearby areas of Mannankandom village in Idukki district	18.10.12	720.00
90	Idukki	Providing Water Supply Scheme to District Head Quarters Idukki, Painavu colony, Cheruthony and Thannikkandam area of Vazhathope Panchayath	05.11.12	980.00
Project Division, Piravom				
SLSSC 2010				
91	Kottayam	WSS to Mufakkulam Veliyanoor & Uzhavoor panchayats- Providing distribution system	7.01.12	600.00
92	Kottayam	WSS to Njeezhoor, Kuravilangadu & Kaduthuruthy panchayats- Providing distribution system	7.01.12	330.00
93	Kottayam	WSS to Kallara panchayat- Providing distribution system	7.01.12	190.00
94	Ernakulam	Improvement of RWSS to Manajaloor panchayat- Construction of 2 Nos GLSR and providing distribution system zone I & IV balance work.	7.01.12	32.00
SLSSC 2011				
95	Kottayam	Rural Water Supply Scheme to Quilty affected habitations in Vechoor Village in Kottayam District	08.11.12	750.00
SLSSC 2012				
96	Kottayam	W.S.S to quilty affected habitations in Thalayazham village - Balance works	25.08.12	860.00
97	Kottayam	RWSS to quilty affected habitations in Kulasekharangalam village - Balance works	25.08.12	975.00
SLSSC 2012(supp)				
98	Ernakulam	WSS to Keerampara panchayat in Ernakulam District.		1400.00
SLSSC 2013				
99	Kottayam	RWSS to TV Puram Panchayath (Vaikom Part) Village in Kottayam District.		200.00
100	Kottayam	WSS to Kidangoor and Kadaplammattom (Part) Panchayaths in Kottayam District - Phase I.		1000.00
SLSSC 2014 14.05.2014				
101	Kottayam	RWSS to Thalayolaparambu pt (Vadayar Village)	12.11.14	640.00
PH Division Muvattupuzha				
SLSSC 2011				
102	Ernakulam	Augmentation of WSS to Kottappady	26.07.2012	381.88
103	Ernakulam	RWSS to Kavalangadu Grama Panchayath and ward No. 4 and 5 of Pallarimangalam Grama Panchayath	17.08.2012	945.00
SLSSC 2012				
104	Ernakulam	Improvements to RWSS to Valakom - Phase II for Intake well	4.7.13	200.00

SLSSC 2013				
105	Ernakulam	Augmentation of RWSS to Varappetty - Phase II	6.7.2013	602.00
PH Division Kaduthuruthy				
SLSSC 2013				
106	Kottayam	WSS to Veliyanloor & Uzhevoor Panchayaths - Phase II in Kottayam District.		400.00
107	Kottayam	WSS to Kaduthuruthy, Kallara & Njeezhoor Panchayaths - Phase II in Kottayam District.		350.00
108	Kottayam	RWSS to Mulakulam & Velloor Panchayaths - Phase II in Kottayam District .		250.00
SLSSC 2014 14.05.2014				
109	Kottayam	RWSS to Kaduthuruthy & adj. Villages-Veliyanloor area	12.11.14	190.00
110	Kottayam	RWSS to Kaduthuruthy & adj. Villages-Uzhevoor area	12.11.14	300.00
111	Kottayam	RWSS to Kaduthuruthy & adj. Villages-Njeezhoor area	12.11.14	300.00
Project Division Perumbavoor				
112	Ernakulam	Providing WS to uncovered habitations in Pankadavu Panchayath. SLSSC 09.07.2007	14.02.08	249.86
PH Division Aluva				
SLSSC 2010				
113	Ernakulam	WSS to Ayyampuzha. Providing WSS to Kaminanganam in Malayattoor Neeleswararam Panchayath and Pandupara in Ayyampuzha Panchayath - balance works	15.12.11	54.65
Subtotal ongoing Aluva				54.65
Project Division Nattika				
114	Thrissur	ARWSS To Parapookara & Adj; Villages SLSSC 21.08.1998	27.03.03	623.00
SLSSC 2012(supp)				
115	Thrissur	Augmentation of Pavaratty Regional WSS -covering 10 panchayaths in Thrissur & Palakkad districts		1725.00
SLSSC 2013				
116	Thrissur	WSS to Edavilangu and Eriyad panchayaths - distribution network	16.7.13	500.00
117	Thrissur	WSS to Karalam panchayth in Mukundapuram Taluk of Thrissur district	4.10.13	1050.00
118	Thrissur	Augmentation of water supply scheme to Thrissur Municipal Corporation and adjoining panchayaths		2800.00
SLSSC 2014 14.05.2014				
119	Thrissur	WSS to Medathur panchayat in Thrissur District- Phase I		483.00
Project Division Palakkad				
120	Palakkad	Kulukkallur - Nelloya SLSSC 18.06.1999	7.10.02	720.00
SLSSC 2011				
121	Palakkad	CWSS to Coyalmannam, Thenkurissi and Kannadi panchayats in Palakkad district - Phase I	11.05.12	1500.00

SLSSC 2012				
123	Palakkad	WSS to Anakkara, Patilthara and Kappur Panchayaths - Phase I	17.10.12	1500.00
		SLSSC 2012(supp)		
124	Palakkad	CWSS to Mannarkkad and Thenkara villeges in Mannarkkad Taluk.		572.00
125	Palakkad	WSS to Quafy affected habitations of Coyalmannam, Thenkurissi and Kannadi panchayats in Palakkad District -Phase II		700.00
		SLSSC 2013		
126	Palakkad	WSS to Karimpuzha in Palakkad district - Replacing existing old and damaged AC pipe line with DI pipes, gap linking in the PM for Zone II	1.10.13	480.00
127	Palakkad	Improvements to WSS to Sreerishnapuram and adjoining pts - laying distribution lines for Zones I,II,III & IV in Ottappalam taluk	1.10.13	800.00
128	Palakkad	Augmentation of WSS to Nenmara, Ayilur & Malarodee GPs in Chittur & Alathur taluks in Palakkad district - Phase I	7.1.2014	1100.00
129	Palakkad	Augmentation of WSS to Peruvembu PL in Palakkad Dist.		500.00
		SLSSC 2014 14.05.2014		
130	Palakkad	RWSS to Karimpuzha I & II villeges - Extension of distribution to uncovered areas - phase II	15.12.14	500.00
131	Palakkad	Aug. Of WSS to Nellaya and Kulokatur panchayaths- Laying distribution lines for zone I & II	24.11.14	900.00
132	Palakkad	WSS to Anakkara, Patilthara & Kappur Pts. - Phase II	09.01.15	1000.00
		Project Division, Malappuram		
133	Malappuram	ARWSS to Moorkkanad Phase I SLSSC 21.08.1998	27.03.03	350.00
134	Malappuram	ARWSS to Moorkkanad Phase II (Kuruva)	27.03.03	650.00
135	Malappuram	ARWSS to Moorkkanad phase III SLSSC 18.06.1999	7.10.02.	630.00
136	Malappuram	ARWSS to Moorkkanad phase IV	7.10.02	675.00
137	Malappuram	ARWSS to Moorkkanad phase V	7.10.02	570.00
138	Malappuram	ARWSS To Thirunavaya Villeges Phase I	7.10.02	3100.00
		SLSSC 2010		
139	Malappuram	Additional coverage to Moorkkanad vilage - laying distribution system	01.02.12	200.00
140	Malappuram	Additional Coverage to Puzhakatiri and Vadakkangara vilage - Laying Distribution system	01.02.12	385.00
		SLSSC 2011		
141	Malappuram	WSS to Kannamangalam Panchayat	22.05.2012	1000.00
142	Malappuram	WSS to Muniyur Panchayat	22.05.2012	1000.00
		SLSSC 2012		

SLSSC 2013				
144	Malappuram	CARWSS to Moorkanad and adjoining villages - Phase II - Kuruvu village low level Zone - laying distribution system	17.7.2013	683.25
145	Malappuram	CARWSS to Moorkanad & adj. Villages Phase-V Manikada village laying Distribution system	4.10.13	600.00
148	Malappuram	WSS to Cheekode and adjoining pts - Providing distribution network - Phase I	12.8.13	2200.00
147	Malappuram	CARWSS to Thirunavaya and adjoining villages - Laying distribution s/s in Marakkara Pt.	4.10.13	800.00
148	Malappuram	WSS to Valavannur & Kalpekanchari Pt by enhancing the capacities of ongoing ARWSS to Thirunavaya and adjoining villages	4.10.13	1250.00
149	Malappuram	CWSS to Vetiom & Thalakkad (P) Pt	24.11.13	1000.00
150	Malappuram	Water supply projects for 7 panchayats in Nilamboor Constituency	17.05.2014	1400.00
151	Malappuram	WSS to Thazhekode and Aliparambu panchayaths in Malappuram district - phase 1	6.12.13	750.00
152	Malappuram	WSS to Kavannoor	6.12.13	700.00
153	Malappuram	WSS to AR Nagar Grama Panchayath	6.12.13	700.00
SLSSC 2014 14.05.2014				
154	Malappuram	CARWSS to Thiruvall and adjoining panchayaths - Phase-II - Edavanna Panchayath	20.01.15	500.00
155	Malappuram	WSS to Kavannoor & Pulpetta pts. - phase I	20.01.15	1000.00
156	Malappuram	WSS to Thirurangadi Pt (PURA scheme) - Phase I	24.12.14	1900.00
157	Malappuram	CRWSS to Moorkanad and adjoining Villages Phase-IV-Koottilangadi Village-Laying Distribution System.	29.11.2014	800.00
158	Malappuram	CRWSS to Moorkanad and adjoining Villages Phase-I-Moorkanad Village-High level Zone-Part I-Laying Distribution System	29.11.2015	193.00
159	Malappuram	WSS to Cheekode and adjoining villages - Laying distribution system	29.11.2016	800.00
160	Malappuram	WSS to Valavannur and Panchayaths - By enhancing the capacity of on going WSS to Thirunavaya and adjoining villages - phase II - Distribution system	29.11.2017	1455.00
161	Malappuram	CRWSS to Thiruvall & adjoining Villages Phase-II-Wandoor Village- Part-2-(Eastern side of railway line)	29.11.2018	593.00
Project Division Kozhikkode				
162	Kozhikkode	ARWSS to Kunnummal phase IV (Kayakkodi) Original AS 300.00 lakhs dt 07.10.02 SLSSC 18.06.1999	29.09.12	118.24
163	Kozhikkode	ARWSS To Kunnummal phase V (Tuner) Original AS 210.00 lakhs dt 07.10.02 SLSSC 21.06.1998	29.09.12	223.20
164	Kozhikkode	ARWSS to Kunnummal phase VI (Naripetta) Original AS 345.00 lakhs dt 07.10.02 SLSSC 18.06.1999	29.09.12	343.39
165	Kozhikkode	ARWSS to Kunnummal phase VII (Valayam) Original AS 340.00 lakhs dt 07.10.02 SLSSC 18.06.1999	29.09.12	378.11
166	Kozhikkode	ARWSS to Kunnummal phase VIII (Vanimal) Original AS 400.00 lakhs dt 07.10.02 SLSSC 18.06.1999	29.09.12	428.18

SLSSC 2012				
168	Kozhikkode	Augmentation of WSS to Unnikulam - Sivapuram	29.09.2012	430.00
SLSSC 2013				
169	Kozhikkode	CWSS to Muktom Karassery Kodiyathur and Omassery pts in Kozhikkode district (Quality affected and non Covered habitations) - Phase-I		1100.00
SLSSC 2012				
170	Wayanad	CWSS to Thariyode, Pozhuthana, Kottehara, Vengappally and Padinjaraathara Panchayats PHASE - I (quality affected)	23.1.14	1500.00
Project Division Mattannur				
171	Kannur	Thrippangottur SLSSC 12.03.1986	12.03.96	320.00
SLSSC 2011				
172	Kannur	ARWSS to Thrippangottur village in Thalassery Taluk of Kannur District- Providing distribution system.	26.05.12	340.00
SLSSC 2013				
173	Kannur	CWSS to Innikur and adjoining villages - Additional coverage to Sreekandapuram, Malapattom, Kalliad and Nuchiad villages	1.10.13	800.00
174	Kannur	Enhancement of coverage in Rural areas (Kolachery, Narath, Mayyil, Kuttiattoor, Koodali, Munderi and Keezhalkur Panchayaths)	1.10.13	900.00
SLSSC 2014 14.05.2014				
175	Kannur	Water Supply Scheme to Anjirakkandy, Paralassery and adjoining Panchayaths additional coverage- laying distribution line	18.11.14	586.00
Project Division Kannur				
176	Kasargode	ARWSS to Munnad, Bedadka and Kutikole villages in Kasargode Taluk SLSSC 06.07.2007	29.02.08	700.00
SLSSC 2011				
177	Kasargode	WSS to East Eleri Panchayath of Hosdurg Taluk in Kasaragod District	04.06.12	1212.00
SLSSC 2012				
178	Kannur	WSS to Eramam Kuttur Panchayath - phase I	22.12.12	900.00
179	Kasargod	ARWSS to Bandedukka and adjoining villages in Kasargod district - Phase I	18.10.12	800.00
180	Kasargod	ARWSS to Chengala, Muliya, Madhur & Mogral Puthur GPs - Phase I	01.09.2012	1980.00
SLSSC 2012(suppl)				
181	Kasargod	WSS to Vorkady and adjoining villages in Kasargod Taluk of Kasargod district (Balance Work)	07.08.2013	533.00
PH Division Kasaragod				
182	Kasargode	ARWSS to Maloth and Balal SLSSC 21.08.1998	27.03.03	595.00
SLSSC 2012				
183	Kasargod	WSS to 6 wards in Balal Villages & 4 wards in Malom Villages of Balal GP-Relaying Pumping main, Gravity Main and distribution lines from Vellarikundu-Konnakkad	01.09.2012	297.00

Of this, AUWSS to Panniyannur CT has been commissioned during 2003, AUWSS to Koratty during 2007-08 and AUWSS to Chelakkara during 2009. The details of the remaining schemes are as follows

Sl. No	Name of the Scheme	Name of the CT covered	Present status
1	AUWSS to Pudukkad	Pudukkad CT	Now taken up under NABARD
2	AUWSS to Chevoor and Marathakkara	Chevoor, Marathakkara CTs	Taken up under SAARK 2009-10 Completed
3	AUWSS to Kolazhy, Kuttor and Pottur CTs	Kolazhy, Kuttor and Pottur CTs	Taken up under SAARK 2009-10 ongoing-Targeted for completion in MISSION 676
4	AUWSS to Manjeswaram	Manjeswaram CT	Taken up under SAARK 2009-10 Completed
5	AUWSS to Kottayam and Pattiam	Kottayam, Pattiam CTs	Taken up under SAARK 2009-10 ongoing Targeted for completion in MISSION 676
6	AUWSS to Vadakkekara	Vadakkekara CT	Taken up under SAARK 2009-10 Completed

AUWSP funding is on 50:50 basis borne both by Central and State Government. As such Rs.1927.27 lakhs is due from Government of India for the above projects. Govt has released Rs.1695.71 lakhs so far from 1994 onwards. The release of funds from Govt for AUWSP scheme was not on reimbursement basis. Funding for AUWSP stopped since 01/04/2008. Hence the balance amount due has not been received.

Total project cost	=	Rs.3854.45 lakhs
Govt.of India share (50%) in lakhs	=	Rs.1927.27 lakhs
Balance due	=	Rs. 231.56 lakhs
Govt. of India share released	=	Rs.1695.71 lakhs
Expenditure towards Central Share	=	Rs.1695.71 lakhs

Rs.1695.71 lakhs released by Government of India towards central share has been fully utilized by KWA and utilization certificate submitted.

The above six works were later taken up under Completion of ongoing UWSS Spec

Sl. No.	Name of Scheme	District	Year of Sanction	Present Status
1	CWSS to Alappad and Clappana two villages	Kollam	1997-98	Completed
2	CARWSS to Kozhinjampara and adj eight villages in Chittur taluk	Palakkad	1998-99	Completed
3	RWSS to Vorkady and adj. Villages phase I	Kasargod	2003-04	Completed
4	RWSS to Vorkady and adj. Villages phase II	Kasargod	2003-04	Completed
5	RWSS to Uppala and adjoining villages	Kasargod	2003-04	Completed
6	WSS to Pudussery and adjoining villages	Palakkad	1998-99	Completed
7	RWSS to Azhiyoor and adj. villages	Kozhikkode	2002-03	Completed
8	WSS to Edavilangu, Azhikode and adjoining villages	Thrissur	2003-04	Partially completed
9	WSS to Venkitangu and adjoining villages	Thrissur	1998-99	Partially completed
10	CARWSS to Kodumba, Potpully and adjoining villages	Palakkad	2003-04	Partially Completed

Revised Sub-Mission Schemes for Water Quality affected habitations

11	Alathur Water Supply Scheme	Palakkad	2006-07	Completed
12	Kadampanad Water Supply Scheme	Pathanamthitta	2006-07	Completed
13	Pathanapuram Water Supply Scheme (Completed without distribution system)	Kollam	2006-07	Partially Completed
14	Kuttanad Water Supply Scheme	Alappuzha	2006-07	Partially Completed
15	ARWSS to 8 panchayaths of Ambalapuzha taluk	Alappuzha	2008-09	Work in progress

Schemes sanctioned under NRDWP- 5% Earnmarked Water Quality fund

16	CARWSS to Moorkanad & adjoining villages - Phase I	Malppuram	2013-14	Work in progress
17	CARWSS to Thirunavaya and adjoining villages-	Malppuram	2013-14	Work in progress
18	WSS to Naripatta	Kozhikkode	2013-14	Completed
19	WSS to Valayam	Kozhikkode	2013-14	Completed
20	CWSS to Moopainad, Meppary and Vythiri panchayats PHASE II	Wayanad	2013-14	Work in progress
21	WSS to Kallyyottukunnu in Mananthavady panchayat	Wayanad	2013-14	Work in progress

DETAILS OF NABARD AIDED SCHEMES SANCTIONED DURING THE LAST 20 YEARS

No.	Tranche	Name of Sanction	Name of Scheme	District	Present status	
✓	1	RIDF IX	2003	Azhikkode Water Supply Scheme	Kannur	Completed
✓	2	RIDF IX	2003	Edakkad Water Supply Scheme	Kannur	Completed
✓	3	RIDF IX	2003	Ramanthali Water Supply Scheme	Kannur	Completed
✓	4	RIDF IX	2003	Okkal Water Supply Scheme	Ernakulam	Completed
✓	5	RIDF IX	2003	Koovappady Water Supply Scheme	Ernakulam	Completed
✓	6	RIDF IX	2003	Udumbanchola Water Supply Scheme	Idukki	Completed
✓	7	RIDF IX	2003	Pandallur Water Supply Scheme	Malappuram	Completed
✓	8	RIDF X	2003	Poothady Water Supply Scheme	Wyanad	Completed
✓	9	RIDF XIV	2008	WSS to Karakulam IInd Stage	Thiruvananthapuram	Completed
✓	10	RIDF XIV	2008	WSS to Kazhakkuttom OG	Thiruvananthapuram	Partially commissioned on 28.8.2014. NH sanction to be obtained for interconnection work
✓	11	RIDF XIV	2008	Augmentation of WSS to Kunnathukal	Thiruvananthapuram	Partially commissioned on 29.4.2015. Land for OHSR at Kottukonam to be obtained from Pt.
✓	12	RIDF XIV	2008	CWSS to Pallichal, Balamapuram & Vilavoorakkal Pt.	Thiruvananthapuram	Partially commissioned on 14.7.2014. Remaining work are progressing. Estimate sanction to be obtained for distribution and tank for Vilavoorakkal Pt.
✓	13	RIDF XIV	2008	WSS to Azhoor, Kizhuvillam and Keezhattingal	Thiruvananthapuram	Completed
✓	14	RIDF XIV	2008	WSS to Kundara and adjoining Pt	Kollam	Completed
✓	15	RIDF XIV	2008	WSS to Elampalloor-Punukkannurchira	Kollam	Completed
✓	16	RIDF XIV	2008	WSS to Kareepra	Kollam	Completed
✓	17	RIDF XIV	2008	WSS to Melilla	Kollam	Completed
✓	18	RIDF XIV	2008	WSS to Pandalam	Pathanamthitta	Work completed. Due to non availability of fund some portion is to be completed under ARP.
✓	19	RIDF XIV	2008	WSS to Konni Thazham	Pathanamthitta	Completed
✓	20	RIDF XIV	2008	Improvements to Vaikom RDWSS	Kottayam	Completed
✓	21	RIDF XIV	2008	WSS to Paipra & Nellikkuzhy Pt.	Ernakulam	Completed
✓	22	RIDF XIV	2008	WSS to Alakode and adj. Villages	Idukki	Completed
✓	23	RIDF XIV	2008	RDWSS to Edakkattuvayal, Amballoor & Udyamperoor Pt.	Ernakulam	Completed
✓	24	RIDF XIV	2008	WSS to Karukutty & Mookkannur	Ernakulam	Scheme partially commissioned. Dispute against boundary of land, so the construction could not be completed.
✓	25	RIDF XIV	2008	WSS to Vazhakulam Kizhakambalam and	Ernakulam	Completed

			WSS to Cheruthuruthy & Nedumpura village	Thrissur	Construction of sump, filter house and clariflocculator completed. Construction of road 50% completed. Aerator and flashmixer completed. East and west side of compound wall completed except barbed wire fencing. Wash water tank completed. Mechanical equipments supplied.
28	RIDF XIV	2008			
29	RIDF XIV	2008	WSS to Karakkurissi & Thachanpara	Palakkad	Completed
30	RIDF XIV	2008	WSS to Sreekrishnapuram & adj. villages	Palakkad	Completed
31	RIDF XIV	2008	WSS to Karimpuzha	Palakkad	Completed
32	RIDF XIV	2008	WSS to Koduvayur Puduragaram	Palakkad	Completed
33	RIDF XIV	2008	WSS to Irimbilium-Valancheri	Malappuram	Completed
34	RIDF XIV	2008	WSS to Cheekkode & adj. pts.	Malappuram	Construction of sump, filter house and clariflocculator completed. Construction of road 50% completed. Aerator and flashmixer completed. East and west side of compound wall completed except barbed wire fencing. Wash water tank completed. Mechanical equipments supplied.
35	RIDF XIV	2008	WSS to Anakkayam Village	Malappuram	Completed
36	RIDF XIV	2008	WSS to Areecode Pt.	Malappuram	Completed
37	RIDF XIV	2008	WSS to Nadapuram	Kozhikkode	supplying laying testing and commissioning of pumping/gravity 80% work completed.
38	RIDF XIV	2008	WSS to Kuttiady	Kozhikkode	Completed
39	RIDF XIV	2008	WSS to Kizhakkoth Panchayat	Kozhikkode	completed
40	RIDF XIV	2008	WSS to Anjarakandy & ad. Pts.	Kannur	completed
41	RIDF XIV	2008	Improvements to Kolacherry WSS-Relaying Gravity Main-I	Kannur	completed
42	RIDF XIV	2008	Improvements to Kolacherry WSS-Relaying Gravity Main-II	Kannur	completed
43	RIDF XIV	2008	WSS to Enmakaje	Kasargod	completed
44	RIDF XIV	2008	WSS to West Eleri	Kasargod	completed
45	RIDF XVI	2010	WSS to Mattinj & adj. villages	Kannur	Due to non availability of land the work not yet started and addressed government to drop the scheme from list of NABARD assisted
46	RIDF XVII	2011	WSS to Kattur, Padiyur & Poomangalam village	Trissur	Scheme partially completed. Remaining work in progress.
47	RIDF XVII	2011	WSS in Mananthavady, Edavaka & Nalloornadu villages	Wayanad	Work in progress
48	Endosulp	2012	WSS to Enmakaje and adjoining villages laying balance distribution	Kasargod	Work completed

	RIDF XVII				
50	Endosulphan	2012	WSS to Endosulphan hit area of Panathady Pt. of Hosdurg Taluk in Kasargod Dist.	Kasargod	transformer work at Anjarad. Package I - Filter base slab completed, sump completed except roof slab. Package II- work completed. Package III- work retendered for supply and erection of pumpset and work completed for renovation of well at Gandhipuram.
51	Endosulphan	2012	WSS to Vidyagiri	Kasargod	All civil works completed, power connection to be obtained.
52	Endosulphan	2012	WSS to Karamoola	Kasargod	All civil works completed, power connection to be obtained.
53	Endosulphan	2012	WSS to Eruppakkatta	Kasargod	All civil works completed, power connection to be obtained.
54	Endosulphan	2012	WSS to Triyyanni Lakshamveedu colony	Kasargod	Borewell drilled. But sufficient yield not obtained. Hence hand pump to be provided.
55	Endosulphan	2012	WSS to Erinjen SC Colony	Kasargod	All works Completed and commissioned. During 1/2015.
56	Endosulphan	2012	WSS to Majakar SC Colony	Kasargod	Bore well drilled, sufficient yield not obtained and hence only handpump can be installed and water supply to be effected through handpump.
57	Endosulphan	2012	WSS to Kattipallam	Kasargod	All civil works completed, pumpset to be retendered.
58	Endosulphan	2012	WSS to Chiplikkaya	Kasargod	Bore well drilled but sufficient yield not obtained. Resurvey conducted by GWD and reported that the area is not feasible for drilling borewell for pumping purpose. Hence hand pump to be provided.
59	Endosulphan	2012	WSS to Cheeramkode	Kasargod	Bore well drilled by GWD. But sufficient yield for pumping not obtained. Hence hand pump to be provided.
60	Endosulphan	2012	WSS to Kanathur Kottarakka	Kasargod	Scheme not feasible as per GWD survey. Alternate proposal under consideration.
61	Endosulphan	2012	WSS to Kizhakkekara Chedikkal SC Colony	Kasargod	Work completed and commissioned.
62	Endosulphan	2012	WSS to Pavoradka	Kasargod	Bore well drilled, sufficient yield not obtained and hence only handpump can be installed and water supply to be effected through handpump.
63	Endosulphan	2012	WSS to C.H. Nagar	Kasargod	Bore well drilled, sufficient yield not obtained and hence only handpump can be installed and water supply to be effected through handpump.
64	Endosulphan	2012	WSS to Puthrakala	Kasargod	Work completed and commissioned.
65	Endosulphan	2012	WSS to Marpanaduka	Kasargod	One BW drilled but dry and tender for the second BW to be arranged.

67	RIDF XVII Endosulp	2012 WSS to Gadigudde	Kasargod	Bore well drilled, but sufficient yield for pumping not obtained. Hence handpump to be fitted.
68	RIDF XVII Endosulp	2012 WSS to Kattukukke	Kasargod	All civil works completed, power connection to be obtained.
69	RIDF XVII Endosulp han	2012 WSS to Maniyampara	Kasargod	Bore well drilled and dry. The Pt. has provided an alternate borewell with sufficient yield as source. Balance work tendered. Tender under process.
70	RIDF XVII Endosulp han	2012 WSS to Kandige	Kasargod	Bore well drilled but was dry, resurvey conducted by GWD and reported that the area is technically not feasible for drilling bore well. Tender to be arranged for extension of pipe line from the laid by project Dn.
71	RIDF XVII Endosulp	2012 WSS to Kallungodulu	Kasargod	Scheme commissioned during 6.2015
72	RIDF XVII Endosulp	2012 WSS to Kuttanamoola Jayanagar	Kasargod	Scheme commissioned during 4.2015
73	RIDF XVII Endosulp	2012 WSS to Ambika Nagar	Kasargod	Scheme commissioned during 2.2015
74	RIDF XVII Endosulp	2012 WSS to Kundala	Kasargod	Scheme completed and commissioned during 2.2015
75	RIDF XVII Endosulp han	2012 WSS to Nenchipadavu	Kasargod	Bore well drilled and dry. Resurvey conducted by GWD and reported that the area is not feasible for drilling bore well for pumping purpose. Alternate proposal under consideration.
76	RIDF XVII Endosulp han	2012 WSS to Kundar Unsadka Athithamoola	Kasargod	Bore well drilled but was dry, resurvey conducted by GWD and reported that the area is technically not feasible for drilling bore well. Alternate proposal under consideration.
77	RIDF XVII Endosulp	2012 WSS to Manjampara LP School	Kasargod	Scheme commissioned on 6.2015
78	RIDF XVII Endosulp han	2012 WSS to Periyadka Mulleriya	Kasargod	Bore well drilled and dry. Resurvey conducted by GWD and reported that the area is not feasible for drilling bore well for pumping purpose. Alternate proposal under consideration.
79	RIDF XVII Endosulp han	2012 WSS to Karmanathodi	Kasargod	Borewell drilled and sufficient yield obtained. But due to objection from the near by land owner, the work could not be proceeded. On the basis of the complaint from the near by land owner, the Munsif court has ordered an injunction in entering the land.
80	RIDF XVII Endosulp han	2012 WSS to Kottamkuzhi	Kasargod	Bore well drilled but was dry, resurvey conducted by GWD and reported that the area is technically not feasible for drilling bore well. Alternate proposal under consideration.
81	RIDF XVII Endosulp	2012 WSS to Karadka near GVHSS	Kasargod	As the Panchayat has not provided the land, borewell could not be drilled.

Sl. No.	RIDF No./Endosulphan	Year/Work Description	District	Remarks
	RIDF XVII Endosulphan	2012 WSS to Pullur-Periya (Laying pumping main)	Kasargod	Jalanidhi phase - II Panchayath. Hence work not required.
83	Endosulphan	2012 WSS to Pullur-Periya	Kasargod	Jalanidhi phase - II Panchayath. Hence work not required.
84	RIDF XVII Endosulphan	2012 WSS to Ayampara Kariyadukkam ST colony	Kasargod	Borewell drilled. But sufficient yield not obtained. Yield test of alternate borewell proposed by Pt. conducted but found not feasible due to less yield. Alternate proposal under consideration.
85	RIDF XVII Endosulphan	2012 RWSS to Pullur-Periya	Kasargod	All works completed and scheme commissioned during 1.2015
88	RIDF XVII Endosulphan	2012 Implementation of RWSS to Kayyur Chemeni	Kasargod	Commissioned during 6.2015
87	RIDF XVII Endosulphan	2012 WSS to Muglikana	Kasargod	Civil works completed. Pump set work order issued.
88	RIDF XVII Endosulphan	2012 WSS to Belinje and Kottrakla	Kasargod	Bore well drilled but was dry, alternate proposal under consideration.
89	RIDF XVII Endosulphan	2012 WSS to Yethadukka	Kasargod	The Govt. committee approved the tender, order not received.
90	RIDF XVII Endosulphan	2012 WSS to Thuppekalku & Munnappa	Kasargod	One BW drilled but dry and for the second BW in the project fund request submitted to Sub Collector for remitting to GWD.
91	RIDF XVII Endosulphan	2012 WSS to Kumbadaje	Kasargod	Scheme completed and commissioned during 2.2015
92	RIDF XVII Endosulphan	2012 WSS to Maniyoor	Kasargod	Work tendered. 1 No tender received. Tender submitted to Dist. Collector on 14.4.2015
93	RIDF XVII Endosulphan	2012 WSS to Berlam	Kasargod	Bore well drilled and dry. Resurvey conducted by GWD and reported that the area is not feasible for drilling bore well for pumping purpose. Alternate proposal under consideration.
94	RIDF XVII Endosulphan	2012 WSS to Kukkamkai	Kasargod	All civil works completed, pumpset retendered.
95	RIDF XVII Endosulphan	2012 WSS to Beerangoli	Kasargod	Bore well drilled but was dry, resurvey conducted by GWD and reported that the area is technically not feasible for drilling bore well. Alternate proposal under consideration.
96	RIDF XVII Endosulphan	2012 WSS to Minchipadavu	Kasargod	Work completed. Power connection to be obtained.
97	RIDF XVII Endosulphan	2012 WSS to Kaduppumkuzhi	Kasargod	Borewell drilled by GWD but sufficient yield not obtained. Work in other reach tendered.
98	RIDF XVII Endosulphan	2012 WSS to Pallathaduka	Kasargod	All civil works completed, power connection to be obtained.
99	RIDF XVII Endosulphan	2012 WSS to various places of Mulyar grama Pt.	Kasargod	The proposal is to extend pipe line to the endosulphan area from the comprehensive WSS implemented by the project wing. The estimate is under preparation.
100	RIDF XVII	2013 RWSS to Kalliyur, Vengannur villages, Vizhinjam, Kovalam Tourist Area - Rural component	Thiruvananthapuram	Work in progress.

103	RIDF XVIII	2013	WSS to Othukkungal & Ponmala	Malappuram	Work in progress.
104	RIDF XVIII	2013	WSS to Moopainad, Mappady (1st Phase) and Vythiri panchayath in Wayanad Dist. (Well, RW, CW Pumping main, Treatment Plant, Reservoirs and pumpsets) with	Wynad	CWSS to S.Battery&CWSS to Moopainad with common source,CWPM&WTP combined proposal cancelled.Work to be tendered.Package II,III,IV&V-estimate under preparation.
105	RIDF XVIII	2013	CWSS to Sulthan bathery, Noolpuzha and Mutti panchayath	Wynad	Package I- completed,II- work to be retendered,III,IV, V- estimate under preparation
106	RIDF XVIII	2013	Providing water supply to Endosulphan area at various places in Muliyar grama Panchayath - Part II	Kasargod	The proposal is to extend pipe line to the endosulphan affected area from the comprehensive WSS impletd by the project wing. The estimate is under preparation.
107	RIDF XVIII	2013	Providing water supply to Endosulphan area at Peradukkam Kolathinkal in Muliyar grama	Kasargod	GWD reported that the area is not feasible for yielding bore well. Alternate proposal under consideration.
108	RIDF XVIII	2013	WSS to Chengala, Muliyar, Madhur & Mogralputhur Pts. in Kasargod panchayath Ph-II	Kasargod	Work in progress
109	RIDF XVIII	2012	RWSS to Kayyur Cheemeni panchayats	Kasargod	Work in progress for Package I & Work to be tendered for Package II
110	RIDF XIX	2014	WSS to Cheekkode & adj. pts. - Providing balance distribution	Malappuram	Work awarded
111	RIDF XIX	2014	Coverage of NC/PC habitation - Providing WSS to uncovered habitations in Parakadavu Pt.	Emakulam	Tender under scrutiny
112	RIDF XIX	2014	CWSS to Panavoor, Pullampara & Vembayam Pts. - distribution network	Thiruvananthapuram	Work in progress.
113	RIDF XIX	2014	Cherthala - Distribution network	Alappuzha	Agreement executed for 2 packages and for other 6 packages agreement is yet to be executed.
114	RIDF XIX	2014	Combined AUWSS to Pudukkad CT and ARWSS to Parappukara and adjoining villages - supply,erection and commissioning	Thrissur	20 cents of land obtained for WTP&OHSR. Estimate under scrutiny
115	RIDF XIX	2014	WSS to Seethathode Pt. & Nilakkal Plappally area in Perunad Pt.	Pathanamthitta	Estimate under preparation
116	RIDF XIX	2014	CRWSS to Malleppally, Anicadu & Kottangal (P) Pts. - Phase I	Pathanamthitta	Works tendered
117	RIDF XIX	2014	WSS to Edavetty Panchayath	Idukki	Estimate under scrutiny,tender under scrutiny for various works.
118	RIDF XX	2015	WSS to Payyavoor and Eruvessey panchayath in Thaliparamba Taluk of Kannur District- Phase I	Kannur	Issued AS
119	RIDF XX	2015	WSS to Kallianode in Koorachundu Pt.	Kozhikkode	Processing for issuing AS
120	RIDF XX	2015	WSS to Konni Medical College(Intake well, Check Dam RWPumping Main, RW Pumpset, WTP, Clear water pump set,	Pathanamthitta	AS issued
121	RIDF XX	2015	CWSS to Edakode, Keezhethonnackal, Melethonnackal, Veyiloor and	Thiruvananthapuram	AS issued
122	RIDF XX	2015	RWSS to Kottapani in Edava grama Pt.	Thiruvananthapuram	Processing for issuing AS
123	RIDF XX	2015	CARWSS to Koppam Vilayur Pts	Palakkad	AS issued

	RIDF XX	2015	CARWSS to Ongagullur-Vallapuzha	Palakkad	AS issued
125	RIDF XX	2015	WSS to Vadakkemala (laying distribution system)	Kottayam	Processing for issuing AS
126	RIDF XX	2015	WSS to Vadakkemala (laying distribution system, laying pumping main, erection of pumpset & power	Kottayam	AS issued

8
18/12/15

Handwritten signature
18/12/15

PROPOSALS UNDER ASSET DEVELOPMENT FUND

No.	District	Constituency	Name of Scheme	Name of Hon'ble MLA	Estimate Amount in lakhs	Status	Physical Status
2012-13							
1	Thiruvananthapuram	Thiruvananthapuram	(1) Water supply improvements to Punalai, Uriacode and Veliyanoor wards in Vellanad Grama Pt. (Kuthirakulam)	Sri. G. Karthikeyan, Hon'ble Speaker	115	AS Received. AS No. 510/2013/WRD dated 8.5.2013	Work completed
2	Thiruvananthapuram	Aruvikkara	(2) Drinking water supply schemes to Eanchapuri Colony in Aryanad	Sri. G. Karthikeyan, Hon'ble Speaker	30	AS Received. AS No. 511/2013/WRD dated 8.5.2013	Work completed
3	Thiruvananthapuram	Vattiyookavu	Sewarage Scheme to Kannammola Nalumukku Road & pattoor Pannivilakom	Sri. K. Muralidharan	54	AS received. AS No. 522/2013/WRD dated 13/5/2013	Work completed
4	Thiruvananthapuram	Parassala	WS proposal to parassala Constituency	Sri. A.T. George	40	AS received. AS No. 579/2013/WRD dated 23/5/2013	Work completed
5	Ernakulam	Kalamassery	(1) CWSS to Kadungalloor, Karamalloor and Alangad Pt. - Replacing damaged 400mm premo distribution main from Alangad tank with 400mm DI K9 pipe for a length of 900m	Sri. V. K. Ibrahim Kunju, Hon'ble Minister, Public Works	60	AS Received. No. 13/2013/WRD WS(C) dated 10/1/2013	Work completed
6	Ernakulam	Kalamassery	(3) CWSS to Kadungalloor, Karamalloor and Alangad Pts: - Replacing old 100 HP VT pumpset at Raw water pump house Elookkara	Sri. V. K. Ibrahim Kunju, Hon'ble Minister, Public Works	25	AS Received. No. 13/2013/WRD WS(C) dated 10/1/2013	Work completed
7	Ernakulam	Kalamassery	(4) WSS to Kalamassery and Alangad - Replacing the damaged AC pipes with suitable new pipes at various places in Kalamassery Municipality and Alangad Pt.	Sri. V. K. Ibrahim Kunju, Hon'ble Minister, Public Works	30	AS Received. No. 13/2013/WRD WS(C) dated 10/1/2013	Work completed

Sl. No.	District	Constituency	Name of Scheme	Name of Hon'ble MLA	Estimate Amount in lakhs	Status	Physical Status
17	Palakkad	Malampuzha	RWSS to Akathethara Pt.- Construction of 1.5 LL OHSR	Sri. V.S. Achuthanandan, Hon'ble Leader of Opposition	40	AS received. AS No. 730/2013/WRD dated 26/6/2013	Work completed
2013-14							
18	Idukki	Thodupuzha	Alakkod WSS- Gravity main from Thalayanadu- Ancheri road pipe replacement	Hon'ble Minister(WR) Sri. P. J. Joseph	135	GO (Rt)No.1124/2013/WRD dtd 18/10/2013	Work completed
19	Idukki	Thodupuzha	Karinkunnam Drinking water project- Laying distribution line	Hon'ble Minister(WR) Sri. P. J. Joseph	152	GO (Rt)No.1260/2013/WRD dtd 27/11/2013	Work completed
20	Palakkad	Chittur	Replacing the old and damaged pipe in tenth numberkadu and RV Puthur village to Kaikatty Jn. at Eruthempathy Pt.	K. Achuthan	50	G.O. (Rt) No. 584/2014/WRD dated 11.6.2014.	Work completed
21	Kozhikkode	Vadakara	Improvement works for pipe line road in Chorode Pt.	Sri. C. K. Nanu	25	G.O. (Rt) No. 579/2014/WRD dated 10.6.2014	Work completed
22	Kannur	Dharmadam	Anjarakkandi Kannadi Velichum WSS near Mini Stadium borewell	Sri. K. K. Narayanan	25	G.O. (Rt) No. 665/2014/WRD dated 10.7.2014	Work completed

PROPOSALS UNDER ASSET DEVELOPMENT FUND

Sl. No.	District	Constituency	Name of Scheme	Name of Hon'ble MLA	Estimate Amount in lakhs	Status	Physical Status
2012-13							
1	Thiruvananthapuram	Chirayinkeezhu	RWSS to Ayilam drinking water supply scheme at aryankunnu in mudakkal gpt	Sri. Sasi	127	G.O. (Rt) No. 836/2013/WRD dt. 24.7.2013	Ongoing Scheme
2	6 Kollam	Kundara	WSS to Kottappuram in Perayam Pt.	Sri. M.A. Baby	106	AS received. AS No. 516/2013/WRD dated 10/5/2013	-do-
3	8 Ernakulam	Kalamassery	(2) CWSS to Kadungalloor, Karumallor and Alangad Pt. - Replacing damaged AC pumping main to OHSR Alangad with 350mm DI K9 pipe for a length of 1000m	Sri. V. K. Ibrahim Kunju, Hon'ble Minister, Public Works	60	AS Received. No. 13/2013/WRD WS(C) dated 10/1/2013	-do-
4	12 Ernakulam	Kalamassery	Improving Water Supply to Manjaly and kunnumpuram in Karumaloor Pt.	Sri. V. K. Ibrahim Kunju, Hon'ble Minister, Public Works	60	AS Received. G. O. No. 403/2013/WRD dated 10.4.2013	-do-
5	13 Ernakulam	Muvattupuzha	WSS to Kallorkkadu- Kulangattupara in Kallorkkadu Pt.	Sri. Joeseph Vazhakkann	100	AS Received. G. O. No. 471/2013/WRD dated 02.5.2013	-do-
6	14 Ernakulam	Piravom	Improvements wss in Chottanikkara Pt	Sri .Anoop Jacob, Hon'ble Minister, Food, Civil Supplies & Registration	111.5	A.S. received. G.O. No.309/2013/WRD dated 22.3.2013	-do-
7	16 Ernakulam	Kalamassery	Water Supply to Kadungalloor, Karumallor and Alangadu Panchayats	Sri. V. K. Ibrahim Kunju, Hon'ble Minister, Public Works	200	G.O. (Rt) No. 995/2013/WRD dt. 10.9.2013	-do-

Sl. No.	District	Constituency	Name of Scheme	Name of Hon'ble MLA	Estimate Amount in lakhs	Status	Phy. Status
8	19 Malappuram	Vengara	Improvement of mini WSS in Vengara, Ooragam, Parappur Kannamangalam	Sri. P. K. Kunjalikutty, Hon'ble Minister for Industries & IT	200	AS received. G. O. No. 500/2013/WRD dated 6.5.2013	-do-
9	21 Malappuram	Thirurangadi	Proposal for MWSS to Velliyampuram in Nannambra Pt.	Sri. P.K Abdurabb, Hon'ble Minister for Education	48	AS received. AS No. 543/2013/WRD dated 16/5/2013	-do-
10	22 Malappuram	Eranad	WSS to Neradu- Thadapprambu-Valappumkundu	Sri. P.K. Basheer	60.55555	AS received. AS No. 578/2013/WRD dated 23/5/2013	-do-
11	26 Wayanad	Kalpetta	Charity WSS in Vythiri Pt.	Sri. M.V. Sreyams kumar	40	AS received. G. O. No. 407/2013/WRD dated 11.4.2013	-do-
12	27 Kannur	Kannur	Proposal for WS Improvements in Elayavoor Pt.	Sri.A.P. Abdullakutty	200	AS received. AS No. 410/2013 dated 11/4/2013	-do-
13	28 Kannur	Payyannur	Wss to Puthur	Sri C.Krishnan	40	AS received. AS No. 517/2013/WRD dated 10/5/2013	-do-
14	29 Thrissur	Puthukkad	1. WSS to Nayattukundu in Mattathur G.P.	Sri. Raveendra nath.	98.1	AS received. AS No. 653/2013/WRD dated 6/6/2013	-do-
15	30 Thrissur	Puthukkad	2. WSS to Alathoor in Parappukkara G.P.	Sri. Raveendra nath	81	AS received. AS No. 653/2013/WRD dated 6/6/2013	-do-
16	31 Palakkad	Chittoor	Improvement of of CARWSS to Kozhinjambara & adj & Villages - construction of OHSR	Sri. K. Achuthan	120	AS received. AS No. 550/2013/WRD dated 18/5/2013	-do-
17	34 Palakkad	Malampuzha	WSS to Akamala-Varam in Malampuzha Pt.	Sri. V.S. Achuthanandan, Hon'ble Leader of Opposition	50	AS received. AS No. 716/2013/WRD dated 20/6/2013	-do-

No.	District	Constituency	Name of Scheme	Name of Hon'ble MLA	Estimate Amount in lakhs	Status	Physical Status
18	35	Thiruvananthapuram Parassala	ws to inchivila	Sri. A.T. George	43.9	G.O. (Rt) No. 755/2014/WRD dated 30.08.2013	-do-
19	36	Pathanamthitta Ranni	WSS to Vanchikapara in Kottangal grama panchayat	Sri. Raju Abraham	78.06	G.O. (Rt) No. 829/2014/WRD dated 22.08.2014	-do-
20	37	Malappuram Malappuram	(1) WSS to Kalamparambu	Sri. P. Ubaidulla	100	G.O. (Rt) No. 839/2014/WRD dated 28.05.2014	-do-
2013-14							
21	1	Thiruvananthapuram Vamanapuram	Water supply facility to Nellanad and Vamanapuram panchayat	Sri. Koliakode N. Krishnan Nair	174	G.O. (Rt) No. 1336/2013/WRD dated 17.12.2013 (WS-B) Dept.	Ongoing Scheme
22	2	Thiruvananthapuram Thiruvananthapuram	Sewerage works in TVPM Constituency	Hon'ble Minister Sri. V. S. Sivakumar	185.79	G.O. (Rt) No. 407/2014/WRD dated 24.4.2014 (WS-C) Dept.	-do-
23	3	Thiruvananthapuram Parassala	Mini WSS to Inchivila in Parassala Grama panchayath	Sri. A. T. George	43.9	G.O. (Rt) No. 755/2014/WRD dated 30.7.2014 (WS-C) Dept.	-do-
24	4	Kollam Kundara	Kundara - Kakkodil Kundukulam WSS	Sri. M. A. Baby	30	G.O. (Rt) No. 909/2014/WRD dated 19.9.2014 (WS-C) Dept.	-do-
25	5	Kollam Kundara	WSS to Kottappuram Habitation in Perayam pt.	Sri. M. A. Baby	106	GO (Rt) No. 516/2013/WRD dtd 10/5/2013	-do-

Sl. No.	District	Constituency	Name of Scheme	Name of Hon'ble MLA	Estimate Amount in lakhs	Status	Physical Status
26	6 Kollam	Kundara	WSS to Kottankara including overhead tank, building	Sri. M. A. Baby	100	G.O. (Rt) No. 132/2015/WRD dated 18/2/2015	-do-
27	7 Kollam	Chathannoor	Construction of 1 lakh litre capacity overhead reservoir at Rama Rao Memorial Hospital, Nedumgolam	Sri. G. S. Jayalal	38.19	G.O. (Rt) No. 609/2014/WRD dated 21.06.14	-do-
28	8 Kottayam	Kanjirapally	Drinking water scheme under the KWA for the Nedumkunnam panchayath ward No:2,10,11,12	Dr.N.Jayaraj	50	G.O. (Rt) No. 828/2014/WRD dated TVM 22.08.2014	-do-
29	9 Kottayam	Kottayam	Mini WSS of Panachikkad Temple area	Hon'ble Minister Sri. Thiruvanchoor Radhakrishnan	49.75	GO (Rt)No.1256/2013/WRD dtd 28/11/2013 WR(WS-B) Dept.	-do-
30	10 Kottayam	Kottayam	Mini WSS- Pathinanchippady- Pakkil-Kottayam Municipality	Hon'ble Minister Sri. Thiruvanchoor Radhakrishnan	54.93	GO (Rt)No.664/2014/WRD dtd 10/7/2014 WR(WS-B) Dept.	-do-
31	11 Pathanamthitta	Thiruvalla	Relaying pipe line in Kadapra-Veeyapuram link High way	Adv. Mathew T. Thomas	41	GO (Rt)No.672/2014/WRD dtd 10/07/2014 WR(WS-B) Dept.	-do-
32	14 Idukki	Idukki	WSS to Ambalappara and Vattakkunnelpady in Kattappana Pt.	Roshi Augustine	25	GO (Rt)No.585/2014/WRD dtd 13/6/2014 (WS-B) Dept.	-do-
33	15 Ernakulam	Kalamassery	WSS to Vattekunnam Mutter area of Kalamassery Municipality	Hon'ble Minister Sri. V. K. Ibrahim Kunju	339	Go(Rt)No.1138/2013/WRD Dtd 22/10/2013	-do-

No.	District	Constituency	Name of Scheme	Name of Hon'ble MLA	Estimate Amount in lakhs	Status	Physical Status
34	16 Ernakulam	Kalamassery	Kadungalloor Grama Pt., Ward No. XVII, Improvement work	Hon'ble Minister Sri. V. K. Ibrahim Kunju	41	Go(Rt)No.777/2014/W RD Dtd 04/08/2014	-do-
35	17 Ernakulam	Muvattupuzha	Madakkathanam in Manjallur Pt.	Sri. Joseph Vazhakkann	100	Go(Rt)No.1171/2013/WRD Dtd 1/11/2013	-do-
36	18 Thrissur	Puthucad	Drinking WSS to Alathur area	Prof. C. Raveendranath.	179.1	Go(Rt)No.653/2013/W RD dated 6.6.2013	-do-
37	19 Malappuram	Malappuram	WSS to Kallidumbu	Sri. P. Ubaidulla	25	G.O. (Rt)No. 679/2014/WRD dated 15/7/14	-do-
38	20 Malappuram	Thavanoor	Constructing WTP for CWSS to Purathur grama panchayat	Dr. K. T. Jaleel	100	G.O. (Rt)No. 630/2014/WRD dated 27/6/14	-do-
39	21 Malappuram	Vengara	Veliyode drinking water project in Vengara LAC	Hon'ble Minister Sri. P. K. Kunjalikutty	37	G.O. (Rt) No. 209/2014/WRD dt. 25.2.2014 WR (WS-B) Dept.	-do-
40	22 Malappuram	Vengara	Water supply arrangements to Mundothu paramba in Othukkungal grama panchayath.	Hon'ble Minister Sri. P. K. Kunjalikutty	33	G.O. (Rt) No. 408/2014/WRD dt. 24.4.2014 (WS-B) Dept.	-do-
41	23 Malappuram	Vengara	Koomanchina drinking water project in AR Nagar Pt.	Hon'ble Minister Sri. P. K. Kunjalikutty	25	G.O. (Rt) No. 850/2014/WRD dt. 28.08.2014	-do-
42	25 Palakkad	Malampuzha	Elappully Grama Pt. - Pokkanthodu drinking water project.	Sri. V. S. Achuthanathan	45	G.O. (Rt) No. 775/2014/WRD dated 4.8.2014	-do-
43	27 Wayanad	Kalpatta	WSS to Kaniyampatta	Shri. M. V. Sreyams kumar	100	G.O. (Rt) No. 103/2014/WRD dated 30.1.2014	-do-

Sl. No.	District	Constituency	Name of Scheme	Name of Hon'ble MLA	Estimate Amount in lakhs	Status	Physical Status
44	28 Kannur	Dharmadam	Edakkad-Muthalakkandi WSS	Sri. K. K. Narayanan	25	G.O(Rt) No. 93/15/WRD dated 02/02/15 - Rs. 50 lakh	-do-
45	29 Kannur	Dharmadam	Andoor-kappukalam WSS	Sri. K. K. Narayanan	25		-do-
46	31 Kasargode	Manjeswaram	Uppala-Turuthikkunnill WSS project in Mangaipady Pt. of Manjeswaram LAC	Sri. P. B. Abdul Rasak	25	G.O. (Rt) No. 662/2014/WRD dated 10.7.2014	-do-
2014-15							
47	1 Thiruvananthapuram	Attingal	RWSS to Karavaram-Alangod -Pipe line extension in various places in Karavaram Pt.	Sri. Sathyan	25	G.O. (Rt) No. 446/2015/WRD dated 8.06.2015	Ongoing Scheme
48	2 Thiruvananthapuram	Vattiyookavu	Laying 110mm PVC parallel line at Kochar road from Maruthamkuzhi to Omkar Jn. at Sasthamangalam	Sri. K. Muralidharan	24.75	G.O. (Rt) No. 492/2015/WRD WR(B)dated 16.6.2015	-do-
49	3 Thiruvananthapuram	Vattiyookavu	Providing Sewerage facility to Pattoor -to the branch roads of Kannammoola-Nalumukku road	Sri. K. Muralidharan	20.3	G.O. (Rt) No. 478/2015/WRD WS(C)dated 12.6.2015	-do-
50	4 Thiruvananthapuram	Parassala	Mini WSS to Nedungode	Sri. A.T. George	32.73	G.O. (Rt) No. 562/2015/WRD(WS-C) Dept. dated 4.07.2015	-do-
51	5 Thiruvananthapuram	Thiruvananthapuram	TSS - Rehabilitation of Sewerage system in Chirakulam colony of Vanchiyoor ward	Sri. V. S. Sivakumar (Minister)	29	G.O. (Rt) No. 545/2015/WRD (WS-C) Dept. dated 1.7.2015.	-do-

No.	District	Constituency	Name of Scheme	Name of Hon'ble MLA	Estimate Amount in lakhs	Status	Physical Status
52	6 Kollam	Kollam	Thankassery fishing area drinking WSS	Sri. P. K. Gurudas MLA	32	G.O. (Rt) No. 370/2015/WRD dated 11.05.2015	-do-
53	7 Kollam	Punafur	Kanjiramala Drinking Water Supply Project	Adv. K. Raju	30	G.O. (Rt) No. 473/2015/WRD dated 11.06.2015	-do-
54	8 Kollam	Chathannoor	WSS - Chathannoor	Sri. G. S. Jayalal	40	G.O. (Rt) No. 447/2015/WRD dated 8.6.2015	-do-
55	9 Pathanamthitta	Thiruvalla	Improvement of WSS in Revenue Tower and Govt. Hospital, Thiruvalla	Sri. Mathew T. Thomas	50	G.O. (Rt) No. 1166/2014/WRD dated 9.12.2014	-do-
56	10 Pathanamthitta	Aranmula	Peingamala-Mavunilkumpathal Bhagom in	Sri. Adv. K. Sivadasan Nair	19	G.O. (Rt) No. 477/2015/WRD WS(C) dated 12.06.2015	-do-
57	11 Kottayam	Kottayam	Kottayam Municipality water supply in Thachakunnu, Divankaval and N.S. School area	Sri. Thiruvanchoor Radhakrishnan	38.53	G.O. (Rt) No. 580/2015/WRD WS(C) dated 10.07.2015	-do-
58	12 Alappuzha	Kuttanad	RWSS to Kainakari Pipeline Extension from Palluruthi Purn house	Sri. Thomas Chandy	40	G.O. (Rt) No. 445/2015/WRD dated 8.6.2015	-do-
59	13 Alappuzha	Cherthala	Extension of pipe line at various colonies (Thanneermukka, Muhamma, Vayalar, Cherthala South, Kanjikkuzhy, Kadakkarappaly and Pattanakkadu Pts.)	Sri. P. Thilothaman	50	G.O. (Rt) No. 450/2015/WRD dated 8.6.2015	-do-

Sl. No.	District	Constituency	Name of Scheme	Name of Hon'ble MLA	Estimate Amount in lakhs	Status	Physical Status
60	14 Thrissur	Vadakkancherry	WSS to Chakyathuchira Zone -II in ward No. 14 of Avanur Pt.	Sri. C. N. Balakrishnan	15	G.O. (Rt) No. 564/2015/WRD WS(B) dated 7.7.2015	-do-
61	15 Palakkad	Kongad	WSS to Trippalamunda in Kongad Pt., DWSS to Thadukkassery-Poozhiasari and DWSS to Kundalassery-Thottumpalla-Kollangottupara at Keralassery	Sri. K.V. Vijayadas	115	G.O. (Rt) No. 391/2015/WRD dated 18.5.2015	-do-
62	16 Palakkad	Malampuzha	Providing WSS to Eduppukulam Ward VIII in Elappully GP	Sri. V. S. Achuthanathan	41	G.O. (Rt) No. 619/2015/WRD (WS-C) dated 24.7.2015	-do-
63	17 Malappuram	Thanur	Renovation of Mini WSS to Panampaiam in Cheriyamundam Grama Pt.	Sri. Abdurahman Randathani	50	G.O. (Rt) No. 588/2015/WRD WS(B) dated 14.7.2015	-do-
64	18 Malappuram	Malappuram	WSS to Peringottupalam- Pookadu In Kodoor Pt.	Sri. P. Ubaidulla	50	G.O. (Rt) No. 602/2015/WRD WS(C) dated 17.7.2015	-do-
65	19 Ernakulam	Moovattupuzha	Improvements of water supply to Pandirimala area in Muvattupuzha Municipality	Sri. Joseph Vazhakkan	-33	G.O. (Rt) No. 1175/2014/WRD dated 12.12.2014	-do-
66	20 Ernakulam	Piravom	WSS to Piravom	Sri. Anoop Jacob	100	G.O. (Rt) No. 449/2015/WRD dated 8.6.2015	-do-
67	21 Ernakulam	Kochi Corporation	Improvements of water supply to Dn. 13,14,15 and 16 of Edakochi area in Kochi Corporation	Sri. Ludy Luiz	300	G.O. (Rt) No. 681/2015/WRD (WS-C) dated 11.8.2015	-do-

Sl. No.	District	Constituency	Name of Scheme	Name of Hon'ble MLA	Estimate Amount in lakhs	Status	Physical Status
68	22 Kasargod	Kanhangad	WSS to Kasargod Govt. Dist. Hospital	Sri. E. Chandrasekharan	175	G.O. (Rt) No. 440/2015/WRD dated 8.6.2015	-do-
2015-16							
69	1 Ernakulam	Muvattupuzha	Maniyankavu WSS in Maradi grama Pt. for ward No. 10 & 11	Sri. Joseph Vazhakkam	80	G.O. (Rt) No. 684/2015/WRD(WS-C) dated 12.8.2015	Ongoing Scheme

Kerala Water Authority

State Plan Schemes -DETAILS AS ON 30/11/2015

Sl. No	District	Name of Project	AS Amount (Rs in Lakhs)	AS No. and date	Cumulative expenditure till date' 3/2015	Expenditure for the year 2015-16	Cumulative expenditure till date' 11/2015	Population	Target date of completion	Physical Progress
1	TVPM	CWSS to Vithura Tholicode villages (2215-01-102-81)- scheme code 23	2400	GO (Rt) No.1105 /2010/ WRD dtd 13/09/10	548.74	636.54	1185.28	100881	Jun-15	<p>package 1 - well cum pump house and RWP work in progress-70% completed.</p> <p>Package 4- Distribution sys from thavakat tank -75% completed</p> <p>for Pkg 2 WTP -work completed.</p> <p>Pkg 3- CWPM and OHSR at Thavakat - work of tank in progress, 95% completed. Pit laying work in progress. 75% completed.</p> <p>Pakage 5,6,7,8- detailed estimate to be submitted.</p> <p>Land purchased for Thottumukku OHSR Supply, erection of transformer and pumpsets-work order issued. Substation building-work started.</p>
2	TVPM	ARWSS to Kilimanoor, Pazhayakunnummel and Madavoor villages (2215-01-102-81)- scheme code 23	3100	GO(Rt) 178/2011/W RD dtd 11/02/11 KWA/HO/W S1/ 44/02/Vol III (P)	2205.12	434.48	2639.60	114760	Jul-15	<p>Intake structure- work completed.</p> <p>TP- work completed</p> <p>PM/Gravity main(raw water) -pipe supplied, laying work in progress, 90% completed</p> <p>Sump and Pump house - work completed.</p> <p>PM/TM(clear water)- pipe supply in progress 90% completed</p> <p>GL Tank- for GLSR at Kadalkanikunnu- work started. 35 % completed.For Kailasam kun work completed. Thattathumala sump work completed.</p> <p>Distribution system - for zone 2. -Zone 3 - completed Zone I Pipe supplied, laying in progress 85% completed.</p> <p>Electrification, pump erection and power connection - sub station work-started pump & transformer- work tendered, tender under scrutiny</p>

3	ALPZA PH Division Alappuzha	Water Supply Scheme to Nehru Trophy, Poonthope and Chathanad areas in Alappuzha Municipality (2215-01-102-81)- scheme code 23	42	KWA/JBAWS 1/44/02/VoIV dtd 18/10/11	23.31	18.96	42.27			2 Nos Tube well completed and commis- sioned. Pumping main, Extension- Tender u. scrutiny. Pumpsets-52 Nos completed, 1 No to be arranged.
4	PTA	CWSS to Sabarimala and Pamba (2215-01-190-99 (10))	500	GO(Rt) No.1100/201 0/WRD dtd 13/09/10	633.28	0.00	633.28			Supplying and laying 150mm GI pipe from Saramkuthy to Marakkootam - Completed. Supplying and laying 150mm GI pipe from Pampa Police Dormitory to Cheriyanavattom- Completed. Gas Chlorinator at Neelimala bottom pump house - Completed. Other works - to be arranged. DI pumping main 80 % completed. pump and sump house- 70% completed Distribution system- work stopped due to festival season and is in progress. Electrification- work in progress.
5	Kottayam	WSS to Erumeli panchayat (2215-01-102-81)- scheme code 23	5300	GO(Rt) No.1100/201 0/WRD dtd 13/09/2010	2932.92	441.00	3373.92	314191	2015	Land acquisition - Documentation almost completed. PKG I Intake Well- Excavation completed. PKG II RWPM - 5000 m pipe supplied. PKG III TP- earth moving started PKG IV CWPM - revised estimate based on 2012 SoR submitted to SE for comparison. PKG V- Sump cum Boosting station- Tender opened and under scrutiny in Circle office. PKG VI- Distribution- estimate under preparation PKG VII- Construction of CWPM from TP site- Estimate submitted to SE(SR). PKG VIII- Distribution from TP to OHSR- Estimate under preparation. PKG IX(A)- CWPM 250mm DI K9- Estimate submitted to SE(SR). CWPM to OHSR- estimate under scrutiny

	ayam	Drinking Water Supply project for Vazhaparamba, Mathrumala replacement (2215-01-102-81)-	30.2	WS/73/2011-12 dated 31/03/2012	34.52	9.42	43.94	68400	AS issued on 31/03/2012. work completed
7	KTM	Water Supply Scheme to Lakkattoor (2215-01-102-81)-	25	WS/72/2011-12 dated 31/03/2012.	13.23	0.00	13.23	6500	2014 AS issued on 31/03/2012. Work order issued. work in progress
8	KTM	WSS to Ramapuram			0.28	0.00	0.28		
9	KTM	WSS to Anakkallu (2215-01-102-81)-			0.00	0.00	0.00		Proposals to be prepared
10	KTM	WSS to Parathodu (2215-01-102-81)-			0.00	0.00	0.00		Proposals to be prepared
11	KTM	WSS to Thevarupara (2215-01-102-81)-			0.00	0.00	0.00		Proposals to be prepared
12	KTM	WSS to Mundakkayam (2215-01-102-81)-			0.00	0.00	0.00		Proposals to be prepared
13	KTM	WSS to Koruthodu (2215-01-102-81)- scheme code 23			0.00	0.00	0.00		Proposals to be prepared
14	MLPRM	Water Supply Scheme to Vengara and adjoining Panchayaths (2215-01-102-81)-	100	G.O(Rt) No.411/2012 /WRD dated 28/03/2012	40.00	25.99	65.99		Tender for PM and Distribution main are scrutiny. AS issued on 29/03/2012. Works being arranged. pumset ordered.
15	MLPM	Aug. of WSS to Nilambur Municipality	2325		0.00	259.49	259.49		Work in progress. Targetted date of completion 6/2016

16	KKD	WSS to Feroke and Karuvanthuruthy villages - Distribution system (2215-01-102-81)-	539.6	GO(Rt) 1270/2010/ WRD dtd 4/11/2010 KWA/HO/W N/ 608/2/Vol-IV	377.12	0.00	377.12	50277	Package I. Laying Distribution lines I & II (250,200,160,140,110 mm PVC & 150,125,100,20 mm GI pipe-11.40 km), Package II. Laying Distribution lines in Zone III & IV (355,250,160,140,110mm PVC & 150,125,100,20mm GI pipe -12.46 km) Package III. Laying Distribution lines in Zone V (355,160,140,110mm PVC & 150,125,100,20mm GI pipe -3.03 km) and Package IV. Laying Distribution lines in Zone VI (355,250,200,160,140,110mm PVC & 150,125,100,20mm GI pipe -11.12 km)-38 Km Work in progress. Bottleneck-Railway crossing permission to be obtained.
17	Kannur	WSS to Malabar Cancer Centre, Thalassery(2215-01-800-59)	180	GO(Rt) 1070/2010/ WRD dtd 30/08/10 KWA/HO/W N/5/2010-11	0.00	59.57	59.57		pumping main, transmission main, 1.35 LL sump & pump house, 2.7LL OH tank; 2 nos. 25 HP centrifugal pump set- work in progress
18	Kollam	Providing additional source to Kollam WSS from kallada river at Kadapuzha	1450	KWA/JB/WS-1/44/02 dated 25/10/2014					AS issued. Works are in the preliminary stages of implementation
19	Ernakulam	Interim Augmentation of Kochi city	23853	KWA/JB/WS-2/18/05 dated 18/6/2014					AS issued. Works are in the preliminary stages of implementation

SAARK 2010-11 (2215-01-800-60)

Sl. No	District	Name of Project	AS Amount (Rs in Lakhs)	AS No. and date	Cumulative expenditure till date' 3/2015	Expenditure for the year 2015-16	Cumulative expenditure till date' 11-/2015	Population	Physical Progress
1	Thrissur	ARWSS to Manalur Karamukku - Laying Gravity Main	541	GO(Rt) 163/2011/WR D dtd 8/02/2011 KWA/HO/WN /608/02/Vol III	23.50	0.00	23.50	229500	2014-2015 Laying 400 mm DI K9 gravity main from Chembukkavu OHSR to OIari. Work taken up KSUDP. Railway line crossing at Ponkunnam - wo arranged undertaken by PH Dvn. Thrissur Package - I - Construction of building for indoor transformer and pump house for erection of motor pumpset - 1No. - Work completed Package - II - Standardization of electrical works and providing indoor 400 KVA transformer -1 No Transformer ready at factory. Test Completed. Transformer room completed. erection of transformer in progress. Package - III - Supply and erection of 130 HP centrifugal motor pumpset -1No. -pumpset supplied & erected SCHEME PARTIALLY COMMISSIONED
2	MLPRM	Improvement works to WSS to Kondotty and Nediyruppu villages	1300	GO(Rt) 163/2011/WR D dtd 8/02/2011 KWA/HO/WN /608/02/Vol III	870.15	137.25	1007.40	52664	2015-2016 AS received from GOK vide GO(Rt) 163/2011/WR dtd 8/02/2011. TS issued. Clear Water Pumping main from Prathakkadu to New GLSR. Construction of RCC GL storage reservoir of capacity 18.00 lakhs litres. Gravity main to zone II B GLSR at Kaloth, Nediyruppu - Gravity main to zone III GLSR at Kondotty - NEARING COMPLETION-INTERCONNECTION WORKS PENDING Clear water pumpset-workin progress. Targetted to be completed by 3/2016

3	MLPRM	Improvements to ARWSS to Munniyur, Thenhipalam, Chelembra and Peruvallur panchayats	158	KWA/HO/WN /608/02 vol III dtd 18/4/2010	62.16	16.34	78.50			<p>work completed.</p> <ol style="list-style-type: none"> 1. Supplying, erecting 155 HP VT pump 2. Supplying and laying 160 mm PVC Clear water pumping main 3. Leak rectification in Raw water pumping main 4. Repair of Clarifilter, and filter media- 5. CW pumpsets 40 HP & 20 HP - 20 HP pumpset 6. Repair of damaged electrical installations- 7. Construction of lab room and setting up lab. - 8. leak repair work for raw water ph - 9. Distribution network- 10. Additional power allocation charges & installation of 450 KVA transformer - 11. S/E gravity feed type chlorinator - work to be arranged
4	MLPRM	Improvements to WSS to Venniyur Zone in Thirurangadi panchayat	82.5	GO(Rt) 163/2011/WRD dtd 8/02/2011	33.88	0.00	33.88			<ol style="list-style-type: none"> 1. Construction of 1 lakh litre OHSR at Venniyur - completed. 2. Replacing existing pumping main (140 mm PVC) - work awarded. 3. S/E of 20 HP pumpset - 3 times tendered - No response - to be tendered. 4. S/E of Pressure filter - work to be arranged. 5. Disinfecting arrangements - work to be arranged. 6. Repair of damaged electrical installations-completed 7. Distribution net work - arranged. <p>95% COMPLETED</p>
5	Kannur	RWSS to Beloor and adjoining villages	1700	KWA/HO/WN /608/02/Vol II	689.46	355.87	1045.33			<p>AS received from GOK vide GO(Rt) 163/2011/WRD dtd 8/02/2011.</p> <p>TP-35 % completed</p> <p>raw water pumpset-agreement executed</p> <p>clear water pumpset-to be retendered.</p> <p>85%-completed</p> <p>WEIR under ARP -in progres</p>

SAARK 2009-10 - A- Special Package for completing the Ongoing Urban WSS (2215-01-101-98)

1	TVPM	Augmentation of UWSS to Neyyattinkara Municipality	408		98.19	0.00	98.19	35973	2015-2016	S/L Distribution system-- pipe supplied, laying work 2km completed. Now work stoped by contractor.Road cutting sanction to be received.
2	TVPM	Thiruvananthapuram Interim Aug.WSS - GLSR at Manvila Tank	102		57.97	1.00	58.97	53000		GLSR completed. Compound wall completed. Scheme completed.
3	EKM	UWSS to Vadakkekara in Ernakulam Dist.	187		189.92	2.00	191.92	18975		The scheme charged and commissioned. Official commissioning has not been done.
4	EKM	WS improvement works to Kochi - Balance works of DFID			2504.63	0.00	2504.63	146057		<p>(1) Construction of 110 KV Sub Station - M/s. TEL has submitted an estimate amounting to Rs 80 L for balance works and submitted to HO for approval. Decision to be taken for arranging the balance works at higher level.</p> <p>(2)Laying cables, consumer structure, metering panels- Not started. Rs.16.9891 crore deposited KSEB for arranging laying cable from KSEB Sub Station to 110 KV Sub Station at H.W.Aluva. KSE have to arrange the cable laying work</p> <p>Laying Dist lines in Kochi corporation zone II & IV.Tender cancelled, Directed to retender after recasting the estimate. Estimate under preparation.</p> <p>Changing filter media in plant no III at HW Aluva Agreement executed and work started.Work delayed due to scarcity of river sandPump, pum house, pumping main - completed. Pump erection- 100%. Power connection- 85%</p> <p>Bottleneck - amount deposited in KSEB. Work be arranged.</p> <p>Laying 1200mm MS pipe from Karanakodam to Elamkulam for a length of 760m - Work in prog</p> <p>Improvement of WS to southern and western ar of Kochi - Revised estimate submitted to SE.</p>

G.O(Rt)898/0
9/
WRD dtd
3/8/09
KWA/HO/WN
/2/ /2009-10
dated 30.9.09

5	Thrissur	UWSS to Chevoor Marathakkara census town in Thrissur District	320	450.33	0.00	52203	<p>18 mid TP- completed. 7.5 lakh litres capacity water sump and pump house - work completed</p> <p>PVC Distribution system 350 mm DI K9 2310 m. 350mm DI K9 590m laying completed along PWD road.</p> <p>350mm DI laying along panchayath road completed.</p> <p>CWPM- and pumpsets-work arranged. Oorakam 90% completed.</p> <p>Chevoor zone completed,</p> <p>315mm PVC work completed except main road crossing road inter connection. Laying of 225mm PVC along NHAI is completed partially. Laying of balance pipe is not possible with PVC pipes. GI</p>
6	Thrissur	UWSS to Pudukkad in Thrissur District	167	29.45	0.00	20500	<p>Pumping main -350 mm DIK9 -work tendered.</p> <p>Pumping main -350 mm DIK7-980 m-tender cancelled and revised estimate submitted</p> <p>Package III -Tender cancelled and RE Submitted,</p> <p>Well cum pump house, distribution system - completed.</p> <p>TP-work cancelled and rearranged at the risk and cost of contractor.</p> <p>RW Pumping main - 40% completed, balance work terminated since the site for GL tank is not received.</p> <p>11.07 Lakh litres OHSR, PVC distribution main - Tender cancelled and RE Submitted.</p> <p>Electrification and pump erection - to be arranged.</p> <p>Pump set erected. Incorporate as per PR.</p> <p>ORIGINAL SCHEME ABANDONED. THE ABANCE COMPONENTS TAKEN UP UNDER NABARD</p>

	Thrissur	UWSS to Kolazhy, Kuttoor, Poottor in Thrissur Dist	25
8	Thrissur	Thrissur Interim Aug.WSS	1238
9	Thrissur	WSS to Ollur & Edakkunni CTs in Thrissur Corporation.	1150

G.O(Rt)898/09/
WRD dtd 3/8/09
KWA/HO/WN /2/ /2009-10
dated 30.9.09

25.78	0.00		47550	2014-2015	All works completed. Laying 200mm CI pipe and MS pipe across railway line at G. .../200 - 25/300 along Thrissur -Wadakkancherry-pending Standardization of electrical system at Cheroor pumphouse -work completed. Clearance from electrical inspectorate not obtained charging and commissioning of scheme - nearing completion. COMPLETED EXCEPT CHARGING AND COMMISSIONING - EXPECTED DATE 28/7/2015
465.62	79.10	544.72	317526		Laying 500mm DI gravity main from Mallypadam to Chevoor sump - 3900 mWork completedand commissioned .
618.52	183.17	801.69	57592		Package I-Clear water pumping main to Ollur OHSR 400 mm DIK9 7.515 km-. In progress Package II-Construction of Service reservoir 20 LL capacity to Ollur and PVC distribution system315 mm to 75 PVC-20529 m-work tendered. REVISED AS AWAITED Package III-Distribution system-(500 mm DI K7 800m, 450mm DI K7 650m, 350mm DI K7 2330m, 600mm DI K7 1540m)-work awarded. ROAD CUTTING SANCTION AWAITED Raw Water Pumping Main - 90% completed. Pump set - supplied ,erection work completed. Pipe laying in Corporation area completed. Full quantity pipe supplied.The original time of completion expired and extended upto 8.01.2015.PWD has not yet forwarded the estimate towards road restoration charges since they have objection in laying the pipe along that alignment.Being distribution network , no alternate route is possible.The matter is brought into the notice of District Collector and D.C has assured to solve the issue after conducting meeting with MLA and PWD

10	Palakkad	JWSS to Shornur Municipality	57
11	Kannur	UWSS to Kottayam and Pattiyam in Kannur Dist.	2700

14.63	0.00		3900		<p>Laying 160mm PVC feeder gravity line corner</p> <p>Laying 200 mm MS pipe line across railway using through casing pipe - Sanction for railway crossing obtained for 350mm casing pipe not feasible,hence sanction for 600mm casing pipe is to be obtained from railway.</p> <p>Revised proposal for laying 600mm dia pipes submitted to DRM,Palakkad.</p> <p>Linking works -Amount remitted to railway for sanction.</p> <p>REVISED ESTIMATE UNDER PREPARATION AS PER</p>
2435.16	46.90	2482.06	41032	2015-2016	<p>intake well, Raw water pumping main 1600m completed.</p> <p>WTP completed.</p> <p>4.5 lakh litre sump- completed.</p> <p>S/L clear water transmission main 350 mm to 300 mm DIK9and 200 mm PVC pipe-2.11 km and distribution system-workcompleted.</p> <p>Supplying and laying RWPM with 600mm DI K9 pipes 2600m,-completed</p> <p>S/L clear water transmission main from TP.to Booster station 600 mm DIK9-work in progress.</p> <p>4.5LL GLSR and Booster -completed.</p> <p>Supply and erection of raw watre and clear water pump set - raw water pump -work order issued.</p> <p>clear water pump set -pumpset supplied</p> <p>power extension and supply and erection of transformer- transformer supplied work in</p>

	Kannur	UWSS to Koothuparamba Municipality	5300	G.O(Rt)898/09/ WRD dtd 3/8/09 KWA/HO/WN /2/ /2009-10 dated 30.9.09	2577.72	650.61	3228.33	35838	2014	<p>WTP completed.</p> <p>4.5 lakh litre sump- completed.</p> <p>Gravity and distribution- Tender submitted for approval.</p> <p>28 lakh litre tank- 80% completed.</p> <p>Pumpsets -Raw water pump set and Clear water pump set tendered.</p> <p>Transformer - Work in progress.</p> <p>S/L clear water transmission main from TP to Booster station 600 mm DIK9-work in progress.</p> <p>Supply and erection of raw water pump set - erection completed. power connection to be obtained..</p> <p>clear water pump set -pumpset supplied</p> <p>Supplying and laying RWPM with 600mm DI K9 pipes 2600m - completed.</p> <p>4.5LL booster sump -completed.</p> <p>Supplying and layingclear water gravity main with 400mm DI K9 pipes 550m-work in progress</p> <p>Distribution Package 9A-work completed</p> <p>Supplying and laying distribution network II-20940 m-17.4 km laid</p> <p>Supplying and laying distribution network III-23551 m- TENDER UNDER SCRUTINY</p>
13	Kannur	Interim Augmentation of WSS to Thalassery and adjoining villages	240						99387	
		Total	12164	0						

SAARK 2009-10 - New Capital Schemes (2215-01-102-81)

1	TVPM CWSS to Parassala and adjoining villages and Marukil Maranalloor villages	13640	G.O(Rt)898/0 9/ WRDdtd 3/8/09 WS dtd 26.09.09 WS/20/2009- 10	5667.40	1187.12	6854.52		<p>1. Parassala scheme- * Intake arrangements from the LBC sluice valve of Neyyar Dam completed. * Plant at Kalippara completed *forWTP at Vandichira and CWTMretendere *RWPM pipe laying work completed. *Estimate for replacing old pipes to be prepared. Raw water pump and pump house Kalippara completed. CW pump house at Ponvila- estimate to be prepared.(Land acquisition work in progress work of TM from Kalippara to Ponvila - pipe supply in progress, pipe laying work in progr 75% completedNow work is in slow progres: For Chengal village package- work to be retendered. OH and GL Tank - Thevarupara sump - completed. For tank at Thoongapara- work i progress 85% completed.for other tanks estimate to be prepared Distribution sys- fo Marukil maranalloor villages -completed. estimate for replacing old AC lines of existin schemes of other is to be prepared.Electrification- to be arranged sub station transformer-90% completed Pump erection -in progress-80 % complete Power connection-Amount remitted to KSEI Power line extension work completed by KSEB. Power connection to be received Land for OHSR, GLSR, sump etc in Ponvil be received</p>
---	--	-------	---	---------	---------	---------	--	--

2	KTM	Augmentation of WSS to Kumarakom Thiruvarpu panchayats	2405	G.O(Rt)898/09/ WRD dtd 3/8/09 WS/21/2009-10	2743.39	162.36	2905.75	121404	2014-2015	<p>2. Kumarakom scheme</p> <p>Pkg I RWPM-400mmDI-98% completed railway crossing.</p> <p>Pkg II- RWPM-450mm-HDPE-4170m laid completed.</p> <p>Pkg III TP-completed.</p> <p>Pkg 4 CWPM-.deviation proposal submitted to SE</p> <p>Pkg5 CWPM-250mm dia.,10 lac. ltr OHSR & distribution line.-5000 m laid.</p> <p>Pkg 6 CWPM-300mm dia 10 lac. ltr OHSR-piling work almost completed. 3000m laid.</p> <p>Pkg 7.Renovating existing distribution system in Kumarakam -completed.</p> <p>Pkg 8 Renovating existing distribution system in Thiruvarpu . estimate submitted to SE.</p> <p>Pkg9- Power enhancement-Estimate under preparation.supply & erection C/N P/S-2 nos 40 HP C/F-pump supplied.PLANT COMMISSIONED. KUMARAKOM partially commissioned. water supplied. THIRUVARPU PUMPING MAIN-IN PROGRESS</p>
		Total	16045	0						

JICA Assisted Kerala Water Supply Project

The JICA assisted Kerala Water Supply Project (KWSP) being implemented by Kerala Water Authority comprises the following 5 schemes:

1. Augmentation and Rehabilitation of Water Supply Scheme to Thiruvananthapuram city Region.
2. Water Supply Scheme to Meenad and adjoining Panchayaths in Kollam District.
3. Water supply scheme to Cherthala Municipality and adjoining Panchayaths in Alappuzha district.
4. Augmentation and Rehabilitation of water Supply Scheme to Kozhikkode City and adjoining Panchayaths.
5. Water Supply Scheme to Pattuvam and adjoining Panchayaths in Kannur district.

Key features of the project

Scheme	WTP (MLD)	Transmission Main (km)		Distribution Main (km)	Service Reservoirs (No.)
		Raw Water	Treated Water		
TVM	74	0.30	41.32	409.60	11
Meenad	71	1.58	80.40	992.50	14
Cherthala	107	20.88	81.00	660.00	18
Kozhikkode	174	0.44	123.31	1,864.00	20
Pattuvam	90	11.54	82.00	623.00	13
Total	516	34.74	408.03	4549.1	76

The project is nearing completion. All the components of the five schemes except part of the distributions network at Thiruvananthapuram, Meenad and Kozhikkode schemes rehabilitations works of existing water treatment plant of Thiruvananthapuram and Kozhikkode and some components of Institutional Strengthening are already completed and fully operational the present progress and status of the schemes are given below.

Project Progress

Sl. No.	Schemes	Planned Progress	Achieved Progress %
1	Thiruvananthapuram Scheme	100	93.72
2	Meenad Scheme	100	91.52
3	Cherthala Scheme	100	100
4	Kozhikkode Scheme	100	91.13
5	Pattuvam Scheme	100	99.29

Physical progress achieved as on 30/09/2015

		Trivandrum	
Trivandrum	I	Intake, Raw Water Pipeline and WTP	100% completed
	II	Treated Water Transmission Pipeline	100% completed.
	III	Distribution Systems	contract closed Contract terminated and rearranged as P3 R1
	III-R1	Distribution Systems	37.90% March 2016
	IV	Service Reservoirs	100% completed
Meenad	V	Rehabilitation Works of Existing System	35% December 2015
	I	Intake, Raw Water Pipeline and WTP	100% completed
	II	Treated Water Transmission Pipeline	100% completed
	III	Distribution Systems	work terminated Contract terminated and rearranged as P3 R1
	III-R1	Distribution Systems	19.21% June 2016
Cherthala	IV	Service Reservoirs	100% completed
	I	Intake, Raw Water Pipeline and WTP	100%
	II	Treated Water Transmission Pipeline	100%
	III	Distribution Systems	100%
Kozhikkode	IV	Service Reservoirs	100%
	I	Intake, Raw Water Pipeline and WTP	98.63% December 2015
	IIA	Treated Water Transmission Pipeline	100% December 2015
	IIIB	Treated Water Transmission Pipeline	98.84%

	III	Distribution Systems	work terminated	Contract terminated and rearranged as P3 R1 & R2
	III-R1	Distribution Systems	33.06%	June 2016
	III-R2	Distribution Systems	35.68%	June 2016
	IV	Service Reservoirs (17 Nos)	100%	Completed
	IV-R1	Service Reservoirs at Thalakulathur	99%	December 2015
	IV-R2	Service Reservoirs at Kakkur	100%	Completed
	IV-R3	Service Reservoirs at Narikunni	100%	Completed
	V	Rehabilitation Works of Existing System	75%	December 2015
Pattuvam	I	Intake, Raw Water Pipeline and WTP	100%	completed
	II	Treated Water Transmission Pipeline	100%	
	III	Distribution Systems	Work terminated	Contract terminated and rearranged as P3 R1, R5 & R6
	III-R1	Distribution Systems	100%	Completed
	III-R5	Distribution Systems	100%	Completed
	III-R6	Distribution Systems	100%	Completed
	IV	Service Reservoirs	100%	Completed

Annexure III

KERALA WATER AUTHORITY

Office of the Managing Director, Jalabhavan, Thiruvananthapuram

GRATUITY PAYMENT ORDER NO: 16244

(Original / Duplicate copy)

Under RUPEES ONE LAKH TWENTY THOUSAND SIX HUNDRED FIFTY TWO ONLY

No: KWA/AO(Estt)/Pen: 5263/Com:(Non Medical)/4623 Dated: 04/11/2017

The Managing Director

Accounts Officer (Funds)

Jalabhavan, KWA, Thiruvananthapuram

ase arrange to make payment to Sri.R.GOPALAKRISHNAN, Executive Engineer, (Retired) the Sum of Rs.330000/- (RUPEES THREE LAKHS THIRTY THOUSAND ONLY) less recoveries detailed in para 2 below, being the amount of Gratuity / Death-cum-Retirement Gratuity sanctioned vide Letter No.KWA/CE/NR/E-1- 899/2006 Dated: 08/09/2017 by the Chief Engineer, Northern Region,KWA,Kozhikkode.

following recoveries should be effected from the payment of Gratuity authorized as above.

Nil

acquittance of Legal Guardian should be taken on the reverse of the order, with one Rupee Revenue stamp, if necessary.

payee is being informed of the issue of this order.

Gratuity is debitible to 3381.

Photographs bearing attested copy of photograph enclosed/ have been enclosed with the pension papers sent with Office Letter No: KWA/AO(Estt)/Pen: 5263/Com:(Non Medical)/4623 Dated: 04/08/2014

For the purpose of payment, it should be ensured that the gratuitant continues to be qualified. If not, the fact should be reported immediately to the sanctioning authority for issue of a revised sanction in favour of the remaining members of the family.

This order should be kept in the personal custody of the disbursing Officer until it is paid. It will remain in force for six months only from the date of its issue. If no payment is effected within this period, it should be treated as void and returned to this Office.

It should be noted that the Disbursing Officer shall be held responsible for proper identification of the payee whose address is given below

DCRG admitted	Rs. 330000/-
Amount of DCRG already paid, if any	Rs. NIL
Liability due to KWA deducted as per LC	Rs. 208349/-
Balance amount payable	Rs. 120651/-
Mode of payment	Single
Amount authorised for Payment	Rs. 120651/-

Signature

Accounts Officer

(Designation)

(office seal)

Accounts Officer (Estt.)

Finance Wing

Jalabhavan

Kerala Water Authority

Thiruvananthapuram - 695 033

Engineer, (Retired), Chitrasala,

Duplicate Copy forwarded to Sri.R.GOPALAKRISHNAN, Executive Engineer, (Retired), Chitrasala, Kkoodyanam, Changanassery P.O, Kottayam, for information.

You are requested to appear before the Accounts Officer (Funds), Jalabhavan, Thiruvananthapuram to receive payment along with your bank particulars and proof, 3 revenue stamps and copy of pan card. Unless the payment is desired to be obtained through an authorised agent who had indemnified Kerala Water Authority against over payment.

KERALA WATER AUTHORITY

GRATUITY PAYMENT ORDER No. 2615

Under Rupees 270,289

Amount in Words: Three Lakhs Seventy thousand two hundred and eighty one only

WVA/EO/ESU/Pen 2494

From

The Managing Director, Kerala Water Authority, Jala Bhavan, Thiruvananthapuram-695 033

To

The EE, P.H.D.N. Alappuzha

Please arrange to make payment to Sri/Smt. Devaraj, M. Kid AEE

(Gratuitant)

Legal Guardians of the minors as indicated below

the sum of Rs. 330,000/- Rupees Three Lakhs and Thirty thousand only

less recoveries detailed in para 2 below, being the amount of Gratuity/Death-cum-Retirement Gratuity sanctioned in Letter No. WVA/EE/Pen-632/09 dated 13.12.2010 of the CR (SR) N.P.M.

- 2. The following recoveries should be effected from the payment of Gratuity authorised above: (i) Rs 59,720/- Liability towards fixed as the shortage of materials at Alappuzha store (ii) (iii) Gratuitant

3. The acquittance of Legal Guardian should be taken on the reverse of the order, with one Rupee Revenue stamp, if necessary.

- 4. The payee is being informed of the issue of this order.
5. Slips bearing attested copy of his/her photograph are enclosed/have been enclosed with the pension papers sent with this Office Letter No.
6. The gratuity is debitible to: 3381
7. The recoveries should be credited as follows:
8. Before payment, it should be ensured that the gratuitant continues to be qualified. If not, the fact should be reported immediately to the sanctioning authority for issue of a revised sanction in favour of the remaining members of the family.
9. The authority should be kept in the personal custody of the disbursing Officer until it is paid. It will remain in force for three years only from the date of its issue. If no payment is effected within this period, it should be treated as void and returned to this Office.
10. It should be noted that the disbursing Officer shall be held responsible for proper identification of the payee whose address is given below.

DCRN - Rs 330000 X
WVA/EE/ESU/Pen - Rs 59720 X
Balance - Rs 270289 X

Signature

Designation

ACCOUNTS OFFICER (EST)
Kerala Water Authority
THIRUVANANTHAPURAM 695 003

Copy forwarded to Sri/Smt. Devaraj, M.

(Gratuitant/Legal Guardian) for information

He/She should appear before the Executive Engineer P.H. Division, KWA, Alappuzha to receive payment unless the payment is desired to be obtained through an authorised agent who had indemnified Kerala Water Authority against over payment.

Signature

Designation

History and Verification of Service

Period		Post scale of pay in full and Office with Station	Nature of appointment	Pay and other allowances	Signature of the Head of Office	Remarks
From	To					
2	3	4	5	6	7	8
			SV Report for the period 2/2009 assessment of liability Rs. 29009 (recovered from his Salary from 8/2010 to 2/2011) @ per leave av. KWA No 1/A & 3438/2009 dated 19.8.2009 of m D KWA Tum. Recovery details given below Salary 8/2010 Rs 5009 Wick C 310 52 of 10/10 " 9/2010 R. 4000 " 12 of 10/10 " 10/2010 R. 4000 " 9 of 11/10 " 11/2010 R. 4000 " 12 of 12/10 " 12/2010 R. 4000 " 45 of 12/10 " 1/2011 R. 4000 " 15 of 2/2011 " 2/2011 R. 4000 " 8 of 3/2011 Total: 29009			
			Earned leave surrendered for 30 days as on 1-7-2011 21-11-2011 Associate Engineer			
			ASSISTANT EXECUTIVE ENGINEER KERALA WATER AUTHORITY P. H. SUB-DIVISION, KOTTAYAM-2 DA F 11/11 3506/- 94% 710 5173/- 1.26% 11/2/11 6/2/11			

THIRUVALLA
 P. H. SUB-DIVISION, KOTTAYAM-2



KERALA WATER AUTHORITY

No.A1-2465/08

Office of the Executive Engineer,
Public Health Division, KWA,
Alappuzha.
Dated: 16.06.2016

From
The Executive Engineer

To
The Accounts Member
Kerala Water Authority
Jalabhavan
Thiruvananthapuram

Sr,

Sub.-45th report of COPU(2014-16)- shortage of stock on physical verification reg:-

Ref:- (1) Lr.No.KWA/HO/IA-3/8215/2014 dated 27.11.2014 of that office
(2) Lr.No.KWA/JP/E6(B)/6265/2001 dated 10.10.2004 of CE(HRD &GL)

1/6 I may bring to your kind attention that in the subject report a liability of Rs.5.43 lakh is seen apportioned to this Division office with respect to the shortage of stock during the physical verification of stock (between March 1998 and December 2000). But vide reference (2) cited the reported final liability towards the shortage of materials at Alappuzha store comes to Rs.67,687/- and which has been apportioned as follows.

(1) Sri.M.Davaraj, Assistant Executive Engineer	Rs.59,720/-
(2) Sri.M.A.Baby, Assistant Engineer.	Rs. 7,967/-
Total	<u>Rs.67,687/-</u>

The above said liabilities has been *recovered from the DCRG of Sri M. Devaraj and vide CBR 47Dn of 8/2008 in respect of Sri.M.A.Baby.

This is for favour of information and necessary action.

Yours faithfully,

Executive Engineer

Acc. (1) Copy of reference No.2
(2) Copy of recoveries affected

The said amount of Rs.7,967/- (Rupees Seven thousand Nine Hundred and Sixty Seven only) is treated as the liability of Sri.M.A.Baby, Assistant Engineer and is proposed to recover the said amount from him.

He is therefore required to Show-Cause why the said amount Rs.7,967/- (Rupees Seven thousand Nine hundred and Sixty Seven only) being the shortage of items noticed should not be treated as his liability and the same should not be recovered from him within 15 days on receipt of the notice.

The explanation furnished by him has examined in detail and found not satisfactory.

In the above circumstances, it is ordered to recover the liability already apportioned an amount of Rs.7,967/- from Sri.M.A.Baby, Assistant Engineer.

CHIEF ENGINEER (HRD).

To
Sri.M.A.Baby,
Assistant Engineer,
Alappuzha.

(Through the Executive Engineer, P.H. Division, Alappuzha.)

Copy to the Executive Engineer, P.H. Division, Alappuzha.

Necessary action may be taken to recover the amount of Rs.7,967/- from Sri.M.A.Baby, Assistant Engineer in lump and report to this Office.

Copy to: P.A. to M.D. /C.A. to T.M./ C.A. to C.E./FM/AM/SF.
A.O./D.C.E.(Vig.)/SF.

s.v/13-10-04.

Handwritten signature and date: 29/10/04

M.A. BABY

PROCEEDINGS OF THE CHIEF ENGINEER (HOD),
KERALA WATER AUTHORITY, THIRUVANANTHAPURAM.

K. W. A. 1007.	
Classification Code	
E	00/5100
A	2/11/0
A	2/11/0
ON	07

- Stock Verification Report of P.H. Division Store, Alappuzha - Liability fixed against Sri.M.A.Baby, Assistant Engineer, P.H. Sub Division, Alappuzha - Final Orders - Issued.

KERALA WATER AUTHORITY

KWA/JB/E6(3)/6265/2001. Thiruvananthapuram, Dated: 10-10-2004.

- 1) Stock Verification Report of P.H. Division Store, Alappuzha dated
- 2) Resolution No.5830 dated 24-5-2001
- 3) Resolution No.6282 dated 27-2-2003 as the Stock Verification Report of P.H. Division Store, Alappuzha.
- 4) Letter No A5. 1092/02 dated 17-12-2003 from the Executive Engineer, P.H. Division, Alappuzha
- 5) Reply to the Show-cause notice submitted by Sri M.A.Baby, Assistant Engineer, P.H. Sub Division, Alappuzha dated 31-3-2004

ORDER

The Stock Verification of P.H. Division Store, Alappuzha for the period from 30-01-1991 to 08-07-2000 were carried out by the Stock Verification Sub Division, Thiruvananthapuram and submitted report. The report was placed before the Authority, i.e., the 219th meeting of Kerala Water Authority held on 24-05-2001 resolved vide resolution No.5830 to take disciplinary action against the concerned officers on the defalcation pointed out in the Stock Verification Report of P.H. Division Store, Alappuzha.

For further action the report of the Executive Engineer, P.H. Division, Alappuzha on the various points pointed out in the Stock Verification report has also been called for. Based on the report of the Executive Engineer, a further report has also been called for again from the Stock Verification Sub Division, Thiruvananthapuram.

Accordingly the Stock Verification Sub Division has made a further verification of Store and Division records and report the final liability as the shortage of materials at Alappuzha Store which comes to Rs.67,687/- and fixed as the liability of the responsible officers based on the incumbency and charge papers.

The matter was again placed before the Authority and the Authority in its decision taken at the 242nd meeting of Kerala Water Authority held on 27-02-2003 resolved Vide Resolution No. 6282 to accept the recommendation of the Assistant Executive Engineer, Stock Verification Sub Division, Thuvvananthapuram and to proceed further based on the final report of the Executive Engineer, P.H. Division, Alappuzha.

As such the Executive Engineer, P.H. Division, Alappuzha vide his letter dated 17-12-2003 has finally fixed the liability on the officers who were in charge of the Division Store for the period from 30-01-1991 to 08-07-2000.

Sri.M.A.Baby, Assistant Engineer, P.H. Sub Division, Alappuzha was the Assistant Engineer of the P.H. Division Store during the period from 21-11-1997 to 18-07-2000. He is liable for the shortage noticed items as shown below.

1.	80 mm Torsteel	7.6 Kg. 1384	Rs. 18 / Kg.	-	Rs.137/-
2.	16 mm Torsteel	27.75 Kg.	Rs. 18 / Kg.	-	Rs.500/-
3.	200 mm Torsteel	16.92 Kg.	Rs.18 / Kg.	-	Rs 305/-
4.	25 mm Torsteel	229.6 Kg.	Rs. 18 / Kg.	-	Rs.4,133/-
5.	32 mm G.I. pipes	36.61 mts	Rs. 79 / m	-	Rs.2,892/-
6.	Total			-	Rs.7,967/-
					=====

PROCEEDINGS OF THE CHIEF ENGINEER (HRD&GL)

Subj: Stock Verification Report of P.H. Division Store, Alappuzha - Liability fixed against Sri M. Devaraj, Assistant Executive Engineer, P.H. Division, Thiruvananthapuram. Orders Issued.

KERALA WATER AUTHORITY

No. KWA/JB/E6(B)/6265/2001 Thiruvananthapuram, Dated: 16-10-2004.

Read: -

- 1) Stock Verification Report of P.H. Division Store, Alappuzha dated
- 2) Resolution No.5830 dated 24-5-2001.
- 3) Resolution No.6282 dated 27-2-2003 as the Stock Verification Report of P.H. Division Store, Alappuzha.
- 4) Letter No. A5 1092/02 dated 17-12-2003 from the Executive Engineer, P.H. Division, Alappuzha.
- 5) Reply to the Show-cause notice submitted by Sri. M. Devaraj, Assistant Executive Engineer, dated 15-5-2004.

ORDER

The Stock Verification of P.H. Division Store, Alappuzha for the period from 30-01-1991 to 08-07-2000 were carried out by the Stock Verification Sub Division, Thiruvananthapuram and submitted report. The report was placed before the Authority and the Authority in its decision taken at the 219th meeting of Kerala Water Authority held on 24-05-2001 resolved vide resolution No.5830 to take disciplinary action against the concerned officers on the defalcation pointed out in the Stock Verification Report of P.H. Division Store, Alappuzha.

For further action the report of the Executive Engineer, P.H. Division, Alappuzha on the various points pointed out in the Stock Verification Report has also been called for. Based on the report of the Executive Engineer, a further report has also been called for again from the Stock Verification Sub Division, Thiruvananthapuram.

Accordingly the Stock Verification Sub Division has made a further verification of Store and Division records and report the final liability as the shortage

of materials at Alappuzha Store which comes to Rs. 67,687/- and fixed as the liability of the responsible officers based on the incumbency and charge papers.

The matter was again placed before the Authority and the Authority in its decision taken at the 242nd meeting of Kerala Water Authority held on 27-07-2003 resolved Vide Resolution No. 6282 to accept the recommendation of the Assistant Executive Engineer, Stock Verification Sub Division, Thiruvananthapuram and to proceed further based on the final report of the Executive Engineer, P.H. Division, Alappuzha.

As such the Executive Engineer, P.H. Division, Alappuzha vide his letter dated 17-12-2003 has finally fixed the liability on the officers who were in charge of the Division Store for the period from 30-01-1991 to 08-07-2000.

Sri.M.Devaraj, Assistant Executive Engineer, P.H. Sub Division, Alappuzha was the then Assistant Engineer of the P.H. Division Store during the period from 30-1-1991 to 12-8-1996. He is liable for the shortage noticed items as shown below:

1. 75 mm PVC pipe 4 Kg. 1384 Kg.	@ Rs. 38 / month	Rs. 52,600/-
2. Cement 9 bags	@ Rs. 200 / bag	Rs. 1,800/-
3. 50 mm PVC pipe bag 17M	@ Rs. 21 / month	Rs. 2,457/-
4. 80 mm G.M. Valve 5 Nos.	@ Rs. 204 / each	Rs. 1,563/-
5. 80 mm G.M. Valve 5 Nos.	@ Rs. 650 each	Rs. 1,300/-
Total		Rs. 59,720/-

The said amount of Rs. 59,720/- (Rupees Fifty nine thousand Seven hundred and Twenty only) is treated as the liability of Sri.M.Devaraj, Assistant Executive Engineer and is proposed to recover the said amount from him.

PROCEEDINGS OF THE CHIEF ENGINEER (HR&GL)

Sub: Stock Verification Report of P.H. Division Store, Alappuzha - Liability fixed against Sri M Devaraj, Assistant Executive Engineer, P.H. Sub Division, Edathala. Final Orders Issued.

KERALA WATER AUTHORITY

No. KWA/JB/E6(B)/6265/2001 Thiruvananthapuram, Dated: 10-10-2004.

Read: -

- 1) Stock Verification Report of P.H.Division Store, Alappuzha dated
- 2) Resolution No.5830 dated 24-5-2001.
- 3) Resolution No.6282 dated 27-2-2003 as the Stock Verification Report of P.H.Division Store, Alappuzha.
- 4) Letter No. A5. 1092/02 dated 17-12-2003 from the Executive Engineer, P.H. Division, Alappuzha.
- 5) Reply to the Show-cause notice submitted by Sri.M.Devaraj, Assistant Executive Engineer, dated 15-5-2004.

ORDER

The Stock Verification of P.H. Division Store, Alappuzha for the period from 30-01-1991 to 08-07-2000 were carried out by the Stock Verification Sub Division, Thiruvananthapuram and submitted report. The report was placed before the Authority and the Authority in its decision taken at the 219th meeting of Kerala Water Authority held on 24-05-2001 resolved vide resolution No.5830 to take disciplinary action against the concerned officers on the defalcation pointed out in the Stock Verification Report of P.H. Division Store, Alappuzha.

For further action the report of the Executive Engineer, P.H. Division, Alappuzha on the various points pointed out in the Stock Verification Report has also been called for. Based on the report of the Executive Engineer, a further report has also been called for again from the Stock Verification Sub Division, Thiruvananthapuram.

Accordingly the Stock Verification Sub Division has made a further verification of Store and Division records and report the final liability as the shortage

He is therefore required to Show-Cause why the said amount Rs. 59,720/- (Rupees Fifty nine thousand Seven hundred and Twenty only) being the shortage of items noticed should not be treated as his liability and the same should not be recovered from him within 15 days on receipt of the notice.

Sri.M.Devaraj has furnished reply to the Show cause Notice after a lapse of 2 months i.e. 15-5-2004

The explanation furnished by him has examined in detail and found not satisfactory

In the above circumstances, it is ordered to recover the liability already apportioned an amount of Rs 59,720/- from Sri.M.Devaraj, Assistant Executive Engineer and report to this Office

(SG)
CHIEF ENGINEER (HRD&C)

To

Sri.M.Devaraj,
 Assistant Executive Engineer,
 P.H. Sub Division, Edathua.

Copy to:- The Executive Engineer, P.H. Division, Thiruvalla. ✓

Necessary action may be taken to recover the amount of Rs.59,720/- from Sri.M.Devaraj, Assistant Executive Engineer in lump.

Copy to: Executive Engineer, P.H. Division, Alappuzha for information and necessary action.

Copy to: P.A. to M.D./C.A. to T.M./C.A. to C.E./FM&CAQ/AM/
 Sr.A.O./D.C.E.(Vig)/SF.

SV13-10-04.



KERALA WATER AUTHORITY

Jala Bhavan
Thiruvananthapuram
Kerala, India

No.KWA/JB/E.G(A2)/5403/15

Dated 15.06.2015

L.O.NOTE

38
28/6/15

Sub: P.L.C. 45th report Para 7 & 8 - Loss due to shortage/misappropriation of stores - present status in case VC 7/04/SIU related to Sri Aravindaksha Kumar former AE forwarding of reg

Ref: 1. 45th report Para 7&8

2. U.O Note No.KWA/JB/E.G(A2)/10879.04 dated 15.10.14

Attention is invited. The Vigilance and Anti-Corruption Bureau have reported that in VC 7/04/SIU, Sri Aravindaksha Kumar former Assistant Engineer, P.H. Division store, Thiruvananthapuram had abused his official position and committed criminal misconduct by forging indent gate passes and falsifying the accounts of P.H. Division Store and thereby dishonestly misappropriating to ~~himself~~ items of store materials worth 63,74,089. There were also specific instance of misappropriation of 27 GI pipes worth 10,115 and the Vigilance and Anti-Corruption Bureau has reported that he is the prime accused in the case and responsible for the total loss of Rs 63,84,204-- and directed to withheld or recover the loss caused to the government. But the incumbent was deceased on 30.09.13. Hence, Accounts Officer (testu) was directed to recover the maximum amount from the D.R. KV admissible to him as per reference (2).

Copy enclosed

— This is for favour of information.

Deputy Chief Engineer (Vig)

Acc is above

To
The Internal Auditor



KERALA WATER AUTHORITY

Jala Bhavan
Thiruvananthapuram
Kerala, India

No.KWA/JB/E6(A)/10879/04

Dated 15.10.2014

U.O. NOTE

Sub VC 7/04/SIU - Case against Sri. Aravindaksha Kumar former AE - recovery of liability - reg.

Ref: 1 Govt letter No. 20309/B1/04 dated 02.09.04

2 No C4.VC 7/04/SIU of Vigilance and Anti-Corruption Bureau dated 05.11.09.

3 No C5 (SJT) 4514/08 from Vigilance and Anti-Corruption Bureau dated 18.02.13.

Attention is invited. The Vigilance and Anti-Corruption Bureau vide reference 1st & 2nd read have reported that in VC 7/04/SIU, Sri. Aravindaksha Kumar, P.H. Division Store, Thiruvananthapuram had abused his official position and committed criminal misconduct by forging indents gate passes and falsifying the accounts of P.H. Division Store and thereby dishonestly misappropriating 661 items of store materials worth Rs. 63,74,089/- There were also specific instance of misappropriation of 27 GI pipes worth Rs. 10,115/-

The Vigilance and Anti-Corruption Bureau vide reference 3rd read has reported that he is the prime accused in the case and responsible for the total loss of Rs. 63,84,204/- and directed to withhold or recover the loss caused to Government. But the incumbent was deceased on 30.09.13

In the above circumstances, it is requested to recover the maximum amount from the DCRG admissible to Sri. Aravindaksha Kumar former, Assistant Engineer. Action taken may be intimated


Deputy Chief Engineer (Vig)

LAW OF WATER SUPPLY AND SEWERAGE

- (vii) Ensuring, in the case of contract works, that all the conditions of contract are properly observed and taking appropriate action, if any of the conditions is violated;
- (viii) Keeping close watch of departmental works and taking necessary steps for efficient performance of the same;
- (b) The upkeep and maintenance of structures and other installations under his charge;
- (c) Survey and investigation and collection of all field data necessary for construction of new works or alterations and additions/augmentation to existing works for maintenance of existing structures/schemes, which fall within his jurisdiction;
- (d) To see that subordinate executive staff are posted in the required places and that these persons are well acquainted with their duties;
- (e) Controlling the work of subordinate staff;
- (f) The safe custody and rendering of proper accounts (as per rules) of cash, materials, scientific instruments, tools, plant, etc. entrusted to him or which pass through the section accounts;
- (g) Making arrangements for claiming and disbursing pay and allowances for the subordinate staff and labourers as per Rules;
- (h) Arranging urgent necessary action in case of an emergency to protect life and Government property;
- (i) Furnishing information required, in so far as they relate to his section, to answer interpellations in the Assembly, Parliament, etc.;
- (j) Making on the spot enquiries and submitting reports on matters referred to the Assistant Engineer by his superior officers;
- (k) Making timely arrangements for disposal of unserviceable surplus materials, tools and plants, scientific instruments, etc.;
- (l) Preparing and submitting valuation report of buildings and structures when called upon to do so.
- (2) When an Assistant Engineer is posted in charge of a Water Supply Section, he shall also be responsible for the following matters:—

Apx. DUTIES OF EMPLOYEES REGULATIONS

- (vii) Disposing of unserviceable/surplus materials and equipments in time,
- (viii) Initiating, organising new research and development programmes;
- (ix) Any other duties specifically assigned by the superior officers.

Duties and responsibilities of Assistant Engineers

1. Assistant Engineer posted in charge of a section shall be responsible for the following matters.—

(a) The proper execution of all works in his section or under his charge. In particular this shall include the following.—

(i) Setting out or checking the same to see that works are carried out according to approved plan;

(ii) The primary responsibility for quality control rests with the Assistant Engineer who is in charge of the works, the execution of which are carried out through contractors. Assistant Engineers shall be very vigilant in taking action on the reports of his subordinates in this regard. Assistant Engineer must shall apportion his time between the several works suitably in accordance with the importance of the items of works under execution. Considering other important item of works shall be so arranged that he is present when such works are carried out. He shall also inspect the prepared trenches for pipe laying work and give approval for pipe laying works and the classification of soil has to be got approved by the Assistant Executive Engineer before measurements are taken. He shall also invariably be present when pressure testing of pipe lines are done;

(iii) Pre-determining and reporting the requirements of materials, tools, plants, etc. required for works, sufficiently early so that they could be arranged for and got supplied in time,

(iv) Taking and recording measurements and assisting in check measurements;

(v) Scrutinising contractors bills and recording accounts of materials issued for works;

(vi) Watching the progress of works and taking steps to remove bottle necks, if any;

Apx.

DUTIES OF EMPLOYEES REGULATIONS

(a) The proper upkeep and maintenance of the water supply systems and distribution of water, subject to any general or special instructions issued in this regard by higher officers;

(b) Closely watch the consumption of water, so as to assess the water requirements of different areas, from time to time;

(c) Test or arrange for the testing of the quality of water supplied from the schemes under his charge periodically as per the prescribed norms and instructions, from time to time; and submit reports to his higher authorities;

(d) Watch the proper use of chemicals and other consumables, regulate its use as per requirements and keep accounts of the same. He shall be primarily responsible for the quality of water supplied through the systems under his control;

(e) To see that all the components of the water supply schemes and area belonging to the Authority are well maintained and no damage is caused to them;

(f) To see that drainage connections/water connections to applicants are recommended, subject to feasibility and the rules in force and water/drainage connections are given, as per Rules;

(g) To see that the invoices/bills to the water consumers are given in time and pursue action on non-payments by the consumers, as per Rules;

(3) When an Assistant Engineer is posted as custodian of stores, he shall be responsible for the following matters:

(a) To receive articles ordered to be stocked in stores, verify the quality with specifications, and the quantity, as per the order and keep them under safe custody in suitable places in the stores;

(b) To record measurements of such receipts and compile the goods received, maintain sheets and Bin Card in accordance with the rules;

(c) Ensure proper storage of articles in the stores by taking necessary precautions to prevent deterioration due to storage, damages due to fire and other hazards and loss due to unauthorised removal of stores;

(d) To ensure the accuracy of measuring instruments like weighing balances, tapes, etc., by frequent checks and adjustments;

(e) Ensure that only articles covered by proper indents and approved by the stores officer are issued out of the stores and that the issue is made to the person authorised to receive the same;

(f) To keep proper accounts and submit proper returns, as per the Rules of the receipts, issue and balance of different articles;

(g) To arrange for taking delivery of goods consigned to the stores and authorised to be received there in from railway stations, harbour, transporting agents premises, etc. in accordance with general or special instructions, without causing delay, demurrage or any avoidable expenses;

(h) To control the work of labour employed in handling of stores, within the stores premises, and keep such accounts, records, as are necessary and prescribed from time to time, for any payment that may have to be made to the labourer either directly or indirectly;

(i) To bring to the notice of higher authorities, articles which are in short supply so that action may be taken for procurement of the same in time;

(j) To report to higher authorities the availability of surplus articles which have not been indented for the last 6 months or more, so that steps may be taken for their early disposal,

(k) To bring to the notice of higher authorities, cases where article are likely to get deteriorated;

(l) To inspect frequently the different stores to detect deterioration of articles, if any, and to arrange for their disposal, as per Rules,

(m) To control the work of subordinates in the stores,

(n) To verify the bills pertaining to stores, transactions and process the same in accordance with Rules.

(4) Duties and responsibilities of Assistant Engineer (Design), Chief Engineer's Office. An Assistant Engineer (Design) working in the Authority is responsible for the following:—

(i) Preparing designs and various schemes, subject to general or special instructions received from the higher technical officers, based on field data received from the DER, etc.,

- Material Return Notes (MRN)
- Material-at-site transfer Notes (MASTN)
- Gate Pass

The respective columns of which shall be filled up on issue of these booklets and signature of the officer to whom they are issued shall be obtained.

CONTROL OVER BIN CARDS

A Register of Bin Cards (in Form MA 24) shall be maintained, the respective columns except the column of Name of material (Column 3) of which shall be filled upon issue of the cards and signature of the officer to whom they are issued shall be obtained. On completion of a Bin Card, the same shall be returned to the D.O (A, S), and D. O (A, S) shall record the return in the Register.

CANCELLATION OF DOCUMENTS

If any set of pre-numbered documents (Viz. GRS, Stores Indent MRN, MASTN & Gate Pass) is cancelled the document set shall be scored out with "CANCELLED" seal and all copies filled.

FILLING OF DOCUMENTS

All documents including cancelled documents shall be filed in serial order.

CUT-OFF PROCEDURES

Cut-off procedures to be followed by stores shall be to note down the last document numbers as at the end of an accounting period for GRS MRN and Stores Indent and intimate the same to the D.O. (A.S.) to ensure proper accounting of transactions within the period in which the transactions take place. The last number of MASTN shall be intimated by the respective AE/AEE-in charge of such site.

RECONCILIATION OF PRICED STORES LEDGER WITH BIN CARD

Since both PSL and Bin Card contain Quantitative recording of materials transaction, it is important that these records reflect the same quantities as balances for each such item of material. Hence reconciliation of these two records shall be done periodically to correspond with the time the physical verification of such items take place.

A certificate to the effect that the Bin Card has been reconciled with priced stores ledger shall be recorded in the PSL after such reconciliation, duly initialed as well by the stock verification unit as mentioned in paragraph hereinafter.

PHYSICAL VERIFICATION OF STOCKS

Periodical physical verification of stores is absolutely essential which shall be done by "Stock Verification Unit" of the Authority, duly authorised to perform such verification and also by the Executive Engineer of the concerned Division, in such a way that such verification covers all stores of the Authority in a Financial Year. This periodical verification shall also cover the verification of postings and accounts of all transactions which have taken place since the last such verification. Such periodical verification shall also be aimed at, to the extent considered necessary, in ensuring that the stock of items at such places, in particular at various sites are in accordance with the stock limits prescribed for such items by the Authority from time to time.

the verification of the physical balance of any item of store is taken up, it shall be that normally there is no transaction of such material until the physical balance of that material is completed. In exceptional circumstances, the transaction may be allowed to take place, in which case the physical balance shall be arrived at by reconciling the receipts and issues during such period. The physical balance shall be verified with the Bin Card and PSL balances after providing for corrections against such entries, if any.

In case of a shortage between such physical verification and the appropriate book figure is discovered and book figures adjusted, as necessary. Necessary preventive/corrective disciplinary action shall be caused to be undertaken by the Authority if any such shortage as aforesaid is proved to be attributed to theft, pilferage and the like committed by the wilful negligence of the custodian in-charge of such stocks.

The Engineer, responsible for such stores shall take necessary steps to get through proper channel from appropriate authority at the Head Office for adjustments on account of excess/shortage.

On receipt of such approval, the Bin Card and PSL shall be adjusted for such excess/shortage of such material and value thereof in PSL, at the latest Receipt/Issue rate as the case may be.

The Engineer (A.S.) shall, on such adjustment, submit a report in form MA 20 to the Head Office and a copy to Circle/Region Office.

On receipt of such Form MA 20 pass the following entries to account for adjustments of Excess/Shortage of stock.

- Debit "Stock of stores items; Tools & Spares and Consumables" (Account Codes 1311 to 1339 as the case may be)
- Credit "Consumption of stores items; Tools & Spares and Consumables" (Account Codes 3111 to 3139 as the case may be).
- Debit "Consumption of Stores items; Tools & Spares and Consumables" (Account Codes 3111 to 3139 as the case may be)
- Credit "Stock of stores items; Tools & Spares and Consumables" (Account Codes 1311 to 1339, as the case may be).

RECONCILIATION

The office shall intimate the respective Divisional office (Accounts Section) at regular intervals, the balances in "Sundry Creditors - suppliers" (Account Code 2812); "Debtors to Suppliers" (Account code 1662); "Stock of Stores items, Tools & Spares and Consumables" (Account Codes 1311 to 1339); which shall be reconciled by the respective Divisions with SOR and PSL.

DISBURSEMENTS

At the end of each month, the accounts of all sites shall be reconciled with the Head Office.

KERALA WATER AUTHORITY
Office of the Managing Director, Jalabhavan, Thiruvananthapuram
GRATUITY PAYMENT ORDER NO- 17246
(Original / Duplicate copy)


(Under RUPEES FIFTY SEVEN LAKHS SIXTY TWO THOUSAND SEVEN HUNDRED FORTY TWO

No: KWA/AQ(Estt)/Pen: 8144/ Dated: 06/02/2019

From, The Managing Director
To, Accounts Officer (Funds)
Jalabhavan, KWA, Thiruvananthapuram
Sr

- (1) Please arrange to make payment to Smt SREEKALA P B, Wife of Late ARAVINDAKSHA KUMAR G the Sum of Rs 641565/- (RUPEES SIX LAKHS FORTY ONE THOUSAND FIVE HUNDRED SIXTY FIVE ONLY) less recoveries detailed in para 2 below being the amount of Gratuity / Death cum Retirement Gratuity sanctioned vide Letter No.KWA/JB/EG(A)/10879/04 Dated 15/10/2014 of the U O Note of Deputy Chief Engineer (Vg) .
- (2) The following recoveries should be effected from the payment of Gratuity authorized as above
NIL
- (3) The acquittance of Legal Guardian should be taken on the reverse of the order, with one Rupee Revenue stamp if necessary
- (4) The payee is being informed of the issue of this order.
- (5) Gratuity is debitale to 3381.
- (6) Slips bearing attested copy of photograph enclosed/ have been enclosed with the pension papers sent with this Office Letter No: KWA/AQ(Estt)/Pen: 8144/ Dated: 06/02/2019
- (7) Before payment it should be ensured that the gratuitant continues to be qualified, if not the fact should be reported immediately to the sanctioning authority for issue of a revised sanction in favour of the remaining members of the family
- (8) The authority should be kept in the personal custody of the disbursing Officer, until it is paid. It will remain in force for three months only from the date of its issue. If no payment is effected within this period, it should be treated as void and returned to this Office
- (9) It should be noted that the Disbursing Officer shall be held responsible for proper identification of the payee whose address is given below

DCRG admitted	Rs. 641565/- ✓
Amount of DCRG already paid, if any	Rs. NIL
Liability due to KWA deducted as per LC	Rs. 6404306/- ✓
Balance amount of Liability	Rs. 5762741/- ✓
Mode of payment	Single
Amount authorised for Payment	N/L



(office seal)

Signature: *[Handwritten Signature]*
Accounts Officer (Estt.) 13/2
Finance Wing
Jalabhavan
Kerala Water Authority
Thiruvananthapuram 575033

Duplicate Copy forwarded to Smt SREEKALA P B Wife of Late ARAVINDAKSHA KUMAR G, Nanthaki VP X17646, Kodunganoor P O Vattiyorkavu, Thiruvananthapuram 695013 for information.

You are requested to appear before the Accounts Officer (Funds), Jalabhavan, Thiruvananthapuram to receive payment along with your bank particulars, id proof, 3 revenue stamps and copy of pan card. Unless the payment is desired to be obtained through an authorised agent who had indemnified Kerala Water Authority against over payment.

Received payment
Dated Signature
Name



Signature
Accounts Officer
(Designation seal)

©
Kerala Legislature Secretariat
2020

KERALA NIYAMASABHA PRINTING PRESS.