

പതിനാലാം കേരള നിയമസഭ
പത്താം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നം.6601

04.04.2018- ൽ മറുപടിക്ക്

പാലക്കാട് ജില്ലയിലെ റോഡുകൾക്ക് ഭരണാനുമതി

ചോദ്യം

മറുപടി

ശ്രീ.കെ.ഡി. പ്രസേനൻ

ശ്രീ. ജി. സുധാകരൻ
(പൊതുമരാമത്തും രജിസ്ട്രേഷനും വകുപ്പ് മന്ത്രി)

ഈ സർക്കാർ അധികാരത്തിൽ
വന്ന ശേഷം പാലക്കാട് ജില്ലയിൽ
ഏതെല്ലാം റോഡുകൾക്ക്
ഭരണാനുമതി നൽകിയെന്നും
ഏതെല്ലാം റോഡുകൾക്ക് ടെണ്ടർ
വിളിച്ചുവെന്നും
മണ്ഡലാടിസ്ഥാനത്തിൽ
വിശദീകരിക്കാമോ?

വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.



സെക്ഷൻ ഓഫീസർ

പ്രമാണിക്കാം.

DETAILS OF WORK SANCTIONED DURING THE TENURE OF PRESENT MINISTRY

ROADS DIVISION, PALAKKAD

ALATHUR CONSTITUENCY

Sl. No	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.N o & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Budget works 2016-17																						
1			Alathur	PWD	Formation of Gandhi Jn.--Kattussery--Veezhumala Road km 2/900 ~ 5/200	298.00 L	GO(MS) No 18/2017/P WD tvpm Dated 16/03/2017 for Rs 298.00 L											ODR -Investigation estimate for 1.80 Lakhs . Tendered . No response.				2017/5483

Budget works 2017-18

1	Alathur	PWD	Providing BC to Alathur Bazar road km 0/600 2/600	50.00 L	GO(Rt) No 1386/2017/ PWD tvpm Dated 15/09/2017 for Rs. 50.00 L	3672/2017-18 dt: 12.10.2017	EE/PL/142/2017-18 dt: 12.12.2017	Manoj	4879692	4879692	8 Months	Initial levels taken
---	---------	-----	---	---------	--	-----------------------------	----------------------------------	-------	---------	---------	----------	----------------------

KIIFB WORKS 2016-17

1	Alathur		Improvements to Kannadi-Pannikode Road Km-0/00 10/00	10.00	AS ORDER NO:GO(RT)NO 1502/2016/ PWD Dated Thiruvananthapuram 01/11/2016			Ruby softech				DPR submitted.TAR obtained.Rep No. TAR- 2017-TRAN7-PWD-XX. Project outlay Rs.25.09Crores
---	---------	--	--	-------	---	--	--	--------------	--	--	--	--

KIIFB WORKS 2017-18

1	Alathur		Improvements to Alathur - Parakkunam Bridge & Approach road	15	GO(Rt)No. 942/2017 /PWD dt: 10.7.2017							Investigation work tendered twice but no response. Quotation invited
---	---------	--	---	----	---------------------------------------	--	--	--	--	--	--	--

1
DETAILS OF WORK SANCTIONED DURING THE TENURE OF PRESENT MINISTRY

ROADS DIVISION, PALAKKAD

MANNARKKAD CONSTITUENCY

Sl. No	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Budget works 2016-17																						
1			Mannarkkad	PWD	Improvements to Vadakkumannam - Thathengalam Road bet. Ch.0/000 to 6/600	295.00 L	GO(MS) No 18/2017/PWD tvpm Dated 16/03/2017 for Rs 295.00 L	PKD/2017-18/2016/7744 dt: 15.5.2017	SE(K)167/2017-18 dt:18.2.2017	Abdul Majeed	29287911	23939882	6 Months	25.08.2017	24.02.2018			Drain and CD work completed. Widening work in progress	40%			
2			Mannarkkad	PWD	Improvements to Kottappalla-MUNDAKKUNN U- Kappuparaba road by providing BM&BC Km 0/000 to 5/600	290.00 L	GO(MS) No 18/2017/PWD tvpm Dated 16/03/2017 for Rs 290.00 L	999/17-18 dt: 21.5.17	SE(K)64/17-18 dt:30.6.17	M/S IANB Contructions	28898519	23218368	6 Months	10.7.2017	9.01.2018			Culvert and CD work completed	70%			TOC requested upto 31.3.2018

Budget works 2017-18

1		Mannarkkad	PWD	Providing BM & BC to Payyanedam-Santhivykkal road, km 0/000 to 2/000	150.00 L	GO(Rt) No 1386/2017/PW D typm Dated 15/09/2017 for Rs. 150.00 L											Estimate at CE's office for TS			2017/9072
---	--	------------	-----	--	----------	---	--	--	--	--	--	--	--	--	--	--	--------------------------------	--	--	-----------

KIIFB WORKS 2016-17

1		Mannarkkad		Construction of Kannamkundu Bridge	10.00	AS ORDER NO:GO(RT)NO 1496/2016/PW D Dated Thiruvananthapuram 31/10/2016														DPR prepared. Amount comes to 8.10 Cr. To be included from KIIFB		
2		Mannarkkad		Improvements to MES College-Payyanadam Road Km 0/00-8/00	10.00	AS ORDER NO:GO(RT)NO 1502/2016/PW D Dated Thiruvananthapuram 01/11/2016															DPR submitted.TAR obtained.Rep No. TAR- 2017-TRAN7-PWD-XX. Project outlay Rs.20.51Crores.TAR submitted	

KIIFB WORKS 2017-18

1	Mannarkkad	Improvements to Mannarkkad Chinnathadaakam road	80	GO(Rt)No. 942/2017 /PWD dt : 10.7.2017															Investigation work in progress						
HILL HIGHWAY 2017-18																									
1	Mannarkkad	II nd Phase - Kumaramputhur to Ponpara km 27.00 Km -3rd Reach		GO(Rt)No 942/2017/PWD dt : 10.07.2017															Investigation completed						Inprinciple AS accorded for Rs. 3500 Crores for Hill highway project

EXECUTIVE ENGINEER

DETAILS OF WORK SANCTIONED DURING THE TENURE OF PRESENT MINISTRY

ROADS DIVISION, PALAKKAD

SHORNUR CONSTITUENCY

Sl. No	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Budget works 2016-17																						
1			Shornur	PWD	PROVIDING BM & BC TO Koppam-Pengatiri road KM8/400 TO 10/600	283.00 L	GO(RD) No 179/2017/PW D tvpm Dated 14/02/2017 for Rs 283.00L	3769/2016-17 dt :	SE(K)97/17-18 dt : 19.07.2017	Malabar plus	27589367	22043861	9 Mon ths	27.07.2017	26.04.2018			Work completed.	100%			

2		Shornur	PWD	Improvements to Mankode -Vellimezy road Km 0/00-2/00 by providing BM &BC	190.00 L	GO(RT) No 179/2017/PW D typm Dated 14/02/2017 for Rs 190.00L	PKD/2016-17/2016/8810 dt : 26.3.2017	SE(K)32/17-18 dt :15.06.17	Tom.C	14576780	18363776	9 Mon ths			CD & Drain completed.WMM completed BM & BC to be done	60%		
3		Shornur	PWD	Improvements to Karalmana - Cherpulassery road Km 0/00-1/655	190.00 L	GO(RT) No 179/2017/PW D typm Dated 14/02/2017 for Rs 190.00L	3538/16-17 dt :22.3.17	SE(K)139/17-18	Afsal N	18403328	14131920	9 Mon ths	10.08.2017	09.05.2018	CD work 95% completed. BM & BC to be done. Levels reported to CTE			
4		Shornur	PWD	Providing BM & BC to Nellya-- Mavundirikkadavu Road km 0/00 ~ 5/300 in Palakkad District.	450.00 L	GO(MS) No 18/2017/PWD typm Dated 16/03/2017 for R.450.00 L			Ameer						CD Work started.Eviction to be conducted. Initial levels reported to CTE	10%		
KIIFB WORKS 2016-17																		
1		Shornur	PWD	Ottapalam-Perinthalmanna road Km 0/000 of 11/000	10.00	AS ORDER NO:GO(RT)N O 1192/2016/PWD Dated Thiruvananthapuram 20/08/2016			Ruby softech						Investigation details submitted to PPU for preparing DPR			2016/4681

2	Shornur	Pattambi-Cherpulassery road km 8/00-16/00	10.00	AS ORDER NO:GO(RTN) O 1192/2016/P WD Dated Thiruvanantha puram 20/08/2016	Ruby softech												Investigation details submitted to PPU for preparing DPR				2017/5898
3	Shornur	Sreekrishnapuram-- Muriyamkanni- Chethallur Road Km 0/00-12/450	10.00	AS ORDER NO:GO(RTN) O 1192/2016/P WD Dated Thiruvanantha puram 20/08/2016	Esteem developers												Investigation details submitted to DRIQ for bridge design. (Tentative drawing obtained)				
4	Shornur	Improvements to Vaniyamkulam-- Vallapuzha road Km 0/00-10/600	10.00	AS ORDER NO:GO(RTN) O 1502/2016/P WD Dated Thiruvanantha puram 01/11/2016	Ruby softech												Investigation details submitted to PPU for preparing DPR				
5	Shornur	Improvements to Krishnapadi-- Shornur Road Km 0/00-10/00	15.00	AS ORDER NO:GO(RTN) O 1502/2016/P WD Dated Thiruvanantha puram 01/11/2016	Ruby softech												Investigation details submitted to PPU for preparing DPR				

6	Shornur	Improvements to Pathankulam-Vaniyankulam Road KM 0/00-10/600	10.00	AS ORDER NO.GO(RT)N O 1502/2016/P WD Dated Thiruvananthapuram 01/11/2016	Esteem developers												DPR submitted.TAR obtained.Rep No. TAR-2017-TRAN5-PWD-XX. Project outlay Rs.20.60Crores.
7	Shornur	Improvements to Addakaputhur-Kalluvazhi Road Km 0/00-5/550	10.00	AS ORDER NO.GO(RT)N O 1502/2016/P WD Dated Thiruvananthapuram 01/11/2016	Esteem developers												DPR submitted.TAR obtained.Rep No. TAR-2017-TRAN7-PWD006-15. Project outlay Rs.16.20Crores.TA R 2 reply submitted
KIIFB WORKS 2017-18																	
1	Shornur	Improvements to Vaniyankulam - Mannannur Railway Station Chorottur-Manissery road	20	GO(Rt)No. 942/2017 /PWD dt : 10/7.2017													SN issued for investigation work

EXECUTIVE ENGINEER

DETAILS OF WORK SANCTIONED DURING THE TENURE OF PRESENT MINISTRY

ROADS DIVISION, PALAKKAD

MALAMPUZHA CONSTITUENCY

Sl. No	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S. No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Budget works 2016-17																						
1			Malampuzha	PWD	BUDGET : 2016-17 - PROVIDING BM & BC TO PUTHUR KOTTEKKAD ROAD KM 0/000 TO 3/800	330.00 L	GO(RT) No 179/2017/PWD tvpm Dated 14/02/2017 for Rs 330.00L	573/2016-17 dt: 26.03.2017 for Rs.330.00 L	SE(K)40/2017-18 dt: 17.06.2017	M/s PMR Constructions	32056493	28850844	10Months	24.06.2017	23.03.2018			CD work 96% completed. BM & BC in progress	50%			
2			Malampuzha	PWD	Improvements to Para - Karattukulam road Km 0/00-5/00	93.00 L	GO(MS) No 18/2017/PWD tvpm Dated 16/03/2017 for Rs 93.00L	429/16-17 dt: 31.3.2017	SE(K)222/17-18 dt :15.12.17	Devadas	9070003	8299606	6 Mon ths					Work in progress.				
3			Malampuzha	PWD	Improvements to Ezhakkad - Vellikkad road Km 0/00-3/770	93.00 L	GO(MS) No 18/2017/PWD tvpm Dated 16/03/2017 for Rs 93.00L	4036/2016-17 dt: 29.3.2017	SE(K)39/17-18 dt:17.6.17	P.K.Hameed	9052857	7354134	9 Months	26.06.2017	25.03.2018			CD work and widening completed. MSS to be done	50%			

4			Malampuzha	PWD	Improvements to NSS Engineering College (BM & BC), road Km 0/00-1/300	94.00 L	GO(MS) No 18/2017/PWD tvpm Dated 16/03/2017 for Rs 94.00L	3797/2016-17 dt: 27.03.2017 For Rs : 94 Lakhs	SE (K) 35/2016-17 dt. 17.06.2017	Manoj A	9181230	8015913	9 Months	26.07.2017	25.04.2018		Completed	100%		
5			Malampuzha	PWD	BUDGET : 2016-17 - IMPROVEMENTS TO KANJIKKODE PARA KUNNACHI KALLUKUTTIYAL ROAD KM (BM&BC) 0/000 TO 5/000	300.00 L	GO(MS) No 18/2017/PWD tvpm Dated 16/03/2017 for Rs 300.00L	1029/17-18 dt: 23.5.17	SE(K)96/17-18 dt:19.7.17	Manoj A	29156118	2572337	6 Months	28.07.2017	27.01.2018		Levels approved and submitted to CTE for approval			
6			Malampuzha	PWD	Improvements to Muttikulangara - Kallamparamba-Dhoni (BM&BC) Road Km 0/000 to 3/660	345.00 L	GO(MS) No 18/2017/PWD tvpm Dated 16/03/2017 for Rs 345.00L	1365/2017-18 dt: 28.07.2017	SE(K)188/2017-18 dt: 11.10.2017	Abdul Kabeer	33366598	28914655	8 Months	19.10.2017	18.06.2018		CD work nearing completion. Widening started	30%		
7			Malampuzha	PWD	Improvements to Palakkad-- Malampuzha Road km 4/650-6/300	50.00 L	GO(MS) No 18/2017/PWD tvpm Dated 16/03/2017 for Rs 50.00L	3648/16-17 dated 24/3/17 Rs 50L	EEPI/23/17-18 dated 23/04/17	A.MANOJ	4974069	4186146.15	4 Months	30.5.2017	29.9.2017		CD work completed. Levels reported to CTE. BC to be done	40%		
Budget works 2017-18																				
1			Malampuzha	PWD	Providing BM & BC Menonpara Chullimada road km 1/000 to 3/400	100.00 L	GO(Rt) No 1386/2017/PWD D tvpm Dated 15/09/2017 for Rs 100.00 L	5010/2017-18 dt : 29.11.2017					6 Months				Agt executed			2017/4387
KIIFB WORKS 2016-17																				

1			Malampuzha	Construction of Bridge Across Mayiladi river at Malampuzha ring road	10.00	AS ORDER NO:GO(RT)N O 1496/2016/PWD Dated Thiruvananthapuram 31/10/2016													Investigation report submitted to DRIQ for bridge design				
2			Malampuzha	Improvements to Railway Colony--Muttikulangara road Km 0/00-10/660	10.00	AS ORDER NO:GO(RT)N O 1502/2016/PWD Dated Thiruvananthapuram 01/11/2016													DPR under preparation				
3			Malampuzha	Improvements to Para--Mannukkad--Panampally Road (construction of bridge across Korayar river)	10.00	AS ORDER NO:GO(RT)N O 1502/2016/PWD Dated Thiruvananthapuram 01/11/2016													Investigation Report received. Details will be submitted soon to DRIQ for bridge design				
NABARD 2016-17																							
1			Malampuzha	RIDFXX11 Improvements to Ummuni-Papparambu Sub station road palakkad district(2016-17)	PWD	GO(Rt) No.1608/2016/PWD dt 23-11-2016 300 L	2739/2016-17 dated 8/2/2017 Rs300.00L	SE/K/04/17-18dt 25.04.17	P.M.Basheer	27944578	22842497/-	6 Months	27.04.17	26/10/2017					Completed	95%	NIL	230.00 L	

EXECUTIVE ENGINEER

DETAILS OF WORK SANCTIONED DURING THE TENURE OF PRESENT MINISTRY

ROADS DIVISION, PALAKKAD

KONGAD CONSTITUENCY

Budget Part No. & Item No.	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Ag. No. & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks	
3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23		
BUDGET 2016-17																						
		Kongad	PWD	Improvements to Pathiripala-Kongad road-Improvements to Keralassery Junction Km 6/00-6/500	48.00 L	GO(RT) No 179/2017/PWD tvpm Dated 14/02/2017 for Rs 48.00L	3650/16-17 dated 24/3/17 Rs48L	EE/PI/10/17-18 dated 23/04/17	MPS Construction	4786749	4326127.75	4 Months	18.5.2017	17.09.2017	28.02.2018		Drain work completed. BM & BC to be done. 70% completed. Levels reported	70%				
		Kongad	PWD	Improvements to Mankurissi-Kallur road Km 0/00-3/00	57.00 L	GO(RT) No 179/2017/PWD tvpm Dated 14/02/2017 for Rs 57.00L	3775/2016-17 dt: 27.3.2017 for Rs. 57.00 L	SE(K)90/2016-17 dt: 13.7.2017	T. Shaji	5651535	4725315	6 Months					Work in progress. Levels not taken					

3		Kozhikode	PWD	Improvements to Thennur-Mushary road Km. 0/00-8/00	GO (MS) No. 179/2017 PWD (vpm) Dated 14/02/2017 for Rs. 162.00 L	SE(K)182/2017-18 dt: 22.09.2017	Subash	15949505	14651773	6 Months					Work in progress. Levels not reported
4		Kozhikode	PWD	Widening and improvement works to Pallippadi Karakural road bet. Ch. 2/000 to 3/300km	GO (MS) No. 18/2017/PWD (vpm) Dated 16/03/2017 for Rs. 135.00 L	4619/2016-17 dt: 31.03.2017	m/s Malabar plus	13196076	10675617	9 Months	01.08.2017	31.05.2018			CD work completed Widening work completed 50%

			Widening and BT renewal works to Ambazhakode - Kaliyankuzhi - Muthukurssi road in bet.ch. 0/000 to 4/800 km, Thrikkatur - Kanhirappuzha road in bet. Ch. 0/000 to 0/900	185.00 L	GO(MS) No 18/2017/P WD tvpm Dated 16/03/2017 for Rs185.00 L			Abdul Nasser P K	18578314	16937743	6 Months	29.08.2017		28.02.2018		CD work and drainage Work in progress. Initial level taken. MSS to be done.	45%	
			Improvements and completion works to Pelekkiya - Kuddampally - Vattappada - Shivani road in bet Ch. 4/000 to 7/500	90.00 L	GO(MS) No 18/2017/P WD tvpm Dated 16/03/2017 for Rs90.00 L	PKD/16-17/2016/7633 dt: 29.3.17		M.Huseela	6984078	8941075	9 Months	14.7.2017		13.04.2018		Initial level taken. But due to flood severe damage caused. RE underscrutiny in Subdivision		

7			Kannad	PWD	Improvements to Kangad-Kashikkulam Road km 0.00-32.80	310.00 L	GO(MS) No 18/2017/PWD typm Dated 16/03/2017 for Rs 310.00 L	972/2017-18 dt : 20.5.2017	SE(K)64/17-18 dt:30.6.18	VNJ Constructions	30893994	26175072	6 Months	08.08.2017	07.02.2018	CD work in progress. Widening started	40%		
---	--	--	--------	-----	---	----------	---	----------------------------	--------------------------	-------------------	----------	----------	----------	------------	------------	---------------------------------------	-----	--	--

BUDGET 2017-18

1			Kannad	PWD	Improvements to Peringode Pulappatta road km 1/000 to 1/500 and 1/900 to 4/270	50.00 L	GO(R) No 386/2017/PWD typm Dated 15/09/2017 for Rs 50.00 L	4879/201-18 dt : 22.11.2017	EE/PL/174/2017-18 dt : 28.12.2017	P.K.Hameed	4985127	3998565	6 Months			Agreement executed. Levels submitted for approval			2017/9404
---	--	--	--------	-----	--	---------	--	-----------------------------	-----------------------------------	------------	---------	---------	----------	--	--	---	--	--	-----------

NABARD 2016-17

1			Kannad	PWD	RIDEXXI 1 Improvements to Kanjirapu zha Palakkaya m Inonikunnu road palakkad district(2016-17)	400 L	GO(R) No.1608/2016/PWD D dt 23-11-2016 400 L	3334/16-17 dt:16.3.17	SE(K)140/17-18 dt:31.7.17	Afsal N	39423355	31830533	9 Months			Work in progress	NIL	150.00 L	
---	--	--	--------	-----	--	-------	--	-----------------------	---------------------------	---------	----------	----------	----------	--	--	------------------	-----	----------	--

KIIFB WORKS 2016-17

1	Kongad	Construction of Ezhutham para Bridge Connecting Kundukunnu to Arappara	15.00	AS ORDER NO:GO(RT)NO 1496/2016 /PWD Dated Thiruvananthapuram 31/10/2016	ULCS	Investigation completed. Report received (ULCS)
2	Kongad	Construction of Odannur Bridge Across Bharathapuzha at Km 1/400 of Parali-Kottayi road	15.00	AS ORDER NO:GO(RT)NO 1496/2016 /PWD Dated Thiruvananthapuram 31/10/2016	Esteem developers	Investigation completed. Report received
3	Kongad	Improvements to Kongad--Mannarkkad--Tippu Sultan Road Km0/00-16/990	15.00	AS ORDER NO:GO(RT)NO 1502/2016 /PWD Dated Thiruvananthapuram 01/11/2016	Ruby softtech for reach 1, Esteem developers for reach 2	DPR submitted. TAR submitted

4		Kozhikode	Improvements to Chirackal padi-Kanhirappuzha Road Km.0/00-8/00	18.50	AS ORDER NO:GO(RT)NO 1502/2016 /PWD Dated Thiruvananthapuram 01/11/2016	Estem developers												DPR submitted. Rep No. TAR-2017-TRAN7-PWD-XX Project outlay Rs.31.18 Crores.TARR submitted
KIIFB WORKS 2017-18																		
1		Kozhikode	Construction of Kamba - Chalikada VU Bridge	20	GO(Rt)No 942/2017 /PWD dt. 10.7.2017	Vision												DPR submitted

EXECUTIVE ENGINEER

25

DETAILS OF WORK SANCTIONED DURING THE TENURE OF PRESENT MINISTRY

THRITHALA CONSTITUENCY

Sl. No	Budget Page no. & Item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23

BUDGET 2016-17

1			Thrithala	PWD	Improve ment works to Chalissery - Peringode Road km 0/00 ~ 3/700 (including Peringode town)	500.00 L	GO(MS) No 18/2017/ PWD typm Dated 16/03/20 17 for Rs 500.00 L		982/2017-18 dt : 20.5.2017	SE(K) 172/2017-18 dt : 23.08.2017	Abdul Hameed Khan	48714444 38630555	6 Months	26.08.2017	25.02.2018			CD work started. Initial level approved. Eviction to be conducted	10%			
2			Thrithala	PWD	Providing BM & BC work to Anakkara - Kumaran ellur Road km 2/390 - 3/400 in Palakkad District (Work in between 2/390 & 3/150)	80.00 L	GO(MS) No 18/2017/ PWD typm Dated 16/03/20 17 for Rs 80.00 L		4034/16-17 dt:29.317	SE(K)161/17-18	Asst. N	7834522 6054574	6 Months	7.08.2017	06.02.2018			CD Work started. Initial level approved. Reported to CTE. Eviction to be conducted				
3			Thrithala	PWD	Providing BM & BC work to Cheruthuruthy - Perumbilavu Road km 13/00 - 15/474	300.00 L	GO(MS) No 18/2017/ PWD typm Dated 16/03/20 17 for Rs 300.00 L		988/2017-18 dt : 20.8.2017	SE(K) 173/2017-18 dt : 23.08.2017	Hameed Khan	29229053 23046103	6 Months	26.08.2017	25.02.2018			Drain wok 80% completed. Initial level approved	20%			

BUDGET 2017-18

1			Thrithala	PWD	Stripped BT work to Karukaputhur - Akkikkavu road km 0/000 to 6/100	50.00 L	GO(Rt) No 1386/201 7/PWD typm Dated 15/09/20 17 for Rs 50.00 L		4398/2017 dt : 15.11.2017	EE/PL/194/2017-18 dt : 30.1.2018	Mohammedah.P.S	4997084 5447200	4 Months					Agt executed				2017/4398
---	--	--	-----------	-----	---	---------	--	--	---------------------------	----------------------------------	----------------	--------------------	----------	--	--	--	--	--------------	--	--	--	-----------

KIIFB WORKS 2016-17

1	Thirithala	Improvements to Kuttippuram - Thirithala - Pattambi - Shornur Road	30.00	AS ORDER NO:GOO RTJNO 1502/2016/PWD Dated Thiruvananthapuram 01/11/2016	Ruby softech	DPR under preparation
KIIFB WORKS 2017-18						
1	Thirithala	Mala Vattathan road	10	GO(R)N o. 942/2017 /PWD dt: 10.7.2017		The Honourable MLA suggested to change nomenclature as Chalisery - Mala Vattathan road. Proposal submitted
2	Thirithala	Padinjara ngadi - Manniyam - Perumpalam road	15	GO(R)N o. 942/2017 /PWD dt: 10.7.2017		Investigation work in progress

EXECUTIVE ENGINEER

DETAILS OF WORK SANCTIONED DURING THE TENURE OF PRESENT MINISTRY

ROADS DIVISION, PALAKKAD

OTTAPALAM CONSTITUENCY

Sl. No.	Budget Page no. & item no	Budget Provisions in lakhs	L.A. Constituency	Department	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Ag.L.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23

BUDGET 2016-17

1			Ottapalam	PWD	Improve ments to Natukal - Palode - Chethalur - Muriyankanny - Panamkannu - Erakkingal - Karippamma - Koottilak - Kadavu - Pezhumattal - Chulliyode - Vakkadapuram - Thumbakkanny - Kadampazhipparam km	95.00 L	GO(RT) No 179/2017 /PWD tvpm Dated 14/02/2017 for Rs 95.00L		PKD/2016-17/1448 dt : 25.3.2017 for Rs. 95.00 L	SE(K)18/2017-18	M.Hussein	7152730 9196157	9 Months	12.06.2017	11.03.2018			Drain and CD work almost completed. MSS to be done	30%			
2			Ottapalam	PWD	ET renewal works in bet. Ch. 19/850 to 23/000 and reconstruction of damaged culvert at ch. Km. 21/000 of Natukal - Palode - Chethalur - Muriyankanny - Panamkannu - Erakkingal - Karippamma - Koottilak	82.00 L	GO(RT) No 179/2017 /PWD tvpm Dated 14/02/2017 for Rs 82.00L		3774/2016-17 dt : 27.3.2017 for Rs. 82.00 L	SE(K)41/2017-18 dt : 19.6.2017	N.Abdul Kasim	8036028 6848147	9 Months	17.07.2017	16.04.2018			Drain and CD work completed. MSS to be done	50%			
3			Ottapalam	PWD	Improve ments to Ottappalam Railway Station Road km 0/00 - 0/600 by providing BM & BC	120.00 L	GO(MS) No 18/2017/ PWD tvpm Dated 16/03/2017 for Rs 120.00 L		4393/2016-17 dt : 31.05.2017	SE(K) 98/16-17 dt : 19.07.2017	Mslabar plus	11608317 11608317	9 Months	31.07.2017	30.04.2018			CD work in progress. Levels submitted to SE for approval				

DETAILS OF WORK SANCTIONED DURING THE TENURE OF PRESENT MINISTRY																							
ROADS DIVISION, PALAKKAD																							
NEMMARA CONSTITUENCY																							
Sl. No	Budget Page no. & Item no	Budget Provisions in lakhs	L.A. Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agd.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
BUDGET 2016-17																							
1			Nemmara	PWD	Improve ments to Koduvayur - Pallavoor Vithanassery road Km 0/00-5/00	197.00 L	GO(RT) No 179/2017 /PWD tvpm Dated 14/02/2017 for Rs 197.00L	3715/2016-17 dt: 25.3.2017 for Rs. 190.00 L	SE(K)95/2017-18 dt: 19.7.17	Manoj A	17081330	18578989	6 Months	27.07.2017		26.01.2018		RE submitted to CE. Local people requested to ease vertical gradient. Work not started					
2			Nemmara	PWD	Improve ments to Vadakkanchery - Pollachi (SH) by providing BM & BC Road km 25/00 - 29/890 & 32/080-38/912	280.00 L	GO(MS) No 18/2017/ PWD tvpm Dated 16/03/2017 for Rs 280.00 L	995/17-18 dt: 21.5.17	SE(K)146/17-18 dt: 8.6.17	Manoj A	27999887	25186393	6 Months	16.08.2017		15.02.2018		9 Km BM & BC completed. Work in progress 2.50 Km BM BC to be done	60%				
BUDGET 2017-18																							
1			Nemmara	PWD	Providing BM & BC to Muthulamada - Chennampathi road km 0/000 to 3/500	150.00 L	GO(Rt) No 1386/2017/PWD tvpm Dated 15/09/2017 for Rs. 150.00 L											Estimate under Scrutiny. (Estimate at CE's Office)				2017/1120	
KIIFB WORKS 2017-18																							
1			Nemmara		Construction of Oottara Bridge & Oottara Railway Over Bridge	20	GO(Rt) No. 942/2017 /PWD dt: 10.7.2017												RBDCK				
HILL HIGH WAY 2017-18																							
1			Nemmara	PWD	1st Phase - Vadakkanchery Pollachi road between km 0/00 to 28/500 (Vadakkanchery		GO(Rt) No 942/2017 /PWD dt: 10.07.2017												TAR-I obtained. Rep No AR-2017TRA N7-PWD013-01. Project outlay Rs. 66.60 crores				DP R submitted

DETAILS OF WORK SANCTIONED DURING THE TENURE OF PRESENT MINISTRY

ROADS DIVISION, PALAKKAD

THARUR CONSTITUENCY

Sl. No.	Budget Page no. & Item no.	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Ag. L. No. & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DDC	Present Status of works	Physical Progress (%)	Exp. Up to Current month Amount required	up to financial year.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23

BUDGET 2016-17

1			Tarur	PWD	Improve ments to Panihala mpadam Kallingal padam Vazhode road km 0/00-400	300.00 L	GO(MS) No 18/2017/P WD typm Dated 16/03/2017 for Rs 300.00 L		7482017-18 dt : 14.05.2017 SE(K)149/17-18 dt : 10.8.2017	Ramesh	29092436 24719614		6 Months	14.09.2017		13.03.2018		CD work in progress WMM laying started	30%			
2			Tarur	PWD	ODR - Improve ments to Azhuvankode Valakkara road km 0/00-3/00	378.00 L	GO(MS) No 18/2017/P WD typm Dated 16/03/2017 for Rs 378.00 L		5121/2017-18 dt : 7.12.2017	Jomon K. Allas			12 Months					SN issued				
3			Tarur	PWD	Improve ments to Kulasan mukku-Kuthanur & Kuthanur-Tholanur road km 0/00-6/800&7/00 (BM&BC)	930.00 L	GO(MS) No 18/2017/P WD typm Dated 16/03/2017 for Rs 930.00 L		1245/2017-18 dt : 4.7.17 SE(K) 2052017-18 dt : 8.11.2017	K.M Anvesh	92345145 52185745		09 Months					Work in progress. Initial levels taken				
4			Tarur	PWD	Improve ments to Vadakkan chery - Diana - Seerama-Pothappara road Km 0/00 - 7/150	500.00 L	GO(MS) No 18/2017/P WD typm Dated 16/03/2017 for Rs 500.00 L		978/2017-18 dt : 20.05.2017 SE(K)122/17-18	Su bash	46301948 37932625		6 Months					CD work nearing 70% completed. MSS to be done	70%			
5			Tarur	PWD	Improve ments to Kadavani Kambiko de - Palathara road Km 0/00 - 6/300	911.00 L	GO(MS) No 18/2017/P WD typm Dated 16/03/2017 for Rs 911.00 L											Investigation work tendered. No response				2017/187

KHFB WORKS 2016-17

1	Tarur	Construction of Thennilapuram Bridge across Margalam river in Erattakulam - Vaniyampara road	10.00	AS ORDER NO:GOCR TNO 1496/2016/PWD Dated Thiruvananthapuram 31/10/2016	ULCS	Investigation work completed. Report received
2	Tarur	Construction of Pazambalakkode-Pandikkadavu-Kodathoor Bridge and road	10.00	AS ORDER NO:GOCR TNO 1496/2016/PWD Dated Thiruvananthapuram 31/10/2016	Estem developers	Investigation work completed. Report pending
3	Tarur	Construction of Chullimada Bridge (Kootamoochi-Chullimada)	10.00	AS ORDER NO:GOCR TNO 1496/2016/PWD Dated Thiruvananthapuram 31/10/2016	Safe matrix	DFR submitted
4	Tarur	Construction of Aragattukkadavu Bridge	10.00	AS ORDER NO:GOCR TNO 1496/2016/PWD Dated Thiruvananthapuram 31/10/2016	Estem developers	DPR prepared to be clubbed with another bridge in Tarur LAC, since the total amount comes below ten crores
5	Tarur	Improvements to Kazhampalakkode road Km 0/00-8/18	10.00	AS ORDER NO:GOCR TNO 1502/2016/PWD Dated Thiruvananthapuram 01/11/2016	Ruby softtech	DPR submitted. TDR submitted. Report No. TAR-2017-TRAN7-PWD-XX. Project outlay Rs. 39.28 Crores

1		Tarur PWD	RIDFXX 11 Improve ments to Kotrayi- Valliyam makavu road palakkad district(20 16-17)	PWD	GO(Rt) No.1767/ 2016/PW D dt 29- 12-2016 200 L	27/04/16-17 dt:1.2.17	SE(K)42/17-18dt:20.6.17	Rajeev 1447420/- 18646755 12 Months			RE submitted Work started	NIL	132.00 L
2		Tarur PWD	RIDFXX 11 Improve ments to Pullinelli- Perannaia- Thottakar a road palakkad district(20 16-17)	PWD	GO(Rt) No.1767/ 2016/PW D dt 29- 12-2016 300 L	4/391/16-17 dt: 31.3.17	SE(K)52/17-18 dt:27.6.17	m/s civil line builders 29780169 2311272634 10Months			Initial level submitted for approval	NIL	232.00 L

OTM 2017-18

1	Page no.567,Item no.1838	Tarur PWD	Budget works 2016-17 Improve ments to Kadavani - Kambiko de- Palathara road km 0/000 to 6300. (File ID: 2016/820 6)	PWD	9,29,40,000 G.O.(Ms)No.18/2017/PWD Dated:16-03-2017 9,11,00,000						Re-Tender invited for investigation Dt: 27/02/2018		
2	Page no.681,Item no.1836	Tarur PWD	Improve ments to Azhavakk ode - Uthungod e- Valakkara road ch from Km 0/0000 to 3/000. (File ID: 2016/810 8)	PWD	3,78,00,000 GO (MS)No.18/2017/PWD Dated:16-03-2017 3,78,00,000 5121/2017-2018 Dated: 07-12-2017 3,78,00,000			Jomon K Adyas		12 Months	SN issued		

B																							
DETAILS OF WORK SANCTIONED DURING THE TENURE OF PRESENT MINISTRY																							
ROADS DIVISION, PALAKKAD																							
Pattambi CONSTITUENCY																							
Sl. No	Budget Page no. & Item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agt. No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
BUDGET 2016-17																							
1			Pattambi	PWD	Providing BM & BC to Ongallur - Vadanam kurussi Road, via., Karakkad & Cherikkal 16 km 0/00 - 7/450 in Palakkad District	600.00 L	GO(MS) No 18/2017/ PWD Dated 16/03/2017 for Rs600.00 L		12/7/2017-18 dt: 8.07.2017		SE(O) 203/2017-18 dt: 7.11.2017		Hameed Khan	59238627	50362864	6 Months			Initial levels taken. No other works started.				
2			Pattambi	PWD	Providing BM & BC to Vallappuzha - Mulayankavu Road 4 km 0/00 - 4/00 in Palakkad District	300.00 L	GO(MS) No 18/2017/ PWD Dated 16/03/2017 for Rs300.00 L		9/7/2017-18 dt: 21.05.2017		SE(K)206/17-18 dt: 10.11.2017		Malabar plus	23516315.5		9 Months	20.11.2017	19.08.2018		CD Work completed. GSE laying started	30%		
2017-18																							
3			Pattambi	PWD	Improvements to Vandumbara - Nadyamangalam road 5 km 0/00 to 5/000	50.00 L	GO(R) No 1386/2017/PWD Dated 15/09/2017 for Rs 50.00 L		4/7/2017-18 dt 10.11.2017		EE/PL/150/2017-18 dt: 14.12.2017		V.T. Muhammed	4993511	4224370.25	6 Months	22.12.2017	21.06.2018		Agreement executed. Material collection started			2017/4837
KIIFB WORKS 2016-17																							
1			Pattambi		Improvements to Amayur Road Km 4/500- 11/316	10.00	AS ORDER NO:GO(RT)NO 1502/2016/PWD Dated Thiruvananthapuram 01/11/2016						Ruby softech						DPR under preparation, will submit in 1 week				2017/9674
2			Pattambi		Improvements to Nila hospital-Shornur IPT Road Km 0/00- 11/00	15.00	AS ORDER NO:GO(RT)NO 1502/2016/PWD Dated Thiruvananthapuram 01/11/2016						Ruby softech						Investigation details submitted to PPU for preparing DPR				

DETAILS OF WORK SANCTIONED DURING THE TENURE OF PRESENT MINISTRY

ROADS DIVISION, PALAKKAD

CHITTUR CONSTITUENCY

Sr. No	Budget Page no. & Item no	Budget Provisions in lakhs	L.A. Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
BUDGET 2016-17																						
1			Chittur	PWD	Improve ments to Pudunagar - Kollengode road Km5/250 -7/250	92.00 L	GO(RT) No 179/2017 /PWD Dated 14/02/2017 for Rs 92.00L	3835/2016-17 dt:27.3.2017	SE(K)34/2017-18 dt:17/6/17	A. Manoj	8120457	9193793	9 Months	23.06.2017	22.03.2018			Work completed recently	100%			
2			Chittur	PWD	Improve ments and Widening of Pallimukku - Kalyampetta - Alankada - vu road in bet Ch. 0/000 to 5/500	380.00 L	GO(MS) No 18/2017/ PWD Dated 16/03/2017 for Rs 380.00 L	1023/17-18 dt: 23.5.17	SE(K)14/17-18	Manoj A	36811350	33124631	6 Months					BM & BC completed. Road safety works to be done	95%			
3			Chittur	PWD	Improve ments & upgradation to Nalleppilly - 5 mile Road km 0/000 - 5/830	360.00 L	GO(MS) No 18/2017/ PWD Dated 16/03/2017 for Rs 360.00 L	796/17-18 dt:15.5.17	SDE(K)147/17-18 dt: 8.8.17	Manoj A	34051163	30557814	6 Months	17.08.2017	16.02.2018			Widening completed. CD work in progress. CC 1st and part bill submitted. BM & BC to be done	30%			
BUDGET 2017-18																						
1			Chittur	PWD	Widening the carriage way of Gopalapuram - Meenakshipuram Road km 1/500 to 6/500	150.00 L	GO(Rt) No 1386/2017/PWD Dated 15/09/2017 for Rs 150.00 L											Submitted to SE for TS approval (Price id 2017/410 I)				2017/4101
KIIFB WORKS 2016-17																						
1			Chittur		Improve ments to Karunanmu - Kulkoppura - Kalliampara - Ozhalapathy road	15.00	AS ORDER NO:GO(RT)NO 1502/2016/PWD Dated Thiruvananthapuram 01/11/2016											DPR submitted. TAR not received				
KIIFB WORKS 2017-18																						

1	Chittur	Improvements to Kamblic hangam - Peruvemb a road	10	GO(R)N o. 942/2017 /PWD dt: 10.7.2017															Investigati on in progress	
2	Chittur	Improvements to Chitturpu zha Bridge - Vndithav alam road	15	GO(R)N o. 942/2017 /PWD dt: 10.7.2017															SN issued for Investigati on work	
3	Chittur	Improvements to Muthusw amy Padur Ancham mile road	15	GO(R)N o. 942/2017 /PWD dt: 10.7.2017															Investigati on work tendered twice but no response. Quotation invited again no response. Retender fixed on 2.3.2018	
HILL HIGH WAY 2017-18																				
1	Chittur	Kollengo de to Koolapat ha 27.900 Km - 2nd reach		GO(R)N o. 942/2017 /PWD dt: 10.07.2017															Corrected DPR submitted	DPR submitted for Rs. 60.00 Cr

EXECUTIVE ENGINEER

DETAILS OF WORK SANCTIONED DURING THE TENURE OF PRESENT MINISTRY																						
ROADS DIVISION, PALAKKAD																						
PALAKKAD CONSTITUENCY																						
SL No	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
BUDGET 2016-17																						
1			Palakkad	PWD	IMPROVEMENTS TO RAILWAY STATION ROAD AT KM 0/000 TO 0/400	95.00 L	GO(RT) No 179/2017 /PWD tvpm Dated 14/02/2017 for Rs 95.00L	4045/16-17 dt: 29.5.17 for SR. 9138055/-	SE(K)117/17-18 dt :27.7.17	Manoj A	9138055	8470663	6 Months	04.08.2017	03.02.2018			Drain and CD Work in progress. BM & BC to be completed	30%			

2			Palakkad	PWD	Improvements to KSRTC-- Vithunni Road km 0/00-0/4 20	535.00 L	GO(MS) No 18/2017/ PWD tvpm Dated 16/03/20 17 for Rs535.00 L												Site not handed over to PWD from Irrigation department. Estimate not submitted for TS
3			Palakkad	PWD	Providing BM & BC to Dist. Hospital- IMA Jn: Bypass Road km 0/00- 0/400	210.00 L	GO(MS) No 18/2017/ PWD tvpm Dated 16/03/20 17 for Rs.210.00 L												Site not handed over to PWD from Palakkad Municipality. Estimate not submitted for TS

BUDGET 2017-18															
1			Palakkad	PWD	Resurfacing to BC to Palakkad Malampuzha Road km 0/000 to 2/400 (working chainage 0/000 to 1/500)	50.00 L	GO(Rt) No 1386/2017/PWD rvpw Dated 15/09/2017 for Rs 50.00 L	4516/207-18 dt : 26.10.2017	EE/PL/126/2017-18 dt : 1.12.2017	Manoj	4999580	4973729	6 Months	Levels reported to CTE	2017/4355
KIIFB WORKS 2016-17															
1			Palakkad		Improvements to Kannanur - Chungam annam road Km 0/00-5/200	10.00	AS ORDER NO:GO(RT)NO 1502/2016/PWD Dated Thiruvananthapuram 01/11/2016			Ruby softech				DPR submitted. TAR obtained and replied	

2			Palakkad	Improvements to Puduragaram-- Kinassery road Km 0/00-- 7/791	10.00	AS ORDER NO:GO(RT)NO 1502/2016/PWD Dated Thiruvanthapuram 01/11/2016													DPR submitted for 40.00 Cr. TAR not received				
3			Palakkad	Improvements to Kanjikode Industrial Estate-- Mupana Road 0/00- 5/080	10.00	AS ORDER NO:GO(RT)NO 1502/2016/PWD Dated Thiruvanthapuram 01/11/2016													DPR under preparation				

2			Patakkad	Cut & cover - IMA Junction - Malampuzha Canal, Civil Station Road	22	GO(Rt)N o. 942/2017 /PWD dt 10.7.2017														Land not available.
---	--	--	----------	---	----	---------------------------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	---------------------

Bimmy
omah 922nd