

**പതിനാലാം കേരള നിയമസഭ  
പതിനൊന്നാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം.1204    07.06.2018 ൽ മറുപടിക്ക്**

കോങ്ങാട് മണ്ഡലത്തിലെ പൊതുമരാമത്ത് വകുപ്പിന്റെ പ്രവർത്തികൾ

ചോദ്യം


ഉത്തരം

**ശ്രീ.കെ.വി.വിജയദാസ്**

**ശ്രീ. ജി.സുധാകരൻ  
(പൊതുമരാമത്തും രജിസ്ട്രേഷനും  
വകുപ്പ് മന്ത്രി)**

- എ) ഈ സർക്കാർ അധികാരത്തിൽ വന്ന ശേഷം കോങ്ങാട് മണ്ഡലത്തിൽ കിഫ്ബി ഉൾപ്പെടെ പൊതുമരാമത്ത് വകുപ്പിന്റെ നിയന്ത്രണത്തിൽ അനുവദിച്ചിട്ടുള്ള പ്രവർത്തികളുടെ വിശദവിവരം നൽകുമോ;
- ബി) ഓരോ പ്രവൃത്തിയുടേയും നിർമ്മാണ-നിർവഹണ പുരോഗതിയുടെ വിവരം ലഭ്യമാക്കുമോ?

എ) & ബി) കോങ്ങാട് മണ്ഡലത്തിലേയ്ക്കായി 2017-2018-ൽ ദേശീയപാതാ വിഭാഗത്തിന്റെ കീഴിൽ സെൻട്രൽ റോഡ് ഫണ്ട് ഉപയോഗിച്ച് കോങ്ങാട്-മംഗളംകുന്ന് റോഡിന്റെ പുനരുദ്ധാരണ പ്രവൃത്തിയ്ക്കായി 15 കോടി രൂപയുടെ ഭരണാനുമതി ലഭിച്ചിട്ടുണ്ട്. ഈ പ്രവൃത്തിയിൽ കല്ലുകൾ ഉടൻ നിർമ്മാണം പൂർത്തിയായി, ഓടകളുടെ നിർമ്മാണവും റോഡ് ബി.എം ചെയ്യുന്ന പ്രവൃത്തിയും പുരോഗമിച്ച് വരുന്നു.കെട്ടിട വിഭാഗത്തിന്റെയും നിരത്തുകളും പാലങ്ങളും വിഭാഗത്തിന്റെയും കീഴിലുള്ള പ്രവൃത്തികളുടെ വിശദവിവരം അനുബന്ധമായി ചേർക്കുന്നു.

  
സെക്ഷൻ ഓഫീസർ

8

11/14

**KERALA PUBLIC WORKS DEPARTMENT**

**ROADS DIVISION, PALAKKAD**

**LA QN No. 1204**

**BUDGET WORKS (2016-17) UNDER KONGAD CONSTITUENCY**

Sl. No	Budget Page no. & item no	Budget Provisions in lakhs	L.A Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1			kongad	PWD	Improvemets to Pathiripala-Kongad road-Improvements to Keralassery Junction Km 6/00-6/500	48.00 L	GO(RT) No 179/2017/PWD tvpm Dated 14/02/2017 for Rs 48.00L	3650/16-17 dated 24/3/17 Rs48L	EE/PI/10/17-18 dated 23/04/17	MPS Construction	4786749	4326127.75	4 Months	18.5.2017	17.09.2017	28.02.2018		Completed	100%			
2			Kongad	PWD	Improvemets to Mankurissi-Kallur road Km 0/00-3/00	57.00 L	GO(RT) No 179/2017/PWD tvpm Dated 14/02/2017 for Rs 57.00L	3775/2016-17 dt : 27.3.2017 for Rs.57.00 L	SE(K)90/2016-17 dt : 13.7.2017	T.Shaji	5651535	4725315	6 Months	22.7.2017	21.01.2018			Work in progress.Levels not taken				
3			Kongad	PWD	Improvemets to Thenur-Muchery road Km 0/00-8/00	162.00 L	GO(RT) No 179/2017/PWD tvpm Dated 14/02/2017 for Rs 162.00L	3772/2016-17 dt : 26.3.2017 for Rs.162.00 L	SE(K)182/2017-18 dt : 22.09.2017	Subash	15949505	14651773	6 Months	2.10.2017	1.03.2018	1.07.2018		Tarring Work in progress.Drain work 30% completed	30%			

7	6	5	4
Kongad	Kongad	Kongad	Kongad
PWD	PWD	PWD	PWD
Improvements to Kongad-Kanjikkulam Road km 0/00-5/280	Improvements and completion works to Palakkayam - Kundampotty - Vattappara - Siruvani road in bet. Ch. 4/000 to 7/500	Widening and B1 renewal works to Arbzhakode - Kallankuzhi - Muthukurssi road in bet.ch. 0/000 to 4/800 km, Thrikkalur - Kanhirappuzha road in bet. Ch. 0/000 to 0/990	Widening and improvement works to Pallipadi - Karakurssi road in bet. Ch. 2/000 to 5/300km in Palakkad Dt
310.00 L	90.00 L	185.00 L	135.00 L
GO(MS) No 18/2017/PWD tvpn Dated 16/03/2017 for Rs 310.00 L	GO(MS) No 18/2017/PWD tvpn Dated 16/03/2017 for Rs90.00L	GO(MS) No 18/2017/PWD tvpn Dated 16/03/2017 for Rs185.00L	GO(MS) No 18/2017/PWD tvpn Dated 16/03/2017 for Rs135.00L
972/2017-18 dt : 20.5.2017	PKD/16- 17/2016/7633 dt: 29.3.17	PKD/2017-18/2016/7631 dt : 22.5.2017	4619/2016-17 dt : 31.03.2017
SE(K)64/17-18 dt:30.6.18	SE(K) 17/17-18	SE(K)164/2017-18 dt:16.8.2017	SE(K)109/2017-18 dt:20.7.17
VNJ Constructions	M.Hussain	Abdul Naseer P K	m/s Malabar plus
30893994	6954278	18378314	13196076
26175072	8941075	14937743	10675617
6 Months	9 Months	6 Months	9 Months
08.08.2017	14.7.2017	29.08.2017	01.08.2017
07.02.2018	13.04.2018	28.02.2018	31.05.2018
Completed	Initial level taken. But due to flood severe damage caused. RE underscutting in Subdivision	CD work and drainage Work in progress. Tarring work to be done. RE under preparation	CD work completed. Widening work completed. RE under preparation
100%		50%	50%

EXECUTIVE ENGINEER

**KERALA PUBLIC WORKS DEPARTMENT**

**ROADS DIVISION, PALAKKAD**

**LA QN No. 1204**

**BUDGET WORKS (2017-18) UNDER KONGAD CONSTITUENCY**

Sl. No	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1			Kongad	PWD	Improvements to Peringode Pulappatta road km 1/000 to 1/600 and 1/900 to 4/270	50.00 L	GO(Rt) No 1386/2017/PW D tvpm Dated 15/09/2017 for Rs. 50.00 L	4879/201-18 dt: 22.11.2017	EE/PL/174/2017-18 dt: 28.12.2017	P.K.Hameed	4985127	3998565	6 Months	4.1.2018	3.7.2018			Drainage work started. Tarring to be done	5%			2017/9404
<b>Budget Reply Speech</b>																						
2			Kongad / Offapalam	PWD	Improvement works to Edaykkal kuttalakadavu road 0/000 -12/700	1220.00 L	GO(Rt) No 493/2018/PWD tvpm Dated 21.03.2018 for Rs. 1220.00 L											Estimate for TS under preperation				2017/1049
3			Kongad	PWD	Providing BM & BC to Kundamthode Thachampara Muthukurissi road km 0/00 to 6/600	1000.00 L	GO(Rt) No 615/2018/PWD tvpm Dated 31.03.2018 for Rs. 1000.00 L											Estimate for TS under preperation				

3/14

4			Kongad	PWD	Improvements to Pattiyappan Tharisu - ST colony road ( Tribal road )	300.00 L	GO(Rt) No 633/2018/PWD tvpm Dated 31.03.2018 for Rs. 300.00 L												Estimate under preperation				
<b>Special Fund</b>																							
5			Kongad	PWD	Pathirippala Kongad Road	200.00 L	GO(Ms)No. 9/2018/PWD dt : 28.03.2018 for Rs. 200.00 L												Estimate under preperation				2018/1700
6			Kongad	PWD	Kuzhalmannam - Mankara Road Km 12/800 to 15/080	150.00 L	GO(Ms)No. 9/2018/PWD dt : 28.03.2018 for Rs. 150.00 L												Substitution required				2018/1721
7			Kongad	PWD	Nagaripuram - Kottakkunnu road in Kongad LAC	50.00 L	GO(Ms)No. 9/2018/PWD dt : 28.03.2018 for Rs. 50.00 L												Estimate submitted for TS				2018/907
8			Kongad	PWD	Kanjiram - Poonchola Road in Kongad LAC	250.00 L	GO(Ms)No. 9/2018/PWD dt : 28.03.2018 for Rs. 250.00 L																2017/1716
9			Kongad	PWD	Kalladikkode - Pulapetta road in Kongad LAC	100.00 L	GO(Ms)No. 9/2018/PWD dt : 28.03.2018 for Rs. 100.00 L												Estimate under preperation				2018/1699

**KERALA PUBLIC WORKS DEPARTMENT**

**ROADS DIVISION, PALAKKAD**

**LA QN No. 1204**

**KIIFB WORKS UNDER KONGAD CONSTITUENCY**

Sl. No	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount in Crores	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
<b>2016-17</b>																						
1			Kongad		Construction of Ezhuthampara Bridge Connecting Kundukunnu to Arappara	15.00	AS ORDER NO:GO(RT)NO 1496/2016/PWD Dated Thiruvananthapuram 31/10/2016			ULCS								DPR under preperation				
2			Kongad		Construction of Odannur Bridge Across Bharathapuzha at Km 1/400 of Parali- Kottayi road	15.00	AS ORDER NO:GO(RT)NO 1496/2016/PWD Dated Thiruvananthapuram 31/10/2016			Esteem developers								DPR under preperation				

5/14

3	Kongad	Improvements to Kongad-- Mannarkkad-- Tippu Sultan Road Km0/00-16/990	15.00	AS ORDER NO:GO(RT)NO 1502/2016/PWD Dated Thiruvananthapuram 01/11/2016	Ruby softech for reach 1, Esteem developers for reach 2												DPR submitted. DPR amount 59.03 Cr KIIFB review on 10.04.2018. KIIFB team inspected the site
4	Kongad	Improvements to Chirackalpadi-- Kanhirapuzha Road Km 0/00-8/00	10.00	AS ORDER NO:GO(RT)NO 1502/2016/PWD Dated Thiruvananthapuram 01/11/2016	Esteem developers												Tender opening on 8.6.2018
5	Kongad	Construction of Parali Bridge	10.00	AS ORDER NO:GO(RT)NO 1635/2017/PWD Dated Thiruvananthapuram 02/11/2017													Investigation work in progress
<b>2017-18</b>																	
1	Kongad	Construction of Kamba - Chalikadavu Bridge	20	GO(Rt)No. 942/2017 /PWD dt : 10.7.2017	Vision												DPR submitted . Uploaded in KIIFb. TAR received. KIIFB team inspected the site

EXECUTIVE ENGINEER

6/14

**KERALA PUBLIC WORKS DEPARTMENT**

**ROADS DIVISION, PALAKKAD**

**LA QN No. 1204**

**LAC ADS WORKS UNDER KONGAD CONSTITUENCY**

Sl. No	Budget Page no. & item no	Budget Provisions in lakhs	L.A Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
<b>2015-16</b>																						
1			Kongad		LAC ADS 2015-16 Kongad LA Constituency- Rectification work in Koramankadavu Kavumpady karivanpady road in karakurissi GP	25.00 L	GO(Rt)No.855 /2016/LSGD dt 26/2/2016 Rs. 25 Lakhs	3971/2016-17 dated 29/03/2017 Rs 25.00L	EE/PL/08/17-18 dated 5/5/2017	K.P Prakashan	2489678	699,465	4 Months	10/5/2017	9/9/2017	31.3.2018		Work Completed	100%			



2		Kongad	LAC ADS 2015-16 Kongad LA Constituency- Mankara police station - Manjayal road in mankara GP	25.00 L	GO(Rt)No.855 /2016/LSGD dt 26/2/2016 Rs. 25 Lakhs	1367/2017-18 dt : 29.7.2017 for Rs. 25.00 L	EE/PL/88/17-18 dated 30.10.2017	Achuthankutty	2492773	1,897,856	6 Months	10.11.2017	9.5.2018					Work Started	
3		Kongad	LAC ADS 2015-16 Kongad LA Constituency- construction of approach road to Thrikkallur chooriyodu causeway at Thrikkallur side	40.00 L	GO(Rt)No.477 /2016/PWD dt 27/2/2016 Rs. 40 Lakhs	354/2016-17 dated 18/06/2016 Rs 40.00L	EE/PL/60/2016-17 dated 15/07/2016	M.Sulaiman	3304007/-		6 months	25/08/2016	24/02/2017	24/02/2017				Completed	
4		Kongad	LAC ADS 2015-16 Kongad LA Constituency- Urgent Rectification work in Pallipady Anavarambu Karuvanpady roadkm 0/00-2/00 in karimba GP	20.00 L	GO(Rt)No460/ 2016PWD dt 26/2/2016 Rs. 20 Lakhs	367/2016-17 dated 22/06/2016 Rs 20.00L	EE/PL/61/2016-17 dated 20/07/2016	T.Ajith prasad	1874375/-		6 months	25/08/2016	24/02/2017	24/02/2017				Completed	
<b>2016-17</b>																			
<b>NIL</b>																			
<b>2017-18</b>																			
6		Kongad	LAC ADS 2017-18- Kongad LA Constituency- Construction of Cheraya Karanithodu Brigde	30 Lakhs	RD2/ADS/315 7/2017/7(1) dt : 8.1.2018 for Rs. 30 Lakhs	5784/17-18 dt : 12.02.2018 for Rs. 30.00 L	EE/PL/222/2017- 18 dt : 16.3.2018	Muralidharan .K	2998662	2392899.11	6 Months							Work in progress.80% completed	2017/10631

7	Kongad	LAC ADS 2017-18- Kongad LA Constituency- Construction of Vadasseri - Nombarathithodu Brigde	11 Lakhs	RD2/ADS/315 7/2017/5(1) dt : 24.1.2018 for Rs. 11 Lakhs	5785/17-18 dt : 12.2.2018 for Rs.11.00 L	EE/PL/234/2017-18 dt : 28.3.2018	Arjun .K	1099639	1029123.32	6 Months	5.4.2018	4.10.218	Work started				
8	Kongad	LAC ADS 2017-18- Kongad LA Constituency- Construction of Keerippara Canal Brigde	30 Lakhs	RD2/ADS/315 7/2017/7(1) dt :06.1.2018 for Rs.30 Lakh									NOC received. MOU to be executed with irrigation dept . Work to be tendered				2017/10621
13	Kongad	LAC ADS 2017-18- Kongad LA Constituency- Construction of Maruthamkodu Parukkamchela road at Karimba GP	10 Lakhs	GO(Rt)No. 724/2017/LSG D dt : 16.3.2017 for Rs.10 Lakhs	123/18-19 dt : 6.4.2018 for Rs. 10.00 L		K.Muralikumar	968252.76		3 Months			SN issued issued on 17.5.2018				2016/8822
14	Kongad	LAC ADS 2017-18- Kongad LA Constituency- Construction of Erumeni- Parakkal road at Karimba GP	10 Lakhs	GO(Rt)No. 724/2017/LSG D dt : 16.3.2017 for Rs10 Lakhs	124/18-19 dt : 6.4.2018 for Rs. 10.00 L		K.Muralikumar	968007		3 Months			SN issued issued on 17.5.2018				2016/8824
15	Kongad	LAC ADS 2017-18- Kongad LA Constituency- Construction of Vakkodan Chokkumnu Patta road at Thachampara GP	25 Lakhs	GO(Rt)No. 724/2017/LSG D dt : 16.3.2017 for Rs25 Lakhs	125/18-19 dt : 6.4.2018 for Rs. 25.00 L		V.M.Ashraf	2417197.92		3 Months			SN issued issued on 17.5.2018				2016/8821

16		Kongad	LAC ADS 2017-18- Kongad LA Constituency- Renovation of Srambikkal Thanikkunnu road of ward 15 at Karakkurussi GP	25 Lakhs	GO(Rt)No. 724/2017/LSG D dt : 16.3.2017 for RS.25 Lakh	126/18-19 dt : 6.4.2018 for Rs. 25.00 L		Ajith prasad	2378969.4	1939094.4	3 Months					Agt executed. Site handed over			2016/8825
17		Kongad	LAC ADS 2017-18- Kongad LA Constituency- Construction of Koottiyode Sasthamangalam road at Kanjirapuzha GP	10 Lakhs	GO(Rt)No. 724/2017/LSG D dt : 16.3.2017 for Rs. 10Lakh	127/18-19 dt : 6.4.2018 for Rs.10.00 L		Shiju George	968252.76							SN issued on 17.5.2018			2016/8823

Physical and Financial Progress Report of Kongad Constituency Works

Sl. No.	Budget page No./ Item no.	Budget Provision in lakhs	L A Constituency	Division	Section	Department	Name of project	Head of Account	Esti. Amount	AS No, Date and amount	TS No, Date and amount	Date of Tender	Agf.No.and Date	Name of contractor	Tender percentage	Estimate PAC	Agreed PAC	Period of Completion in Months	Date of Site Hand over	Date of completion as per agreement.	Extended date of Completion	Actual date of completion	Present Stage	Physical progress	Stages of Electrification	Exp.up to current month	Amount required upto this Financial Year	Remarks	
<b>BUDGET WORKS</b>																													
1	452/2	Nil	Kongad	Palakkad	Section No.III	SCST	Construction of Mahatma Pre- medic Hostel under SC Department	4225-01-277-	200.00 L	(CORR) No. 5772016/SC/ST 197 dt. 2.3.2016 for Rs. 200.00 L	Reg.No. 2546/2016-17 dt. 20/10/2016 for Rs. 200 L	17.10.2016	(SERN) 552/2016-17 dt. 25.01.2017	Sri.P.Abdulla	item rate 17103772	14156786	18 Months	5.2.2017	3.08.2018					First floor slab completed, flooring concrete completed	45%	Awarded			
<b>Social Justice Department</b>																													
2	657/71	12.00 L	Kongad	Palakkad	Section No.III	Social Justice Dept	Construction of anganwary at Palakkad additional Kongad (AWC No. 401) Muzhanthara	4235-02-102-97	13.00 L	(CIDS, A7- 7755/2015 dt. 24.8.2015 for Rs. 13,00 L	No. 2609/2016-17 dt. 26.9.2016	28.10.2016	(E/ER/42/2016-17 dt. 6/12/2016)	Sri.Shaji.K	item rate 1226339/-	1065819	6 Months	16.12.2016	15.6.2017					Work Completed	100%				

65772	12.00 L	KOngad	Palakkad	Section No.III	Social Justice Dept	Construction of angamavayal at Palakkad additional KOngad Marthand (AWC No. 54)	4235-02-102-98	13.00 L	ICDS A7- 7755/2015 dt: 24.8.2015 for Rs. 13,000 L	2209/2016- 17 dt: 15.10.2016 for Rs. 13,000 L	11.11.2016	11/09/16 2016-17 dt: 23.12.20 16	Suresh .E.K	item rate	1130868	1042290	6 Months	3.1.2017	2.7.2017	Work Completed	100%
-------	---------	--------	----------	----------------	---------------------	--	----------------	---------	--	---	------------	--	-------------	-----------	---------	---------	----------	----------	----------	----------------	------

**NOT INCLUDED IN BUDGET WORKS**

<b>Animal Husbandry Department</b>																					
4	KOngad	Palakkad.	Section No.III	AHG	Construction of Veterinary Hospital KOngad in Palakkad District	4202-01-202-93(P)	31.80L	AHD/5830/17- M2 dt: 19.07.2017 for Rs. 31.80L		31.03.2018		Sri. K. Arjun	item rate							SN Issued	

<b>4202-01-202-93(P) General Education</b>																					
5	Nil	KOngad	Palakkad	Section No.III	General Education	Govt Lip School KOngad Palakkad	4202-01-202-	106.00 L	GORRI No. 911/2018/Gen. Edu Dept dt: VVA 01/03/2018 for RS. 100,000 L											TS estimate under Preparation	

<b>Social Justice Department</b>																					
6	KOngad	Palakkad	Section No.III	Social Justice Dept	Construction of angamavayal at Palakkad additional KOngad (Theipalanunooda)	4235-02-102-99	13.00 L	ICDS A7- 7755/2015 dt: 24.8.2015 for Rs. 13,000 L	3963/2016- 17 dt: 31.01.2017 for Rs. 13,000 L	28.3.2017	EE/PB/01 2017-18 dt: 12.04.20 17	Sri. Pradeep N.K	item rate	1131339/-	956437/-	6 Months	22.04.2017	21.10.2017	Work not started. Existing building to be demolished.		



Section No.I	Section No.III	Section No.III
Kongad	Kongad	Kongad
G.Edn	G.Edn	G.Edn
Patakkad	Patakkad	Patakkad
Construction of Jubile hall at GUPS Edalbara in Parli Gramma Panchayat	Construction of Building for Govt LP School Mambakkunnu-Kajirappuzha Gramma Panchayat	2018's kongad constituency in G.L.P.S (Kongad east of kongad gramma panchayat (Puliyenkadu))
5054-03-337-94	4202-01-800-88	
45,00L	15,00L	25,00L
R.D.2/A/08/3157 (2017/2018)	COB/RS/NO. 2558/2017/31/104 dated 02.08.2017 for Rs. 15,00 L.	
		9.4.2018
		2268128.
		9 Months
Awaiting for land/finance free land from school	Details are submitted to Chief Engineer for Approval	over 1000 sq. ft. land was acquired in 1974. 2018 single tender received for the said work. Tendered by M/s. J. S. S. dated 05/05/2018

KIIFB Works Under Kongad Constituency - Nil

*M. S.*  
 01/05/2018 03:30:00 PM

14/14