

പതിനാലാം കേരള നിയമസഭ
പതിനൊന്നാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം.1205 07.06.2018 ൽ മറുപടിക്ക്

പട്ടാമ്പി മണ്ഡലത്തിൽ അനുവദിച്ചിട്ടുള്ള പദ്ധതികൾ

ചോദ്യം


ഉത്തരം

ശ്രീ. മുഹമ്മദ് മുഹസിൻ പി

ശ്രീ. ജി. സുധാകരൻ
(പൊതു മരാമത്തും രജിസ്ട്രേഷനും
വകുപ്പ് മന്ത്രി)

എ) 2016-17, 2017-18 എന്നീ വർഷങ്ങളിലെ സംസ്ഥാന ബജറ്റിൽ പട്ടാമ്പി മണ്ഡലത്തിനായി അനുവദിച്ചിട്ടുള്ള പദ്ധതികൾ ഏതെല്ലാമാണ്; ഈ പദ്ധതികളിൽ ഏതെല്ലാം നടപടികൾ ആണ് സ്വീകരിച്ചിട്ടുള്ളതെന്ന് വ്യക്തമാക്കുമോ?

എ) 2016-17, 2017-18 എന്നീ വർഷങ്ങളിലെ സംസ്ഥാന ബജറ്റിൽ പട്ടാമ്പി മണ്ഡലത്തിനായി അനുവദിച്ചിട്ടുള്ള പദ്ധതികളും അതിന്മേൽ സ്വീകരിച്ച നടപടികളും അനുബന്ധമായി ചേർക്കുന്നു.



സെക്ഷൻ ഓഫീസർ

4

(6/11/2016)

KERALA PUBLIC WORKS DEPARTMENT

ROADS DIVISION, PALAKKAD

LA QN NO. 1205

BUDGET WORKS (2015-16) UNDER PATTAMBI CONSTITUENCY

Sl. No.	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.N o & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
5054-04-337-99 MDR(D&I)																						
1	12/138	0.04L	Pattambi	PWD	Providing BM&BC to valanchery koppum road km 5/025-13/525	500.00 L	GO (Rt) No. 691/2015//P WD dt Tvpm 21-05-2015 500 L	CE/R&B/pkd /2689/14dt.3 0/9/15 Rs.452L	SE/K/270/15-16 dt 04-01-2016	C.vijayan & Co	40724908		4 months	14/01/2016	13/05/2016	31/12/2016		completed	100%			
5054-04-337-99 PLAN																						
2	8/138	0.04 L	Pattambi	PWD	Providing BM & BC to Vilayur Kaipuram road km 0/00 to 10/600	500.00 L	GO (Rt) No. 881/15/PWD dt Tvpm 26/06/15 500 L	137/CE/R/20 15-16/137 dt.31.12.15 Rs. 500Lakhs	SE(K)/299/2015-16 dated 22/12/2015	T.A.Mohammed Janif	49810787	47864567/-	9 Months	12/2/2016	8/11/2016			Completed	100%			

5054-04-101-99 MDR(B&C)

3	180/179	189.90 L	Pattambi	PWD	Improvements to Pattambi Amayur road km 0/00-11/316 (working chainage km 0/00-4/500)	500.00 L	GO (Rt) No. 1930/2015/P WD dt Tvpm 22/12/15 500 L	98/2015-16 dated 7/2/2016 Rs500L	SE(K)378/15-16 dated 4/3/16	P.Ameer Ali	49294984	44204484/-	6 Months	4/3/2016	3/9/2016	31/12/2016	29/03/2017	Completed on 29/3/2017	100%			
---	---------	----------	----------	-----	--	----------	---	----------------------------------	-----------------------------	-------------	----------	------------	----------	----------	----------	------------	------------	------------------------	------	--	--	--

KERALA PUBLIC WORKS DEPARTMENT

ROADS DIVISION, PALAKKAD

LA QN NO. 1205

BUDGET WORKS (2016-17) UNDER PATTAMBI CONSTITUENCY

Sl. No	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
1			Pattambi	PWD	Providing BM & BC to Ongallur-- Vadanankurussi Road, via., Karakkad & Cherikkallu km 0/00 -- 7/450 in Palakkad District	600.00 L	GO(MS) No 18/2017/PWD tvpm Dated 16/03/2017 for Rs600.00 L	1271/2017-18 dt : 8.07.2017	SE(K) 203/2017-18 dt : 7.11.2017	Hameed Khan	59235627	50362864	6 Months	15.11.2017	14.05.2017			CD work started.. Levels submitted to SE			
2			Pattambi	PWD	Providing BM & BC to Vallappuzha-- Mulayankavu Road km 0/00 ~ 4/00 in Palakkad District	300.00 L	GO(MS) No 18/2017/PWD tvpm Dated 16/03/2017 for Rs300.00 L	997/2017-18 dt : 21.05.2017	SE(K)206/17-18 dt : 10.11.2017	Malabar plus	23516315.5		9 Months	20.11.2017	19.08.2018			CD Work completed. WMM laying started	40%		

KERALA PUBLIC WORKS DEPARTMENT

ROADS DIVISION, PALAKKAD

LA ON NO. 1205

BUDGET WORKS (2017-18) UNDER PATTAMBI CONSTITUENCY

Sl. No	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1			Pattambi	PWD	Improvements to Vandumthara - Nadyamangalam road km 0/000 to 5/000	50.00 L	GO(Rt) No 1386/2017/PW. D tvpm Dated: 15/09/2017 for Rs. 50.00 L	4740/2017-18 dt 10.11.2017	EE/PL/150/2017-18 dt:14.12.2017	V.T .Muhammed	4993511	4224370.25	6 Months	22.12.2017	21.06.2018			Work nearing completion	90%			2017/4837
Special Fund																						
2			Pattambi	PWD	Providing BM & BC to Pattambi Veterinary Hospital- Muthuthala road km 0/000 - 8/000 in Palakkad District	700.00 L	GO(Ms)No. 9/2018/PWD dt : 28.03.2018 for Rs. 700.00 L											Substitution required				

4/11

KERALA PUBLIC WORKS DEPARTMENT

ROADS DIVISION, PALAKKAD

LA ON NO. 1205

KIIFB 2016-17 WORKS UNDER PATTAMBI CONSTITUENCY

Sl. No.	Budget Page no. & item no	Budget Provisions in lakhs	L.A Constituency	Department	Name of Project	Estimate Amount in Crores	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1			Pattambi		Improvements to Amayur--Pattambi Road Km 4/500-11/316	10.00	AS ORDER NO:GO(RT)NO 1502/2016/PWD Dated Thiruvananthapuram 01/11/2016			Ruby softech								DPR under preparation				2017/9674
2			Pattambi		Improvements to Nila hospital-Shornur IPT Road Km 0/00-11/00	15.00	AS ORDER NO:GO(RT)NO 1502/2016/PWD Dated Thiruvananthapuram 01/11/2016			Ruby softech								DPR under preparation				

25.00

5/11

KERALA PUBLIC WORKS DEPARTMENT

ROADS DIVISION, PALAKKAD

LA QN NO. 1205

KIIFB 2017-18 WORKS (BUDGET SPEECH 17-18) UNDER PATTAMBI CONSTITUENCY

Sl. No	Budget Page no. & item no	Budget Provisions in lakhs	L/A Constituency	Department	Name of Project	Estimate Amount in crores	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Bridges																						
			Pattambi		Construction of Pattambi Bridge	30	GO(Rt)No. 942/2017 /PWD dt : 10.7.2017											Included in KIIFB 2016-17, as Kuttipuram Engg college- Kumbidi- Thrithala- VK Kadavu- Pattambi- Shornur and DPR has been submitted by roads subdivision Shornur				

PWD Buildings Division, Palakkad
Progress Report of Budget Works 2016-17 in Vol.I Annexure II- Pattambi Constituency works

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26
No.	Budget page No./ Item no.	Budget Provision in lakhs	L.A Constituency	Division	Department	Name of project	Head of Account	Estt. Amount	AS No. Date and amount	TS No. Date and amount	Date of Tender	Agt.No and Date	Name of contractor	Tender percentage	Estimate PAC	Agreed PAC	Period of Completion in Months	Date of Site Hand over	Date of completion as per agreement.	Extended date of Completion	Actual date of completion	Present Stage	Physical progress	Stages of Electrification	Expay to current month

4059-01-051-86 - PWD

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26
	235/34	27.71 L	Pattambi	Palakkad	PWD	Extension of Rest House, pattambi- construction of additional rooms in first floor of the existing building	4059-01-051-86	29.00 L	GORO No. 487/2013/PWD dt: 30.03.2013 for RS. 29,00 L.	EE/PB/38/20 13-14 dt: 15.11.2013 29,00 L.	11.2.2014	EE/PB/05/1 5-16 dt: 23.05.2015	Sri. T. Padmakshan	15 % above E/R	2405909/-	2766795/-	8 months	06-01-2015	1016			Roof sheet work completed. Whitewashing completed	75%	Completed	
	269/38	2.31 L	Pattambi	Palakkad	PWD	Extension of Rest House, pattambi- construction of additional rooms in first floor of the existing building	4059-01-051-86	29,00 L	GORO No. 487/2013/PWD dt: 30.03.2013 for RS. 29,00 L.	EE/PB/38/20 13-14 dt: 15.11.2013 29,00 L.	11.2.2014	EE/PB/05/1 5-16 dt: 23.05.2015	Sri. T. Padmakshan	15 % above E/R	2405909/-	2,667985/-	8 months	06-01-2015	1016			Repetition	20%		

4059-60-151-85: Fire & Rescue

4202-01-203-90- Colleges & Hostel Buildings (K118)															
8	54/322	Nil	Pattambi	Palakkad	Education	Govt. college Pattambi, construction of Academic Block	4202-01-203-96								Not required.
9	55/323	Nil	Pattambi	Palakkad	Education	Govt. college Pattambi, construction of Toilet Block	4202-01-203-96								Not required.
4202-01-203-87- Govt. college Lab & Library															
10	5/325	Nil	Pattambi	Palakkad	Higher education	Extension of Library room at Govt. Sanskrit College, Pattambi	4202-01-203-87	39.79 L	53/2014/H.Ed n, dated 09.01.2014 Rs. 39.79 L						Work not required since library in Admn. Block.
4403-101-99- Veterinary & Animal Husbandry															
11	24/563	0.79 L	Pattambi	Palakkad	AHD	Renovation to building for Veterinary hospital, Pattambi	4403-01-101-99								Proposal to be finalised.

PWD Buildings Division, Palakkad																											
Sl. No.	Budget page No./Item Code	Budget Provision in Lakhs	L.A Constituency	Division	Department	Name of project	Head of Account	Esti. Amount	AS No, Date and amount	TS No, Date and amount	Date of Tender	Agmt. No. and Date	Name of contractor	Tender percentage	Estimate PAC	Agreed PAC	Period of completion in Months	Date of Site Hand over	Date of completion as per agreement	Extended date of completion	Actual date of completion	Present Stage	Physical progress	Stages of Electrification	Expiry of current month	Amount required upto this financial year	Remarks
4059-01-051-86 - PWD																											
1	27/235	1.89L	Pattambi	Palakkad	PWD	Extension of Rest House, pattambi- construction of additional rooms in first floor of the existing building	4059-01-051-86	29.00 L	GO(R) No. 487/2013/PWD dt: 18m, 30.03.2013 for Rs. 29,00L	EE/PB/38/20 dt: 13.11.2013 29.00L	14.2.2014	EE/PB/05/1 dt: 5.16 dt 23.05.2015	Srip. T. Padmakshan	15 % above E/R	2405909/-	2766795/-	8 months	06-01-2015	31.1.2016	28.2.2017		Work completed	100%	Completed		12,09 L	
4059-60-151-85- Fire & Rescue																											
2	15/43	14.40L	Pattambi	Palakkad	Fire	Construction of fire station, Pattambi	4059-60-151-85	48.00 L														Land not finalised					
4202-01-202-91- Higher Secondary Education																											
3	310/22	711 L	Pattambi	Palakkad	General education	USE-Annual plan 2014-2015 Construction of classroom FOR Govt. Oriented Pattambi	4202-01-202-91(P)	150,000	GO(R) No. 401 dt: 08.10.2014 for 150,000	PKD/2015-16/2015/10 dt: 28 dt 10.2.2016		SE(R) 31/2016-17 dt: 30.7.2016	M.V. Sakir Hussain	14% above ER	146588000	16046988	18 Months	8.8.2016	7.2.2018		GF Column reached Lintel level	25%					

4202-01-203-99- College and Hostel buildings														
5	315/18	49.01	Pattambi	Palakkad	Higher Education	Construction of Sanskrit Block in SNGS College, Pattambi	4202-01-202-99	100.00L	12.05.2014 No. 23.0.2012 Rs. 3030.00L	16-07 dt: 23.6.2016 306734710/-	16-07 dt: 23.6.2016	Functional requirements being finalised.	9%	
4202-01-203-87- Govt. college Lab & Library														
6	333/5	Nil	Pattambi	Palakkad	Higher education	Extension of library room at Govt. Sanskrit College, Pattambi	4202-01-203-87	39.79L	53/2014/H.Ed o. dated 09.01.2014 Rs. 39.79 L.			Work not required since library in Adm. Block.		
4210-02-103-95-PHC														
7	405/16	Nil	Pattambi	Palakkad	Health	Additional works to be Koppam PHC	4210-02-103-96					Proposal to be finalised		
4225-01-800-89-MRS														
8	657/73	2.00L	Pattambi	Palakkad	Social Justice Dept	JCDs- Construction of model anganwadis at Kutikkallur Taluk	4225-02-102-4(P)	20.00L	GOGR/No. 518/2013/SJD dt 2.10.2013 for 20,000L	No. 2139/20 15-16 dt: 19.12.2015 for Rs. 20,000L	EE/PB/38/2016-17 dt 18.10.2016	Krishnakumar 6.51% above ER	1885295/- 2008593/- 12 Months 9.9.2016 8.9.2017	Roof slab formwork in progress 40% To be tendered

(Handwritten signature)
 03728mb 03728mb