

പതിനാലാം കേരള നിയമസഭ
 പതിനൊന്നാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നം. 1276

07.06.2018- ൽ മറുപടിക്ക്

ചിറ്റൂർ നിയോജകമണ്ഡലത്തിലെ റോഡുകളുടെ നിർമ്മാണ പുരോഗതി

ചോദ്യം

മറുപടി

ശ്രീ.കെ. കൃഷ്ണൻകുട്ടി

ശ്രീ. ജി. സുധാകരൻ

(പൊതുമരാമത്തും രജിസ്ട്രേഷനും വകുപ്പ് മന്ത്രി)

(എ) ചിറ്റൂർ നിയോജക മണ്ഡലത്തിൽ കിഫ്ബി പദ്ധതിയിൽപ്പെടുത്തി ഏതൊക്കെ റോഡുകളാണ് വികസിപ്പിക്കാൻ ഉദ്ദേശിക്കുന്നത്; ഈ റോഡുകളുടെ പേരും അവയുടെ നിർമ്മാണ ഘട്ടവും വിശദമാക്കാമോ;

(എ) ചിറ്റൂർ നിയോജക മണ്ഡലത്തിൽ കിഫ്ബി പദ്ധതിയിൽപ്പെടുത്തി വികസിപ്പിക്കുന്ന റോഡുകളും അവയുടെ നിർമ്മാണഘട്ടവും അനുബന്ധം 1 ആയി ചേർത്തിരിക്കുന്നു.

(ബി) ചിറ്റൂർ നിയോജക മണ്ഡലത്തിൽ സംസ്ഥാന സർക്കാരിന്റെ പദ്ധതി ഇനത്തിൽപ്പെടുത്തി ഏതൊക്കെ റോഡുകളാണ് വികസിപ്പിക്കുന്നത്; ഇതിന്റെ വിശദാംശങ്ങൾ ലഭ്യമാക്കാമോ?

(ബി) ചിറ്റൂർ നിയോജക മണ്ഡലത്തിൽ സംസ്ഥാന സർക്കാരിന്റെ പദ്ധതി ഇനത്തിൽപ്പെടുത്തി വികസിപ്പിക്കുന്ന റോഡുകളും അവയുടെ വിശദാംശവും അനുബന്ധം 2 ആയി ചേർത്തിരിക്കുന്നു.

സെക്ഷൻ ഓഫീസർ



Pranav 1

KERALA PUBLIC WORKS DEPARTMENT

ROADS DIVISION, PALAKKAD

LA QN.No. 1276 (A)

PROGRESS REPORT OF KIIFB 2016-17 WORKS UNDER CHITTUR CONSTITUENCY MAY 2018

Sl. No.	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount in Crores	S.No. Date & Amount	T.S.No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
			Chittur		Improvements to Karumannu-- Kulukkupara-- Kalliampara-- Ozhalapathy road	15.00	AS ORDER NO:GO(RT)NO 1502/2016/PWD Dated: Thiruvananthapuram 01/11/2016			Esteem developers								DPR submitted. Reviewed on 10.04.2018. DPR amount 21.00 crore				
KIIFB 2017-18																						
1			Chittur		Improvements to Kambilichungam-Peruvemba road	10	GO(R)No. 942/2017/PWD dt : 10.7.2017			Narayanankutty								Investigation in progress				
2			Chittur		Improvements to Chitturpuzha Bridge - Vandithavalem	15	GO(R)No. 942/2017/PWD dt : 10.7.2017											Investigation work in progress				
3			Chittur		Improvements to Muthuswamy Pudur Anchammile road	15	GO(R)No. 942/2017/PWD dt : 10.7.2017											Investigation work tenderd, retendered, no response, Quotation invited				

Pranav
 01/05/2018

BR 2

KERALA PUBLIC WORKS DEPARTMENT

ROADS DIVISION, PALAKKAD

LA QN.No. 1276 (B)

PROGRESS REPORT OF BUDGET WORKS (2015-16) UNDER CHITTUR CONSTITUENCY MAY 2018

Sl. No	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt. No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
5054-04-337-99 PLAN																						
1	13/139	0.04L	Chittur	PWD	Improvements to ancham mile - moolakkada - Nanjanthavalam road km 0/00-6/700	325.00 L	GO (Rt) No. 676/15/PWD dt Tvpm 18/05/15 325 L	33/ce/R/15-16/33 dt.22-06-15 Rs.330 Lakhs	SE/K/51/15-16 dt 13.08.05	A.Manoj	32791392/-	30720157	6 months	18/08/2015	17/02/2016		25/1/2016	completed,	100%			
5054-04-101-99 MDR(B&C)																						
2	176/179	93.00 L	Chittur	PWD	Improving Riding quality of Thathamangalam Nattukal Road (SH 25) and connected roads	2450.00 L	GO(Rt) No 1694/2015/P WD(Ps) Dated 27.01.2016 for Rs 2450.00 L	167/CE/R/2015-16 dt 27.01.2016 of 2450.00L	SE(K)/170/2016-17 dt 23.12.2016	M/s PMR Constructions	239174242	215222157	12 Months	30.12.2016	29.12.2017	29.03.2018		Completed	100%			

KERALA PUBLIC WORKS DEPARTMENT

ROADS DIVISION, PALAKKAD

LA QN.No. 1276 (B)

PROGRESS REPORT OF BUDGET WORKS (2016-17) UNDER CHITTUR CONSTITUENCY MAY 2018

Sl. No	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1			Chittur	PWD	Improvements and Widening of Pallimukku-Kalyampetta-Alamkadavu road in bet. Ch. 0/000 to 5/500	380.00 L.	GO(MS) No 18/2017/PWD typm Dated 16/03/2017 for Rs 380.00 L	1023/17-18 dt: 23.5.17	SE(K)114/17-18	Manoj A	36811350	33124631	6 Months					Work completed	100%			
2			Chittur	PWD	Improvements & upgradation to Nalleppilly--5 th mile Road km 0/00 ~ 5/830	360.00 L.	GO(MS) No 18/2017/PWD typm Dated 16/03/2017 for Rs 360.00 L	796/17-18 dt:15.5.17	SDE(K)147/17-18 dt: 8.8.17	Manoj A	34051163	30557814	6 Months	17.08.2017	16.02.2018			Work completed	100%			

KERALA PUBLIC WORKS DEPARTMENT

ROADS DIVISION, PALAKKAD

LA QN.No. 1276 (B)

BUDGET WORKS (2017-18) UNDER CHITTUR CONSTITUENCY MAY 2018

Sl. No	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1			Chittur	PWD	Widening the carriage way of Gopalapuram - Meenakshipuram Road km 1/500 to 6/500	150.00 L	GO(Rt) No 1386/2017/PW D tvpm Dated 15/09/2017 for Rs. 150.00 L	6108/2017/18 dt : 25.2.2018 for rs. 150.00 L		Kabeer								Agreement executed on 3.5.2018				2017/4101
Special Fund																						
2			Chittur	PWD	Improvements to Thathamangalam-Arampadam- Karippa Pattanchery road km 0:000-8/400	500.00 L	GO(Ms)No. 9/2018/PWD dt : 28.03.2018 for Rs. 500.00 L											Estimate submitted for TS				2017/9741

3		Chittur	PWD	Improvements to Kozhinjanpara - Velanthavalam road km 0/000 -9/040	200.00 L	GO(Ms)No. 9/2018/PWD dt : 28.03.2018 for Rs. 200.00 L									Estimate submitted for TS			
---	--	---------	-----	--	----------	---	--	--	--	--	--	--	--	--	---------------------------	--	--	--

David B. B...
David B. B...