

**പതിനാലാം കേരള നിയമസഭ
പതിനൊന്നാം സമ്മേളനം**

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നം. 2704

18.06.2018- ൽ മറുപടിക്ക്

ആലത്തൂർ മണ്ഡലത്തിൽ എസ്.ആർ, ഒ. ആർ., ആർ. പി വർക്കുകൾ

ചോദ്യം

മറുപടി


ശ്രീ. കെ.ഡി.പ്രസേനൻ

**ശ്രീ. ജി. സുധാകരൻ
(പൊതുമരാമത്തും രജിസ്ട്രേഷനും
വകുപ്പ് മന്ത്രി)**

- (എ) ആലത്തൂർ മണ്ഡലത്തിൽ 2016-17, 2017-18 വർഷങ്ങളിൽ സ്റ്റേറ്റ് ലെവൽ ടാസ്ക് ഫോഴ്സിൽ (എസ്.എൽ.ടി.എഫ്.) അനുവദിച്ചിട്ടുള്ള എസ്.ആർ(സ്പെഷ്യൽ റിപ്പയേഴ്സ്), ഒ.ആർ(ഓർഡിനറി റിപ്പയേഴ്സ്), ആർ.പി (റിന്യൂവൽ പ്രോഗ്രാം) വർക്കുകൾ ഏതെല്ലാമെന്നും ഓരോ വർക്കിനും അനുവദിച്ചിട്ടുള്ള തുക എത്രയാണെന്നും വിശദമാക്കാമോ;
- (ബി) പ്രസ്തുത പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതി വിശദമാക്കാമോ?

(എ) }
യു }
(ബി) }
യു }

വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.



സെക്ഷൻ ഓഫീസർ

13092016

PWD ROADS DIVISION PALAKKAD

Reply to LA Question No 2704

SLTF 2016-17

SL.NO	Name of Work	Details of AS issued	Amount in lakhs	Constituency	Present Status	Remarks
1	UPR Works 2016-17 Kanimanlam-Cherukunnam - Mangalam Dam road Km 0/000 to 8/800	CE/R&B/TF/3/2016-17 dated 17/09/2016	2.50	Alathur	Completed	
2	UPR Works 2016-17 Mampad-Poovathingalatty road Km 0/000 to 12/000	"	3.50	Alathur	Completed	
3	UPR Works 2016-17 Kunnamkad-Valkulambu road Km 0/000 to 8/600	"	2.50	Alathur	Completed	
4	UPR Works 2016-17 Kunnamkad-Konnakkalkadavu road 0/000 to 10/000	"	3.00	Alathur	Completed	
5	UPR Works 2016-17 Kundukad-Chittady road 0/000 to 6/500	"	2.00	Alathur	Completed	
6	UPR Works 2016-17 Kanichiparutha - Palakuzhy road Km 0/000 to 7/100	"	2.50	Alathur	Completed	
7	UPR Works 2016-17 Kundukad - Moolankode road Km 0/000 to 3/000	"	1.00	Alathur	Completed	
8	UPR Works 2016-17 Alathur Bazar road Km 0/000 to 5/100	"	2.00	Alathur	Completed	
9	UPR Works 2016-17 Thrippalur Chittilanchery road Km 0/000 to 6/000	"	2.00	Alathur	Completed	
10	UPR Works 2016-17 Mangalam dam - Kadappara road Km 0/000 to 8/000	"	3.00	Alathur	Completed	
11	UPR Works 2016-17 Mangalam dam - Veettikalkadavu road Km 0/000 to 2/500	"	2.00	Alathur	Completed	
12	UPR Works 2016-17 Karapotta - Pulikkaparambu road Km 0/000 to 3/000	"	3.00	Alathur	Completed	
13	UPR Works 2016-17 Karapotta - Choolipadam road Km 0/000 to 5/000	"	2.00	Alathur	Completed	

14	UPR Works 2016 -17 vadakkanchery - Kizhakkanchery road Km 0/000 to 3/000	"	1.50	Alathur	Completed	
15	Ambad- Anicode road km 0/0 - 5/200	"	1.00	Alathur	Completed	
16	Erimayur bypass road 0/00 - 0/800	"	1.00	Alathur	Completed	
17	Kunisseri bypass road km 0/0 - 2/300	"	1.50	Alathur	Completed	
18	Kunisseri Vallangy road km 0/0 - 7/460	"	3.00	Alathur	Completed	
19	Alathur Maruthamthadam road 0/00-7/00	"	3.00	Alathur	Work terminated	
20	SR to Kunissery By pass	CE/R&B/TF/3/20 16-17 dated 17/09/2016	3.00	Alathur	Completed	
21	SR- Providing drainage facilities at km 3/300 of Alathur Bazar road	"	10.00	Alathur	Work completed	
22	SR-Providing drainage facilities to km 3/500 to 4/000 of Anakappara-Mudappallur road	"	15.00	Alathur	Work completed	
24	Vadakkanchery - Pollachi road 0/00-0/6 00	CE/R&B/TF/3/20 16-17 dated 17/09/2016	15.00	Alathur	Work completed	
25	Vadakkanchery - Pollachi road 2/900-3/200	"	15.00	Alathur	Work completed	
26	RP-Renewal works to Koduvayur-Trippalur road km 3/00 to 4/00	"	15.00	Alathur	Work completed	
27	RP-Renewal works to Koduvayur - Thrippalur road Km 7/650 to 8/150	"	20.00	Alathur	Tender cancelled	
28	RP-Renewal works to Koduvayur-Trippalur road km 11/200 to 11/800	"	15.00	Alathur	Work completed	
29	RP works to Kunnamkad - Valkulambu road from Km 0/000 to 1/200		20.00	Alathur	Work completed	
30	RP works to Kundukad Chittady road from Km3/000 to 4/200		20.00	Alathur	Work completed	

31	RP Works to Mudappallur - Chakkanthara - Chellupady road from Km 1/000 to 2/000		15.00	Alathur	Work completed	
32	RP Works to Erattakulam old N.H. from Km 0/000 to 1/400	„	21.00	Alathur	Work completed	
33	RP Works to Kanimangalam - Cherukunnam Mangalamdam road from Km 7/500 to 8/845	„	10.00	Alathur	Work completed	
34	Total		236.00			

Reply to LA question No. 2704

SLTF(NON PLAN WORKS)-PWD-ROADS DIVISION: PALAKKAD																							
Sl. No	SLTF-Non-Plant/Post Monsoon/Pre Monsoon with Year such as 2017-	Section	LA Constituency	Classification of Road(SH,MDR,ODR or	Name of the work	Details of works included	Estimate Amount (L)	A.S No. Date & Amount	T.S No. Date & Amount	Agri.No & Date	Name of the Contractor	Estimate PAC & Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works in details including physical progress(%)	Incase of delay,the reasons for delay.	Probable date of completion	Whether QC tested(L&H tier)conducted or not	Remarks	Field Visited or not by the Higher Officials, if
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
ALATHUR LAC																							
1	SLTF (Post Monsoon)2017-18	Palakkad, Alathur	Alathur	MDR	UPR 2017-18 to Kanimanlam-Chernukunnam - Mnagalain Dam road Km 0/000 to 7/500	filling up pot holes & Chippingcarpet works	5.00	PKD/2017/7374dt 28/9/2017Rs 5/- Lakhs	2722/2017-18 Dated 4/10/2017 Rs 5/-Lakhs	AEE/A/46/2017-18	Geogy George .K	462580	3months	27/11/2017	26/2/2018			Work completed	Nil	Nil	Nil	Nil	
2	SLTF (Post Monsoon)2017-18	Palakkad, Alathur	Alathur	MDR	UPR 2017-18 to Mampad-Poovathingalatty road Km 0/000 to 12/000	filling up pot holes & Chippingcarpet works	5.00	PKD/2017/7375dt 28/9/2017Rs 5/- Lakhs	2775/2017-18Dtd 5/10/2017 Rs 5/-Lakhs	AEE/A/45/2017-18	Geogy George .K	460745	3months	27/11/2017	26/2/2018			Work completed	Nil	Nil	Nil	Nil	
3	SLTF (Post Monsoon)2017-18	Palakkad, Alathur	Alathur	MDR	UPR 2017-18 to Kunnankad-Konnakkalkadavu road 0/000 to 10/000	filling up pot holes & Chippingcarpet works	5.00	PKD/2017/7376Dated 28/9/2017	2786/2017-18Dtd 5-10-2017 Rs 5/-Lakhs	AEE/A/44/2017-18	Geogy George	462161	3months	27/11/2017	26/2/2018			Work completed	Nil	Nil	Nil	Nil	
4	SLTF (Post Monsoon)2017-18	Palakkad, Alathur	Alathur	MDR	UPR 2017-18 to Kundukad-Chittady road 0/000 to 2/800 and 4/200 to 6/600	filling up pot holes & Chippingcarpet works	5.00	PKD/2017/7377 Dated 28/9/2017	2785/AEE/A/2017-18 Dtd 5-10-2017 Rs 5/-Lakhs	AEE/A/41/2017-18	Geogy George	462120	3months	18/11/2017	17/2/2018			Work completed	Nil	Nil	Nil	Nil	

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
SLTF (Post Monsoon/Pre Monsoon with Year such as 2017-18)	Palakkad - Alathur	Alathur	Classification of Road(SU,MDR,ODR or	Name of the work	Details of works included	Estimate Amount (L)	A.S No. Date & Amount	T.S No. Date & Amount	AgcNo & Date	Name of the Contractor	Estimate PAC & Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works in details including physical progress(%)	Incase of delay,the reasons for delay.	Probable date of completion	Whether QC tested(I&II tier)conducted or not	Remarks	Field Visited or not by the Higher Officials, if	
5	Palakkad - Alathur	Alathur	MDR	UPR 2017-18 to Kundukad - Moolankode road Km 0/000 to 3/000	filling up pot holes & Chippingcarpet works	4.00	PKD/2017/7378 Dated 28/9/2017	2776/AEE/A/2017-18 dtd 5-10-2017 Rs 4-Lakhs	AEE/A/40/2017-18	Geogy George	369617	3months	18/11/2017	17/2/2018			Work completed	Nil	Nil	Nil	Nil		
6	Palakkad - Alathur	Alathur	SH	UPR 2017-18 to Vadakkenchery - Pollachi road Km 0/600 to 2/900 and 3/500 to 12/000	filling up pot holes & Chippingcarpet works	5.00	PKD/2017/7380 Dated 28/9/2017Rs 5-Lakhs	2779/AEE/A/2017-18 dtd 5-10-2017 Rs 5-Lakhs	AEE/A/50/2017-18	G. Ramachandran	499459	3months	11/12/2017	10/5/2018			Work completed	Nil	Nil	Nil	Nil		
7	Palakkad - Alathur	Alathur	MDR	UPR 2017-18 to Alathur Bazar road Km 0/600 to 4/200 and 4/700 to 5/100	filling up pot holes & Chippingcarpet works	5.00	PKD/2017/7381Dtd 28/9/2017 Rs 5-Lakhs	2778/2017-18 Dtd 5-10-2017Rs 5-Lakhs	AEE/A/42/2017-18	M. Suresh	477970	3months	18/11/2017	17/2/2018			Work completed	Nil	Nil	Nil	Nil		
8	Palakkad - Alathur	Alathur	MDR	UPR 2017-18 to Kottekulam Nemmara road Km 0/000 to 4/000	filling up pot holes & Chippingcarpet works	3.00	PKD/2017/7381Dtd 28/9/2017 Rs 5-Lakhs	2778/2017-18 Dtd 5-10-2017Rs 5-Lakhs	AEE/A/57/2017-18	Prasanth .S	298755	3months	15/1/2018	14/4/2018			Work started						
9	Palakkad - Alathur	Alathur	MDR	UPR 2017-18 to Thrippalur Chittilanchery road Km 0/000 to 6/000	filling up pot holes & Chippingcarpet works	5.00	PKD/2017/7383 Dtd 28/9/2017 Rs 5-Lakhs	2784/2017-18 Dtd 5-10-2017Rs 5-Lakhs	AEE/A/30/2017-18	M.Suresh	473060	3months	1/1/2017	31/1/2018			Work completed	Nil	Nil	Nil	Nil		

Sl. No	SLTF-Non-Plan(Post Mousoon/Pre Mousonna with Year such as 2017-18)	Section	LA Constituency	Classification of Road(SH,MDR,ODR or	Name of the work	Details of works included	Estimate Amount (L)	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of the Contractor	Estimate PAC & Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works in details including physical progress(%)	Incase of delay,the reasons for delay.	Probable date of completion	Whether QC tested(I&H tier)conducted or not	Remarks	Field Visited or not by the Higher Officials, if	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
10	SLTF (Post Mousoon)2017-18	Palakkad - Alathur	Alathur	MDR	UPR 2017-18 to Mangalam dam Kadappara road Km 0/000 to 8/000	filling up pot holes & Chippingcarpet works	5.00	PKD/2017/7384 Dtd 28-9-2017 5/-Lakhs	2783/2017-18 Dated 5-10-2017 5/-Lakhs	AEE/A/56/2017-18	Manikandan C	Manikandan C	3months	15/10/2018	14/4/2014			Work completed						
11	SLTF (Post Mousoon)2017-18	Palakkad - Alathur	Alathur	MDR	UPR 2017-18 to Mangalam old N.H Km 0/000 to 1/200	filling up pot holes & Chippingcarpet works	3.00	PKD/2017/7385 Dtd 28-9-2017 RS 3/-Lakhs	2772/2017-18 Dated 5-10-2017 3/-Lakhs	AEE/A/54/2017-18	Manikandan C	Manikandan C	3months	15/10/2018	14/4/2014			Work completed						
12	SLTF (Post Mousoon)2017-18	Palakkad - Alathur	Alathur	MDR	UPR 2017-18 to Mangalam Dam Veentikkalkadavu road Km 0/000 to 2/500	filling up pot holes & Chippingcarpet works	2.00	PKD/2017/7386 Dtd 28-9-2017 RS 2/-Lakhs	2782/2017-18 Dated 5-10-2017 2/4Lakhs	AEE/A/51/2017-18	Sanjeev V.K	Sanjeev V.K	3months	3Months	29/12/2017		28/3/2018	Work completed	Nil	Nil	Nil	Nil		
13	SLTF (Post Mousoon)2017-18	Palakkad - Alathur	Alathur	MDR	UPR 2017-18 to Vadakkanchery Kizhakkanchery road Km 0/000 to 3/000	filling up pot holes & Chippingcarpet works	5.00	PKD/2017/7387 Dtd 28/9/2017 Rs 5/-Lakhs	2781/2017-2018 Dtd 5/10/2017 Rs 5/-Lakhs	AEE/A/55/2017-18	Geogy George	461512	3Months	4/11/2017	3/2/2018			Work completed	Nil	Nil	Nil	Nil		
14	SLTF (Post Mousoon)2017-18	Palakkad - Alathur	Alathur	MDR	UPR 2017-18 to Mudappallur Chakkanthara - Chellupady road Km 0/000 to 1/000	filling up pot holes & Chippingcarpet works	3.50	PKD/2017/7388 Dtd 28/9/2017 Rs 3.5/-Lakhs	2780/2017-2018 Dtd 5/10/2017 Rs 3.5/-Lakhs	AEE/A/48/2017-18	R.Ravichandran	329894	3Months	5/12/2017	4/5/2018			Work completed						

Sl. No	SLTF-Non-Plan(Post Monsoon/Pre Monsoon with Year such as 2017-18)	Section	L.A Constituency	Classification of Road(SH,MDR,ODR or	Name of the work	Details of works included	Estimate Amount (L)	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of the Contractor	Estimate PAC & Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement Extended date of completion	Actual DOC	Present Status of works in details including physical progress(%)	Incase of delay, the reasons for delay.	Probable date of completion	Whether QC tested(If not conducted or not	Remarks	Field Visited or not by the Higher Officials, if	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
15	SLTF (Post Monsoon 2017-18)	Palakkad, Alathur	Alathur	MDR	UPR 2017-18 to Erimayur bypass road 0/00 - 0/800	filling up pot holes & Chippingcarpet works	1.50	PKD/2017/8147 Did 27/9/2017 Rs 1.5/-Lakhs	2376/2017-2018 Did 27/9/2017 Rs 1.5/-Lakhs	EEE/A/55/2017-18	Manikandan C	140213	3months	16/1/2018	15/4/2018		Work completed						
16	SLTF (Post Monsoon 2017-18)	Palakkad, Alathur	Alathur	MDR	UPR 2017-18 to Kannadi Pannicode road km 0/00 - 10/00km	filling up pot holes & Chippingcarpet works	5.00	PKD/2017/8189 Did 27/9/2017 Rs 5/-Lakhs	2364/2017-2018 Did 27/9/2017 Rs 5/-Lakhs	EEE/A/26/2017-18	M.Suresh	465673	3months	31/10/2017	30/1/2018		Work completed	Nil	Nil	Nil	Nil		
17	SLTF (Post Monsoon 2017-18)	Palakkad, Alathur	Alathur	MDR	UPR 2017-18 to Koduvayur Trippalur road km 4/00-7/990	filling up pot holes & Chippingcarpet works	5.00	PKD/2017/8149 Did 27/9/2017 Rs 5/-Lakhs	2379/2017-2018 Did 27/9/2017 Rs 5/-Lakhs	EEE/A/27/2017-18	M.Suresh	465092	3months	31/10/2017	30/1/2018		Work completed	Nil	Nil	Nil	Nil		
18	SLTF (Post Monsoon 2017-18)	Palakkad, Alathur	Alathur	MDR	UPR 2017-18 to Kulavanmukku Kalapetty Mahalikudam road km 0/0 - 4/670	filling up pot holes & Chippingcarpet works	5.00	PKD/2017/8146 Did 27/9/2017 Rs 5/-Lakhs	2380/2017-2018 Did 27/9/2017 Rs 5/-Lakhs	EEE/A/28/2017-2018	M.Suresh	460566	3months	31/10/2017	30/1/2018		Work completed	Nil	Nil	Nil	Nil		
19	SLTF (Post Monsoon 2017-18)	Palakkad, Alathur	Alathur	MDR	UPR 2017-18 to Kunisseri Vallangy road km 0/0 - 7/460	filling up pot holes & Chippingcarpet works	5.00	CE/R&B/TF/PK D-2/2017-18 did 13/9/2017 Rs 5/-Lakhs	2904/2017-18 did 6/10/2017 Rs 5/-Lakhs	EEE/A/37/2017-2018	S. Prasanth	470297	3months	16/11/2017	15/2/2018		Work completed	Nil	Nil	Nil	Nil		

Sl. No.	SLTF-Non-Plan(Post Monsoon/Pre Monsoon) with Year such as 2017-18	Section	LA Constituency	Classification of Road(SH,MDR,ODR or	Name of the work	Details of works included	Estimate Amount (L)	A.S No. Date & Amount	T.S No. Date & Amount	Agf.No & Date	Name of the Contractor	Estimate PAC & Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works in details including physical progress(%)	Incase of delay,the reasons for delay.	Probable date of completion	Whether QC tested(I&D tier)conducted or not	Remarks	Field Visited or not by the Higher Officials, if	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
20	SLTF (Post Monsoon 2017-18)	Palakkad, Alathur	Alathur	MDR	UPR 2017-18 to Kuzhalmannam bazar road km 0/0 - 3/400	filling up pot holes & Chippingcarpet works	5.00	PKD/2017/8176 Dtd 27/9/2017 Rs 5/- Lakhs	2366/2017-27/9/2017 Rs 5/- Lakhs	AEE/A/53/2017-2018	M. Suresh	462010	3months	31/10/2017	30/1/2018			Work completed	Nil	Nil	Nil	Nil		
21	SLTF (Post monsoon 2017-18)	Palakkad, Alathur	Alathur	MDR	UPR 2017-18 to Perinkunnam road km 0/0 - 4/600	filling up pot holes & Chippingcarpet works	5.00	CE/R&B/TF/PK D-2/2017-18 dtd 16/7/2017 RS 5/- Lakhs	3093/2017-18 Dtd 7/10/2017 Rs 5/- Lakhs	AEE/A/31/2017-2018	M. Suresh	469469	3months	31/10/2017	30/1/2018			Work completed	Nil	Nil	Nil	Nil		
22	SLTF (Post monsoon 2017-18)	Palakkad, Alathur	Alathur	MDR	UPR 2017-18 to Potuhkad Manamkulambu road km 0/0 - 3/400 & Ceruthapalpur harijan colony road km 0/0 - 1/200	filling up pot holes & Chippingcarpet works	4.00	PKD/2017/8157 Dtd 27-9-2017 Rs 4/- Lakhs	2381/2017-18 dtd 27/9/2017-Rs 4/- Lakhs	AEE/A/36/2017-2018	V. Sundaran	383358	3months	4/11/2017	3/2/2018			Work completed	Nil	Nil	Nil	Nil		
23	SLTF (Post monsoon 2017-18)	Palakkad, Alathur	Alathur	MDR	UPR 2017-18 to Vemballur Muringamala road km 0/0 - 3/140	filling up pot holes & Chippingcarpet works	4.00	PKD/2017/8152 Dtd 27-9-2017 Rs 4/- Lakhs	2382/2017-18 dtd 27/9/2017-Rs 4/- Lakhs	AEE/A/29/2017-2018	M. Suresh	373964	3months	31/10/2017	30/1/2018				Work completed	Nil	Nil	Nil	Nil	

Sl. No.	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24		
	SLTF-Non-Plan(Post Monsoon/Pre Monsoon) with Year such as 2017-	SLTF (Post monsoon 2017-18)	SLTF (Post monsoon 2017-18)	SLTF (Post monsoon 2017-18)	Section	LA Constituency	Classification of Road(SH,MDR,ODR or	Name of the work	Details of works included	Estimate Amount (L)	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of the Contractor	Estimate PAC & Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present status of works in details including physient progress(%)	Incase of delay, the reasons for delay.	Probable date of completion	Whether QC tested (if not conducted or not	Remarks	Field Visited or not by the Higher Officials, if
24	SLTF (Post monsoon 2017-18)	Palakkad , Alathur	Alathur	MDR	RP 2017-18 to Thrippalur - Chittilanchery road from Km 0/300 to 2/000	filling up pot holes & Chippingcarpet works	20.00	PKD/2017/7389 Dated 1/10/2017 For Rs 20 Lakhs	3751/2017-18 dated 12/10/2017 For Rs 20 Lakhs	EE/PL/99/2017-18 dtd 21/11/2017	S. Shameef	Rs 1960729 & Rs 1836065	4 months	28/11/2017	27/3/2018				Work completed							
25	SLTF (Post monsoon 2017-18)	Palakkad , Alathur	Alathur	MDR	RP 2017-18 to Kaniyamangalam - Cherukunnam - Mangalam Dam road from Km 2/600 to 4/300	filling up pot holes & Chippingcarpet works	25.00	PKD/2017/7390 Dated 1/10/2017 For Rs 25 Lakhs	3788/2017-18 Dtd 12/10/2017 Rs 25 Lakhs	EE/PL/92/2017-18 dated 17/11/17	Geogy George K	Rs 2450909/- & 2345322/-	4 Months	23/11/2017	23/3/2018				completed							
26	SLTF (Post monsoon 2017-18)	Palakkad , Alathur	Alathur	MDR	RP 2017-18 to Anakkappara - Mudappallur road from Km 0/000 to 2/000	filling up pot holes & Chippingcarpet works	25.00	PKD/2017/7391 dtd 1/10/2017 Rs 25 Lakhs CE/Rb/SLTF-PKD 5/2017-18 dtd 3/11/17	3452/2017-18 dtd 11/10/2017 Rs 25 Lakhs	EE/PL/155/17-18 dtd 19/12/17	Geogy George K	Rs 2448478/- & 2374271/-	3 months	28/12/2017	27/3/2018				completed							

Sl. No	SLTF-Non-Plan(Post Monsoon/Pre Monsoon) With Year such as 2017-	Section	LA Constituency	Classification of Road(SH,MDR,ODR or	Name of the work	Details of works included	Estimate Amount (L)	A.S No. Date & Amount	T.S.No. Date & Amount	Agt.No & Date	Name of the Contractor	Estimate PAC & Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement extended date of completion	Actual DOC	Present Status of works in details including physical progress(%)	Incase of delay,the reasons for delay.	Probable date of completion	Whether QC tested(I&II tier)conducted or not	Remarks	Field Visited or not by the Higher Officials, if	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
27	SLTF (Post monsoon2017-18)	Palakkad . Alathur	Alathur	MDR	RP 2017-18 to Kanichiparutha - Palakkuzhi road from Km 1/300 to 4/400	filling up pot holes & Chippingcarpet works	25.00	PKD/2017/7998 dtd 1/10/2017Rs 25 Lakhs	3747/2017-18 dtd 12/10/2017Rs 25 Lakhs	EE/PL/195/2017-18dtd 30/1/2018	Geogy George	Rs 2450450/-&Rs 2450450/-	4 MONTHS				Work Completed						
28	SLTF (Post monsoon2017-18)	Palakkad . Alathur	Alathur		OR 2017-18 Conveyance of packed and bulk bitumen to Store section , Alathur	Conveyance of bitumen	10.00	CE/R&B/SLTF/-PKD-5/2017-18dtd 3/11/2017 Rs 10/LakhsCE/R&	4895/2017-18 dtd 28/11/27 Rs 10/-Lakhs	EE/PL/169/2017-18 dtd 27/12/17	Aneesh Jacob	Rs 980000/- &991994/-	12MONTHS	the settlement of the work.			Work started						
29	SLTF (Post monsoon2017-18)	Palakkad . Alathur	Alathur	MDR	RP 17-18 Mampad-Poovathingalatty road KM 10/000-11/000	filling up pot holes & Chippingcarpet works	17.00	CE/R&B/SLTF/-PKD-4/2017-18dtd 8/01/2018 Rs 17/Lakhs.	5660/2017-18 dtd 2/02/2018 Rs 17/-Lakhs	EE/PL/225/2017-18 dtd 23.3.2018	Geogy George	1699882/- &1618084/-	4 Months				Work in progress						
30	SLTF (Post monsoon2017-18)	Palakkad . Alathur	Alathur	MDR	RP 17-18 Mampad-Poovathingalatty road KM 11/000-12/00	filling up pot holes & Chippingcarpet works	25.00	CE/R&B/SLTF/-PKD-4/2017-18dtd 8/01/2018 Rs 25/Lakhs.	5661/2017-18 dtd 02/02/2018 Rs 25/-Lakhs	EE/PL/226/17-18 dtd 23.3.2018	Geogy George	2499426/- &2221005/-	4 Months				Work in progress						

Sl No	SLTF-Non-Plan(Post Monsoon/Pre Monsoon) with Year such as 2017-	Section	LA Constituency	Classification of Road(SH,AIDK,ODR or	Name of the work	Details of works included	Estimate Amount (L)	A.S No. Date & Amount	T.S.No. Date & Amount	Agt.No & Date	Name of the Contractor	Estimate PAC & Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works in details including physical progress(%)	Incase of delay,the reasons for delay.	Probable date of completion	Whether QC tested(I&T tier)/conducted or not	Remarks	Field Visited or not by the Higher Officials. If	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
31	SLTF (Post monsoon 2017-18)	Palakkad, Alathur	Alathur		RP 17-18 Providing BC overlay at Thrippalur junction in Alathur Bazar road		5.00	CE/R&B/SLTF/PKD-16/2017-18 dtd 19/03/2018									Work Completed							
32	SLTF (Post monsoon 2017-18)	Palakkad, Alathur	Alathur		SR 17 - 18 Re-Construction of retaining wall between km 2/100 to 2/300 of Kumaankadu - Konnalakadavu road		8.00	CE/R&B/SLTF/PKD-16/2017-18 dtd 19/03/2018 Rs 8.00 Lakhs.									Tendered on 7.5.2018. No response. Retendered on 23.5.2018. Quotation invited							
33	SLTF (Post monsoon 2017-18)	Palakkad, Alathur	Alathur		UPR 17-18 Karapadam Thekkinkalla Ambittanharissu 0/000 - 5/500		17.00	CE/R&B/SLTF/PKD-16/2017-18 dtd 19/03/2018 Rs 17.00 Lakhs.			Georgy George							SN issued on 2.6.2018						
							277.00																	

B. Kumar
Section Officer.