

**പതിനാലാം കേരള നിയമസഭ
പതിനൊന്നാം സമ്മേളനം**

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ: 3546 20.06.2018-ൽ മറുപടിക്ക്

നാഷണൽ ഹെൽത്ത് മിഷൻ

ചോദ്യം

മറുപടി

ശ്രീ.വി.എസ്.ശിവകുമാർ

കെ.കെ. ശൈലജ ടീച്ചർ

(ആരോഗ്യവും സാമൂഹ്യ നീതിയും വകുപ്പ് മന്ത്രി)

| | | | |
|------|---|------------------|---|
| (എ) | <p>നാഷണൽ ഹെൽത്ത് മിഷനിൽ 2015-16, 2016-17, 2017-18 സാമ്പത്തിക വർഷങ്ങളിൽ എത്ര കോടി രൂപയുടെ നിർമ്മാണ/പുനരുദ്ധാരണ പ്രവൃത്തികൾക്കാണ് അനുമതി ലഭിച്ചിട്ടുള്ളത്; ഇവ വർഷം തിരിച്ച് വ്യക്തമാക്കുമോ;</p> | (എ) & (ബി) | <p>വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു</p> |
| (ബി) | <p>ഈ പദ്ധതികളുടെ നാളിതുവരെയുള്ള നിർമ്മാണ പുരോഗതി വ്യക്തമാക്കുമോ; പൂർത്തിയാക്കാത്ത പദ്ധതികൾ എന്നത്തേക്ക് പൂർത്തീകരിക്കാൻ സാധിക്കുമെന്ന് വിശദമാക്കാമോ?</p> | | |


bid

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം

Details of Sanctioned works 2015-16 to 2017-18

| Sl No: | District | Name of work | Amount Sanctioned | Present status of work | Expected date of Completion |
|----------------|----------------|--|-------------------|--|-----------------------------|
| 2015-16 | | | | | |
| 1 | Pathanamthitta | Construction of Sannidhanam hospital | 550.00 | Completed | |
| 2 | Palakkad | Renovation of labour room in W & C Palakkad | 75.00 | Work in progress | 07/18 |
| 3 | Palakkad | Construction of NRC in PHC Sholayur | 42.00 | Location changed. Action initiated to start the work in Kottathara | 03/19 |
| | | Total | 667.00 | | |
| 2016-17 | | | | | |
| 1 | Kollam | New Building for Community Health Centre at CHC Thekkumbhagam | 140 | Work in progress | 10/18 |
| 2 | Kollam | New Building for Community Health Centre CHC Nedumonkavu | 140 | Work in progress | 10/18 |
| 3 | Alappuzha | Vertical extension of newly constructed OP Block at THQH Thuravoor | 285 | Work in progress | 07/18 |
| 4 | Kottayam | Construction of New Building for PHC Manarkad | 150 | Work in progress | 10/18 |
| 5 | Kottayam | Construction of IP Block at 24x7 PHC Mudankunnu CHC, Puthupally | 200 | Work in progress | 12/18 |
| 6 | Idukki | PHC Building at PHC Edamalakkudy | 80 | Work in progress | 01/19 |
| 7 | Thrissur | Construction of Vertical extension for Labour Room & Operation Theatre at TH Chelakkara | 350 | Work will start soon | 03/19 |
| 8 | Palakkad | Combined OP and Diagnostic Block at PHC Pirayiri | 160 | Work in progress | 08/18 |
| 9 | Kozhikode | Construction of new MCH Block at W & C Kozhikode | 1,000 | Work in progress | 03/19 |
| 10 | Kozhikode | Additional Construction/Repair & Renovation at Vaccine store Malapparambu | 30 | Original work completed. Additional work in progress | 07/18 |
| 11 | Malappuram | Construction of new Building for OP and PP Unit at PHC Athanikkal | 80 | Work in progress | 08/18 |
| 12 | Malappuram | Additional Construction at Perinthalmanna | 600 | Work dropped | |
| 13 | Wayanad | New Primary Health Centre (PHC) building at PHC Moopainad | 150 | Work in progress | 10/18 |
| 14 | Kasaragod | Construction of Second and Third floor for existing casualty building for Labour block at DH Kanhangad | 235 | Work dropped | |
| | | Total | 3,600 | | |

| SI No: | District | Name of work | Amount Sanctioned | Present status of work | Expected date of Completion |
|---|----------------|--|-------------------|------------------------|-----------------------------|
| 2017-18 | | | | | |
| 1 | Kollam | Modernisation of Labour Room and adjoining Emergency Obstetric Operation theatre at Medical College Kollam | 90.46 | Work will start soon | 03/19 |
| 2 | Ernakulam | Renovation of labour room, OT, Pharmacy and store at G H Muvattupuzha | 244.4 | Work will start soon | 03/19 |
| 3 | Palakkad | Renovation of Labour room and Operation theatre at CHC Nemmara | 40.00 | Work will start soon | 12/18 |
| 4 | Pathanamthitta | SNCU at GH Adoor | 20 | Work will start soon | |
| 5 | Malappuram | SNCU at THQH Perinthalmanna | 20 | Work will start soon | 11/18 |
| 6 | Wayanad | SNCU at DH Mananthavady | 20 | Work will start soon | 11/18 |
| 7 | Kannur | SNCU at GH Thalassery | 20 | Work will start soon | 11/18 |
| 8 | Palakkad | DEIC at Palakkad | 25 | Work will start soon | 12/18 |
| | | Total | 479.86 | | |
|  സെക്ഷൻ ഓഫീസർ | | | | | |