


**പതിനാലാം കേരള നിയമസഭ**  
**പതിനാലാം സമ്മേളനം**  
**നക്ഷത്രചിഹ്നമിടാത്ത നിയമസഭാ ചോദ്യം നം.2288**  
**07/02/2019 - ലെ മറുപടിക്ക്**

**ആലത്തൂർ നിയോജകമണ്ഡലത്തിലെ ആസ്തി വികസന ഫണ്ടിലെ പ്രവൃത്തികളുടെ പുരോഗതി**

<b>ചോദ്യം</b> <b>ശ്രീ. കെ. ഡി. പ്രസേനൻ</b>	<b>മറുപടി</b> <b>ഡോ. ടി. എം. തോമസ് ഐസക്</b> <b>(ധനകാര്യവും കയറും വകുപ്പുമന്ത്രി)</b>
എ) 2018-19 സാമ്പത്തിക വർഷം ആലത്തൂർ നിയോജകമണ്ഡലത്തിനായി ശിപാർശ ചെയ്ത ആസ്തി വികസന ഫണ്ടിലെ പ്രവൃത്തികളുടെ പുരോഗതി വ്യക്തമാക്കാമോ;	2018-19 സാമ്പത്തിക വർഷം ആലത്തൂർ നിയോജകമണ്ഡലത്തിനായി ശിപാർശ ചെയ്ത ആസ്തി വികസന പദ്ധതികളുടെ വിവരങ്ങൾ അനുബന്ധത്തിൽ കാണാവുന്നതാണ്.
ബി) പ്രസ്തുത പ്രവൃത്തികളിൽ എത്ര എണ്ണത്തിന് ഡി.പി.ആർ. തയ്യാറാക്കി സമർപ്പിച്ചിട്ടുണ്ട്; വകുപ്പ് തിരിച്ച് വിശദാംശങ്ങൾ നൽകാമോ;	2018-19 സാമ്പത്തിക വർഷത്തിൽ തദ്ദേശ സ്വയംഭരണ വകുപ്പ് 7 പ്രവൃത്തികൾക്ക് ഡി.പി.ആർ. തയ്യാറാക്കി സമർപ്പിച്ചിട്ടുണ്ട്
സി) പ്രസ്തുത പ്രവൃത്തികൾക്ക് ഭരണാനുമതി നൽകുന്നതിനാവശ്യമായ സത്വര നടപടികൾ സ്വീകരിക്കാമോ; അറിയിക്കുമോ?	ഭരണാനുമതി നൽകാൻ ബാക്കിയുള്ള പ്രവൃത്തികളുടെ ഡി.പി.ആർ അടിയന്തിരമായി നിർവ്വഹണ ഉദ്യോഗസ്ഥരിൽ നിന്നും വാങ്ങി ഭരണാനുമതി നൽകുന്നതിനാവശ്യമായ സത്വര നടപടികൾ സ്വീകരിക്കുന്നതാണ്.

  
**സെക്ഷൻ ഓഫീസർ**

**STATUS REPORT OF ONGOING WORKS UNDER ASSET DEVELOPMENT SCHEME FOR MLA**

**ALATHUR CONSTITUENCY AS ON 31/01/19**

Sl. No.	Name of Work	Name of Panchayath	Implementing Agency	Proposal Received Date	Proposal amount	A.S. No. and Date	A.S. Amount	Actual Expenditure	Present Status / Remarks
<b>2018-19</b>									
1	Nelliamkkode - Kanjirapallam road Construction.	Kuzhalmannam	Exicutive Engineer, LSGD, District Panchayat, Palakkad	28-05-18	2000000	Even number & Dated. 31.10.18	2000000	0	AS Issued.
2	Vettuvampara- Madayamparambu Road Construction.	Kuzhalmannam	Exicutive Engineer, LSGD, District Panchayat, Palakkad	28-05-18	1000000	Even number & Dated. 31.10.18	1000000	0	AS Issued.
3	Kannadippadam Road Construction.	Kuzhalmannam	Exicutive Engineer, LSGD, District Panchayat, Palakkad	28-05-18	1000000	Even number & Dated. 31.10.18	1000000	0	AS Issued.
4	Aladikkode - Pokkath Road construction	Kuzhalmannam	Exicutive Engineer, LSGD, District Panchayat, Palakkad	28-05-18	1000000	Even number & Dated. 31.10.18	1000000	0	AS Issued.
5	Vandazhi Community Hall Continuous Construction	Vandazhi	Exicutive Engineer, LSGD, District Panchayat, Palakkad	28-05-18	5000000			0	DPR not received.
6	Thenkurissi Community Hall Continuous Construction	Thenkurissi	Exicutive Engineer, LSGD, District Panchayat, Palakkad	28-05-18	5000000	Even number & Dated. 31.10.18	5000000	0	AS Issued.
7	Kizhakkancheri Community Hall Continuous Construction	Kizhakkancheri	Exicutive Engineer, LSGD, District Panchayat, Palakkad	28-05-18	5000000	Even number & Dated. 03.01.19	5000000	0	AS Issued.
8	Nira Store Construction at Melarcode - chittilancheri - Palakkad	Melarkode	Exicutive Engineer, LSGD, District Panchayat, Palakkad	08-06-18	5000000		0	0	DPR not received
9	Community Hall at Thripaloor Sive temple	Erimayoor	Exicutive Engineer, LSGD, District Panchayat, Palakkad	08-06-18	2500000		0	0	DPR not received

*Deepa*