


പതിനാലാം കേരള നിയമസഭ
പതിനഞ്ചാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത
ചോദ്യം നമ്പർ:2772

17.06.2019-ലെ മറുപടി


ഞാങ്കടവ് കുടിവെള്ള പദ്ധതി

| <u>ചോദ്യം</u> | <u>മറുപടി</u> |
|---|---|
| ശ്രീ.എം. മുക്തേഷ് | കെ.കൃഷ്ണൻ കുട്ടി (ജലവിഭവ വകുപ്പുമന്ത്രി) |
| കിഫ്ബി ഫണ്ട് വിനിയോഗിച്ച് നടപ്പിലാക്കി വരുന്ന ഞാങ്കടവ് കുടിവെള്ള പദ്ധതിയുമായി ബന്ധപ്പെട്ട ഏതെല്ലാം പ്രവൃത്തികളാണ് പൂർത്തീകരിച്ചിട്ടുള്ളത്; വിശദാംശം ലഭ്യമാക്കുമോ? | പ്രസ്തുത വിവരങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു. |



സെക്ഷൻ ഓഫീസർ

| AUGMENTATION OF WATER SUPPLY SCHEME TO KOLLAM CORPORATION -Phase-II | |
|---|---|
| Main Components | Issues / Bottleneck |
| Package I | |
| Supplying, laying, Commissioning and maintaining 1219mm M.S RW Pumping Main from Intake to TP at Vasoorichira | Internal & External lining work in progress, Pipe laying works started on 15-08-2018. Laying completed for 18.227km out of 28.130 Km. Hydro testing completed for -11020m 65% completed |
| Package II | |
| Construction of 20LL OHSR at TP site | Piling work started. |
| Package III | |
| Supplying, laying, Commissioning and maintaining 1016mm dia. 8mm thick M.S Clear Water pumping main from TP to OHBR at Manichithod, | Tender sanctioned by KWA Board |
| 914mm M.S CWGM form Manichithod to Anandalalleswaram | |
| Construction of 54LL OHSR at Manichithod | |
| Package IV | |
| Supply, erection, commissioning and maintaining of Raw Water pump sets -850HP VT-3 Nos | Can be started after achieving considerable progress in well construction. |
| Electrical Sub stations at Intake | Land acquisition on progress |
| Package V | |
| Supply, erection, commissioning and maintaining of Clear Water pump sets -252HP CF at TP | Can be started after achieving considerable progress in well construction. |
| Electrical Sub stations at TP site | Can be started after achieving considerable progress in well construction. |


സെക്ഷൻ ഓഫീസർ