

**പതിനാലാം കേരള നിയമസഭ
പത്തൊൻപതാം സമ്മേളനം**

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം.984

05.03.2020-ൽ മറുപടിക്ക്

ദേശീയപാത വികസനത്തിനായുള്ള പ്രവർത്തനങ്ങൾ

ചോദ്യം

മറുപടി

ശ്രീ.ജി.സുധാകരൻ

**(പൊതുമരാമത്തും രജിസ്ട്രേഷനും
വകുപ്പു മന്ത്രി)**

ശ്രീ.ജോൺ ഫെർണാണ്ടസ്

„ ബി.സത്യൻ

„ എം. മുകേഷ്

„ വി.കെ.പ്രശാന്ത്

- | | |
|--|--|
| <p>(എ) മുഖ്യമന്ത്രിയുടെ നിരന്തര ഇടപെടലി-
നെത്തുടർന്ന് ദേശീയപാത അതോറിറ്റി
എൻ.എച്ച്. 66 വീതികൂട്ടുന്ന പ്രവർത്തനം
താരിതപ്പെടുത്താമെന്ന് ഉറപ്പ് നൽകി-
യിരുന്നോ;</p> | <p>(എ) ഭൂമി ഏറ്റെടുക്കൽ ചെലവിന്റെ നാലിലൊന്ന്
സംസ്ഥാനം വഹിക്കാമെന്ന് സമ്മതിച്ച-
തിനാലും ബഹു. മുഖ്യമന്ത്രിയുടെയും
പൊതുമരാമത്തു വകുപ്പു മന്ത്രിയുടെയും
നിരന്തരമായ ഇടപെടലിനെത്തുടർന്നും
ദേശീയപാത അതോറിറ്റി എൻ.എച്ച് 66 വീതി
കൂട്ടുന്ന പ്രവർത്തനം താരിതപ്പെടുത്താമെന്ന്
ഉറപ്പ് നൽകിയിട്ടുണ്ട് നിലവിൽ ഭൂമി
ഏറ്റെടുക്കൽ നടപടികൾ വേഗത്തിൽ
മുന്നോട്ട് നീങ്ങുന്നു.</p> |
| <p>(ബി) ഭൂമി ഏറ്റെടുക്കാനുള്ള ചെലവിന്റെ
നാലിലൊന്ന് വഹിക്കാമെന്ന് സംസ്ഥാനം
സമ്മതിച്ചിട്ടും ദേശീയപാത അതോറിറ്റിയുടെ
ഭാഗത്തു നിന്നും മെല്ലെപ്പോക്ക്
തുടരുന്നുണ്ടോ;</p> | <p>(ബി) ഭൂമി ഏറ്റെടുക്കാനുള്ള ചെലവിന്റെ 25%
സംസ്ഥാനം വഹിക്കാമെന്നു ധാരണാപത്രം
ഒപ്പിട്ടതിനു ശേഷവും കാസർഗോഡ്
ജില്ലയിലെ ടെണ്ടറിനുള്ള അംഗീകാരം
നൽകാൻ കേന്ദ്ര സർക്കാരിന്റെ SFC
യോഗം ചേരാത്തതിനാൽ കാലതാമസം
ഉണ്ടായിട്ടുണ്ട്.</p> |
| <p>(സി) ദേശീയപാത വികസനത്തിനായുള്ള
പ്രവർത്തനങ്ങൾ താരിതപ്പെടുത്തുന്നതിന്
സംസ്ഥാനം ഇടപെടൽ നടത്തുമോ;</p> | <p>(സി) എൻ.എച്ച് 66 വികസന പ്രവർത്തനം താരി-
തപ്പെടുത്തുന്നതിനായി ബഹു.മുഖ്യമന്ത്രിയും
പൊതുമരാമത്ത് വകുപ്പു മന്ത്രിയും കൃത്യമായ
ഇടപെടൽ കേന്ദ്രസർക്കാരുമായും ദേശീയ-
പാത അതോറിറ്റി അധികാരികളുമായും
നടത്തുന്നുണ്ട്. ഏറ്റവും ഒടുവിൽ 17/02/2020-
ന് നാഷണൽ ഹൈവേ അതോറിറ്റി ഓഫ്
ഇൻഡ്യ അധികൃതരുമായി ചേർന്ന്
പൊതുമരാമത്തു മന്ത്രി ഒരു യോഗം
ചേരുകയുണ്ടായി.</p> |

(ഡി) പദ്ധതിക്കായുള്ള സ്ഥലമെടുപ്പിന്റെയും പ്രവൃത്തികളുടെ ടെൻഡർ നടപടികളുടെയും നിലവിലെ സ്ഥിതി അറിയിക്കാമോ; പദ്ധതിക്കായി എത്ര ഭൂമി ഏറ്റെടുക്കേണ്ടതായിട്ടുണ്ടെന്ന് വ്യക്തമാക്കാമോ?

(ഡി) ദേശീയപാത 66 ന്റെ വീതി കൂട്ടൽ സംബന്ധിച്ച വിശദവിവരം അനുബന്ധമായി ചേർക്കുന്നു.


സെക്ഷൻ ഓഫീസർ

| 3000021000

ANNEXURE-A to LA Interpellation Question No. 984

Sr. No.	Name of Project	Length (km)	Land Acquisition Cost (in cr.)	Civil Construction cost (in cr.)	Target for Award	Land Acquisition Status	Present Status
1	Thalapady Km. 17.200 to Changala Km. 57.200 of NH-66 (Old NH-17)	39.00	683.09	1280.48	Mar 2020	Total Land required(Ha) : 175.5 Additional Land required(Ha):35.66 3A Completed(Ha) : 35.66 (100%) 3D Completed(Ha) : 35.66 (100%) 3G Completed(Ha) : 21.65 (60.7%)	Under bidding. The last date of bid submission is on 04.03.2020. LA Committee of NHAI has approved the LA plan proposal on 20.11.2019. SFC proposal was resubmitted to Ministry.
2	Changala Km. 57.200 to Neleshwaram Km. 95.650 of NH-66 (Old NH-17)	37.27	509.52	1245.5	Mar 2020	Total Land required(Ha) : 168 Total Additional Land required(Ha): 41 3A Completed(Ha) : 41 (100%) 3D Completed(Ha) : 41 (100%) 3G Completed(Ha) : 21 (51%)	Under bidding. The last date of bid submission is on 04.03.2020. LA Committee of NHAI has approved the LA plan proposal on 20.11.2019. SFC proposal was resubmitted to Ministry.
3.	Perole (Neleshwaram town) to Thalipparamba Km	40.11	1496.66	1609.40	Mar 2020	Total Land required(Ha) : 182 Total Additional Land required(Ha):107 3A Completed(Ha) : 107 (100%)	Under bidding. The last date of bid submission is on




	96.450 to Km. 137.900 NH-66 (Old NH-17)					3D Completed(Ha) : 101 (93%) 3G Completed(Ha) : 35 (32.7%)	11.03.2020. LA Committee of NHAI has approved the LA plan proposal on 02.12.2019
4.	Thalipparamba to Muzhapilangad Km 137.900 to Km. 170.600 NH-66)	30.300	1234.8	1767.44	Mar 2020	Total Land required(Ha) : 136 Total Additional Land required(Ha):115 3A Completed(Ha) : 114 (99%) 3D Completed(Ha) : 104 (90%) 3G Completed(Ha) : 50 (43%)	Under bidding. The last date of bid submission is on 11.03.2020. LA Committee of NHAI has approved the LA plan proposal on 02.12.2019
5.	4 laning of Azhiyur to Vengalam Km 188+000 to 230+400 NH-66) (Old NH-17)	40.80	1815.86	1276.24	Mar 2021	Total Land required(Ha) : 183 Total Additional Land required(Ha):108 3A Completed(Ha) : 108 (100%) 3D Completed(Ha) : 100 (93%) 3G Completed(Ha) : 12 (11%)	LA Committee of NHAI has approved the LA plan proposal on 02.12.2019. Final DPR under preparation by M/s AECOM.
6.	Construction of four lane Minor Bridge (Paloli Palam) at Km 203.160, Major Bridge (Moodadi) at Km 204.895 & allied works like 4 lane Main Carriageway	2.10	128.83	72.15	Mar 2020	Total Land required(Ha) : 9.45 Total Additional Land required(Ha):4.32 3A Completed(Ha) : 4.32 (100%) 3D Completed(Ha) : 4.32 (100%) 3G Completed(Ha) : 1.75(41%)	Under Bidding. The last date of bid submission is on 03.03.2020. LA Committee of NHAI has approved the LA plan proposal on

	with Service Road (Old NH-17)						02.12.2019
7.	Ramanattukara to Kuttippuram from 258.800 to 318.000 of NH-66 (Old NH-17)	53.14	2567.09	2462.59	Mar 2022	Total Land required(Ha) : 233 Total Additional Land required(Ha):167 3A Completed(Ha) : 167 (100%) 3D Completed(Ha) : 166 (99%) 3G Completed(Ha) : 52 (31%)	LA Committee of NHAI has approved the LA plan proposal on 13.12.2019 Draft DPR submitted by M/s Feedback Infra Pvt. Ltd. Final DPR under preparation.
8.	4 laning of Kuttippuram - Kappirikkad from Km 318.000 to Km 349.190 of 66 (Old NH-17 & 47)	23.85	797.3	938.52	Mar 2022	Total Land required(Ha) : 103 Total Additional Land required(Ha):39 3A Completed(Ha) : 39 (100%) 3D Completed(Ha) : 39 (100%) 3G Completed(Ha) : 25 (64%)	
9.	4 laning of Kappirikkad - Edapally from Km 349.190 to Km 438.600 of 66 (Old NH-17 & 47)	89.00	6106.98	3805.61	Mar 2022	Total Land required(Ha) : 423 Total Additional Land required(Ha):240 3A Completed(Ha) : 205(85%) 3D Completed(Ha) : 146 (61%) 3G Completed(Ha) : 0 (0%)	
10.	4 laning of Thuravoor Thekku Km. 379.100 - Paravoor Km. 417.000 of NH-66 (Old NH-47)	37.90	1412.94	1385.42	Mar 2021	Total Land required(Ha) : 171 Total Additional Land required(Ha):47 3A Completed(Ha) : 47 (100%) 3D Completed(Ha) : 22 (47%) 3G Completed(Ha) : 0 (0%)	LA Committee of NHAI has approved the LA plan proposal on 27.12.2019
11.	4 laning of Paravoor Km. 417.000- Kottankulangara Km. 454.500 of NH-66 (Old NH-47)	37.50	1640.07	1285.65	Mar 2021	Total Land required(Ha) : 169 Total Additional Land required(Ha):56 3A Completed(Ha) : 56 (100%) 3D Completed(Ha) : 24 (43%) 3G Completed(Ha) : 0 (0%)	Final Feasibility Report submitted. Draft DPR under

12.	4 laning of Kottankulangara Km. 454.500 - Start of Kollam Bypass Km. 486.000 of NH-66 (Old NH-47)	31.50	1640.07	1061.81	Mar 2021	Total Land required(Ha) : 142 Total Additional Land required(Ha):47 3A Completed(Ha) : 47 (100%) 3D Completed(Ha) : 6 (13%) 3G Completed(Ha) : 0 (0%)	preparation by M/s SMEC International Pty. Ltd., Haryana
13.	4 laning of Start of Kollam Bypass Km. 486.000 - Kadambattukonam Km. 517.800 of NH-66 (Old NH-47)	31.25	1409.68	1118.78	Mar 2021	Total Land required(Ha) : 143 Total Additional Land required(Ha):33 3A Completed(Ha) : 33 (100%) 3D Completed(Ha) : 0 (0%) 3G Completed(Ha) : 0 (0%)	
14.	Kadambattukonam Km. 517.800 - Kazhakuttamjn Km. 547.320 of NH-66 (Old NH-47)	29.83	2584.5	1008.04	Mar 2021	Total Land required(Ha) : 139 Total Additional Land required(Ha):77 3A Completed(Ha) : 77 (100%) 3D Completed(Ha) : 0 (0%) 3G Completed(Ha) : 0 (0%)	
Total		523.54	24027.39	20317.63			



Handwritten signature and text: 
Handwritten text: 02/04/2021 3:21 PM