

പതിനാലാം കേരള നിയമസഭ
പത്തൊൻപതാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം.2629

13.03.2020 ൽ മറുപടിക്ക്


എറണാകുളം ജില്ലയിലെ റോഡ് പ്രവൃത്തികൾ

ചോദ്യം
ശ്രീ.ജോൺ ഫെർണാണ്ടസ്

മറുപടി
ശ്രീ.ജി.സുധാകരൻ
(പൊതുമരാമത്തും രജിസ്ട്രേഷനും വകുപ്പു മന്ത്രി)

കാലവർഷക്കെടുതിമൂലം പൊതുമരാമത്ത്
വകുപ്പിന്റെ റോഡുകൾക്ക് സംഭവിച്ച
കേടുപാടുകൾ പരിഹരിക്കുന്നതിന്
21/8/2018-ലെ 1309/2018/പൊ.മ.വ.
ഉത്തരവ് പ്രകാരം ഒന്നാംഘട്ടമായി
ഭരണാനുമതി നൽകിയ 1000 കോടി
രൂപയിൽ ഉൾപ്പെടുത്തിയ എറണാകുളം
ജില്ലയിലെ പ്രവൃത്തികൾ ഏതെല്ലാമെന്നും
പ്രസ്തുത പ്രവൃത്തികളുടെ നിജസമിതി
എന്തെന്നും വിശദമാക്കാമോ?

വിശദവിവരങ്ങൾ അനുബന്ധമായി
ചേർത്തിരിക്കുന്നു.


സെക്ഷൻ ഓഫീസർ

Pranavino

KERALA PUBLIC WORKS DEPARTMENT				
ROADS DIVISION ERNAKULAM				
DETAILS OF WORKS SANCTIONED VIDE G.O.(RU) No.1309/18,dated:- 21.8.2018				
SLN y	Name of Project	A S amount in lakhs	A.S No. Date & Amount	Present Status of works
FLOOD WORKS 2018-19				
ALUVA LAC				
1	Flood Works-18-19- Improvements to Edathala Thaikkattukara road Ch. 3/000 to 5/300	175	G O Rt No.1978/201 8/PWD dated22/12/ 2018	E Quotation invited
2	Flood Works-18-19- Improvements to Parambayam Avananicode road Ch. 0/000 to 3/500	250	G O Rt No.1978/201 8/PWD dated22/12/ 2018	widening completed, Tile work started.. Expected to complete by 25.03.2020
3	Flood Works-18-19- Reconstruction of damaged drain in Aluva town limits roads and Providing interlocking tiles in 2nd Mile AV Kizhakkambalam road between Ch.2/000 to 2/250	75	G O Rt No.1978/201 8/PWD dated22/12/ 2018	Tile work completed, drain work in progress
4	Flood Works-18-19- Improvements to Mangalapuzha Panaiyodu Road km 0/000 to 2/830	75	G O Rt No.252/2019 / PWD dated 19/02/2019	Retaining wall work in progress. Expected to complete by 30.04.2020
5	Flood Works-18-19- Improvements to Chalakkal Thadiyittaparambu Road km 0/000 to 2/050	200	G O Rt No.252/2019 / PWD dated 19/02/2019	Agreement executed

6	Flood Works-18-19- Improvements to Kuttamassery Chalakkal Thadiyittaparambu Road km 0/600 to 2/950	225	G O Rt No.252/2019 / PWD dated 19/02/2019	Culvert works completed and drain in progress. Widening work in progress. Expected to complete by 30.04.2020
ANGAMALY LAC				
1	Flood Works-18-19- Providing Interlocking Tile At Kalady Jn And BT Patch Repair To Kalady Malayatoor Ch 0/000 To 2/500 and in front of Thazhathipalli at ch 8/400(excluding proposed tile portion in front of Kalady police station)	100	G O Rt No.1978/201 8/PWD dated 22/12/ 2018	Tarring work completed
2	Flood Works-18-19- Providing BM & BC and other improvements to Karukutty Ezhattumugham 0/000 to 3/000	280	G O Rt No.1978/201 8/PWD dated 22/12/ 2018	
3	Flood Works-18-19- Providing BC surfacing to Mookannoor Ezhattumugham 4/000 to 7/000(excluding Kokunnu jn. Sehiyon Jn)	230	G O Rt No.1978/201 8/PWD dated 22/12/2018	Work completed
4	Flood Works-18-19- Providing BM and BC and other improvements to Karukutty Elavoor road ch 0/000 to 2/600	195	G O Rt No.252/2019 / PWD dated 19/02/2019	Initial level work started
5	Flood Works-18-19- Providing drainage facilities at water logged portions of Manjapra Ayyampuzha road ch 3/000 to 3/600 and reconstruction of narrow culvert and providing drainage facilities	50	G O Rt No.252/2019 / PWD dated 19/02/2019 for Rs.50L	Work Completed
6	Flood Works-18-19- Providing BM & BC and other improvements to Karukutty Ezhattumugham 3/000 to 4/000	105	G O Rt No.252/2019 / PWD dated 19/02/2019	Initial level work started

7	Flood damage works 2018-19- Urgent removal of debris and maintenance of handrails of Malayattoorkodanad bridge in Angamaly Constituency.	40	G O Rt No.1978/201 8/PWD dated22/12/ 2018	Work comes under Bridges Division Ernakulam
---	--	----	---	---

KALAMASSERY LAC

1	Flood Works-18-19Improvements and BM& BC surfacing to Thattampady Purappillykkavu Karumallur Govt. Hospital Road ch 1/800 to 3/000	135	G O Rt No.1978/201 8/PWD dated22/12/ 2018	Initial levels taken. Estimate to be revised.
---	--	-----	---	---

2	Flood Works-18-19Improvements and BC surfacing to Edayar Muppathadam Road ch 0/00 to 3/00 and Approach Road to Pathalam Bridge 0/00 to 0/960	145	G O Rt No.1978/201 8/PWD dated22/12/ 2018	Kept pending for correction in chainage
---	--	-----	---	---

	Flood Works-18-19- Reconstruction of Purappillykkavu Karumalloor Govt. Hospital	120	G O Rt No.1978/201 8/PWD dated22/12/ 2018	Work under Bridges
--	--	-----	---	-------------------------------

NORTH PARAVUR LAC

1	Providing BM&BC works to Arankavu- Karimpadam Road Ch.0/000 to 1/800.	80	G O Rt No.1978/201 8/PWD dated22/12/ 2018	Initial levels reported on 20/11/2019.Expected to complete by 31/03/2020
---	---	----	---	--

2	Providing BM&BC works to A.I.Jaleel Road Ch.0/000 to 2/950.	140	G O Rt No.1978/201 8/PWD dated22/12/ 2018	BM & BC work completed.75%
---	---	-----	---	----------------------------

3	Providing BM&BC works to Road Paravur- Chendamangalam Road 2nd Section from Ch.0/900 to 2/100 & Reconstruction of Culvert in Paravur- Chendamangalam Road 2nd Section at Ch. 0/350	100	G O Rt No.1978/201 8/PWD dated22/12/ 2018	Widening completed
---	--	-----	---	--------------------

4	Providing BM&BC works to Kadaikkara Road Ch. 0/000 to 0/890 and Kadakkara Road balance portion Ch.0/000 to 2/000	250	G O Rt No.1978/201 8/PWD dated22/12/2018	Work in progress.
5	Reconstruction of Vadathodu Bridge in Andippillikkavu-Vadakkumpuram Road at Ch. 0/420	100	G O Rt No.1978/201 8/PWD dated22/12/2018	Work in Progress 10%
6	Reconstruction of Culvert at 2nd km in Thonnyalloor-Thrippunithura Road	170	G O Rt No.1978/201 8/PWD dated22/12/2018	Work in Progress 15%
7	Reconstruction of Culvert at 2nd km in Thonnyalloor-Thrippunithura Road	160	G O Rt No.1978/201 8/PWD dated22/12/2018	Initial level taken on 14/11/2019. Work in progress.
1	Flood Works 2018-19- Improvements to Iqbal road / balance work ch 0/000 to 1/610	240	G O Rt No.1978/201 8/PWD dated22/12/2018	box culvert work in progress. Expected to complete by 31/03/2020
2	Flood Works 2018-19- Improvements to Herbert road ch 0/000 to 3/000	200	G O Rt No.1978/201 8/PWD dated22/12/2018	Initial level taken. Expected to complete by 31/03/2020
3	Reconstruction of Culvert at 2nd km in Thonnyalloor-Thrippunithura Road - Jetty road ch 0/000 to 3/000 and Providing direction and place identification boards in all roads under roads section njarakal	60	G O Rt No.1978/201 8/PWD dated22/12/2018	Retendered with opening as on 20.03.2020
3	Flood works 2018-19- Improvements to Puthuval Road balance portion Ch.2/000 to 4/000	200	G O Rt No.1978/201 8/PWD dated22/12/2018	Work to be substituted
TRIPUNITHURA LAC				

	<p>Flood Works 2018-19- Improvements by providing drainage facilities at east side of path in Chakkamkulangara road ch 0/000 to 0/300 and East fort road ch 0/000 to 0/300</p>	150	<p>G O Rl No.1978/201 8/PWD dated22/12/ 2018</p>	<p>Nearing completion. 125m drain completed. Work pending for Rs.24Lakhs.&300M drain&tile pending</p>
2	<p>Flood Works 2018-19- Improvements by providing BC overlay to Chakkamkulangara road Ch:0/000 to 0/580, Improvements by providing BC overlay to Sankar college road Ch:0/000 to 0/580</p>	75	<p>G O Rl No.1978/201 8/PWD dated22/12/ 2018</p>	<p>work completed</p>
3	<p>Flood Works 2018-19- Improvements by providing BM & BC to BHS road Ch:0/000 to 0/400, Improvements to Nettoor Panangadi Road by providing BM & BC and providing drainage facilities Ch: 4/500 - 6/000</p>	75	<p>G O Rl No.1978/201 8/PWD dated22/12/ 2018</p>	<p>Work started,culvert completed</p>
4	<p>Improvements to G. S. Rd by providing BM & BC Ch: 360/000-363/000</p>	200	<p>G O Rl No.1978/201 8/PWD dated22/12/ 2018</p>	<p>Work started</p>
KOCHI LAC				
1	<p>Flood Works 2018-19- Improvements to Kochangadi Road by providing BM & BC Ch: 0/000 - 1/000, Flood Works 2018-19. Improvements to PC Road by providing drainage facilities at east side of the road Ch:0/500 - 0/780</p>	90	<p>G O Rl No.1978/201 8/PWD dated22/12/ 2018</p>	<p>Substitution required.</p>
	<p>Flood Works 2018-19- Improvements to Jawahar Road by providing BM & BC Ch: 0/000 - 1/800</p>	100	<p>G O Rl No.1978/201 8/PWD dated22/12/ 2018</p>	<p>Returned to AE for resubmitting the estimate</p>

3	Flood Works 2018-19-Improvements to Kochupalli Road by providing BM & BC and drainage facilities Ch: 0/000 - 1/000	110	G O Rt No.1978/2018/PWD dated 22/12/2018	Drain work , CC Interlocking tile work and BM & BC work completed. Footpath work on going.No shifting charges.For post ,estimate under process
---	--	-----	--	--

PIRAVOM LAC

1	Providing 20mm open graded chipping carpet to Palliyamthadam-Edavattom-Vidangara road ch.0/000 to 2/000 , Palakkunnumala-Kanjiramattom road ch.0/000 to 1/000, Poothotta-Piravom road ch.0/000 to 1/600, Kanjiramattom - Poothotta road ch.0/000 to 0/500 and 1/600 to 1/980 and Thirumarayoor road ch.0/000 to 1/700	100	G O Rt No.1978/2018/PWD dated 22/12/2018	Completed
---	---	-----	--	-----------

2	Providing 20mm open graded chipping carpet to Kottayathupara-Kureekad-Thuppampady road ch.0/000 to 2/980 and Chottanickara-Global school-OEN road ch.1/000 to 3/000 balance portion after restoration works under Roads section. Mulauthuruthy and Udayamperoor-Kureekad road from Ch:0/600 to 1/600 and Mainala branch road ch.0/000 to 1/000 under Roads section, Thripunithura	100	G O Rt No.1978/2018/PWD dated 22/12/2018 for Rs. 100 L	
---	---	-----	--	--

ERNAKULAM LAC

1	Flood works 2018-19 Improvements to Aluva-Ernakulam Road Ch:between 345/700 to 346/200, 346/700 to 347/200 & Improvements to Puzhappilly road Ch: 0/700	90	G O Rt No.1978/2018/PWD dated 22/12/2018	Taking levels in progress
---	---	----	--	---------------------------

2	Flood works 2018-19 Improvements to Vaduthala -Chitoor Road Ch:0/000 -1/600 & Improvements to NH-17 GLPS Road Ch: 0/000 - 0/550	110	G O Rt No.1978/2018/PWD dated 22/12/2018	Estimate for approval
---	---	-----	--	-----------------------

THRIKKAKARA LAC

1	Flood works 2018-19 Improvements to Palachuvadu - Nilampathinji road Ch: 0/000-0/600, 2/300- 2/500	100	G O Rt No.1978/201 8/PWD dated22/12/ 2018	Drain work and Tile work completed . KSEB cable laying work completed.BM/BC Started
2	Flood works 2018-19 Improvements to Vennala- Palachuvadu road Ch: 0/000-1/000 and Panamkuttu Deviation road	100	G O Rt No.1978/201 8/PWD dated22/12/ 2018	Agt Executed . Initial levels reported.50 % work completed.KSEB work in progress
3	Flood works 2018-19 Improvements to Thengodu - Thevakkal road Ch:0/000 -3/000	300	G O Rt No.1978/201 8/PWD dated22/12/ 2018	Drain work and widening work completed . BM/BC started

Kemalilla

മുഖ്യ മന്ത്രി