

പതിനാലാം കേരള നിയമസഭ
രണ്ടാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം.709

29.09.2016 ൽ മറുപടിക്കു്

റാന്നിയിൽ നിർമ്മാണ തടസ്സം നേരിടുന്ന പ്രവൃത്തികൾ

ചോദ്യം
ശ്രീ.രാജു എബ്രഹാം

ഉത്തരം
ശ്രീ.ജി.സുധാകരൻ
(പൊതുമരാമത്തും രജിസ്ട്രേഷനും വകുപ്പു മന്ത്രി)

(എ) റാന്നിയിൽ നിർമ്മാണത്തിലിരിക്കുന്ന കെട്ടിടങ്ങളായ വെച്ചുചിറപോളിടെക്ലിക്, റാന്നി മിനി സിവിൽ സ്റ്റേഷൻ, അയിരൂർ ഐ. എച്ച്. ആർ. ഡി, റാന്നി വൈക്കം ഗവൺമെന്റ് യു. പി.സ്കൂൾ, റാന്നി ഇട്ടിയപ്പാറ ശബരിമല പിൽഗ്രിം സെന്റർ എന്നിവ ഓരോന്നിന്റേയും നിർമ്മാണ പുരോഗതി വിശദീകരിക്കാമോ;

(ബി) ഇവയ്ക്ക് ഓരോന്നിനും അനുവദിച്ച തുക, നിർമ്മാണം എന്നു പൂർത്തീകരിക്കും എന്നിവ ഇനം തിരിച്ച് വ്യക്തമാക്കുമോ;

(സി) ഇവയിൽ ഏതെങ്കിലും കെട്ടിടത്തിന്റെ നിർമ്മാണത്തിന് തടസ്സം നേരിടുന്നുണ്ടോ; ഉണ്ടെങ്കിൽ ഏതൊക്കെ കെട്ടിടത്തിന്റേതെന്ന് വ്യക്തമാക്കാമോ;

(ഡി) നിർമ്മാണ തടസ്സം നേരിടുന്ന പ്രവൃത്തികളുടെ പ്രശ്നം പരിഹരിക്കാൻ എന്തെങ്കിലും നടപടി സ്വീകരിച്ചിട്ടുണ്ടോ; ഉണ്ടെങ്കിൽ എന്തൊക്കെ നടപടികളാണ് സ്വീകരിച്ചതെന്ന് വ്യക്തമാക്കുമോ?

റാന്നിയിൽ നിർമ്മാണത്തിലിരിക്കുന്ന കെട്ടിടങ്ങളായ വെച്ചുചിറപോളിടെക്ലിക്, റാന്നി മിനി സിവിൽ സ്റ്റേഷൻ, അയിരൂർ ഐ. എച്ച്. ആർ. ഡി, റാന്നി വൈക്കം ഗവൺമെന്റ് യു.പി.സ്കൂൾ, റാന്നി ഇട്ടിയപ്പാറ ശബരിമല പിൽഗ്രിം സെന്റർ എന്നിവ ഓരോന്നിന്റേയും നിർമ്മാണ പുരോഗതിയും മറ്റു വിശദ വിവരങ്ങളും അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.

Emaden
സെക്ഷൻ ഓഫീസർ

Pravara

Sl. No.	Name of Work	Amount Allotted	Progress till date	Remaining time for completion	Obstacles
1	Veehoochira Main (Administrative Block)	Rs.5,19,70,000/-	90% work completed	Two months	Nil
2	Veehoochira Hostel Building	450 lakh	Tender Process ongoing		Nil
3	Mini Civil Station, Ranni	622 lakhs	Civil Work & Electrical Work Completed.		Application submitted for numbering in 02/2016 in Ranni Grama Panchayath. They orally pointed out that numbering is not possible due to the absence of lift of ramp. Official letters from panchayath not received yet
4	Ayroor IHRD Building	120 Crores	70% work completed	Three months	Nil
5	Government UP School, Vaikom	70 lakhs	90% work completed	Two months	Nil
6	Pilgrim Centre, Ittyappara	16.50 Crore	20% work completed	Two years	Slow progress due to lack of labour and machinery. Several notices were served to the contractor but no steps taken by him for the same. The Superintending Engineer visited the site and necessary direction has been given to the contractor in the meeting conducted on 08.09.2016 at Rest House, Pathanamthitta in presence of the Hon'ble MLA Sri. Raju Abraham

Pravara

Pravara