


**പതിനാലാം കേരള നിയമസഭ  
രണ്ടാം സമ്മേളനം**

<b>നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നം.1036</b>		<b>30.09.2016-ൽ മറുപടിയ്ക്ക്</b>	
<b>ആസ്തി വികസന പദ്ധതി</b>			
<b>ചോദ്യം</b>		<b>ഉത്തരം</b>	
<b>ശ്രീ. ആർ. രാജേഷ്</b>		<b>ശ്രീ. കെ. ടി. ജലീൽ</b>	
		<b>തദ്ദേശസ്വയംഭരണവും ന്യൂനപക്ഷക്ഷേമവും വഖഫ് ഹജ്ജ് തീർത്ഥാടനവും വകുപ്പ് മന്ത്രി</b>	
(എ)	എം.എൽ.എ. യുടെ ആസ്തി വികസന പദ്ധതിയിൽ ഉൾപ്പെടുത്തി മാവേലിക്കര മണ്ഡലത്തിൽ തദ്ദേശസ്വയംഭരണ വകുപ്പ് എഞ്ചിനീയറിംഗ് വിഭാഗം മുഖാന്തിരം നാളിതുവരെ നടപ്പിലാക്കിയ പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ ലഭ്യമാക്കുമോ;	(എ) & (ബി)	എം.എൽ.എ. ആസ്തിവികസനത്തിൽ ഉൾപ്പെടുത്തി മാവേലിക്കര നിയോജക മണ്ഡലത്തിൽ തദ്ദേശസ്വയംഭരണ വകുപ്പ് എഞ്ചിനീയറിംഗ് വിഭാഗം നടപ്പിലാക്കുന്നതും പൂർത്തീകരിച്ചതുമായ പ്രവൃത്തികളുടെ ലിസ്റ്റ് ഇതോടൊപ്പം അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	പ്രസ്തുത പ്രവൃത്തികളിൽ പൂർത്തിയാകാനുള്ളവ പൂർത്തീകരിക്കുന്നതിന് സ്വീകരിച്ച നടപടികൾ വിശദീകരിക്കുമോ?		

  
 സെക്ഷൻ ഓഫീസർ

Brammaluwo

LIST OF WORKS PROPOSED UNDER LAC-ADS FOR THE YEAR 2012-13, 13-14, 14-15, 15-16

Year	Sl. No	File No	Date of AS	Name of Work	Amount in lakhs	Agt. No. with date	Name of Contractor	Name of implimenting Officer	Date of completion as per AS	Actual date of completion	Amount paid	Remarks 22.09.2016
Sri.RAJESH MLA												
2013-14	1	DB 6/1403/15	GO (Rt) No 593/2014 LSGD dated 28.02.2014 Rs.1 Crore	Construction of Shopping complex and Office Building at Chunakkara Grama Panchayath	100	149/EE/MLA-ADS/15-16 Dated.22.06.2016	Pramod, Vaisyamparambil, Pathirapally. P.O, Alappuzha. 9496273061	Executive Engineer				Agt executed.Trees are to be removed
2013-14	2	DB 6/1403/15	GO (Rt) No 593/2014 LSGD dated 28.02.2014 Rs.1 Crore	Construction of Shopping complex and Office Building at Nooranad GramaPanchayath	100	150/EE/MLA-ADS/15-16 Dated.22.06.2016	Pramod, Vaisyamparambil, Pathirapally. P.O, Alappuzha. 9496273061	Executive Engineer				Agt executed.started
2014-15	3	DB6 -46/15	GO (Rt) No 2271/2014 LSGD dated 28.08.2014 Rs.70 Lakhs	Construction of Bride across Mukkad thodu in Nooranad GP	70			Executive Engineer			1.7	Additional fund 1.00crore required as per structural design.Allotment received on 23.08.2016. Rs.17989/
2014-15	4	D6 -2028/14	GO (Rt) No 2271/2014 LSGD dated 28.08.2014 Rs.25 Lakhs	Tarring of Charumoodu - Karimulakkal - Komalloor road in Chunakkara GP	25	17/EE/MLA-ADS/13-14 Dated. 30-03-2015	Abhul Jabbar , Parayil House, Chunakkara. P.O. 9447015260	Executive Engineer	31.10.2015			Work Completed.
2014-15	5	D6 -1669/14	GO (Rt) No 2271/2014 LSGD dated 28.08.2014 Rs30 Lakhs	Improvements and retaring of Maya yakshi kshethram - Panayil kshethram road in Palamel GP	30	11/EE/MLA-ADS/13-14 Dated. 23-12-2014	Vinodkumar, Krishna Nivas, Nooranad. P.O	Executive Engineer	22.07.2015			Work Completed.
2014-15	6	D6 -1667/14	GO (Rt) No 2271/2014 LSGD dated 28.08.2014 Rs.35 Lakhs	Improvements to Palamel Asan Kalunku road at KP road to Mavila mukku at Padanilam Kudassanad road in Palamel GP	35	10/EE/MLA-ADS/13-14 Dated. 23-12-2014	Vinodkumar, Krishna Nivas, Nooranad. P.O	Executive Engineer	31.07.2015.			Work completed.
2014-15	7	D6/178/2015	GO (Rt) No 2150/2014 LSGD dated 20.08.2014 Rs.25 Lakhs	Construction of new building for Ayurveda hospital in Mavelikkara Thamarakulam GP	25	65/EE/MLA-ADS/15-16 Dated. 05.12.2015	Biju.A, Mani Mandiram, Varavila. P.O, Vavvakavu, Ochira. 9946333946	Executive Engineer	04.09.2016			Finishing work in progress.

Year	Sl. No	File No	Date of AS	Name of Work	Amount in lakhs	Agt. No. with date	Name of Contractor	Name of implimenting Officer	Date of completion as per AS	Actual date of completion	Amount paid	Remarks 22.09.2016
2014-15	8	D6 -1347/14	GO (Rt) No 1748/2014 LSGD dated 09.07.2014 Rs. 30 Lakhs	2013-14 Improvements to Thuruthiyil mukku - Pervullichal Puncta road - Nooranad GP	30	5/EE/MLA-ADS/13-14 Dated. 25-11-14	Chandrasekharan Unnithan, Soupamika, Muthukattukara, Noorananad. P.O 9446337787	Executive Engineer	24.06.2015			Work completed.
2014-15	9	D6 -1348/14	GO (Rt) No 1748/2014 LSGD dated 09.07.2014 Rs. 25 Lakhs	2013-14 - Improvements to Varikolil mukku - Chunakara market road - Chunakkara GP	25	4/EE/MLA-ADS/13-14 Dated. 25-11-14	Chandrasekharan Unnithan, Soupamika, Muthukattukara, Noorananad. P.O. 9446337787	Executive Engineer	24.06.2015			Drain work started. Initial level reported.
2014-15	10	D6 -1349/14	GO (Rt) No 1748/2014 LSGD dated 09.07.2014 Rs. 50 Lakhs	2013-14 LAC - ADF Improvements to Pathoorethumukku - Manakkadu Pallam road - Vallikunnam GP	50	8/EE/MLA-ADS/13-14 Dated. 16-12-14	Sunil Chandran, Puthanveetil, Vallikunnam. P.O - 9446529192	Executive Engineer	16.12.2014	09.07.2015	47.65	Work completed. Final bill Paid.
2014-15	11	D6-450/15	GO (Rt) No 76/2015 LSGD dated 09.01.2015 Rs. 25 Lakhs	Tarring of Paramada junction to Ambolichira road Palamel GP	25	19/EE/MLA-ADS/13-14 Dated. 19.05.2015	Chandrasekharan Unnithan, Soupamika, Muthukattukara, Noorananad. P.O 9446337787	Executive Engineer	18.12.2015			Site dispute settled. Retaining wall work completed Road work in progress
2014-15	12	D6-453/15	GO (Rt) No 76/2015 LSGD dated 09.01.2015 Rs. 25 Lakhs	Protection and tarring of nooranad Puthupallykunnam bund road Nooranad GP	25	21/EE/MLA-ADS/13-14 Dated. 19.05.2015	Chandrasekharan Unnithan, Soupamika, Muthukattukara, Noorananad. P.O 9446337787	Executive Engineer	08.01.2016			Metalling completed.
2015-16	13	D6/557/15	GO (Rt) No 62/2015 LSGD dated 08.01.2015 Rs. 50Lakhs	Construction of building for BHSS Mavelikkara	50	23/EE/MLA-ADS/14-15 Dated. 11.06.2015	Nazar Jaffarkutty, Kurudantayyathu, Kadamboor, Thazhava, Karunacapally	Executive Engineer	18.06.2015			Site handed over on 28.04.2016. Work in progress.
2015-16	14	D5/362/15	GO (Rt) No 1641/2015 LSGD dated 01.06.2015 Rs. 14 Lakhs	Construction of PHC Building for Varenikkal Thekkakara GP	14	53/EE/MLA-ADS/15-16 Dated. 31.08.2015	N. Vijayan, Managalahu Veedu, Kumbarnad, Kallumala. P.O, Mavelikkara 9447207991	Executive Engineer	30.08.2016			Work completed.

Year	Sl. No	File No	Date of AS	Name of Work	Amount in lakhs	Agt. No. with date	Name of Contractor	Name of implementing Officer	Date of completion as per AS	Actual date of completion	Amount paid	Remarks 22.09.2016
2015-16	15	D6-2033/15	GO (Rt) No 76/2015 LSGD dated 09.01.2015 Rs. 1 crore	Construction of Thamarakulam Pallam Chathiyara road Bharanikavu GP	100	63/EE/MLA-ADS/15-16 vDated. 30.11.2015	Sunil Chandran, Puthanveetil, Vallikunnam. P.O - 9446529192	Executive Engineer	30.06.2016			Filling completed. Work in progress.
2015-16	16	D6-451/15	GO (Rt) No 76/2015 LSGD dated 09.01.2015 Rs. 25 Lakhs	Construction of Palamel Vadakkuvila Junction to Kannakara junction road Palamel GP	25	18/EE/MLA-ADS/13-14 Dated. 19.05.2015	Chandrasekharan Unnithan, Souparnika, Muthukattukara, Noorananad. P.O 9446337787	Executive Engineer	18.12.2015			Completed.
2015-16	17	D6-449/15	GO (Rt) No 76/2015 LSGD dated 09.01.2015 Rs. 25 Lakhs	Construction of road from Anayadi Junction to Kumbalathu Junction Vallikunnam GP	25	22/EE/MLA-ADS/13-14 Dated. 09.06.2015	Sunil Chandran, Puthanveetil, Vallikunnam. P.O - 9446529192	Executive Engineer	18.01.2016			Work completed. Final bill is being scrutinized
2015-16	18	D6-452/15	GO (Rt) No 76/2015 LSGD dated 09.01.2015 Rs. 25 Lakhs	Construction of Chunakkara Kunnuvila Colony road to Thuruthiyil Kshethram road Chunakkara GP	25	20/EE/MLA-ADS/14-15 Dated. 19.05.2015	Abdul Jabbar, Parayil House, Chunakkara. P.O. 9447015260	Executive Engineer	18.12.2015			Tarring pending.
2015-16	19	DB6 -2050/15	GO (Rt) No 1641/2015 LSGD dated 01.06.2015 Rs. 15 Lakhs	Construction of Open Air Auditorium in Vallikunnam GP	15	95/EE/MLA-ADS/15-16 Dated. 06.02.2016	Sujith Kumar. M.S, Pokkadathu house, Kollakadavu. P.O, Chenganoor, 9645105741.	Executive Engineer				completed up to roof level
2015-16	20	DB6 -2015/15	GO (Rt) No 1657/2015 LSGD dated 02.06.2015 Rs. 15 Lakhs	Metalling and tarring Road from Muthukattukarayil edamalamukku towards north in Palamel GP	15	43/EE/MLA-ADS/13-14 Dated. 30.07.2015	Chandrasekharan Unnithan, Souparnika, Muthukattukara, Noorananad. P.O 9446337787	Executive Engineer	28.02.2016		1377016	Work completed. Final bill paid
2015-16	21	DB6 -2016/15	GO (Rt) No 1657/2015 LSGD dated 02.06.2015 Rs. 15 Lakhs	Widening and tarring Road from Kambisseri Junction Thundathilmukku road in Vallikunnam GP	15	49/EE/MLA-ADS/15-16 Dated. 3.08.2015	Sunil Chandran, Puthanveetil, Vallikunnam. P.O - 9446529192	Executive Engineer	02.03.2016	27.1.2016	1389832	Final bill paid
2015-16	22	DB6 -2058/15	GO (Rt) No 2591/2015 LSGD dated 22.08.2015 Rs.25 Lakhs	Construction of Kitchen and Dining facilities to Nooradanu Padanilam H.S.S Noorananad GP	25	96/EE/MLA-ADS/15-16 Dated. 09.02.2016	A.S. Anandan, Aswathi Bhavanam, Noorananad. P.O, 9388900356	Executive Engineer				Finishing work in progress.

Year	Sl. No	File No	Date of AS	Name of Work	Amount in lakhs	Agt. No. with date	Name of Contractor	Name of implimenting Officer	Date of completion as per AS	Actual date of completion	Amount paid	Remarks 22.09.2016
2015-16	23		GO (Rt) No 753/2016 LSGD dated 24.02.2016 Rs.14 Lakhs	Improvements of Chakkittayil mukku Charuvila to Kottarathil road Thamarakulam GP	14	141/EE/MLA- ADS/15-16 Dated. 10.06.2016	V.Krishnankutty, Kanjikkal veedu, Pallisserikkal. P.O, 9446915790	Executive Engineer				Filling completed. Work in progress.
2015-16	24		GO (Rt) No 753/2016 LSGD dated 24.02.2016 Rs.15 Lakhs	Gurunadhankulangara SNDP Mandiram Junction to Panckal Vayal road metalling and tarring Thamarakulam GP	15	142/EE/MLA- ADS/15-16 Dated. 10.06.2016	V.Krishnankutty, Kanjikkal veedu, Pallisserikkal. P.O, 9446915790	Executive Engineer				Metalling work in pogress.
2015-16	25		GO (Rt) No 753/2016 LSGD dated 24.02.2016 Rs.15 Lakhs	Chathiyara to Charummoodu road retarring Ward 15,16,17 Thamarakulam GP	15	145/EE/MLA- ADS/15-16 Dated. 13.06.2016	Sreekumar. M.S, Lekshmi & Lekshmi Constructions, Kannankuzhy. P.O9447473144	Executive Engineer				Retarring to be done
2015-16	26		GO (Rt) No 753/2016 LSGD dated 24.02.2016 Rs.21.30 Lakhs	Construction of the road from Thazhakara Murivayikkara Karamoodu Puthanmukku to Anjilivila mukku in Thazhakara GP	21.3	151/EE/MLA- ADS/15-16 Dated. 29.06.2016	Sri. A. Sabu, Kallithundathil Mankamkuzhy. P.O, Mavelikkara, 9447400330	Executive Engineer				Materials stacked
2015-16	27		GO (Rt) No 896/2016 LSGD dated 27.02.2016 Rs.98.85 Lakhs	Makrimada road metalling & tarring and renovation of side wall in Thazhakara GP	98.85			Executive Engineer				TS pending in SE's office
2015-16	28		GO (Rt) No 912/2016 LSGD dated 29.02.2016 Rs.1 crore	Construction of new building for Kambisseri Karunakaran Nemorial GHSS at Vallikunnam GP	100			Executive Engineer				Letter forwarded for soil test
2015-16	29		GO (Rt) No 961/2016 LSGD dated 01.03.2016 Rs.25 Lakhs	Construction of road from Karthikappalimukku in Thekkekkara GP to Ammencherimukku in Thazhakara GP	25	164/EE/MLA- ADS/15-16 Dated. 01.08.2016	N. Vijayan, Mangalathuveedu, Umbenadu	Executive Engineer				Agt executed
2015-16	30		GO (Rt) No 961/2016 LSGD dated 01.03.2016 Rs.25 Lakhs	Maintenance of road from Adhikattukulangara thalekkattuthekkekkara manaladi in Palamel GP	25	163/EE/MLA- ADS/15-16 Dated. 29.07.2016	Shajahan, Shaji Bhavanam, Komallor. P.O, Chunakkara	Executive Engineer				Work started