

**പതിനാലാം കേരള നിയമസഭ  
രണ്ടാം സമ്മേളനം**

**നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നം. 3584**

**20.10.2016- ൽ മറുപടിക്ക്**

**നബാർഡിന്റെ ആർ.ഐ.ഡി.എഫ്. പദ്ധതി**

**ചോദ്യം**

**മറുപടി**

**ശ്രീ. കെ.ജെ. മാക്സി**  
**,, കെ. ബാബു**  
**,, ഡി.കെ. മുരളി**  
**,, കെ.കെ.രാമചന്ദ്രൻനായർ**

**ശ്രീ. ജി. സുധാകരൻ**  
**(പൊതുമരാമത്തും രജിസ്ട്രേഷനും**  
**വകുപ്പ് മന്ത്രി)**

(എ) നബാർഡിന്റെ  
 ആർ.ഐ.ഡി.എഫ്.  
 പദ്ധതിയിൽ ഉൾപ്പെടുത്തി  
 പൊതുമരാമത്ത് വകുപ്പ്  
 പ്രവൃത്തികൾ  
 ചെയ്യാറുണ്ടോയെന്ന്  
 വ്യക്തമാക്കാമോ;

(എ) ഉണ്ട്

(ബി) എങ്കിൽ ഏതെല്ലാം  
 പ്രവൃത്തികളെയാണ്  
 ഇതിൽ ഉൾപ്പെടുത്തി  
 യിട്ടുള്ളതെന്ന്  
 വ്യക്തമാക്കാമോ;

(ബി) റൂറൽ ഏരിയയിലെ റോഡുകളുടെയും പാലങ്ങളുടെയും നിർമ്മാണ പ്രവൃത്തികളാണ് നബാർഡ് ആർ.ഐ.ഡി.എഫ്-ൽ ഉൾപ്പെടുത്തിയിട്ടുള്ളത്.

(സി) ഇവയിൽ ഭരണാനുമതി ലഭിച്ച പ്രവൃത്തികളിൽ നിർമ്മാണം പൂർത്തീകരിക്കാനുള്ളവയുണ്ടോ എന്ന് വിശദമാക്കാമോ;

(സി) ഭരണാനുമതി ലഭിച്ചതിൽ 73 പ്രവൃത്തികളുടെ നിർമ്മാണം പൂർത്തീകരിക്കാനുണ്ട്.

(ഡി) പ്രസ്തുത പ്രവൃത്തികളുടെ പ്രവർത്തന പുരോഗതി വിശദമാക്കാമോ ?

(ഡി) അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.

  
**സെക്ഷൻ ഓഫീസർ**

## Annexure I

Sl No	Name of Work	Tranche	Remarks
1	Thalakkode Blathikavala road	XV	Work terminated without risk and cost
2	Kanjar - Koovapilly-Chakkikavu-Elavizhapoochira-Melukavu-Kanjiramkavla road	XV	Work in progress
3	Mullaringadu - Pattyakudy - Venmony road	XV	Work terminated without risk and cost. Balance work to be arranged under State Budget
4	Beypore - Cheruvannur - Kolathara road	XV	Proposal sent to Government for deletion.
5	Panachamoottikadavu bridge	XV	Bridge proper except wearing coat completed. approach road work held up due to nonavailability of land, recently the adjacent land owners agreed to surrender land under LA procedure. Accordingly boundary stones were planted and reported to Thiruvalla Thahasildar for detailed sketch of the land and the requisition of the same submitted to Dist Collector. Work terminated without risk and cost. TS for balance work issued for Rs. 122 lakhs. (Since land was not obtained work not tendered)
6	Chellangi bridge	XV	Work of 1 span A1P1 completed. Span A2P2 in progress. At P3 and A2, substructure works completed
7	Kaippalikkadavu Bridge	XV	Land not received. Proposal sent to Govt for deletion.
8	Kunduchira bridge	XV	Land not received. Proposal sent to Govt for deletion.
9	Construction of a bridge at Moonnattumukku across Neyyar River	XVI	Bridge proper completed. Side protection work nearing completion
10	Kondazhy Kuthampully Bridge across Gayathri river	XVI	LA in progress. Proposal sent to Govt for deletion.
11	Mambram bridge	XVI	Agreement executed on 29/12/11. Work couldn't be started owing to nonavailability of land for approach road. Land acquisition in progress. R/E in SOR 2012 Rs. 14.70 crores submitted to GOVT for sanction and returned from Govt with direction to submit after obtaining land. Letter sent to Government on 08.07.2016 for closing the project under RIDF XVI and take up the project under RIDF XXII
12	Nettoor-Panangad road	XVII	BM work completed. Culvert work in progress.
13	Eramalikkara Bridge at Madanassery Kadavu	XVII	Bridge proper completed and retaining walls of approach at Kallungal side and Eramalikkara side is in progress
14	Improvements and Providing BM and BC resurfacing Chettibhagom-Varapuzha Road	XVIII	50% work completed.
15	Construction of Bridge at Cheruthanakadavu in Harippad across Achankovil river	XVIII	Bridge Proper completed. Approach road work in progress


16	Construction of Elookkara-Uliyanoor bridge across Periyar river in Emakulam Dist	XVIII	Bridge proper completed. Approach road work at Uliyanoor completed for a length of 60 m and Elookkara side partially completed
17	Construction of Cheppungal thode bridge	XVIII	Work in progress. 50% work completed
18	Construction of two new bridges along with approaches from Cement Kavalat MC Road to Graminchira Parechal Thiruvathukal Road from 0/000 to 3/526 km in Kottayam Dt	XVIII	Graminchira bridge, Parechal bridge and Box culvert completed. Embankment of Graminchira bridge portion and Parachal bridge portion are now failed due to imbalanced water pressure of side by field and sand pile provided in the field portion as per study of NIT Calicut. Surfacing work except newly filled up portion completed.
19	Improvements to Moonilavu-Kadapuzha-Mudikkunnu-Mechal_Thoranathukunnu-Chakkikavu Road Ch 0/000 to 7/800	XIX	Work in progress. 55% work completed.
20	Improvements to Thalassery Irikkur Road	XIX	TS issued on 03.06.2016 and work tendered.
21	Improvements to Kodungalloor - Athani - Airport road (Part I) km. 0/000 to 16/900	XIX	60% work completed.
22	Improvements to Tirur-Kuttikkalathani 3/000 to 10/500, Pattamadakkavu Ezhur road 0/000 to 8/450, Kanhippura - Pattamadakkavu 0/000 to 6/500	XIX	Work in progress
23	Improvements to Edavannappara - Ottupara - Koolimadu Road km. 0/000 to 2/200.	XIX	Work in progress. 80% work completed
24	Improvements to Navaikulam-Thumbode-Kaithode Road	XIX	Work in progress. 95% work completed
25	Improvements to Vengal Velloor Mundakam Road	XIX	3x3 box culvert work completed. Filing and metalling work in progress Work in progress.
26	Improvements to Thekkummuri Andoor Padinjattinkara Thamarakulam	XIX	70% work completed
27	Widening and tarring of Chokli Periyandy School-Panniyannur-Arayakkool-Mokerivayal - Iliid reach road	XIX	Culvert work completed drain work completed GSB work completed 50% BT work completed. Work in Progress
28	Construction of Melattur Bridge (Chemmaliyode Bridge)	XIX	Work in progress. 90% work completed.
29	Construction of bridge at Kezharoorkadavu across Neyyar River	XIX	Piling works completed. Substructure work in progress.
30	Improvements to Koothattukulam Piravom via Edayar Road between 0/000 to 9/200, 10 km 1st phase	XX	Work In Progress
31	Improvements to Koottoppadam Thiruvizhamkunnu Ambalappara Road 0/000 to 11/462 km	XX	CD work and widening in progress. 30% BM 3 km completed.

32	Improvements to Hanpad Deviation Road from Madhava Junction to Hospital Junction and construction of drain and footpath between Town Hall Junction- Ezhikkakathu Junction and Pilla Thodu	XX	90% work completed.
33	Improvements and Developments to Kavumkara Eramalloor Road Km 0/000 to 4/600(1st reach)	XX	Work in progress
34	Improvements to Kizhakketheruvu to Pathanapuram road 1st phase from 3/700 to 10/800	XX	BM&BC work completed.Traffic safety works in progress
35	Strengthening , Widening and Improvement of the carriageway of Kaniyapuram- Chirayinkeezhu Road 1st reach	XX	BM and BC completed.Drain work completed.Road marking in progress.Work in progress
36	Strengthening of roadway by providing BM and BC Aythala Aruvachamkuzhy road ch km 20/580 to 32/580 1st phase	XX	Tende approval from Government not obtained.
37	Construction of Vellikulam Kariyad Chottupara Vagamon Road ch 0/000 to 5/100 km in Poortjar constituency	XX	Work tendered
38	Improvements to Kollappilly Thamaramukku-Anthiyalam-Fathimagiri- Chakkampuzha NirappuRoad & Bridge(9.7 Km)	XX	Work in progress. 25% work completed.
39	Improvements to Vanhode-Njaralode- Paleri- Kunglichira road km 0/000 to 8/000	XX	70% work completed
40	Providing BM &BC to Areekkara-Puthuvely- Veliyannur-Thamarakkadu Road ch Km 0/000 to 6/700	XX	Initial levels taken
41	Improvements to Kadirur-Nadapuram Road-BM&BC Km7/000 to 15/240 in Kuthuparamba LA	XX	Culvert,drain BM completed.Work in progress
42	Reconstruction of Kallar bridge at Km 64/150 at Munnar-Kumily road	XX	Foundation completed.Work In Progress
43	Construction of Mannathikadavu Bridge across Thootha river	XX	Work in progress.
44	Construction of Elikkattoor bridge across Kallada river		TS issued.Work not tendered due to non availability of land.

45	Construction of Perappayam Bridge across Ithikkara river	XX	Shuttering work for deck slab in progress. side protection works in progress
46	Construction of Perumkadavu bridge across Chaliyar	XX	Tender approval from Government not obtained.
47	Construction of Mambillichikadavu bridge in vengappally GramaPanchayath	XX	Estimate for TS not submitted by the Superintending Engineer North Circle Kozhikode.
48	Construction of Alungalkadavu bridge connecting Mekkad and Parabusseri across Manjalythodu	XX	Super structure work in progress
49	Construction of bridge across leading channel at Muthalakurichikkal in Nedumudy Karuvatta road	XX	Tender approval from Government awaited
50	Construction of Mundolikkadavu Bridge and Approach road across Meenachil river (Manimalayar river)	XX	Foundation work in progress
51	Construction of Convent Beach Bridge connecting Convent Junction and Beach road at Pallippuram	XX	Tender approval from Government not obtained.
52	Construction of bridge at Km 2/050 of Thettuvazhi Manathana road across Kanhirapuzha at Thundiylil	XX	Work not started due to land dispute. Now the dispute has been solved and work will start after the monsoon.
53	Construction of Kootappadi Bridge	XX	15% work completed
54	Improvements to Nellimoodu Marappalam road by providing 50mm BM & 30 mm BC between Km 0/000 to 3/280 in Thiruvananthapuram District	XXI	Work started
55	Improvements to road from Ponganadu to Puthusserimukku in ch 0/000 to 5/600 in Thiruvananthapuram District	XXI	Side protection and construction of box culvert in progress.
56	Construction of a road from Kakkode to KattuPuthusseri Factory Ch 0/000 to 2/500 in Thiruvananthapuram District	XXI	Initial level reported to CTE. Work delayed due to land dispute.
57	Improvements to Vedimara Athani road in Ernakulam District	XXI	Work started
58	Improvements to Aluva Paravur road ch Km 3/000 to 15/500 in Ernakulam district	XXI	Tender approval from Government awaited

59	Improvement works and providing 50 mm BM and 30mm BC to Karuvarakundu Melattur road Km 0/000 to 9/818 in Malappuram District	XXI	Selection notice issued.
60	Improvements to Valancheri-Thonikkallupara road (Km 0/000 to 3/000) in Malappuram District	XXI	Agreement Executed
61	Improvements to Kannavetikavu-Puthupadam- Ayikkarapadi-Kakkancheri road from km0/000 to 5/800 in Malappuram District	XXI	Agreement Executed
62	Improvement to Kappad-Thusharagiri- Adivaram road SH 68 Km 32/200 to 38/50 in Kozhikode District	XXI	Agreement Executed
63	Providing BM & BC to old MCC Road Km from 16/800 to 23/200; Bengra Manjeshwar- Kuloor road 0/000 to 8/020 and Meeyapadavu-Chigurupade road Km 0/000 to 1/500 in Kasargode District	XXI	Work tendered
64	Improvements to Thodupuzha Ezhallor Kaloor Road ch 0/00 to 7/600 in Idukki District	XXI	Agreement Executed
65	Reconstruction of bridge at Puthanthoppu across Parvathy Puthenar State waterway in Thiruvananthapuram District	XXI	Tender approval from Government awaited
66	Construction Keezhmurykadavu bridge across Muvattupuzha river in Emakulam District	XXI	Tender approval from Government awaited
67	Construction of Chathankode canal bridge and approach road, connecting Adat and Tholur GP in Thrissur District	XXI	Estimate for TS not submitted by the Superintending Engineer Central Circle Aluva
68	Construction of Pulakkattukara bridge across Manali river in Thrissur District	XXI	Estimate for TS not submitted by the Superintending Engineer Central Circle Aluva
69	Construction of Palolikundu Bridge across Thootha river connecting Palolikundu and Anthurkadavu in Palakkad & Malappuram Districts	XXI	Tender sanction obtained vide G.O (Rt ) No. 1349/2016/PWD dated 01.10.2016
70	Reconstruction of Kottekanni bridge at (Korathikundu) Including approach road on Neerchal-Kottekanni- Madhur road in Kasargode District	XXI	Work tendered
71	Construction of Thalipparakadavu bridge across Panamaram river in Wayanad District	XXI	Estimate for TS not submitted by the Superintending Engineer North Circle Kozhikode.

72	Construction of new Puthur Bridge across Puthur Thodu in Malappuram district	XXI	Estimate under scrutiny
73	Construction of Cheranelloore Eloor Chowka Bridge across Muttar river in Ernakulam District	XXI	Tender approval from Government not obtained.



മുഖ്യ മന്ത്രി