

**14 -ാം കേരള നിയമസഭ**

**22 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1164**

**18-01-2021 - ൽ മറുപടിയ്ക്ക്**

**വട്ടിയൂർക്കാവ് മണ്ഡലത്തിലെ പൊതുമരാമത്ത് പദ്ധതികൾ**

ചോദ്യം		ഉത്തരം	
<b>ശ്രീ. വി കെ പ്രശാന്ത്</b>		<b>Shri G. Sudhakaran</b> <b>(പൊതുമരാമത്തും രജിസ്ട്രേഷനും വകുപ്പുമന്ത്രി)</b>	
(എ)	<p>വട്ടിയൂർക്കാവ് നിയോജകമണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പിന്റെ നേതൃത്വത്തിൽ നടന്നു വരുന്ന പദ്ധതികൾ ഏതൊക്കെയാണെന്ന് വ്യക്തമാക്കാമോ;</p>	(എ)	<p>വട്ടിയൂർക്കാവ് നിയോജകമണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പിനു കീഴിൽ കിഫ്ബി ഫണ്ടിൽ ഉൾപ്പെടുത്തി വട്ടിയൂർക്കാവ് ജംഗ്ഷൻ ഡവലപ്പ്മെന്റിനായി 95 കോടി രൂപയുടെ സാമ്പത്തികാനുമതി നൽകിയിട്ടുണ്ട്. പ്രസ്തുത പ്രവൃത്തിയുടെ സ്ഥലമേറ്റെടുക്കൽ നടപടികൾക്കായി 50ലക്ഷം രൂപ കണ്ടിജൻസി ചാർജ്ജായി നൽകിയിട്ടുണ്ട്. സ്ഥലമേറ്റെടുക്കുന്നതിനായി അതിർത്തി കല്ലുകൾ സ്ഥാപിക്കുന്ന പ്രവൃത്തികൾ പൂർത്തിയായി വരുന്നു. സ്ഥലമേറ്റെടുക്കൽ നടപടികൾക്കായുള്ള നോട്ടീഫിക്കേഷൻ നടപടികൾ പുരോഗമിക്കുന്നു. നിരത്ത്, കെട്ടിട വിഭാഗങ്ങൾക്ക് കീഴിലുള്ള പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.</p>
(ബി)	<p>ഓരോ പദ്ധതിയുടെയും അടങ്കൽ തുക എത്രയെന്ന് അറിയിക്കുമോ;</p>	(ബി)	<p>വട്ടിയൂർക്കാവ് നിയോജകമണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പിനു കീഴിൽ കിഫ്ബി ഫണ്ടിൽ ഉൾപ്പെടുത്തി വട്ടിയൂർക്കാവ് ജംഗ്ഷൻ ഡവലപ്പ്മെന്റിനായി 95 കോടി രൂപയുടെ സാമ്പത്തികാനുമതി നൽകിയിട്ടുണ്ട്. പ്രസ്തുത പ്രവൃത്തിയുടെ സ്ഥലമേറ്റെടുക്കൽ നടപടികൾക്കായി 50ലക്ഷം രൂപ കണ്ടിജൻസി ചാർജ്ജായി നൽകിയിട്ടുണ്ട്. സ്ഥലമേറ്റെടുക്കുന്നതിനായി അതിർത്തി കല്ലുകൾ സ്ഥാപിക്കുന്ന പ്രവൃത്തികൾ പൂർത്തിയായി വരുന്നു. സ്ഥലമേറ്റെടുക്കൽ നടപടികൾക്കായുള്ള നോട്ടീഫിക്കേഷൻ നടപടികൾ പുരോഗമിക്കുന്നു. നിരത്ത്, കെട്ടിട വിഭാഗങ്ങൾക്ക് കീഴിലുള്ള പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.</p>
(സി)	<p>പ്രസ്തുത പദ്ധതികളുടെ ഇപ്പോഴത്തെ നിർവ്വഹണ പുരോഗതി എന്തെന്ന് വിശദമാക്കുമോ?</p>	(സി)	<p>വട്ടിയൂർക്കാവ് നിയോജകമണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പിനു കീഴിൽ കിഫ്ബി ഫണ്ടിൽ ഉൾപ്പെടുത്തി വട്ടിയൂർക്കാവ് ജംഗ്ഷൻ ഡവലപ്പ്മെന്റിനായി 95 കോടി രൂപയുടെ</p>

സാമ്പത്തികാനുമതി നൽകിയിട്ടുണ്ട്. പ്രസ്തുത പ്രവൃത്തിയുടെ സ്ഥലമേറ്റെടുക്കൽ നടപടികൾക്കായി 50ലക്ഷം രൂപ കണ്ടിജൻസി ചാർജ്ജായി നൽകിയിട്ടുണ്ട്. സ്ഥലമേറ്റെടുക്കുന്നതിനായി അതിർത്തി കല്ലുകൾ സ്ഥാപിക്കുന്ന പ്രവൃത്തികൾ പൂർത്തിയായി വരുന്നു. സ്ഥലമേറ്റെടുക്കൽ നടപടികൾക്കായുള്ള നോട്ടീഫിക്കേഷൻ നടപടികൾ പുരോഗമിക്കുന്നു. നിരത്ത്, കെട്ടിട വിഭാഗങ്ങൾക്ക് കീഴിലുള്ള പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം  
 നിരവധി വിഭാഗം

പ്രൊജക്ട് നമ്പർ 1184 (എ), (ബി), (സി)

Sl.No	LA Constituency	Name of Project	Estimate Amount	Present Status of works	Physical Progress (%)	Remarks
		<b>Budget work</b>				
1	Vattiyorkavu	Budget Work 2016-17 Providing BM & BC to T K Devakaran road	182 L	Work in progress	80%	BC and Road Safety left
2	Vattiyorkavu	Budget work 2017-18 Providing BM & BC to Edappazhanji - Sasthamangalam road	200 L	Work in progress	70%	BC left
3	Vattiyorkavu	Budget work 2017-18 Improvements to Kuravankonam - Mukkola road and Ambalanagar road	500L	Work in progress	60%	BM completed
		<b>FDR 19-20</b>				
	Vattiyorkavu	Nanthancode junction to south approach road to Cliff house	50 L	Ongoing	60%	
	Vattiyorkavu	FDR: Construction of Footpath, drain Rectification and road safety features in Plamoodu Charachira Road	30L	Ongoing	20%	
	Vattiyorkavu	FDR: Construction of Drain and footpath in Maruthenkuzhy Vettamukk road	40L	Ongoing	70%	
	Vattiyorkavu	Construction of Drain and Footpath in Vettamukk Pallimukk Road and providing road safety features	38L	Ongoing	30%	
		<b>MLA ADS</b>				
		MLA ADS 19-20 Construction of Side Drain in Kalattumukk Gardens In Vattiyorkavu constituency	19L	Ongoing	80%	
		<b>SDF</b>				
		MLA SDF Construction of Mukkola Chirakonam Road Nettayam in Kachani Ward	7	Agreement executed		
		<b>SLTF WORKS 18-19</b>				
1	Vattiyorkavu	Improvements to Kuravankonam-YMR road	100L	In Progress	90%	
2	Vattiyorkavu	Improvements to Golf Links and Connected Road	200L	In Progress	90%	BC Completed
		<b>SLTF 2019-20</b>				
1	Vattiyorkavu	Improvements to Ambalamukk Oolanpara road	18	On Hold		KWA Pipe laying ongoing

S.No	LA Component	Name of Project	Estimate Amount	Present Status of works	Physical Progress (%)	Remarks
5	Vattiyoor kavu	Providing Bit CC to Vattiyoor kavu Krishnanadavu road	8	Ongoing		
7	Vattiyoor kavu	Urgent Patch repairs using Shotcrete evulsion of encroachments, pruning of trees and side drain clearing in various roads under CRS 3	3	Ongoing		
8	Vattiyoor kavu	Providing Road Safety Features for various roads under CRS 3	22	Ongoing	50%	
9	Vattiyoor kavu	Urgent rectification works to Museum Nanthanode TTC Road	25	Ongoing	60%	
10	Vattiyoor kavu	SLTF- Resurfacing, Providing Footpath, drain Rectification and road safety features in NCC Road	25	Ongoing	60%	
11	Vattiyoor kavu	SLTF 19-20 :Rectification works in in Vattamukku Valiyavila Road	25	Ongoing	10%	
		<b>Deposit work</b>				
1	Vattiyoor kavu	D/W Rectification of KSEB and KWA Trench in AKG Krishnanagar road Near Kalyan Sapphire	5 L	Ongoing		
2	Vattiyoor kavu	D/W Rectification of KSEB trench from Oonampara to Keltron Poomalliyoor konam	9 L	Ongoing		
3	Vattiyoor kavu	D/W Rectification of Trench due to KWA Pipe Laying Under AMRUT Using 50mm Thick Bituminous Macadam in Vayalkada Madathumnada Road	42.8 L	Ongoing	80%	
4	Vattiyoor kavu	D/W Rectification of KWA trench for AMRUT Project from Madathumnada to Mukkola jn using 50mm thick Bituminous Macadam	29.56 L	Ongoing	80%	


രക്തിസ്രവീകൃതം

ക്രമ നം.	പ്രവൃത്തിയുടെ പേര്	അടങ്കൽ തുക	നിലവിലെ സ്ഥിതി
1	വട്ടിയൂർക്കാവ് സെൻട്രൽ പോളി ടെക്നിക്കിലെ പുതിയ ബ്ലോക്കിലെ സിവിൽ/ മെക്കാനിക്കൽ ബ്രാഞ്ച് നിർമ്മാണം	499 ലക്ഷം	രണ്ടാംനിലയിലെ സ്റ്റാബ് വർക്കുകൾ പൂർത്തീകരിച്ചു. ബ്ലോക്ക് വർക്കും പ്ലാന്ററിംഗും പൂർത്തീകരിച്ചു.
2	സെൻട്രൽ പോളിടെക്നീക് കോളേജിൽ നിർമ്മിക്കുന്ന പുതിയ ഇലക്ട്രോണിക്സ് / ടെക്സ്റ്റൈൽ ബ്രാഞ്ചിന്റെ നിർമ്മാണം (ഒന്നാമ തെയറും, രണ്ടാമതെയറും നിലയുടെ അവശേഷിക്കുന്നു പ്രവൃത്തി കൾ)	3 കോടി	സ്റ്റാക് ചറൽ വർക്ക് പൂർത്തീകരിച്ചു. ബ്ലോക്ക് വർക്ക് ആരംഭിച്ചു.

3	പേരൂർക്കട ഗവൺമെന്റ് മാതൃക ആശുപത്രിയുടെ ഒന്നാംനിലയുടെ നവീകരണവും റാംപിന്റെ നിർമ്മാണവും	630 ലക്ഷം	സ്റ്റാക് ചറൽ വർക്ക് പൂർത്തീകരിച്ചു. ബ്ലോക്ക് വർക്ക് ആരംഭിച്ചു.
4	തിരുവനന്തപുരം പട്ടത്ത് വിവിധ കമ്മീഷനുകളിലായി പുതി ഓഫീസ് കോംപ്ലക്സ് നിർമ്മാണം	4500 ലക്ഷം	മണ്ണ് കുഴിച്ച മാറ്റിയ സംരക്ഷണ ഭിത്തിയുടെ ഭാഗം പൂർത്തീകരിച്ചു. റാംപ്റ്റ് വർക്ക് 20% പൂർത്തീകരിച്ചു. ബാക്കിയുള്ള ഭാഗത്തെ മണ്ണ് നീക്കം ചെയ്തത് പ്രക്രിയ പുരോഗമിക്കുന്നു.
5	ഗവൺമെന്റ് എഞ്ചിനീയറിംഗ് കോളേജ്, ബാർട്ടൺപേരിൽ പുതിയ അക്കാദമിക് ബ്ലോക്കിന്റെ നിർമ്മാണം	1625 ലക്ഷം	സാങ്കേതികാനുമതി ലഭിച്ചതിന്റെ അടിസ്ഥാനത്തിൽ ടെണ്ടർ നടപടികൾ പുരോഗമിച്ചു വരുന്നു.

Sl. No.	Name of Project	Estimate amount	Present status of work
1	Construction of school building at Govt.H.S, LPS Peroorkkada in Vattiyoor kavu Constituency Typm under Asset Development Scheme	4 Crore	Cellar portion footing work completed. Short Column work ongoing
2	Construction of Government LPS School Kumarapuram	9854600	Work is not started
3	Technical education poly technical Vattiyoor kavu Special and Maintenance works in boys Hostel	14500000	Tile work is going on
4	Central Polu Technic College, Thiruvananthapuram renovation of textile technology department	5000000	Thermal insulation ceiling work completed. Ceiling material Shortage
5	Construction of Male Pshychiatric Ward at MHC, Peroorkkada (Phase 1)	40000000	50% completed structural details of approved retaining

6	Government mental hospital urgent rectification work in medical officers room, nurses Supt. Room, nurses changing room, kitchen building, ward 24 and ward 30	4500000	75% completed
7	Plan fund 2019-20 MHC Tyvm Renovation and extension of PSW building	1500000	Tile work remaining
8	Construction of GLR water tank and new arrangement of new water supply line and other allied work in mental hospital	6000000	PCC work of sump completed
9	Plan fund for the year 2019-20 MHC Tyvm Renovation of roof and room of OP Pharmacy etc.	1591000	50% completed
10	Construction of new staff quarters to District Livestock Farm, Kudappanakunnu	9749639/-	Ground floor slab work completed
11	Museum and Zoo Tyvm - construction of multi-storeyed building for store and zoo office	27000000	95% completed
12	Directorate of museum and Zoo Construction of compound wall and fencing in zoo compound	6100000	80% completed
13	Kerala State Institute of Language Construction of a academic and library building for Kerala Bhasha Institute Thiruvananthapuram	17500000	Plastering work completed
14	Construction of ware house for election commission, civil Station Kudappanakunnu Thiruvananthapuram 45644610	45644610/-	Work in Progress

  
 P. Jayaraj  
 General Manager