

**പതിനാലാം കേരള നിയമസഭ
അഞ്ചാം സമ്മേളനം**

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നം.2280

08.05.2017- ൽ മറുപടിക്ക്

ആലത്തൂർ നിയോജകമണ്ഡലത്തിലെ ഭരണാനുമതി ലഭിച്ച പ്രവൃത്തികൾ

ചോദ്യം

മറുപടി

ശ്രീ.കെ.ഡി. പ്രസേനൻ

**ശ്രീ. ജി. സുധാകരൻ
(പൊതുമരാമത്തും രജിസ്ട്രേഷനും
വകുപ്പ് മന്ത്രി)**

(എ) ഭരണാനുമതി ലഭിച്ച ഏതെല്ലാം പ്രവൃത്തികളാണ് ആലത്തൂർ നിയോജക മണ്ഡലത്തിൽ പി.ഡബ്ല്യു.ഡി റോഡ് വിഭാഗത്തിനു കീഴിൽ പുരോഗമിക്കുന്നതെന്ന് വിശദമാക്കാമോ;

(എ) ആലത്തൂർ നിയോജക മണ്ഡലത്തിലെ മുടപ്പല്ലൂർ - മംഗലം ഡാം റോഡ് കി.മി 0/000 - 9/432 എന്ന പ്രവൃത്തി അവസാന ഘട്ടത്തിലാണ്.

(ബി) 2016-17ലെ ബഡ്ജറ്റിൽ ഉൾപ്പെട്ട ആലത്തൂർ നിയോജക മണ്ഡലത്തിലെ നിർമ്മാണ പ്രവൃത്തികൾ ഏത് ഘട്ടത്തിലാണെന്ന് വിശദമാക്കാമോ?

(ബി) 2016-17-ലെ ബഡ്ജറ്റിൽ ഉൾപ്പെട്ട പൊതുമരാമത്ത് നിരത്തുകളും പാലങ്ങളും വിഭാഗത്തിലെ ചുവടെ ചേർത്തിരിക്കുന്ന പ്രവൃത്തികൾക്ക് ഭരണാനുമതി നൽകിയിട്ടുണ്ട്:

1. ഗാന്ധി ജംഗ്ഷൻ - കാട്ടുശ്ശേരി - വീഴുമല റോഡ് കി.മി 2/900 മുതൽ 5/200 വരെയുള്ള രൂപീകരണം - 298 ലക്ഷം രൂപ
2. കല്ലമ്പാടം - പുത്തൻതറ - ഡിവിഷണൽ ഫോറസ്റ്റ് ഓഫീസ് റോഡ് കി.മി 0/000 മുതൽ 2/800 വരെയുള്ള പുനരുദ്ധാരണ പ്രവൃത്തി - 218 ലക്ഷം രൂപ
3. ഒട്ടുപാറ - കുന്നത്ത് ഗേറ്റ് - പൈതല റോഡ് കി.മി 0/000 മുതൽ 4/200 വരെയുള്ള പുനരുദ്ധാരണ പ്രവൃത്തിയും ക്യാരേജ് വേ വീതി കൂട്ടൽ പ്രവൃത്തിയും - 210 ലക്ഷം രൂപ
4. കൊട്ടേക്കുളം - കോന്നല്ലൂർ റോഡ് കി.മി 0/000 മുതൽ 2/700 വരെയുള്ള പുനരുദ്ധാരണ പ്രവൃത്തി - 188 ലക്ഷം രൂപ

പൊതുമരാമത്ത് കെട്ടിട വിഭാഗത്തിലെ പ്രവൃത്തികളെ സംബന്ധിച്ച വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.


സെക്ഷൻ ഓഫീസർ

✓

Pranav

PWD Buildings Division, Palakkad																											
Progress Report of Budget Works 2016-17 in Vol.I Annexure II for the Month of December 2016																											
Sl. No.	Budget page No./ Item no.	Budget Provision in lakhs	L.A Constituency	Division	Department	Name of project	Head of Account	Esti. Amount	AS No. Date and amount	TS No. Date and amount	Date of Tender	Agc. No. and Date	Name of contractor	Tender percentage	Estimate PAC	Agreed PAC	Period of Completion in Months	Date of Site Hand over	Date of completion as per agreement.	Extended date of Completion	Actual date of completion	Present Stage	Physical progress	Stages of Electrification	Exp-up to current month	Amount required upto this financial Year	Remarks
4059-01-051-86 - PWD																											
1	131/27	0.15 L	Alathur	Palakkad	PWD	Construction of Mini Civil Station, Alathur	4059-01-51-86	550.00 L	G.O (Rt). No.327/08/PWD dt 17/03/2008 for Rs.550L													works completed	100%	Electrical work completed.	593.04 L	49.95 L	
2	31/58	40.96 L	Alathur	Palakkad	Revenue	Conservation of Heritage building- Conservation of Village Office cum residential orders and smart village offices, Alathur	4059-60-051-72	50.00 L	GO(Rt)No. 4914/13/RD ,Tvm dt : 6.9.2013 for Rs. 50.00 L													Site plan submitted to Chief Architect..					
4059-01-051-87-																											
3	63/1	0.02 L	Alathur	Palakkad	PWD	Providing partition /counter and furniture to upcoming Mini Civil Station at Alathur	4059-01-051-87	40.00 L	GO(Rt)No 327/08/PWD dt:147.3.2008 Rs:40.00L													Work Completed	100%			51.00 L	
4210-01-110-75-NABARD																											
4	4387	Nil	Alathur	Palakkad	Health & Family Welfare	NABARD RIDF XVI- Construction of Medical ward building in CHC Alathur.	4210-01-110-75	53.96 L	GO(Rt)No. 1767/2011/H& FWD dt : Tvm, 6.5.2011 Rs. 53.96 L													Work Completed					

Pranav