


**പതിനാലാം കേരള നിയമസഭ**  
**അഞ്ചാം സമ്മേളനം**

**നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നം. 2657 09/05/2017-ൽ മറുപടിയ്ക്ക് എം.എൽ.എ. ആസ്തി വികസന സ്കീം പ്രകാരം വൈപ്പിൻ മണ്ഡലത്തിലെ നിർമ്മാണ പ്രവർത്തനങ്ങൾ**

<b>ചോദ്യം</b> <b>ശ്രീ.എസ്.ശർമ്മ</b>		<b>മറുപടി</b> <b>ശ്രീ.കെ.റ്റി. ജലീൽ</b> <b>(തദ്ദേശസ്വയംഭരണവും ന്യൂനപക്ഷക്ഷേമവും വഖഫ് ഹജ്ജ് തീർത്ഥാടനവും വകുപ്പുമന്ത്രി)</b>	
(എ)	എം.എൽ.എ. ആസ്തി വികസന സ്കീം പ്രകാരം ഭരണാനുമതി ലഭിച്ചതും തദ്ദേശ സ്വയംഭരണ എഞ്ചിനീയറിംഗ് വകുപ്പു മുഖാന്തിരം നടപ്പാക്കി വരുന്നതുമായ വൈപ്പിൻ മണ്ഡലത്തിലെ വിവിധ നിർമ്മാണ പ്രവൃത്തികൾ അനിശ്ചിതമായി തടസ്സപ്പെട്ട് കിടക്കുന്ന കാര്യം ശ്രദ്ധയിൽപ്പെട്ടിട്ടുണ്ടോ;	(എ)	ഉണ്ട്.
(ബി)	എഗ്രിമെന്റ് കാലാവധി പൂർത്തിയാക്കിയതും എന്നാൽ നിർമ്മാണം പൂർത്തിയാക്കാത്തതുമായ പ്രവൃത്തികളുടെ വിശദാംശം വ്യക്തമാക്കാമോ;	(ബി)	എഗ്രിമെന്റ് കാലാവധി കഴിഞ്ഞതും പൂർത്തീകരിക്കാത്തതുമായ പ്രവൃത്തികളുടെ ലിസ്റ്റ് അനുബന്ധം 1-ആയി ചേർക്കുന്നു.
(സി)	പ്രസ്തുത പ്രവൃത്തികൾ നടപ്പാക്കാൻ സീകരിച്ച നടപടികൾ വിശദമാക്കാമോ;	(സി)	ബഹു. വൈപ്പിൻ നിയോജകമണ്ഡലം എം.എൽ.എ യുമായി വിവരങ്ങൾ ചർച്ച ചെയ്യുകയും, തർക്കമുള്ളവ പരിഹരിക്കുന്നതിനും, ഒഴിവാക്കേണ്ടവ ഒഴിവാക്കുന്നതിനും വേണ്ട നടപടികൾ സീകരിച്ചുവരുന്നു.
(ഡി)	നടപ്പാക്കാൻ കഴിയാത്ത പ്രവൃത്തികൾ ഉണ്ടെങ്കിൽ എന്തുകൊണ്ടെന്നും ഏതൊക്കെ പ്രവൃത്തികളാണെന്നും വ്യക്തമാക്കാമോ?	(ഡി)	വിശദാംശങ്ങൾ അനുബന്ധം -2 ആയി ചേർക്കുന്നു.

  
**സെക്ഷൻ ഓഫീസർ**

അനുബന്ധം 1-

No.	Name of Work	Reason
1	Construction of Kochamukku Junction South road, drain & culvert in ward 18 of Elankunnappuzha GP	Part bill paid, tarring to be done
2	Construction of Koladichira road in Kuzhuppilly GP	Dispute due to Ombudsman case
3	Tarring work to MG road and AKG road & construction of drain and culvert Edavanakkad GP	Nearing completion, Time extension granted
4	Construction of culvert and tarring work to temple road Nayarambalam GP	Nearing completion, Time extension granted
5	Second layer metalling & tarring work and construction of Drain to Kurumthodath Pharamacy road in Nayarambalam GP	Nearing completion, Time extension granted
6	Re-tarring work and construction of Drain to Jaihind road in Njarakkal GP	Nearing completion, Time extension granted
7	Renovation work to majestic in Njarakkal GP	Nearing completion, Time extension granted
8	Metalling & tarring work and construction of culvert at Yakshithara road in Pallippuram GP	Nearing completion, Time extension granted
9	Toreeparambu road side protection and footpath concreting Mulavukad	60% completed. Filling and side protection completed
10	Pukkad side protection and berm concerting Elamkunnappuzha	Notice send to contractor for explanation for delay
11	Citizen east road concreting side protection drain and culvert in ward 1 Elamkunnappuzha	40% completed. Side protection and drain work almost finished. Culvert and construction of road is pending
12	Chappakadappuram vayanasala road side protection foot path ward 1 Elamkunnappuzha.	Side protection and filling work started
13	Village office road south west extension road Edavanakkad GP	Not started due to site dispute
14	Achuthan road culvert Njarakkal	Part bill paid, Work in progress
15	Formation of Illthupadi Michabhoomi colony link road Edavanakkad	Nearing completion
16	Infrastructure work to Santacroose Ground Elamkunnappuzha	Time extension granted
17	Infrastructure work to Nayarambalam Ground	Dispute
18	Construction of Janakeeya road to Malarvadi road Pallippuram.	Time extension granted

  
 സെക്ഷൻ ഓഫീസർ

അനുബന്ധം -2

No.	Name of Work	Reason
1	Construction of Thundipuram road in ward 13 of Kuzhipilly GP	Site dispute about ownership
2	Smasanam road side protection and footpath concreting Mulavukad	Work not tendered. Land not available. Land to be handed over to Panchayath
3	Arangil road Kuzhuppilly GP	Agreement executed. Not started due to site encroachment dispute
4	Infrastructure work to Njarakkal Panchayath Ground	Proposed site is Revenue Land. Stop memo obtained from Village Officer
5	Valiyaparambu cultural fine arts road Mulavukad	To be cancelled. A part of work done by PWD.



സെക്ഷൻ ഓഫീസർ