

പതിനാലാം കേരള നിയമസഭ

അഞ്ചാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ. 2665

09.05.2017-ൽ മറുപടിയ്ക്ക്

എൽ.എസ്.ജി.ഡി മുഖാന്തിരം നടപ്പിലാക്കുന്ന മാവേലിക്കര മണ്ഡലത്തിലെ എം.എൽ.എ. ആസ്തി വികസന പദ്ധതികൾ

ചോദ്യം		മറുപടി	
ശ്രീ.ആർ. രാജേഷ്		ഡോ.കെ.റ്റി.ജലീൽ (തദ്ദേശസ്വയംഭരണവും ന്യൂനപക്ഷക്ഷേമവും വഖഫ് ഹജ്ജ് തീർത്ഥാടനവും വകുപ്പുമന്ത്രി)	
(എ)	മാവേലിക്കര മണ്ഡലത്തിൽ എം.എൽ.എ. ആസ്തി വികസന പദ്ധതിയിൽ ഉൾപ്പെടുത്തിയ പ്രവൃത്തികളിൽ എൽ.എസ്.ജി.ഡി മുഖാന്തിരം നാളിതുവരെ ഏറ്റെടുത്ത പ്രവൃത്തികൾ ഏതൊക്കെയാണെന്നും ഇവയിൽ പൂർത്തീകരിച്ചതും പൂർത്തീകരിക്കാനുള്ളവയും ഏതൊക്കെയാണെന്നും വിശദമാക്കുമോ;	(എ) & (ബി)	മാവേലിക്കര മണ്ഡലത്തിൽ എം.എൽ.എ. ആസ്തി വികസന പദ്ധതിയിൽ ഉൾപ്പെടുത്തിയ പ്രവൃത്തികളെ സംബന്ധിച്ചും പൂർത്തീകരിക്കാനുള്ള പ്രവൃത്തികളുടെ തടസ്സങ്ങൾ സംബന്ധിച്ചുമുള്ള വിവരങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	പൂർത്തീകരിക്കാനുള്ള പ്രവൃത്തികളുടെ തടസ്സങ്ങൾ എന്തെന്ന് വ്യക്തമാക്കുമോ;		
(സി)	പ്രസ്തുത പ്രവൃത്തികൾ പൂർത്തീകരിക്കുന്നതിന് സ്വീകരിച്ചിട്ടുള്ള നടപടികൾ വിശദമാക്കുമോ?	(സി)	രണ്ടു പ്രവൃത്തികളിന്മേൽ ഹൈക്കോടതിയിൽ സ്റ്റേ നിലവിലുണ്ട്. പ്രസ്തുത സ്റ്റേ ഒഴിവാക്കുന്നതിനുള്ള നടപടി സ്വീകരിച്ചിട്ടുണ്ട്.

Saradadevi
സെക്ഷൻ ഓഫീസർ

Ponnamalwo

LIST OF WORKS PROPOSED UNDER LAC-ADS FOR THE YEAR 2012-13, 13-14, 14-15, 15-16

Year	Sl. No	File No	Date of AS	Name of Work	Amount in lakhs	Agt. No. with date	Name of Contractor	Name of implimenting Officer	Date of completion as per AS	Amount paid	Remarks 22.04.2017
2013-14	1	DB 6/1403/15	GO (Rt) No 593/2014 LSGD dated 28.02.2014 Rs.1 Crore	Construction of Shopping complex and Office Building at Chunakkara Grama Panchayath	100	149/EE/MLA-ADS/15-16 Dated.22.06.2016	Pramod, Vaisyamparambil, Pathirapally. P.O, Alappuzha. 9496273061	Executive Engineer			High Court stay order
2013-14	2	DB 6/1403/15	GO (Rt) No 593/2014 LSGD dated 28.02.2014 Rs.1 Crore	Construction of Shopping complex and Office Building at Nooranad Grama Panchayath	100	150/EE/MLA-ADS/15-16 Dated.22.06.2016	Pramod, Vaisyamparambil, Pathirapally. P.O, Alappuzha. 9496273061	Executive Engineer			High Court stay order
2014-15	3	DB6 -46/15	GO (Rt) No 2271/2014 LSGD dated 28.08.2014 Rs.70 Lakhs	Construction of Bride across Mukkad thodu in Nooranad GP	70			Executive Engineer		187989	Additional fund 1.00 crore required as per structural design.
2014-15	4	DB - 2028/14	GO (Rt) No 2271/2014 LSGD dated 28.08.2014 Rs.25 Lakhs	Tarring of Charumoodu - Karimulakkal - Komalloor road in Chunakkara GP	25	17/EE/MLA-ADS/13-14 Dated. 30-03-2015	Abdul Jabbar , Parayil House, Chunakkara. P.O. 9447015260	Executive Engineer	31.10.2015	2484369	Work Completed. Final bill paid
2014-15	5	D6 -1669/14	GO (Rt) No 2271/2014 LSGD dated 28.08.2014 Rs.30 Lakhs	Improvements and retaring of Maya yakshi kshethram - Panayil kshethram road in Palamel GP	30	11/EE/MLA-ADS/13-14 Dated. 23-12-2014	Vinodkumar, Krishna Nivas, Nooranad. P.O	Executive Engineer	22.07.2015		Work Completed. Final bill paid
2014-15	6	D6 -1667/14	GO (Rt) No 2271/2014 LSGD dated 28.08.2014 Rs.35 Lakhs	Improvements to Palamel Asan Kalunku road at KP road to Mavila mukku at Padanilam Kudassanad road in Palamel GP	35	10/EE/MLA-ADS/13-14 Dated. 23-12-2014.	Vinodkumar, Krishna Nivas, Nooranad. P.O	Executive Engineer	31.07.2015	3421896	Work Completed. Final bill paid
2014-15	7	DB-173/2015	GO (Rt) No 2150/2014 LSGD dated 20.08.2014 Rs.25 Lakhs	Construction of new building for Ayurveda hospital in Mavelikkara Thamarakulam GP	25	65/EE/MLA-ADS/15-16 Dated. 05.12.2015	Biju.A, Mani Mandiram, Varavila. P.O, Vavvakavu, Ochira. 9946333946	Executive Engineer	04.09.2016	146680	Work completed. Final bill requisition sent to CE for releasing the payment

Year	No.	Date of AS	Name of Work	Amount in lakhs	Agt. No. with date	Name of Contractor	Name of implementing Officer	Date of completion as per AS	Amount paid	Remarks 22.04.2017
2014-15	8	06-1343/14	GO (Rt) No 1748/2014 LSGD dated 09.07.2014 Rs. 30 Lakhs	30	5/EE/MLA-ADS/13-14 Dated. 25-11-14	Chandrasekharan Unnithan, Soupamika, Muthukattukara, Noorananad. P.O 9446337787	Executive Engineer	24.06.2015	182886	Work Completed Final bill paid
2014-15	9	06-1343/14	GO (Rt) No 1748/2014 LSGD dated 09.07.2014 Rs. 25 Lakhs	25	4/EE/MLA-ADS/13-14 Dated. 25-11-14	Chandrasekharan Unnithan, Soupamika, Muthukattukara, Noorananad. P.O. 9446337787	Executive Engineer	24.06.2015		Work completed. Final bill requisition sent to CE for releasing the payment.
2014-15	10	06-1343/14	GO (Rt) No 1748/2014 LSGD dated 09.07.2014 Rs. 50 Lakhs	50	8/EE/MLA-ADS/13-14 Dated. 16-12-14	Sunil Chandran, Puthanveetil, Vallikunnam. P.O - 9446529192	Executive Engineer	16.12.2014	4946818	Work completed. Final bill Paid.
2014-15	11	06-450/15	GO (Rt) No 76/2015 LSGD dated 09.01.2015 Rs. 25 Lakhs	25	19/EE/MLA-ADS/13-14 Dated. 19.05.2015	Chandrasekharan Unnithan, Soupamika, Muthukattukara, Noorananad. P.O 9446337787	Executive Engineer	18.12.2015		Work completed. Final bill requisition sent to CE for releasing the payment.
2014-15	12	06-453/15	GO (Rt) No 76/2015 LSGD dated 09.01.2015 Rs. 25 Lakhs	25	21/EE/MLA-ADS/13-14 Dated. 19.05.2015	Chandrasekharan Unnithan, Soupamika, Muthukattukara, Noorananad. P.O 9446337787	Executive Engineer	08.01.2016		Work completed.
2015-16	13	06/557/15	GO (Rt) No 62/2015 LSGD dated 08.01.2015 Rs. 50 Lakhs	50	23/EE/MLA-ADS/14-15 Dated. 11.06.2015	Nazar Jaffarkutty, Kurudantayyathu, Kadamboor, Thazhava, Karunaganally	Executive Engineer	18.06.2015		Ground floor level
2015-16	14	06/362/15	GO (Rt) No 1641/2015 LSGD dated 01.06.2015 Rs. 14 Lakhs	14	53/EE/MLA-ADS/15-16 Dated. 31.08.2015	N.Vijayan, Managalahu Veedu, Kumbarnad, Kallumala. P.O, Mavelikkara 9447207991	Executive Engineer	30.08.2016	1307784	Work completed. Final bill paid

Year	Sl No	File No	Date of AS	Name of Work	Amount in lakhs	Agt. No. with date	Name of Contractor	Name of Implimenting Officer	Date of completion as per AS	Amount paid	Remarks 22.04 2017
2015-16	15	D6-2033/15	GO (Rt) No 76/2015 LSGD dated 09.01.2015 Rs. 1 crore	Construction of Thamarakulam Pallam Chathiyara road Bharanikavu GP	100	63/EE/MLA-ADS/15-16 vDated. 30.11.2015	Sunil Chandran, Puthanveetil, Vallikunnam. P.O - 9446529192	Executive Engineer	30.06.2016		Work completed. Final bill requisition sent to CE for releasing the payment.
2015-16	16	D6-451/15	GO (Rt) No 76/2015 LSGD dated 09.01.2015 Rs. 25 Lakhs	Construction of Palamel Vadakkuvila Junction to Kannakara junction road Palamel GP	25	18/EE/MLA-ADS/13-14 Dated. 19.05.2015	Chandrasekharan Unnithan, Soupamika, Muthukattukara, Noorananad. P.O 9446337787	Executive Engineer	18.12.2015	2138833	Work completed. Final bill paid
2015-16	17	D6-449/15	GO (Rt) No 76/2015 LSGD dated 09.01.2015 Rs. 25 Lakhs	Construction of road from Anayadi Junction to Kumbalathu Junction Vallikunnam GP	25	22/EE/MLA-ADS/13-14 Dated. 09.06.2015	Sunil Chandran, Puthanveetil, Vallikunnam. P.O - 9446529192	Executive Engineer	18.01.2016		Work completed. Final bill paid
2015-16	18	D6-452/15	GO (Rt) No 76/2015 LSGD dated 09.01.2015 Rs. 25 Lakhs	Construction of Chunakkara Kunnuvula Colony road to Thuruthiyil Kshethram road Chunakkara GP	25	20/EE/MLA-ADS/14-15 Dated. 19.05.2015	Abdul Jabbar, Parayil House, Chunakkara. P.O. 9447015260	Executive Engineer	18.12.2015		Work completed. Final bill requisition sent to CE for releasing the payment.
2015-16	19	DB6-2050/15	GO (Rt) No 1641/2015 LSGD dated 01.06.2015 Rs. 15 Lakhs	Construction of Open Air Auditorium in Vallikunnam GP	15	95/EE/MLA-ADS/15-16 Dated. 06.02.2016	Sujith Kumar. M.S, Pokkadathu house, Kollakadavu. P.O, Chenganoor, 9645105741.	Executive Engineer	05.09.2016		Work completed. Final bill under scrutiny
2015-16	20	DB6-2015/15	GO (Rt) No 1657/2015 LSGD dated 02.06.2015 Rs. 15 Lakhs	Metalling and tarring Road from Muthukattukarayil edamalamukku towards north in Palamel GP	15	43/EE/MLA-ADS/13-14 Dated. 30.07.2015	Chandrasekharan Unnithan, Soupamika, Muthukattukara, Noorananad. P.O 9446337787	Executive Engineer	28.02.2016	1381016	Work completed. Final bill paid
2015-16	21	DB6-2016/15	GO (Rt) No 1657/2015 LSGD dated 02.06.2015 Rs. 15 Lakhs	Widening and tarring Road from Kambisseri Junction Thundathimukku road in Vallikunnam GP	15	49/EE/MLA-ADS/15-16 Dated. 3.08.2015	Sunil Chandran, Puthanveetil, Vallikunnam. P.O - 9446529192	Executive Engineer	02.03.2016	1389832	Work completed. Final bill paid

Year	S. N	File No	Date of AS	Name of Work	Amount in lakhs	Agt. No. with date	Name of Contractor	Name of implementing Officer	Date of completion as per AS	Amount paid	Remarks 22.04.2017
2015-16		22 DB6 -2058/15	GO (Rt) No 2591/2015 LSGD dated 22.08.2015 Rs 25 Lakhs	Construction of Kitchen and Dining facilities to Nooranadu Padanilam H.S.S Nooranad GP	25	96/EE/MLA-ADS/15-16 Dated. 09.02.2016	A.S. Anandan, Aswathi Bhavanam, Noomand. P.O, 9388900356	Executive Engineer	08.09.2016		Work completed. Final bill requisition sent to CE for releasing the payment.
2015-16			GO (Rt) No 753/2016 LSGD dated 24.02.2016 Rs.14 Lakhs	Improvements of Chakkittayil mukku Charuvila to Kottarathil road Thamarakulam GP	14	141/EE/MLA-ADS/15-16 Dated. 10.06.2016	V.Krishnakutty, Kanjikkal veedu, Pallisserikkal. P.O, 9446915790	Executive Engineer	09.01.2017		Work completed. Final bill paid
2015-16			GO (Rt) No 753/2016 LSGD dated 24.02.2016 Rs.15 Lakhs	Gurunadhankulangara SNDP Mandiram Junction to Parakkal Vayal road metalling and tarring Thamarakulam GP	15	142/EE/MLA-ADS/15-16 Dated. 10.06.2016	V.Krishnakutty, Kanjikkal veedu, Pallisserikkal. P.O, 9446915790	Executive Engineer	09.01.2017		Work completed. Final bill paid
2015-16			GO (Rt) No 753/2016 LSGD dated 24.02.2016 Rs.15 Lakhs	Chathiyara to Charummoodu road retarring Ward 15,16,17 Thamarakulam GP	15	145/EE/MLA-ADS/15-16 Dated. 13.06.2016	Sreekumar. M.S, Lekshmi & Lekshmi Constructions, Karinankuzhy. P.O.9447473144	Executive Engineer	12.01.2017		Work completed. Final bill paid
2015-16			GO (Rt) No 753/2016 LSGD dated 24.02.2016 Rs.21.30 Lakhs	Construction of the road from Thazhakkara Murivayikkara Kalamoodu Putharmukku to Anjilivila mukku in Thazhakkara GP	21.3	151/EE/MLA-ADS/15-16 Dated. 29.06.2016	Sri. A. Sabu, Kallithundathil Mankamkuzhy. P.O, Mavelikkara, 9447400330	Executive Engineer	31.01.2017		Work completed. Final bill requisition sent to CE for releasing the payment.
2015-16			GO (Rt) No 896/2016 LSGD dated 27.02.2016 Rs.98.85 Lakhs	Makrimada road metalling & tarring and renovation of side wall in Thazhakkara GP	98.85			Executive Engineer			Protection work one side completed. Other side in progress
2015-16			GO (Rt) No 912/2016 LSGD dated 29.02.2016 Rs.1 crore	Construction of new building for Kambisseri Karunakaran Nemorial GHSS at Vallikunnam GP	100			Executive Engineer			Structural design to be obtained
2015-16			GO (Rt) No 961/2016 LSGD dated 01.03.2016 Rs.25 Lakhs	Construction of road from Karthikappallimukku in Thekkekkara GP to Ammencherimukku in Thazhakkara GP	25	164/EE/MLA-ADS/15-16 Dated. 01.08.2016	N. Vijayan, Mangalathuveedu, Umbertadu	Executive Engineer	28.02.2017		Tarring to done
2015-16			GO (Rt) No 961/2016 LSGD dated 01.03.2016 Rs 25 Lakhs	Maintenance of road from Adhikattukulangara thaliekattuthেকেkkara manaladi in Palamel GP	25	163/EE/MLA-ADS/15-16 Dated. 29.07.2016	Shajahan, Shaji Bhavanam, Komallor. P.O, Chunakkara	Executive Engineer	28.02.2017		Filling done

Haradadev
02/03/2017