

പതിനാലാം കേരള നിയമസഭ
ഒമ്പതാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നം.1175 30.01.2018 ൽ മറുപടിക്ക്

തൃപ്പൂണിത്തുറ മണ്ഡലത്തിലെ പൊതുമരാമത്ത് പ്രവർത്തനങ്ങൾ

ചോദ്യം

ഉത്തരം

ശ്രീ.എം. സ്വരാജ്

ശ്രീ ജി സുധാകരൻ
(പൊതുമരാമത്തും രജിസ്ട്രേഷനും
വകുപ്പ് മന്ത്രി)

എ) ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിനുശേഷം തൃപ്പൂണിത്തുറ നിയമസഭാ മണ്ഡലത്തിൽ നടത്തിയിട്ടുള്ളതും നടന്നു വരുന്നതുമായ പൊതുമരാമത്ത് വകുപ്പിന്റെ നിർമ്മാണപാലങ്ങളും, കെട്ടിടം, ദേശീയപാത എന്നീ വിഭാഗങ്ങൾ മുഖേനയുള്ള പ്രവർത്തനങ്ങൾ ഏതെല്ലാമെന്ന് അറിയിക്കാമോ;

ബി) അവയുടെ നിലവിലെ സ്ഥിതി ഉൾപ്പെടെയുള്ള വിശദവിവരങ്ങൾ വ്യക്തമാക്കാമോ?

എ) ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിനുശേഷം തൃപ്പൂണിത്തുറ നിയമസഭാ മണ്ഡലത്തിൽ ദേശീയപാത വിഭാഗത്തിൽ നടത്തിയ പ്രവർത്തനങ്ങൾ ചുവടെ ചേർക്കുന്നു.

1. പ്രീമൺസൂൺ വർക്ക് ചെയിനേജ് 274/000 മുതൽ 286/610 വരെ പണി പൂർത്തീകരിച്ചു.

2. പാച്ച് വർക്ക് - ചെയിനേജ് 281/000 മുതൽ 286/600 വരെ - 90% പണി പൂർത്തീകരിച്ചു.

3. സി ആർ എഫ് 2016-17 ഗാന്ധി സ്ക്വയർ മിനിബൈപ്പാസ് കണ്ണുകളുടേതും - പുതിയ റോഡ് - പുത്തോട്ട റോഡ് - ലിങ്ക് റോഡ് - മരട് - കേട്ടെടുത്തുകടവ് - ഗ്രിഗോറിയോസ് സ്കൂൾ റോഡ് - പുനരുദ്ധാരണ പ്രവർത്തികൾ പുരോഗമിക്കുന്നു.

കെട്ടിട, നിരത്തു വിഭാഗങ്ങളുടെ കീഴിൽ വരുന്ന പ്രവർത്തനങ്ങളും അവയുടെ വിശദവിവരങ്ങളും അനുബന്ധം I, II ആയി ചേർത്തിരിക്കുന്നു.



സെക്ഷൻ ഓഫീസർ

Anex - 7

PWD BUILDINGS DIVISION ERNAKULAM		
Progress report of budget (volume 1) works for the month January 2018		
Sl. No.	Name of Work	Present Stage
4202-01-202-99-Secondary School		
1	Hedn- one time ACA-Govt Sanskrit College, Thripunithura-Construction of Hostel Building for Girls.	TS estimate under preparation.Existing Building to be demolished
2	Hedn- one time ACA-Construction of Compound wall Govt College at Thripunithura.	Work completed
3	Hedn- One time ACA-Construction of Playground & connected facilities in Govt. College at Thripunithura.	work completed
4210-01-110-82 Panchakarma hospital (NABARD)		
1	Construction of Panchakarma Block in Ayurveda College, Tripunithura	TS estimate under preparation.
4210-03-101-98 Ayurveda College , TPRA		
1	H&FWD- Ayurveda Medical Education- Construction of Pharmacy block in Govt. Ayurveda College, Thripunithura.	Estimate to be submitted after obtaining AR Drawing from design.

PWD BUILDINGS DIVISION ERNAKULAM**Progress report of works not included in Budget 2017-18
Vol.1 AnnexureII**


Sl. No.	Name of Work	Present Stage
4059-60-051-72		
1	Construction of a new building for Govt. ITI Maradu	Balance estimate to be submitted.As per the str design amount sufficient only upto grade beam. Tobe discussed with DRIQ and Principal
4210-01-110-93 Health		
1	Govt. Ayurveda College, Thripunithura- Construction of Academic block 1st phase.	Amount not sufficient as per clients requirments.Letter sent to client department.
2	Govt. Ayurveda College, Thripunithura - Strengthening of Staff Quarters (Deposit)	Work completed.
3	Govt. Ayurveda College, Thripunithura - Renovation of Ladies Hostel (Balance Work) (Deposit)	Work completed.
4	Govt. Ayurveda College, Thripunithura - Renovation of Principal's Quarters (Deposit)	work completed

5	Govt. Ayurveda College, Thripunithura - Extension of Kitchen Block (Deposit)	work completed
6	Govt. Ayurveda College, Thripunithura - Converting Trussed Roof to Classroom in Hospital Building (Deposit)	Work to be tendered.
7	Govt. Ayurveda College, Thripunithura - Providing Grill Work to the Terrace of Ladies Hostel (Deposit)	Work completed.
8	Govt. Ayurveda College, Tripunitura. Academic Block - 2 nd Phase	amount not sufficient
9	Govt. Ayurveda College, Tripunitura- Constn. Of RMO Quarters	work tendered
10	Govt. Ayurveda College, Tripunitura- Constn. Of Superintendent quarters	work tendered
11	Govt. Ayurveda College, Tripunitura- Constn. Of Quarters for class 3 employees (1st phase)	TS estimate returned for correction
12	Govt. Ayurveda College, Tripunitura- Construction of Store room near office room	work tendered
13	Construction of Gymnasium at Govt. Ayurveda College, Tripunitura.	Work completed.

4403-00-102 Veterinary		
1	Construction of Veterinary Hospital at Palluruthy	To be tendered.
HIGHER EDUCATION		
1	Construction of Hostel Building for girls at Govt. Sanskrit College, Tripunithura	As revalidated, TS estimate under preparation. existing building to be demolished
Other Department		
LAC-ADS WORKS		
1	Construction of Dialysis Centre at Govt. Taluk Hospital, Tripunithura	Work completed.
2	Construction of new building for GHS Edakochi	work nearing completion.
3	Construction of Auditorium at Govt Girls HSS, Tripunithura	Work completed.
4	Hedn- Construction of Stadium, Stage and Ground for Govt. Arts and Science College, Thripunithura.	Request claim dept not suite With available site
5	Construction of crematorium at Udayamperur Grama Panchayath.	There is no access to the identified plot from public road. And land identified was a paddy field. Secretary Grama Panchayath requested to do needfull.
6	Construction of new classroom at Mangayil School, VHSE Maradu.	Civil Work completed Electrical work to be done by Panchayath

7	Construction of rest room and office facilities for stadium in KUFOS Campus at Panangad.	agt cancelled
8	Upgradation of Playground in KUFOS Campus	agt cancelled
9	Construction of class room at Mangayil Higher Secondary School at Maradu, Ernakulam.	Proposed under NABARD
10	Construction of new block for PWD Rest House, Thripunithura, Ernakulam.	To be tendered.
11	LAC-ADS 16-17 Construction of Building for Prepimary school, Mangayil, Maradu	TS estimate submitted
12	LAC-ADS 16-17 Construction of Building for Govt Junior Basicsschool,Kandanad, udayamperur	TS estimate tobe submitted
Progress report of ongoing works under MLA SDF for the month July - 2017		
1	Construction of building for P.H. Centre in Ward No.16 of Udayamperoor Grama Panchayath in Ernakulam District	Work to be tendered after demolishing the building
	DPR TO BE PREPARED AND PROPOSAL FOR AS TO BE SUBMITTED	
1	Construction of Ladies Hostel Building for Govt.arts College,Tripunithura	Master plan being prepared by RIT is awarded.

	AS received	
1	Construction of Academic Block -Phase II	Amount not sufficient as per clients requirments. Letter sent to client department.


 അമ്മൻ അ.മുർ.
 1

PROGRESS FOR THE MONTH OF January 2017

SL No	Budget Provisions in lakhs	LA Constituency	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Expected date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks	
1	2	3	4	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	22	23	24
NABARD WORKS																					
1		Tripunithura	NABARD - RIDF- XXII- Providing BM &BC to Ettumanoor - Ernakulam Road CH.44/200 TO 46/900	24422429	G. O Rt No. 1608/2016 /PWD dated 23/11/2016 for Rs.250 Lakhs	EKM/20 17- 2018/408 2/DTD:2 5/5/17 for Rs.250 Lakhs	93/SECC A/2017- 18, dtd:4/8/17	V.M.Jose	24422429	19893968	5	14.08.2017	13.01.2018		Work in progress	BM/BC completed. Tile work completed. Slab casting in progress for drainage work	30%	-	1.98 Crores		
BUDGET WORK																					
TRIPUNITHURA LAC																					

SL No	Budget Provisions in lakhs	LA Constituency	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Exteneded rate of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
2		Tripunithura	Budget Work 2011-12 - Construction of Mattathamkady Bridge across Konothupuzha connecting Amballoor & Udayamperoor Panchayat in Ernakulam district		G.O Rt No. 1622/2011 /PWD dated 22/11/2011 for Rs. 595 lakhs	118/CE/R/2011-12 dated 21/12/2011 for Rs. 590.30 lakhs	84/SECC A/2011-12 dated 17/01/2012	KSCC 2.05 % below E/R	49169024	48213059		27.01.2012	26.07.2013			Bridge work completed. Revised AS obtained. Revised TS to be obtained	72%	34694943	13518116	
3		Tripunithura	Budget Speech Work 2011-12 - Construction of Nettoor Kundanoor Parallel Bridge	290619969/-	G.O Rt No. 459/2013/ PWD dated 30/3/13 for Rs.2950 Lakhs	322/CE/R/2012-13/322 dated 30/3/2013 for Rs.2950 Lakhs	107/SEC CA/2013-14 dated 24/09/2013	KSCC 9.01% below E/R	290619969/-	265659396/-	24	25.09.2013	24.09.2015	31.05.2017		Bridge proper completed. Approach road work in progress and Gabion structure work in progress	70%	203389280	622.7	

SL No.	Budget Provisions in Lakhs	LA Constituency	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Ag't.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
4		Tripunithura	Budget Speech Work 2011-12 - Construction of Willington Island Kannengattu Bridge		G.O Rt No. 238/2012/PWD dated 16/02/2012 for Rs. 6400.00 Lakhs	GO(Rt) No. 214/2014/PWD dated 12/12/2014 for Rs.6400 Lakhs	29/SECC A/2014-15 dated 10/10/2014	KSCC 20% above E/R	609090042	725468071	24 months	11.10.2014	10.10.2014	30.06.2017	-	Bridge Work completed and approach completed. Traffic safety works in progress	90%	672104932	533.63	
5		Tripunithura	B/W 2015-16 - Providing 20mm Chipping Carpet and Improvement to drainage facilities I Udayathumvair hill road		G.O.(Rt) No.1930//2015/PWD dated 22.12.2015 for Rs.100 Lakhs	233/2015-16/16/658 dated 20.02.2016 for Rs. 100 Lakhs	54/SECC A/16-17 dated 27.05.2016	Kuriakose I Mathai	9999186	8536095	6 months	04.06.2016	03.12.2016	30.06.2017	-	Work completed				

SL No	Budget Provisions in lakhs	LA Constituency	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
6		Tripunithura	Land Acquisition of Eroor Manakkapady road (Ch: 0/000 to 1/000) and Impts of Eroor Manakkapady road Ch: 0/000 to 1/000 (Rs. 750+100)		GO(Rt)N o.550/15/PWD. dt. 3/3/16 for Rs.850Lakhs											LA in progress				
7		Tripunithura	Widening and Improvements to Eroor Kaniyampuzha Road under Roads Section, Thrippunithur a ch. 0/800 to 2/280		GO No.179/2017/PWD dated 14.02.2017 for Rs76L	4370/2016-17 dtd:26-3-17 Rs.74L	28/SECC A/2017-18 dated 3-6-17	M C Baby	7279015	6456360	10	12.06.2017			11.04.2018	BM & BC work completed				

Sl.No	Budget Provisions in lakhs	LA Constituency	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement extension or completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
8		Tripunithura	B/W 2016-17 Improvements to Udayamperoor Kureekkad road 0/00 to 0/600		GO No.18/2017/PWD dated 16.03.2017 for Rs90.50 L	4300/2016-17, dtd: 31-3-2017 Rs88L	27/SECC A/2017-18 dated 3-6-17	T I Korath	8707395	7165946	9	12.06.2017		10.03.2018	Site cleared. Drain work started. Retaining wall work in progress				
9		Tripunithura	Budget Work 2016-17 Providing drainage facilities and Footpath to Mini bypass road 1/100 to 1/850		GO No.18/2017/PWD dated 16.03.2017 for Rs181 L										Work tendered. But kept pending due to CRF work in same reach.				

Sl. No.	Budget Provisions in lakhs	LA Constituency	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agmt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Expenditure upto completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
10		Tripunithura	B/W 2016-17 Improvements to Town road and Reconstruction of damaged Drain and footpath (Stable road 0/000 to 0/300, Kanankulanga road 0/000-0/300, Sanskrit road 0/150-0/350, Chalkamkulangara road 0/200 to 0/300, BHS road 0/200 to 0/400)		GO No.18/2017/PWD dated 16.03.2017 for Rs271.50 L	4472/2016-17, dtd: 31-3-2017 Rs270L	61/SECC A/2017-18 dated 22-6-17	MC Baby	26190558	22100387	12	30.06.2017	29.06.2018			Drain work in progress. BM started				
11		Tripunithura	Budget work 2016-17 - Improvements to Nadakkavu Mulanthuruthy road ch. 0/000 to 0/800		GO No.18/2017/PWD dated 16.03.2017 for Rs162.90 L			Jenly Joseph								Work Just started.				

SLN o	no	Budget Provisions in lakhs	LA Constituency	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
12			Tripunithura	Budget work 2016-17 - Widening of Nettoor Panagad Road ch 1/500 to 3/800		GO No.18/201 7/PWD dated 16.0 3.2017 for Rs 188.90 L	492/2017- 18 dated 8/5/2017 for Rs 188.6L		Sreekumar	18858053		6	16.08.17		15.02.2018	completed				
			Tripunithura	Budget work 2016-17 - Widening of Kumbalangahi Perumpadapp u road- Ch.0/000 to 1/800		GO No.18/201 7/PWD dated 16.0 3.2017 for Rs 298.20 L	4599/201 6- 17, dtd: 31 3-2017 Rs. 293L			12846622						Tender pending due to LA				
			Tripunithura	Budget work 2016-17 - Widening of Madavana - Panagad road ch 3/850 to 7/500		GO No.18/201 7/PWD dated 16.0 3.2017 for Rs 94.20L	4356/201 6- 17, dtd: 31 3-2017 Rs. 94L	65/SECC A/2017-18 dated 29- 6-17	KGR Panicker	9371644 8632317		6	07.07.17		06.01.2018	Pot hole filling done. Initial level reported.				

SABARIMALA WORKS

no	Budget Provisions in lakhs	L.A Constituency	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Expenditure upto completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
			Improvements of EE road by providing cement concrete interlocking tiles and drainage facilities for reach from Kunnara park to Mobility hub (ch 54/300 to ch 55/050)	13301405.05	G.O(r)N o. 47/2017/PD WD dtd 25.08.2017 for Rs. 187 Lakhs	1584/17-18 dtd 27.08.2017 for 162 Lakhs	120/SEC CA/2017-18 dtd 03.10.2017	Alen Wilson	16159935	13301405.05	1	19.09.2017	18.10.2017			Tile laying work completed. Culvert work to commence, drain work nearing completion	0.8		11101000	The work got delayed due to continuous rain
			Sabarimala Package 2017-18 - Urgent patch repairs in Peppathi branch road ch 0/000 to 0/430	799243	CE/R&B/ GL/SBLA /2017-18 dtd 22.11.17 for Rs. 8 lakhs	4979/2017-18 dtd 28.11.17 for Rs. 8 lakhs			799243							Retendered twice				


 01/10/2017 03/10/2017