

**പതിനാലാം കേരള നിയമസഭ**  
**ഒൻപതാം സമ്മേളനം**  
**നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം.2211**  
**05.02.2018 ലെ മറുപടിക്ക്**

**എൻഡോസ്മെന്റ് രൂപീകരണ മേഖലയിൽ നബാർഡിന്റെ സഹായത്തോടെ നടപ്പിലാക്കുന്ന പ്രവൃത്തികൾ**

ചോദ്യം: ശ്രീ. കെ.കുഞ്ഞിരാമൻ		ഉത്തരം: ശ്രീ.ടി.എം.തോമസ് ഐസക് (ബഹു. ധനകാര്യവും കയറ്റും വകുപ്പ് മന്ത്രി)
(എ)	കാസർഗോഡ് ജില്ലയിൽ എൻഡോസ്മെന്റ് രൂപീകരണ മേഖലയിൽ നബാർഡിന്റെ സഹായത്തോടെ നടപ്പിലാക്കുന്ന പ്രവൃത്തികൾ പൂർത്തീകരിക്കേണ്ട തീയതി അറിയിക്കാമോ;	നബാർഡ് ആർ.ഐ.ഡി.എഫ് വായ്പ എൻഡോസ്മെന്റ് പാക്കേജിൽ ട്രാഞ്ച് 17 (2011-12), ട്രാഞ്ച് 18 (2012-13)-കളിലായിട്ടാണ് അനുവദിച്ചിരിക്കുന്നത്. ട്രാഞ്ച് 17-ന്റെ കാലാവധി 31.03.2018-ൽ അവസാനിക്കും. ട്രാഞ്ച് 18-ലുള്ള പദ്ധതികൾ പൂർത്തിയാക്കുന്നതിനുള്ള തീയതി നബാർഡ് അറിയിച്ചിട്ടില്ല.
(ബി)	മേൽ പാക്കേജിൽ എത്ര പ്രവൃത്തികൾ ഇനിയും പൂർത്തീകരിക്കാനുണ്ട്; വിശദാംശങ്ങൾ അറിയിക്കാമോ;	എൻഡോസ്മെന്റ് പാക്കേജിൽ ഉൾപ്പെട്ടിട്ടുള്ള 23 പദ്ധതികൾ പൂർത്തിയാക്കാനുണ്ട്. പദ്ധതികളുടെ വിവരം അനുബന്ധം 1 ആയി ചേർക്കുന്നു.
(സി)	പൂർത്തീകരിച്ച പ്രവൃത്തികളുടെ ആർ.സി. ക്ലെയിം ധനകാര്യ വകുപ്പിന് സമർപ്പിക്കുകയും തുക ബന്ധപ്പെട്ട കരാറുകാർക്ക് നൽകുകയും ചെയ്തിട്ടുണ്ടോ; വിശദാംശങ്ങൾ അറിയിക്കാമോ;	നിലവിൽ 28 കോടിയുടെ ആർ.സി. ക്ലെയിമുകൾ ജില്ലാ കളക്ടർ, കാസർഗോഡ് സമർപ്പിച്ചിട്ടുണ്ട്. ആയത് സർക്കാരിന്റെ പരിഗണനയിലാണ്. നബാർഡിൽ നിന്നും വായ്പ അനുവദിക്കുന്ന മുറയ്ക്ക് ബില്ലുകൾ മാറി നൽകുന്നതാണ്. ക്ലെയിമുകളുടെ വിശദവിവരം അനുബന്ധം 2-ൽ ചേർക്കുന്നു.
(ഡി)	പൂർത്തീകരിച്ച എത്ര പ്രവൃത്തികളുടെ തുക കരാറുകാർക്ക് നൽകാനുണ്ടെന്നും ഇതു നൽകാൻ സീകരിച്ച തുടർനടപടികളും വ്യക്തമാക്കുമോ?	



**അക്കൗണ്ട്സ് ഓഫീസർ**

**അനുബന്ധം 1**

SI No.	NAME OF PROJECT	ESTIMATE (Rs in lakh)	PRESENT STATUS
1	Construction of new BUDS School Building at Panathady in Panathady grama panchayath	145.00	Lintel work completed. Slab surrounding Courtyard under progress
2.a	Comprehensive Development of CHC, Bedadka	278.40	Painting (white washing) work under progress.
2.b	Comprehensive Development of CHC, Bedadka		Nurse quarters-mai nslab work completed.
3	Construction of Government Vocational Higher Secondary school Karadka in Karadka grama panchayath	205.00	White washing work ongoing.
4	Construction of new BUDS School Building at Madhaka in Bellur grama panchayath	145.00	There are two buildings one of the building painting balance. Another building structural work complete.
5	Construction of IP Block PHC Panathur	325.00	Work at last stage, finishing work
6	Construction of Hospital Complex Poodumkallu in Kallar grama panchayath	485.00	Structure work complete, ramp 80% complete, white washing work completed. Flooring work ongoing simoultaneously.
7	Construction of BUDS school building at Kallar in Kallar grama panchayath	145.00	Lintel work completed, roof slab 50% completed, tapered sunshade under progress
8	Construction of Building to Nileshwar Taluk Hospital in Nileshwar Municipality	213.00	one block's structural works of G.F and F.F ongoing. And footing of other block ongoing.
9	Construction of Government Vocational Higher Secondary school Mulleria in Karadka grama panchayath	326.50	Work of second floor under progress
10	Construction of new IP Block building Kanhanagad in Kanhangad Municipality	500.00	Structural work completed, plastering ongoing
11	Construction of Government Vocational Higher Secondary school Iriyanni in Muliya grama panchayath	243.05	Work of first floor slab under progress, laterite masonry work of GF under progress.
12	Construction of Government Higher Secondary School Balanthode in Panathady grama panchayath	260.00	Second level building roof slab and coloumn in progress
13	Construction of CHC and 3 Staff Quarters Muliya in Muliya grama panchayath	210.00	CHC-Second floor slab under progress. Staff quarters- Civil work completed
14	Construction of BUDS School Building, Badiadka	145.00	Excavation for foundation done. Registered notice issued.
15	Construction of new BUDS School Building at Perla in Enmakaje grama panchayath	145.00	Work to be started .intimattion given to EE LSGD

SI No.	NAME OF PROJECT	ESTIMATE (Rs in lakh)	PRESENT STATUS
16	Construction of CHC Building Cheruvathur in Cheruvathur grama panchayath	181.00	work is at sunshade level on existing building.
17	Construction of Rehabilitation Centre Enmakaje in Enmakaje grama panchayath	200.00	Earth cutting not included estimate,RE required
18	Construction of Building for GHSS Bellur in Bellur grama panchayath	431.15	Retaing wall completed.GF slab progress.
19	General Hospital Kasaragod	800.00	Agreement to be executed
20	WSS PANATHADY	339.00	Final stage
21	WSS KALLAR	600.00	Final stage
22	WSS KAYYUR CHEEMENI CHEEMENI	1000.00	Final stage
23	WSS NEAR GVHSS KARADKA	19.50	On going



അനുബന്ധം 2

**Reimbursement Claims - List of projects - LSGD**

SI No.	PIC No.	Name of the Project	Amount (Rs)
1	R172800237	Construction of Primary Health Centre at Kumbadaje	75,81,012
2	R172800204	Construction of CHC Building at Cheruvathur	23,10,555
3	R182800116	Construction of BUDS School Building, Badiadka	46,57,095
4	R172800327	Construction of new BUDS School Building at Panathady	70,49,710
5	R172800213	Construction of Building to Nileshwar Taluk Hospital at Nileshwar	1,41,54,591
6	R172800209	Construction of new IP Block at Kanhangad	4,26,44,717
7	R172800377	Construction of Government Vocational Higher Secondary School at Karadka	77,44,950
8	R172800381	Construction of Government Vocational Higher Secondary School at Mulleria	2,10,90,600
9	R172800206	Construction of Hospital Complex at Poodamkallu, Kallar	2,70,55,402
10	R182800068	Comprehensive Development of CHC, Bedadka	1,28,15,555
11	R172800342	Construction of Building for GHSS at Natekkal	1,97,61,840
12	R172800216	Construction of Rehabilitation Centre at Enmajke	64,69,200
13	R172800215	Construction of IP Block at Panathur, Panathady	1,53,96,570
14	R172800322	Construction of BUDS school building at Kallar	99,81,549
15	R172800320	Construction of new BUDS School Building at Madhaka	1,00,26,874
16	R172800334	Construction of Government Higher Secondary School at Balanthode	1,43,55,900
17	R172800375	Construction of Government Vocational Higher Secondary School at Iriyanni	1,66,27,163
18	R172800207	Construction of CHC and 3 Staff Quarters at Muliyar	1,79,99,982

**PROJECTS COMES UNDER - KWA**

Sl No.	PIC No.	Name of the Project	Amount (Rs)
1	R182800044	Water Supply Scheme to Keyyur Cheemeni Panchayat	19,51,000
2	R182800044	Water Supply Scheme to Keyyur Cheemeni Panchayat	60,22,793
3	R182800044	Water Supply Scheme to Keyyur Cheemeni Panchayat	14,78,000
4	R182800044	Water Supply Scheme to Keyyur Cheemeni Panchayat	5,00,956
5	R172800158	Water Supply Scheme to Kallar Gram Panchayat	29,39,200
6	R172800194	Water Supply Scheme - Improving Existing WSS to Gandhipuram	5,79,175
7	R172800158	Water Supply Scheme to Kallar Gram Panchayat	1,50,630
8	R172800170	Water Supply Scheme at Karamanthody (Moodankulam)	16,69,177
9	R172800150	Water Supply Scheme at Kaduppumkuzhi	5,11,037
10	R172800181	Water Supply Scheme at Marpanadka	89,401
11	R172800183	Water Supply Scheme at Maniyoor	36,75,841
12	R172800182	Water Supply Scheme at Yethadka	35,63,029
13	R172800154	Water Supply Scheme at Kattukukke	1,46,200

