

**പതിനാലാം കേരള നിയമസഭ
ഒൻപതാം സമ്മേളനം**

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നം. 2512

05.02.2018 -ൽ മറുപടിക്ക്

വിനോദസഞ്ചാര വകുപ്പിൽ നടപ്പിലാക്കുന്ന പദ്ധതികൾ


ചോദ്യം

ഉത്തരം

ശ്രീ. എൻ.എ. നെല്ലിക്കുന്ന്.

ശ്രീ. കടകംപള്ളി സുരേന്ദ്രൻ
(സഹകരണവും വിനോദസഞ്ചാരവും
ദേവസ്വവും വകുപ്പു മന്ത്രി)

- | | |
|--|--|
| <p>എ) വിനോദസഞ്ചാര വകുപ്പിൽ നടപ്പിലാക്കുന്ന പദ്ധതികൾ ഏതൊക്കെയാണെന്ന് വ്യക്തമാക്കാമോ;</p> <p>ബി) ടൂറിസം പദ്ധതികൾ നടപ്പിലാക്കാൻ തെരഞ്ഞെടുക്കുന്ന സ്ഥലങ്ങൾ നിർണ്ണയിക്കുന്നതും പ്രൊപ്പോസലുകൾ തയ്യാറാക്കുന്നതും ആരാണെന്ന് വെളിപ്പെടുത്താമോ;</p> <p>സി) ഇത്തരം പ്രൊപ്പോസലുകൾ തയ്യാറാക്കാൻ സ്വീകരിക്കുന്ന മാനദണ്ഡങ്ങൾ എന്തൊക്കെയാണെന്ന് അറിയിക്കാമോ;</p> <p>ഡി) ഈ സർക്കാർ അധികാരത്തിൽ വന്നശേഷം നടപ്പിലാക്കിയതും നടപ്പിലാക്കിക്കൊണ്ടിരിക്കുന്നതും നടപ്പിലാക്കാൻ ഉദ്ദേശിക്കുന്നതുമായ ടൂറിസം പദ്ധതികൾ ഏതൊക്കെയാണെന്ന് മണ്ഡലം തിരിച്ച് വ്യക്തമാക്കാമോ?</p> | <p>എ) വിനോദസഞ്ചാര വകുപ്പിൽ നടപ്പിലാക്കുന്ന പദ്ധതികൾ സംബന്ധിച്ച വിവരം അനുബന്ധമായി ഉള്ളടക്കം ചെയ്യുന്നു.</p> <p>ബി) ടൂറിസം വകുപ്പിന്റെ എംപാനൽഡ് ആർക്കിടെക്ചുറാൽ സർക്കാർ വകുപ്പുകളുമാണ് ടൂറിസം വകുപ്പിനു വേണ്ടി പ്രൊപ്പോസലുകൾ തയ്യാറാക്കുന്നത്. ഇതിനായി അനുയോജ്യമായ സ്ഥലങ്ങൾ തെരഞ്ഞെടുക്കുന്നത് ജനപ്രതിനിധികൾ, ഡി.ടി.പി.സി.കൾ, തദ്ദേശ സ്വയംഭരണ സ്ഥാപനങ്ങൾ എന്നിവരാണ്.</p> <p>സി) പദ്ധതി നടപ്പിലാക്കുവാൻ ഉദ്ദേശിക്കുന്ന സ്ഥലം പൊതുജനത്തിന് പ്രവേശനത്തിന് ഉറപ്പാകുന്ന താകണം. ഇതിനായി ടൂറിസം വകുപ്പിനോ, ഡി.ടി.പി.സി.യ്ക്കോ ഉപയോഗിക്കാനായി അനുമതി ലഭ്യമാക്കണം. അല്ലെങ്കിൽ മറ്റേതെങ്കിലും വകുപ്പിന്റെ സ്ഥലമാണെങ്കിൽ പദ്ധതി നടപ്പിലാക്കുന്നതിനുള്ള ഉപയോഗാനുമതി ലഭിച്ചിരിക്കണം.</p> <p>ഡി) വിവരം അനുബന്ധമായി ഉള്ളടക്കം ചെയ്യുന്നു.</p> |
|--|--|



സെക്ഷൻ ഓഫീസർ.

Porroozlmwo

Department of Tourism, Government of Kerala
Status report of Ongoing Tourism Projects

Sl.No.	Name of Project	District	Constituency	Executing Agency	Date of Sanction	ASA Amount	Amount Released	Status	Remarks
1	Balance work in Government Guest House, Varkala	Thiruvananthapuram	Varkala	PWD Buildings	24-11-2016	1573740	0	In progress - Structure Work in Progress	Structure works in progress
2	Destination Development of Thekkan Kurishumala in Thiruvananthapuram	Thiruvananthapuram	Parassala	Department of Tourism	20-06-2017	10850000	2170000	In progress - Work Started	work just started
3	Kovalam Tourism Zone Waste Management Programme- 2017-18	Thiruvananthapuram	Kovalam	Eco Preserve	14-08-2017	5168000	1241550	In progress - Work Started	work in progress.
4	Plan Fund 2017-18 - Kerala Institute of Tourism and Travel Studies (KITTS)	Thiruvananthapuram	Kovalam	KITTS	16-06-2017	40000000	0	In progress -	
5	Proposal for Upgradation and Renovation of Hotel Chaithram, Thampanoor	Thiruvananthapuram	Thiruvananthapuram	KTDC	20-05-2017	41038000	41038000	In progress - Structure Work in Progress	mock room completed. Renovation of 6th floor is in progress
6	Revamping of Kovalam Beach Lighting System at Kovalam - Maintenance works	Thiruvananthapuram	Kovalam	KSCADC	26-08-2017	1042626	1042626	In progress - Electricity and Plumbing Work in Progress	50% of the work completed. For the remaining work KSCADC need a clearance from Trivandrum Corporation Secretary. Work in slow progress
7	Tourism Development project at Aniyoor in Thiruvananthapuram District	Thiruvananthapuram	Kazhakkootam	Department of Tourism	19-06-2017	30000000	0	In progress - Work Started	column footing PCC work done, remaining setting out work is in progress
8	Amrutham Gamaya - Project for Garbage Management in Varkala Municipality	Thiruvananthapuram	Varkala	Varkala Municipality	03-01-13	5300000	4240000	In progress - Completed but Actions Pending	About 90% of the work completed. 1. Chain saw, Brush cutter (2), wheel barrows (4), waste bin (50), Fogging Machine, spade with hand (24), Rake (4), Pickaxe with handle (4), Rain Coat (24), Plastic Baskets (24), Gum boot (24), Gloves (24), Sprayer (10) etc already bought 2. LCV (Double pick-up Van for Waste Collection) Already one bought but has excess amount so one small pick-up Van for Waste Collection can be bought. Letter sent to DOT stating the same 3. wages (daily wages employees - 15@Rs.240x24x12 Months) - 10.36 Lakhs utilization of wages component started from Nov 2016 Balance works tendered 1. Plastic waste pelleting unit (washer, shrodder, pelletiser) - 6.5 Lakhs 2. Biogas plant (8.6 Lakhs) - in progress Expected date of Completion- Feb 2018
9	Clean Destination Campaign Implementation during 2017-2018	Thiruvananthapuram	Varkala	Department of Tourism	22-06-2017	67700000	67700000	In progress - Work Started	Payment of Rs.6,77,00,000/- sanctioned vide order no. P6-7343/2017 dated 26/08/2017
10	Construction of Bathroom, Maintenance works of Toilets and laying cobble stone balance area of existing toilet near light house at Kovalam beach	Thiruvananthapuram	Kovalam	State Nirmithi Kendra	11-08-16	386792	193396	In progress - Building Number Received	Work is completed. Project Ready for inauguration. Work already handed over to DTPC. As per the report on Newspaper (Malayala Manorama) on 15/11/2017 stating that there is no water or current, a site visit was conducted and the current connection can be reconnected only after paying the KSEB dues by the Trivandrum Corporation.
11	Construction of Toilet Blocks near Neyyar Dam	Thiruvananthapuram	Nedumangad	DTPC Trivandrum	28-12-2016	800000	445342	In progress - Applied for Building Number	Work completed, but need Electrical connection and water connection
12	Development of Kappil Beach and Boat club as a Tourist Destination in Kerala	Thiruvananthapuram	Varkala	KIIDC Ltd.	31-03-2013	40900000	6454000	In progress - Structure Work in Progress	Revised AS sanctioned with State Share as Rs.3,34,40,00/- in the Working Group of Tourism Department held on 04-01-2018
13	Development of Sree Padmanabha Aranmula Sabarimala as a Spiritual circuit in Kerala under Swadesh Darshan Scheme	Thiruvananthapuram	Thiruvananthapuram	Travancore Devaswom Board	19-09-2016	944426000	184885000	In progress - Structure Work in Progress	The Kerala State Nirmithi Kendra has completed the work for storm water drain at North nada and the concreting process of water line and KSEB line trench in progress, Renovation work of padmatheerthakulam has started. Kerala State Housing Board has completed the work for water supply line at west and south nadas and storm water drain and KSEB line trench in progress for both west and south nadas

Sl.No.	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Amount Released	Status	Remarks
14	Hop on Hop off Bus Services	Thiruvananthapuram	Thiruvananthapuram	Steel Industries Kerala Ltd	27-05-2015	13500000	10800000	In progress - Completed but Actions Pending	2nd part payment of Rs.40,50,000/- sanctioned vide order no.P5-17846/14 dated 28/02/2017
15	Landscaping of Kappil beach, Thiruvananthapuram	Thiruvananthapuram	Varkala	Harbour Engineering Department	24-05-2010	5400000	2700000	In progress - Structure Work in Progress	65% of the work has been completed. Rain shelter foundation work completed. Gents & Ladies toilet, Retaining wall & Pathway super structure works has been completed, finishing works in progress. Stone bund foundation work in progress. Construction of steps from the main road is in progress. HED has forwarded a letter to contractor to restart the work but contractor has not yet responded to the letter so the HED is moving for a re-tendering process
16	Monitoring of Projects under Department of Tourism by Strengthening the District Offices and Directorate of Tourism 2016-17	Thiruvananthapuram	Thiruvananthapuram	Department of Tourism	01-04-17	10010000	0	In progress - Work Started	project in progress
17	Monitoring Project of Department of Tourism by Strengthening the District Offices & DoT - revised	Thiruvananthapuram	Thiruvananthapuram	Department of Tourism	09-08-15	9000000	0	In progress - Attention Warranted	
18	Participation in Incredible india Tourist investors summit, New Delhi by Kerala Tourism Infrastructure Ltd (KTIL)	Thiruvananthapuram	Thiruvananthapuram	KTIL (TRKL)	23-09-2016	2694000	2426836	In progress - Work Started	payment of Rs. 24,26,836/- sanctioned vide order no. P5-12078/16 dated 04/02/2017
19	Preparation of Master Plan for Golden Valley in Thiruvananthapuram	Thiruvananthapuram	Vamanapuram	Department of Tourism	24-06-2013	4400000	794104	In progress - Work Started	Final Master plan preparation works on progress
20	Renovation work of existing pond at Veli Tourist village	Thiruvananthapuram	Thiruvananthapuram	State Nirmithi Kendra	19-10-2016	6118822	4992959	In progress - Completed but Actions Pending	95% of the work has been completed Work nearing completion. Only rectification works remaining
21	Renovation works of Main Building of the Government Guest House, Varkala	Thiruvananthapuram	Varkala	PWD Buildings	25-05-2015	3000000	0	In progress - Electricity and Plumbing Work in Progress	95% of the works completed. only some of the rectification works are pending
22	Restoration of Stone Pillar area, pathway extension, maintenance of Goose cage and filling up of sand in existing Children's play area in veli Tourist village	Thiruvananthapuram	Thiruvananthapuram	State Nirmithi Kendra	18-10-2016	2000000	1600000	In progress - Completed but Actions Pending	95% of the work completed Construction of Goose cage completed. Retoration of Stone pillar - completed. Construction of waste pit- Completed Filling up of sand in existing childrens play area - In progress. sanction for sand obtained
23	Shanghumugham Beach Area Development	Thiruvananthapuram	Thiruvananthapuram	Harbour Engineering Department	17-10-2012	25000000	20000000	In progress - Electricity and Plumbing Work in Progress	96% of the work has been completed. Electrification work is in progress some maintenance civil works to be done. Electrification works for shops started. Earthwork excavation work for foundation of 160 W shredder LED lights are completed. Foundation works are nearing completion. Erection of poles is in progress. Shredder lights are being installed at a spacing of 28m to 30m. DTTC should be given instruction such that due to vehicles entering the walkway the tile laid are damaged as shown in photos
24	Various work at Varkala beach - 1. construction of Cloak room with toilet block site development and construction of compound wall at propose 3. construction area of cloak room with toilet block etc	Thiruvananthapuram	Varkala	State Nirmithi Kendra	11-08-16	3208000	1604000	In progress - Attention Warranted	75 % of the work has been completed Work in progress. Construction of cloak room work - civil work nearing completion, Building permit, water connection received and KSEB connection to be received Site development and construction of compound wall at proposed site - completed Maintenance works of GI hand rails - to be done Providing kerb stone on existing damaged area of path way near cliff Varkala - Completed. The remaining work can be done only after getting electric connection for the cloak room

Sl.No.	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Amount Released	Status	Remarks
25	Water Supply Scheme to Kovalam Tourist area in Thiruvananthapuram	Thiruvananthapuram	Kovalam	Kerala Water Authority	03-12-12	140000000	140000000	In progress - Electricity and Plumbing Work in Progress	90% of works completed. Balance works- Distribution lines to Kovalam Tourist Area- Detailed estimate prepared. Estimate amount comes to Rs.3,00,00,000/- (Over all length 3.5km approx. Main pipe - 200mm, 10kg PVC). - Tendering to be done. Components of the project: 1. OHT perigamala - finishing work on progress - 95% completed 2. OHT - Muttacaud - completed- Distribution pipe connection to be done 3. OHT - Vandithada - completed - Distribution pipe connection to be done 4. Distribution lines - 20 km - almost 85% completed 5. Electrification - Substation works completed. HT Connection obtained from KSEB. 6. 3 Phase motors & Installation of Horizontal pumps at Pumping rooms - installation work completed - connection of pumping line works completed. , Completed works - 1. Structural and finishing work of Intake well 2. 2 Nos Clarifier water sump 3. Pump house sump 4. Filter bed and Chemical Treatment area. 5. Raw water pumping mains from Vellayani lake to Treatment plant laid. 6. Structural and finishing works of
26	Asset Management System for the Kerala Tourism Department	Thiruvananthapuram	Thiruvananthapuram	Department of Tourism	08-01-14	6800000	1854199	In progress - Work Started	Field works completed for Kollam, Kozhikode, Malappuram, Alappuzha, Wayanad and Palakkad. \n(File, Data sorting, GIS mapping and layout of assets are made)\nWeb application and database management work is also in progress\nComponents\n1. Asset identification & Field work - 40 Lakhs\n2. Software building - 8 Lakhs\n3. GIS Mapping and Data base preparation - 10 Lakhs\n4. Web Interface and related charges -5 Lakhs\n5. Logistics - 5 Lakhs\n(Activity - Asset identification , GPS Mapping, GIS Verification, Final report submission)\nField work for Thiruvananthapuram District in in progress. Separate letter needed to survey at KITTs, DTPC etc.
27	Construction of Suspension bridge at Chowara Pozhi - Kovalam	Thiruvananthapuram	Kovalam	Steel Industries Kerala Ltd	06-03-14	47000000	10000000	In progress - Attention Warranted	work on hold . Work stopped by the 2nd week of Dec 2016 (Stop memo from Corporation in the want of CRZ Clearance) Application submitted to Trivandrum Corporation for obtaining CRZ clearance . Work status - Foundation works completed on Oct 2016. 32 nos of column casted upto 1st floor level.
28	Cultural and Tourist Facility Centre, Kovalam	Thiruvananthapuram	Kovalam	KSCADC	26-07-2013	17500000	8750000	In progress - Attention Warranted	work on hold . Work stopped by the 2nd week of Dec 2016 (Stop memo from Corporation in the want of CRZ Clearance) Application submitted to Trivandrum Corporation for obtaining CRZ clearance . Work status - Foundation works completed on Oct 2016. 32 nos of column casted upto 1st floor level.
29	Development of Neyyar Dam as a Tourist Destination	Thiruvananthapuram	Aruvikkara	Irrigation Trivandrum	22-12-2015	46510000	6542095	In progress - Attention Warranted	Re validation of Administrative Sanction approved in the Working group of Tourism Department held on 18-12-2017
30	Development of Silent Valley Sun Bath Park at Kovalam	Thiruvananthapuram	Kovalam	KSCADC	25-07-2013	46800000	23400000	In progress - Development in Progress	87% of the work has been completed Components Tiling works of reception block, Toilet block, Security room (3nos) and renovation works of old building in progress. Path way - Interlocking pattern and landscaping fixed. Fencing not yet started . Parking - Land development works completed, Interlock works to be done. Entrance Gate - 2 nos - not done . Painting and polishing work will be started soon .

Sl.No.	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Amount Released	Status	Remarks
31	Expenses for the selection of Consultants and preparation of project reports, DPR's	Thiruvananthapuram	Kovalam	KTIL (TRKL)	12-01-16	3850000	1925000	In progress - Attention Warranted	35% Completed. The work is retendered and awarded. M/S KITCO Will restart the pending works soon. (Work was in pending due to case in NGT. Now it is got cleared) Components: 1. Childrens Park - completed 2. Floating boat jetty - completed 3. Front side rough granite paving - completed 4. RR retaining wall - To be started 5. Fencing work - To be started 6. Renovation of existing Toilets - To be started 7. Painting of existing building - To be started 8. Plumbing renovation - To be started 9. Electrical renovation in existing building 10. Landscaping - To be started 11. Seating - To be started
32	Installation of Roof Top Solar Power Generation at Directorate of Tourism, Thiruvananthapuram	Thiruvananthapuram	Vattiyookavu	KELTRON	30-09-2015	4488000	2244000	In progress - Attention Warranted	Panel installation, Lightening protection and DB connection works for 20KWA at DoT Car parking building has been completed. Electrical Inspectorate approval to be obtained. The project work includes the supply of 50 KWP solar power plant without battery, including solar PV modules, Solar Inverter & mounting accessories. Balance panels installation works proposed at Craft village, Kovalam
33	Kovalam Light House Road Improvement	Thiruvananthapuram	Kovalam	SIDCO	09-05-12	4400000	2200000	In progress - Attention Warranted	Need a joint site visit along with the Planning officer, Joint Director and SIDCO officials, for the further work
34	Providing Security measures to the safety & Security of Tourists visiting Kovalam beach Thiruvananth	Thiruvananthapuram	Kovalam	State Nirmithi Kendra	18-12-2015	5631146	2815573	In progress - Applied for Building Number	90% of the work completed. 1. Construction of Police Aid post - completed (KWA supply to be obtained) 2. Maintenance works of existing police aid post - work completed 3. Fencing of Edakallu area - completed 4. Maintenance of existing light system - stopped 5. PA alarm system and signboards - work in progress. Sign boards fixed
35	Purchase of Boats and for Boat Clubs at DTPC, Thiruvananthapuram	Thiruvananthapuram	Chirayinkeezhu	DTPC Trivandrum	24-06-2013	15800000	7900000	In progress - Attention Warranted	70% Completed. UC submitted, work stopped due to vigilance enquiry Components 1. 23 seater safari boat - 1 no - ready for delivery (in Kappil) 2. 16 seater safari boat - 3 nos - ready for delivery - (1 no in Chirayinkeezhu & 2 nos in Muzhukkumpuzha) 3. 8 seater safari boat - 3 nos - delivered - (Neyyar dam, Kappil, Chirayinkeezhu) 4. 6 seater speed boat - 3 nos - delivered - (Neyyar dam, Kappil, Chirayinkeezhu) 5. 4 seater speed boats - 1 no - delivered - chirayinkeezhu 6. 9.9 HP OBM - 4 nos - delivered 7. Life Jackets - 4 nos - delivered
36	Reinforcing Responsible Tourism Initiative in Kerala for the period of 2014-15	Thiruvananthapuram	Thiruvananthapuram	KITTS	31-05-2014	10000000	6749719	In progress - Attention Warranted	Re constitution of Classification committee to be done
37	Renovation & Repair works of new block of the Govt Guest house, Varkala	Thiruvananthapuram	Varkala	PWD Buildings	25-05-2015	3800000	3000000	In progress - Structure Work in Progress	90% of the work completed. Repair works almost completed. only rectification works and electrification works pending
38	Responsible Tourism Classification Scheme in connection with Strengthening RT in Kerala for 2013-14	Thiruvananthapuram	Thiruvananthapuram	KITTS	20-01-2014	1500000	1500000	In progress - Attention Warranted	Reconstitution of Classification Committee to be done. (as per Govt. order)
39	Upgradation and Maintenance work of main building in the Govt guest house, Kovalam	Thiruvananthapuram	Kovalam	PWD Buildings	25-05-2015	10000000	5000000	In progress - Electricity and Plumbing Work in Progress	94% of the work has been completed. Electrical fittings fixing works on progress. Balance work includes false ceiling, landscaping and Entrance area renovation works and some rooms renovation works on progress.
40	Akkulam Tourist Village 2nd Phase Development	Thiruvananthapuram	Kazhakkootam	DTPC Trivandrum	15-03-2017	49300000	24650000	In progress - Land Development in Progress	Construction of office building-structure work finished and is in progress Construction of Compound wall - nearing completion Seating at the top portion - In progress Steps to the top portion - work in progress

Sl.No.	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Amount Released	Status	Remarks
41	Beautification works and Electrification works of Kovalam beach	Thiruvananthapuram	Kovalam	State Nirmithi Kendra	01-11-17	2421036	1211000	In progress - Electricity and Plumbing Work Completed	92% of the work completed. Only rectification works remaining.interlocking and electrification work completed
42	Construction of new Guest House at Ponmudi (Phase - II)	Thiruvananthapuram	Nemom	PWD Buildings	25-03-2017	40100000	0	In progress - Structure Work in Progress	Newly Sanctioned project in the Working Group meeting of Tourism Department held on 22.03.2017
43	Construction of new Guest House at Ponmudi (Phase-II)	Thiruvananthapuram	Vamanapuram	PWD Buildings	25-03-2017	40100000	0	In progress - Structure Work in Progress	Slow progress due to labour issue
44	Development of destination facilities at Manvila, Thiruvananthapuram	Thiruvananthapuram	Kazhakkootam	DTPC Trivandrum	24-07-2017	8000000	1500000	In progress - Structure Work in Progress	Structure works in progress.
45	Electrification of Kovalam Beach Surroundings	Thiruvananthapuram	Kovalam	KELTRON	01-10-17	12463000	2492558	In progress - Electricity and Plumbing Work in Progress	KELTRON had forwarded a letter for the payment of excavation works of PWD road crossing. 50% of the work completed.
46	Pilgrim Heritage Circuit at Kolathukara, Thiruvananthapuram	Thiruvananthapuram	Kazhakkootam	DTPC Trivandrum	25-03-2017	23900000	11950000	In progress - Structure Work in Progress	Concreting of roof for ground floor completed. Concreting of columns for first floor started.
47	Proposal for restoration of Pond, Mandapam and Construction of Heritage shops at Shanghummugham beach	Thiruvananthapuram	Thiruvananthapuram	DTPC Trivandrum	25-03-2017	12100000	6050000	In progress - Structure Work in Progress	About 5%of the work completed. Brickwork for pond in progress
48	Special repair and improvement works at Government Guest House building B-Block at Ponmudi	Thiruvananthapuram	Vamanapuram	PWD Buildings	25-03-2017	9253089	0	In progress - Attention Warranted	WORK IS IN SLOW progress due to labour issue
49	Providing road safety measures and drainage facility to the access road to Jadayupara Nature park - Revised AS	Kollam	Chadayamangalam	ULCCS Ltd.	26-09-2017	33500000	268000500	In progress - Work Started	2nd part payment of Rs. 1,39,73,450/- sanctioned vide order no.P5-17151/16 dated 29/12/2017
50	Addition of new products and Destination Improvements at Thennala	Kollam	Punaloor	Ecotourism Directorate	19-10-2016	4700000	2350000	In progress - Work Started	Nearly 60 % the work completed.Pending permission from forest Dept.
51	Balance works to Development of Adichaniloorchira in kollam	Kollam	Chathannoor	Minor Irrigation, Kollam	17-09-2016	890000	890000	In progress - Work Started	Civil work completed. Process of Procurement of boat and play equipments in progress
52	Construction of Access road (Connectivity) to Jadayupara Nature park	Kollam	Chadayamangalam	ULCCS Ltd.	01-09-17	40450000	32117300	In progress - Structure Work Completed	Nearly 90% of the work completed
53	Construction of Aerobic composting unit at Ashramam, Kollam	Kollam	Kollam	Costford	19-12-2016	1185000	592500	In progress - Work Started	Unit 2- At Childrens park - work in progress
54	Development of Panmana vattakayal cruise circuit- Providing Boat landing facility at Panmana (Padickal kadavu)	Kollam	Chavara	Irrigation Department	29-03-2017	4000000	4000000	In progress - Structure Work in Progress	Nearly 70% of the work completed
55	Improving basic facilities at kollam beach	Kollam	Kollam	Harbour Engineering Department	20-12-2016	5000000	3328157	In progress - Work Started	Nearly 20 % of the work completed
56	Improving basic facilities at mundrye thuruthu	Kollam	Kunnathur	DTPC Kollam	10-03-16	3800000	1900000	In progress - Structure Work in Progress	Nearly 80% of the work completed
57	Pongupara Research Tourism Destination Kotarakkara Kollam	Kollam	Kottarakkara	DTPC Kollam	20-05-2014	4900000	2450000	In progress - Structure Work Completed	Nearly 80 % of the work completed
58	Preparation of Master Plan for Ashtamudi in Kollam District	Kollam	Kollam	Department of Tourism	24-06-2013	3800000	2609447	In progress - Actions Pending	IL & FS submitted draft Final master plan to Government for Approval.
59	Beautification works in the Heritage area of Ashramam Picnic Village, Kollam	Kollam	Kollam	DTPC Kollam	01-01-16	5000000	2500000	In progress - Work Started	Nearly 60% of the work completed.
60	Proposal for Modernization of Walkway and Other Beautification works at Asramam Maidanam near the banks of Ashtamudi Lake in Kollam	Kollam	Kollam	DTPC Kollam	15-03-2017	15000000	7500000	In progress - Work Started	Nearly 35% of the work completed
61	Development of Bowl Boat Riding Facilities at Adavi, Pathanamthitta	Pathanamthitta	Konni	DTPC Pathanamthitta	12-11-14	7500000	3750000	In progress - Structure Work in Progress	Bamboo Building work in progress.

Sl.No.	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Amount Released	Status	Remarks
62	Development of Pathanamthitta - Gavi - Vagamon - Thekkady as Eco Tourism Circuit in Idukki and Pathanamthitta Districts in Kerala under Swadesh Darshan Scheme	Pathanamthitta	Konni	Department of Tourism	15-12-2015	992187000	198437000	In progress - Foundation Work in Progress	Kadammanitta Eco-Lodge- Foundation works in Progress. Road works in Gavi - 40% Completed. Expected that all the Work will be completed by February 2018
63	Improvement of Elephant Museum at Konni Eco tourism Centre	Pathanamthitta	Konni	DTPC Pathanamthitta	20-05-2014	8000000	2400000	In progress - Electricity and Plumbing Work in Progress	Project work has been delayed due to the suicide of the contractor. Balance work re-tendered and will be started soon.
64	Aranmula destination development	Pathanamthitta	Aranmula	DTPC Pathanamthitta	30-09-2015	5000000	2500000	In progress - Structure Work in Progress	Super structure works in Progress for Pathway Construction
65	Improvement basic facilities of Perunthenaruvi Waterfalls	Pathanamthitta	Ranni	State Nirmithi Kendra	20-12-2016	4315000	2157500	In progress - Structure Work in Progress	Parking Yard Development in Progress
66	Proposal for the Construction of Dormitory cum Amenity Centre at Perunthenaruvi in Pathanamthitta District	Pathanamthitta	Ranni	KEL	25-03-2017	32252574	16126287	In progress - Land Development in Progress	Dormitory cum Amenity Centre - Structural Works in Progress Pathway Construction - 80% Completed
67	Punnamada Finishing Point Pathway And Jetty	Alappuzha	Alappuzha	KI IDC Ltd.	22-06-2017	9400021	0	In progress - Work Started	work under tender stage .Tender opening on 28-10-17
68	Special Repair works to the GF and FF at Government Guest House, Alappuzha	Alappuzha	Alappuzha	PWD Buildings Division, Alappuzha	14-10-2016	999337	0	In progress - Structure Work Completed	Newly Added Project in the KTPMIS (AS issued from the Hospitality Wing, Department of Tourism)
69	Urgent Special Repair works and Providing Trussed roofing for Manager's Quarters, Guard room and Security Room at Government Guest House, Alappuzha	Alappuzha	Alappuzha	PWD Buildings	21-04-2017	2001964	2001964	In progress - Structure Work in Progress	50% work completed. Roof truss work completed. Remaining work in progress 23-10-
70	Avoid water stagnation to Punnamada Pattayam Junction to Punnamada Kayal Road for easy access to Neh	Alappuzha	Alappuzha	Alappuzha Municipality	02-05-16	4910000	1227500	In progress - Work Started	work almost completed
71	Balance work for providing additional facilities at Nehru Trophy Boat race	Alappuzha	Alappuzha	KITCO	23-01-2014	48000000	46000000	In progress - Building Number Received	95% completed. Gallery completed and inaugurated, but electric connection not obtained yet. Clearance obtained from Municipality.
72	Development of Back water Circuit in Alappuzha in Back Water Region as a Mega Circuit in Kerala	Alappuzha	Kuttanad	KI IDC Ltd.	31-03-2013	522511000	342621390	In progress - Applied for Building Number	There are 21 projects under this central govt. aided Mega project. House boat Terminals (7Nos), Night halt Terminals (2Nos), Development of Micro Destinations (4Nos), Development of Beaches (2Nos), Development of Alappuzha Town as the central Destination of the circuit (5Nos), Sewage Treatment plant (1No). 10 projects are implemented by KI IDC & 11 projects by KITCO. 2 house boat terminals & 2 micro destination developments completed in all respect but not inaugurated and not made operational. All other house boat terminals, 2 night halt centres, 1 Micro Destination, 2 Beache Developments works are nearing completion. Main issue is these projects are not getting electric connection from KSEB as local bodies are not issuing building nos.
73	Literary Tourism Destination at Kumarakodi	Alappuzha	Haripad	DTPC Alappuzha	19-11-2013	48000000	35015138	In progress - Structure Work Completed	70% completed. Asan museum interior work in progress. All other works in progress. Evaluation of the work done by the previous implementing agency is not yet finalised.
74	Modification of the existing Toilet complexes two at Padmanapuram Palace and one Krishnapuram at Palace	Alappuzha	Kayamkulam	Sulabh	31-03-2017	2370000	2370000	In progress - Electricity and Plumbing Work Completed	The work completed at Krishnapuram Palace 23-10-2017

Sl.No.	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Amount Released	Status	Remarks
75	Reformation of boat jetty at Alappuzha	Alappuzha	Ambalapuzha	District Nirmithikendra	17-10-2016	1700000	0	In progress - Work Started	70% completed. Components : Repair and maintenance of toilet block with septic tank construction, Painting, Renovation of boat jetty area Toilet block & septic tank completed and handed over to State water Transport Department. Work in progress.
76	Snake Boats - Tourism product development	Alappuzha	Haripad	DTPC Alappuzha	26-11-2013	15000000	13200486	In progress - Work Started	Out of 11 snakeboats and 8 vallappuras, except one snake boat and one vallappura all other work completed
77	System for Tracking of Houseboats	Alappuzha	Kuttanad	KELTRON	28-12-2015	16000000	12982000	In progress - Work Started	3rd part payment of Rs. 25,82,000/- vide order no. P6-16495/15 dated 09/01/2018
78	Toilet facilities for St. Andrews Forane Church Aruthukal, Alappuzha	Alappuzha	Cherthala	DTPC Alappuzha	11-01-13	2200000	1760000	In progress - Structure Work Completed	85% completed. Finishing work in progress
79	Farm Tourism Circuit Hub - Nelpurakadavu	Alappuzha	Haripad	DTPC Alappuzha	08-04-14	10000000	8000000	In progress - Attention Warranted	50 % completed. Issue- A Volley hall court in the project area cannot be removed due to the objection from local people. Recently, as per the suggestion from MLA of the constituency redesigned the project without disturbing the volleyball court and that proposal finalisation in progress. compound wall 90% completed Support building -structure completed.
80	Marari Beach Destination Development at Mararikulam in Alappuzha	Alappuzha	Alappuzha	DTPC Alappuzha	02-03-16	10000000	2300000	In progress - Structure Work in Progress	DTPC entrusted the work to GITPAC. Project area now encroached by local people, encroachments have to be evicted hence pending. DTPC informed that the work will be started soon and can be completed in December.
81	Development of Palaikari Fish Farm and surrounding areas in Chempu Village in to a major Destination	Kottayam	Vaikom	KSCADC	31-03-2013	32704000	6541000	In progress - Completed but Actions Pending	2nd phase work not yet started. Awaiting for releasing the fund the executing agency.
82	Development of Tourism Infrastructure at Kumarakom, Kottayam	Kottayam	Ettumanoor	KIIDC Ltd.	02-08-16	97700000	48850000	In progress - Structure Work in Progress	Work is in progress. 55% of Total work was completed. Construction of boat Terminal at Nalupanku, Kumarakom was going on.
83	Green Tourism Circuit Project - Kottayam	Kottayam	Poonjar	KITCO	23-07-2013	867000000	40000000	In progress - Structure Work in Progress	Pala beautification work is in progress.
84	Landscaping Boat Canal at Kottayam	Kottayam	Kottayam	Forest Industries (Travancore) Ltd.	08-01-14	79800000	49900000	In progress - Applied for Building Number	Total work was completed and awaiting for receiving building number. The project can be inaugurated soon.
85	Upgradation and renovation of Waterscapes, Kumarakom	Kottayam	Ettumanoor	KTDC	01-12-17	50000000	50000000	In progress - Structure Work in Progress	Work is in progress. 20% of total work was completed. Renovation of cabins was going on.
86	Changanassery-Chethipuzha Kadavu beautification	Kottayam	Changanassery	DTPC Kottayam	11-05-13	5000000	4000000	In progress - Structure Work in Progress	Work is in slow progress.
87	Development of Cultural Centre at Kumarakom, Kottayam	Kottayam	Ettumanoor	District Nirmithikendra	28-05-2010	7000000	4200000	In progress - Attention Warranted	Awaiting for Revised administrative sanction.
88	Kumarakom Destination Development, Kottayam	Kottayam	Ettumanoor	DTPC Kottayam	15-12-2012	5352000	2676000	In progress - Structure Work Completed	Remaining works installation of lamp post. Necessary follow up action being taken for starting the work.
89	Development of Pallichira - Neremada road at Kumarakom, Kottayam	Kottayam	Ettumanoor	Kumarakom Grama Panchayath		6000000	1200000	In progress - Foundation Work in Progress	Work is in progress. Foundation work for road is going on.
90	Proposal for Beautification and Improvements of Communication Facilities and Works for Development of Tourism Infrastructure at Gonginikari view point at Kumarakom in Kottayam district	Kottayam	Ettumanoor	KIIDC Ltd.	25-03-2017	7500000	6000000	In progress - Work Started	Work is in progress. 60% of total work was completed. Development of road from Kumarathussery- kalathil- Attipedika road was going on.

Sl.No.	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Amount Released	Status	Remarks
91	Botanical Garden , Munnar	Idukki	Devikulam	DTPC Idukki	29-05-2014	45000000	22500000	In progress - Structure Work in Progress	45% work completed. In Open air stage, and landscaping earth work in progress. Shop, Food kiosk and admin block roof concrete work completed and floor finishing work in progress. Landscaping RR masonry work is also in progress. In Project Components:- Foot path and pavement, Rain shelter, Food kiosk, shop, Toilet block, landscaping, Electrical, Irrigation, sanitary and play equipments.
92	Construction of yathri nivas at Idukki	Idukki	Idukki	State Nirmithi Kendra	02-04-16	50000000	34759208	In progress - Structure Work in Progress	25% completed. road side retaining wall work completed. Building foundation and super structure work in progress
93	Development of Aruvikkuzhi Tourism (Chakkupallam Tourism Circuit Phase-1), Idukki	Idukki	Peerumade	KSHB	25-03-2017	49728922	39783000	In progress - Foundation Work in Progress	Project civil work just started. PCC work in progress.
94	Development of Solid Waste Management System at Devikulam	Idukki	Devikulam	Devikulam Grama Panchayat	03-01-13	3800000	3800000	In progress - Attention Warranted	4th and final payment of Rs.9,50,000/- sanctioned vide order no. P1-1482/2013 dated 18/07/2017
95	Development of Solid Waste Management System at Munnar	Idukki	Devikulam	Munnar Grama Panchayat	28-02-2013	5000000	2500000	In progress - Attention Warranted	Munnar GP is not properly implementing the Project. Collecting waste materials from different Tourism zones and Dumping at a common point. (2-Acre land)
96	Panchalimedu Tourism Projects, Idukki	Idukki	Peerumade	DTPC Idukki	13-10-2016	39685000	16000000	In progress - Structure Work in Progress	2nd part payment of Rs. 60,00,000/- sanctioned vide order no. P2-10512/16 dated 09/01/2018
97	Preparation of 30 year advance vision and development plan for Thekkady and its surroundings	Idukki	Peerumade	IL & FS	08-04-12	2500000	800284	In progress - Completed but Actions Pending	Final master plan submitted to government of approval
98	Ramakalmedu tourism project in karunapuram Gramapanchayat	Idukki	Udumbanchola	DTPC Idukki	30-09-2015	3000000	1500000	In progress - Structure Work in Progress	75% completed. Walkway work completed and Tree model watch tower work in progress. In Project Components:- Walkway, Watch tower, Parking facility.
99	Renovation project for Chemban Kolumban Samadhi Idukki	Idukki	Idukki	Archeology Department	10-01-15	7000000	5600000	In progress - Structure Work in Progress	80% Civil work is completed. Sculpture work awarded to Kunnuvula Murali. In Balance works are Sculpture work , painting and lighting. In Project Components:- Kolumban Sculpture and surrounding beautification
100	Renovation Works at Guest House , Devikulam	Idukki	Devikulam	PWD Buildings	09-07-15	2553000	2553000	In progress - Electricity and Plumbing Work in Progress	95% works completed. Finishing work in progress.
101	Reservoir based tourism Destination - Malankara	Idukki	Thodupuzha	Department of Tourism	29-05-2014	25000000	15000000	In progress - Structure Work Completed	80% work completed. Plumbing, Tile work and Electrification work in progress. Central roofing work and Floor granite works are completed. Balance works are Toilet fittings installation work, Doors and windows and Painting. Garden ,Walkway, illumination & Fountains work not started. In Project Components:- Ticket Booth & Information Centre, Toilet blocks (2 Nos), Gardens & Landscaping, Walkway, illumination & Fountains
102	Solid waste management system at Devikulam - Extension	Idukki	Devikulam	Devikulam Grama Panchayat	31-07-2014	4925000	4925000	In progress - Attention Warranted	Devikulam GP Collecting waste materials from different Tourism zones and Dumping at a common point. Without separating the Plastics. So Devikulam GP is not properly implementing the Project.
103	Development of Paranthumpara-Grambi Tourist Centre at Peerumadu, Idukki	Idukki	Peerumade	DTPC Idukki	26-07-2013	14900000	7450000	In progress - Structure Work in Progress	Not yet started. Project Components:- Rain shelter, Amenity center, Walkway, Security fencing maintenance.
104	Solid waste management in Idukki district	Idukki	Idukki	Department of Tourism	02-09-17	7092000	0	In progress - Work Started	Project work in progress. Thommenkuthu, Valanjaganam and Paranthumpara plastic waste removal in progress.
105	Thekkady Destination Development	Idukki	Peerumade	KTDC	02-08-17	26416677	13208338	In progress - Work Started	1st part payment of Rs. 1,32,08,338/- sanctioned vide order no. P5-641/2017 dated 09/01/2018

SL.No.	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Amount Released	Status	Remarks
106	Balance work in connection with the Development of Bhoothankettu as a Tourist Destination in Kerala - Revised AS	Ernakulam	Kothamangalam	Periyar Valley Irrigation Project Division, Perumbavoor	08-08-17	23540000	12005908	In progress - Electricity and Plumbing Work Completed	90% Work was completed. Finishing and electrification works are going on.
107	Re-Construction of Compound wall at Government Guest House Aluva	Ernakulam	Aluva	EE, PWD Building Division, Ernakulam	27-07-2016	2500000	0	In progress - Structure Work in Progress	Work is in progress. 55% of work was completed.
108	Development of Boothathankettu as Tourist Destination	Ernakulam	Kothamangalam	KTDC	08-01-14	19000000	4750000	In progress - Structure Work in Progress	Renovation of one cottage as restaurant and one cottage as beer parlour has completed. Renovation of remaining cottages is going on.
109	Museum of Cultural Mosaic at Mattanchery	Ernakulam	Kochi	KITCO	08-05-13	49200000	24600000	In progress - Structure Work in Progress	Work is in progress. Renovation of Hari shenoy building is in progress. 60% of work was completed. MOU not signed between Hari Shenoy trust and Department of Tourism.
110	Nehru Park and Food court at Fort Kochi	Ernakulam	Kochi	Forest Industries (Travancore) Ltd,	20-05-2014	41700000	16680000	In progress - Structure Work in Progress	90% work was completed. Finishing, electrification works are going on.
111	Providing Polycarbonate Sheet Roofing over the atrium, leak proofing and general improvements works at Government Guest House, Ernakulam	Ernakulam	Ernakulam	PWD Buildings, Ernakulam		7570000	7570000	In progress - Structure Work in Progress	Work is in progress
112	Take a break - Ernakulam- Piravom Grama Panchayath	Ernakulam	Piravom	DTPC through FACT RPC Buildings, Lt	21-05-2015	4600000	2300000	In progress - Structure Work Completed	50 % work was completed. Awaiting sanction for estimate amounting of Rs. 7laks towards earth filling.
113	Development of Kochi as Tourist Destination in Kerala	Ernakulam	Kochi	KITCO	28-06-2013	32439000	16487000	In progress - Structure Work Completed	Awaiting sanction for estimate towards sea wall construction at Fort Kochi.
114	Development of Tourism Facilities at Kuru Mala, Elanji, Ernakulam	Ernakulam	Piravom	DTPC Ernakulam	03-06-13	5000000	2200000	In progress - Structure Work Completed	Work is in progress. Construction of view tower is not yet started.
115	Development of Walkway at Kumbalam, Ernakulam	Ernakulam	Thripunithura	KITCO	29-07-2013	14900000	11888710	In progress - Structure Work Completed	55% of work has been completed. The finishing works towards food court, Toilet, Ticket counter & electrification works are pending.
116	Setting up of Park near Manappattuchira using ADF	Ernakulam	Angamaly	DTPC Ernakulam	08-06-15	10000000	0	In progress - Attention Warranted	40% work done, awaiting for clarification of MLA fund. Due to payment issue work slow in progress
117	Conservation and Restoration of Chinese Fishing nets at Fort Kochi	Ernakulam	Kochi	KITCO	06-03-14	15000000	7500000	In progress - Work Started	Arranging of wood from forest department, is in progress.
118	Renovation works of existing palace of Sree Narasimhaswami Temple, Muriyamangalam, Thiruvankulam in Ernakulam district	Ernakulam	Kunnathunad	State Nirmithi Kendra		6200000	3100000	In progress - Structure Work in Progress	Work is in progress. Renovation of palace was going on.
119	Development of Muziris Heritage Circuit connecting historically and archeologically important places.	Thrissur	Kodungallur	Archeology Department	17-05-2010	405283000	289863000	In progress - Building Number Received	Development at Cheraman Parambu a) Entrance gate : Completed b) Tourist arrival centre and interpretation centre: Completed, Compound wall needed. Development at Pattanam a) A Tourist Reception centre : Work stopped due to component change.(initial proposal was single storied structure due to the unavailability of land the plan was revised , revised estimate approval pending), the fund for the subjected work delayed, so the contractor stopped the work in mid stage, now he was claiming for cost escalation, and we were try to execute the work with the agreed rate . b) A Tourist Interpretation centre : Work stopped, Same reason as above Development at Chennamangalam a) A Tourist arrival centre at chennamangalam junction (Paliyam Oottupuram) :Not yet started, Work tendered MOU not signed. b) A Tourist Interpretation centre at Paliyam complex :Completed, Inaugurated c) A A A A Tourist Interpretation centre at Kottayil Kovilakam : Not yet started, got crz clearance , processing started to vacate the stay from court Development at North

Sl.No.	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Amount Released	Status	Remarks
120	Implementation of Thumbboomuzhi Aerobic Composting Unit, Thrissur	Thrissur	Wadakkanchery	Department of Tourism	11-08-16	4184500	2092250	In progress - Structure Work Completed	1. Thumbboomuzhi : Completed 2. Vazhani : Foundation wok completed, structure wok is on progress 70% completed
121	Maintenance of Muziris Heritage Project 2016-17	Thrissur	Kodungallur	Department of Tourism	10-04-16	31400000	6796472	In progress - Work Started	Special Implementation Team functioning
122	Master Plan for Modernization and Tourism Development of Vilangankunnu Destination	Thrissur	Wadakkanchery	Department of Tourism	23-12-2015	20000000	17836000	In progress - Electricity and Plumbing Work in Progress	1. Construction of Pathway : Completed 2. Entrance Gate with Ticket Counter : Finishing works is on progress, 90% Completed 3. Modification of rest home : Completed 4. Modification Pavilion : Completed 5. Modification of Restaurant : Finishing work is on progress , 84% Completed 7. Construction of Disabled Toilet : Plumbing work is on progress ,90% Completed 8. Rest place(5 Nos) : Completed 9. Parking : Completed 10. Maintenance of Toilet block : Completed. 11. Lighting for pathway : Laying solar lights on progress. 12. Playing equipments : work order issued, order placed. Overall 90 % of works Completed.
123	MHP- Setting up of Islamic Traditions Muscum at Cheraman Juma Masjid	Thrissur	Kodungallur	Muziris Heritage Project	21-06-2012	13800000	11040000	In progress - Electricity and Plumbing Work in Progress	1. Civil works : Completed 2. Electrical and sanitation work: In progress, 70% completed 3. Setting up Muscum : Setting up in progress. Panel work in progress, 60% Completed. Documentation completed.
124	Muziris- Childrens Literature publications	Thrissur	Kodungallur	Muziris Heritage Project	28-05-2010	4350000	4350000	In progress - Work Started	"1. Published one book "Kodungalor Charithra Kazhchakal". 2. Published one book " Joothar" 3. Two Guide book in English and Malayalam for Paravoor, Paliam Palace , Paliam Nalukettu and Chennamagalum Muscum. Total 8 guide books "
125	Nattika Beach Development Project (Phase I) Thrissur Dist	Thrissur	Nattika	DTPC Thrissur	12-01-16	10000000	5000000	In progress - Structure Work in Progress	1. Walkway : On progress, 50% completed, 2. Cafeteria : Foundation work completed, Structure work completed, erection of panel is on progress, 60% completed 3. Rain shelters : Foundation work completed, Structure completed , Erection of panel is on progress, 50% completed. 4. Toilet Block : Foundation work completed, Structure work completed, Erection of Panel is on progress, 55% completed 5. Compound wall : In progress, 80% completed. Overall 65% works are completed.
126	Nalambalam Pilgrim Circuit, Thrissur	Thrissur	Irinjalakkuda	Department of Tourism	25-06-2013	39600000	31680000	In progress - Structure Work Completed	Payammal - Completed b. Moozhikulam-Completed c. Thripayar: completed .Koodalmanikyam 1. Facilitation center: Structure Works : Completed , Finishing works : In progress, 70% completed. Electricity and Plumbing : in progress 50% completed. overall 70% works completed.
127	Pilgrim tourism development at Arattupuzha Sree satha temple, Thrissur	Thrissur	Puthukkad	DTPC Thrissur	06-03-14	9300000	7440000	In progress - Land Development Completed	(a) Mandaram Kadavu:- 1. Laying of Anti Skid ceramic tiles over steps : completed 2. Laying of Paver Block : Completed 3. Providing Hand rails : on progress, 83% completed. 4. Benches : Completed . Ramp : Completed(b) Satham Kadavu 1. Providing Ramp : Completed. Overall 88% works are completed
128	Tourism development of Elanhikulam and surroundings at Mannuthi Thrissur	Thrissur	Ollur	DTPC Thrissur	20-05-2014	5700000	2850000	In progress - Work Started	Cleaning of Pond :Completed Compound Wall (Up to GL) : completed Felicitation Center : Not started yet. Electrification and Lighting : Not Started. Site selected for felicitation center changed due to objection from local people Note :Social forest department auctioned two times for cutting he old jack wood tree at the site. But no quotes found.Site meeting conducted.

Sl.No.	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Amount Released	Status	Remarks
129	Development of Kalashamala Eco-Tourism Project at Kunnankulam	Thrissur	Kunnankulam	Department of Tourism	02-08-17	19900000	9950000	In progress - Foundation Work in Progress	Earth work completed. Foundation works is on progress 20% completed
130	Snehatheeram beach	Thrissur	Nattika	DTPC Thrissur	11-11-16	1800000	900000	In progress - Structure Work in Progress	Maintenance of Existing Toilet Block : Completed , Maintenance of park benches : completed , Fixing granite slab over benches : completed. Electrical and Plumbing works : 88% completed. Overall 40% works are completed.
131	Upgradation and Renovations work of Ramanilayam guest house - Main Block, Thrissur	Thrissur	Thrissur	Department of Tourism	25-05-2015	8800000	8800000	In progress - Structure Work in Progress	Existing floor demolished. Flooring is on progress 30% completed
132	Development of Cultural Centre at Chamravattam Reservoir Project area at Ponnani in Malappuram District	Malappuram	Ponnani	Department of Tourism	19-06-2017	16000000	0	In progress - Electricity and Plumbing Work in Progress	Electrical works, Flooring works, Joinery fixing works etc are in progress.
133	Agro Tourism Project for Agricultural Research Station Anakkayam	Malappuram	Malappuram	DTPC Malappuram	16-01-2016	4000000	3000000	In progress - Structure Work Completed	Agricultural University has prepared detailed estimate for the remaining works and will be tendered soon.
134	Construction of Marine museum and Karma road beautification	Malappuram	Ponnani	DTPC Malappuram	20-05-2014	43600000	36333333	In progress - Structure Work in Progress	Museum building structural works are in progress.
135	Development of Keeranallur Park as a Tourist Destination	Malappuram	Tirurangadi	Forest Industries (Travancore) Ltd,	22-08-2012	11200000	2500000	In progress - Land Development in Progress	FIT is taking steps to prepare Site plan with area limited to 30.27 are.
136	Kottakkunnu a Developing Tourist Destination in Malappuram	Malappuram	Malappuram	DTPC Malappuram	25-05-2015	20000000	14000000	In progress - Structure Work in Progress	Miracle garden works are pending due to unavailability of sufficient water.
137	Mambeethi Eco Village at Karathode Malappuram District	Malappuram	Vengara	DTPC Malappuram	26-05-2015	5000000	2500000	In progress - Structure Work Completed	80% Completed, Old age rest room building finishing works , Toilet block works, walkway and electrification works are in progress.
138	Tirur Tourism Project	Malappuram	Tirur	DTPC Malappuram	22-12-2015	10057513	5028756	In progress - Electricity and Plumbing Work in Progress	Physical works are in progress.
139	Tourism area development at Kodikuthimala, malappuram	Malappuram	Perinthalmanna	Forest Department	21-05-2014	30000000	15000000	In progress - Electricity and Plumbing Work in Progress	FDA Nilambur South Division is taking steps to revise the DPR
140	Upgradation of basic facilities and infrastructure development at Padinjarekkara Beach	Malappuram	Thavanur	District Nirmithikendra	08-01-16	4300000	3440000	In progress - Structure Work in Progress	85% Completed, Works on final stage.
141	Calicut university: The Forest Neighbourhood.	Malappuram	Vallikkunnu	DTPC Malappuram	20-05-2014	20000000	12000000	In progress - Attention Warranted	Malappuram DTPC has prepared draft MOU and forwarded the same to Calicut University for approval and awaiting reply regarding this from the University.
142	Fun Zone at Cherumbu Eco village Karuvarekkundu and Wandoor Town Square	Malappuram	Wandoor	DTPC Malappuram	22-08-2015	6500000	3250000	In progress - Attention Warranted	There is no physical progress at site.
143	Nilambur Tourist Hub	Malappuram	Nilambur	DTPC Malappuram	31-12-2015	20000000	10700000	In progress - Foundation Work Completed	Land NOC and work permit has issued to DTPC Malappuram from Nilambur Municipality. Physical works restarted by State Nirmithi Kendra after a long period, Column works excavation and rebar works for plinth beams are in progress.
144	Preparation of Master Plan for Nilambur	Malappuram	Nilambur	Department of Tourism	25-06-2013	4231000	760396	In progress - Attention Warranted	About 50% works completed by M/s Tata consultancy services. Draft Final report submitted. Minutes submitted to planning board. Agency is waiting for the part payment to complete the master plan works.

Sl.No.	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Amount Released	Status	Remarks
145	Development of Pilgrim Tourism facilities in Sree Rama Temple, Ramapuram.	Malappuram	Perinthalmanna	DTPC Malappuram	03-04-16	850000	680000	In progress - Electricity and Plumbing Work in Progress	As per the review meeting held on 15.11.2017 the Dist.Collector & Chairman Dist.Nirmithi Kendra has decided the stop this project temporarily due to unavailability of fund. The works will be restarted when the second installment received from DTPC Malappuram.
146	Development of pilgrim tourism facilities in Trikkalayer Shivakshethram - Kizhuparamba, Malappuram.	Malappuram	Eranad	DTPC Malappuram	22-01-2016	1615349	391518	In progress - Structure Work in Progress	As per the review meeting held on 15.11.2017 the Dist.Collector & Chairman Dist.Nirmithi Kendra has decided the stop this project temporarily due to unavailability of fund. The works will be restarted when the second installment received from DTPC Malappuram.
147	Maintenance and Development works at Kanjirapuzha Dam and Garden	Palakkad	Kongad	Steel Industries Kerala Ltd	20-05-2017	29784814	5915294	In progress - Work Started	work in progress, site clearance , Excavation work for rain shelter and Seating benches also started at site.
148	Bappuji Childrens park, Sreekrishnapuram	Palakkad	Ottapalam	DTPC Palakkad	26-05-2015	50000000	24000000	In progress - Completed but Actions Pending	Work completed as per GO. snag work in progress at site. KITCO has agreed by entire works (Incl. Electronics equipments)will completed on Jan 2018.
149	Ecotourism Programmes at Ananganmala - Revised AS	Palakkad	Shornur	Ecotourism Directorate	08-03-13	4400000	2200000	In progress - Structure Work in Progress	As per the review meeting on 25.10.2017, Director (DOT) said that, the same project has been cancelled due to any work progress at site since one year.
150	Folklore park at Thiruvegappuram, Palakkad District	Palakkad	Pattambi	DTPC Palakkad	27-05-2015	10000000	8000000	In progress - Applied for Building Number	Nirmithy Kendra has been submitted the M book and Bills for the final payment to DTPC
151	Vellinzihi kalagramam - Construction of Cultural Complex - 1st phase (Revised AS)	Palakkad	Shornur	DTPC Palakkad	17-06-2017	20000000	10000000	In progress - Structure Work in Progress	work in progress , Ground floor Plastering completed and First floor column casting in progress at site.
152	Maintenance and additional work at Velliyamkallu, Thrithala	Palakkad	Thrithala	District Nirmithikendra	10-01-16	3315000	1624350	In progress - Structure Work in Progress	Nirmithy promised that entire works will completed on january last week 2018.
153	Maintenance and additional work at Vatika garden	Palakkad	Palakkad	District Nirmithikendra	10-03-16	770000	385000	In progress - Structure Work in Progress	NOC Received from the archeology department on 15.07.2017, work not started on till date
154	Balance work in connection with the Development of Peruvannamuzhi Kakkayam Dam sites in Kozhikode District - Revised AS	Kozhikode	Balusseri	Irrigation Department	28-09-2017	25196110	6186521	In progress - Structure Work in Progress	As per based on the Revised AS , the estimate preparing in progress for the submission of TS
155	Development at Arippara Waterfalls	Kozhikode	Thiruvambady	Department of Tourism	21-06-2017	19267863	3853573	In progress - Foundation Work in Progress	Structural Design has been Completed and forwarded to LBS for final approval. Awaiting the approval from CIAL, for starting the works.
156	Development of Art and Craft village and setting up of a Handicraft Training Centre at Aret and craft village, Iringal, Kozhikode Phase, II	Kozhikode	Quilandy	ULCCS Ltd.	25-05-2017	99950000	19990000	In progress - Structure Work in Progress	G.Floor: Interior works(wall panneling) 95% , Unit A/C Ducting works 90% completed. First floor: Flooring tile work 90%,Handrails work in progress (completed on oct-30). Second Floor: Laterile work completed and other works in progress Third floor : Coloumn and beam casting finished. Truss fabrication works completed. After curing period of Beam it will be erecting on beam and coloumn.
157	Renovation of Mettayitheru, Kozhikode - Revised AS	Kozhikode	Kozhikode North	DTPC Kozhikode	10-12-17	62650000	50120000	In progress - Electricity and Plumbing Work in Progress	2nd part payment of Rs.1,87,95,000/- sanctioned vide order no.P2-3433/2014 dated 1/1/2018
158	Childrens park at Changorath Grama Panchayat in Kozhikode District	Kozhikode	Kuttiadi	DTPC Kozhikode	26-10-2013	2500000	1000000	In progress - Foundation Work Completed	This Project has been closed due to non cooperation of changaroth panchayath, and also submitted the UC of released amount
159	Proposal for development of Wayside Amenity Centre at Kakkayam, Kozhikode	Kozhikode	Balusseri	DTPC Kozhikode	23-07-2013	9500000	7600000	In progress - Applied for Building Number	Awaiting for Building Permission from koorachundu panchayath

Sl.No.	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Amount Released	Status	Remarks
160	Repair and Maintenance to the structures at Main Beach Kozhikode	Kozhikode	Kozhikode North	Harbour Engineering Department	08-09-16	1300000	1040000	In progress - Structure Work Completed	90% of work completed
161	Repair and Renovation of Kappad, Thuvappara Beach - Kozhikode	Kozhikode	Quilandy	Steel Industries Kerala Ltd	22-12-2015	3625000	1812500	In progress - Completed but Actions Pending	snag work Work completed on 20.10.2017
162	Setting up of a Handicraft Training Academy at Art & Craft Village Iringal, Kozhikode	Kozhikode	Vadakara	ULCCS Ltd.	20-10-2012	27500000	13750000	In progress - Completed but Actions Pending	work completed , and Awaiting the TS from LBS
163	State Institute of Hospitality Management Kozhikode	Kozhikode	Kozhikode North	KITCO	21-07-2007	197115000	159626632	In progress - Applied for Building Number	80% work completed, Security cabin and External Painting (Final coat)work in progress Pending Work: OHT Tank, Water Treatment Plant, Road work in Front side, Compound Wall Etc.
164	Tourism Development of Kozhikode South Beach	Kozhikode	Kozhikode South	DTPC Kozhikode	15-12-2012	38550000	15000000	In progress - Foundation Work Completed	Structural works has been completed at site. Balance works going on at site. Utilization certificate had been submitted to DOT on 13.09.2017 for 2nd installment
165	Development of Arippara water falls at Thiruvampadi, Kozhikode	Kozhikode	Thiruvambady	DTPC Kozhikode	02-01-12	4919075	2459538	In progress - Structure Work in Progress	During the PMC meeting on 28.07.2017 held at site, Sidco has agreed to do all works and will completed the work by Oct-30,2017.
166	Beypore tourism project-Special Repairs to the Project Components	Kozhikode	Beypore	Harbour Engineering Department	22-12-2015	4700000	3760000	In progress - Electricity and Plumbing Work in Progress	Electrical works is going on
167	Renovation of Government Guest House, Department of Tourism, Kozhikode-Old Block (Phase II) - Interior and furnishing work and renovation of kitchen	Kozhikode	Kozhikode North	PWD Buildings Kozhikode		11000000	11000000	In progress - Structure Work in Progress	Work in Progress at site, Truss work of Kitchen and H.C Ramp in progress
168	Repair and Renovation of Sarovaram Bio Park - Kozhikode	Kozhikode	Kozhikode South	DTPC Kozhikode	22-12-2015	5735000	2867500	In progress - Foundation Work Completed	work in progress
169	Farm Tourism Development- Priyadarshini Tea environs, Priyadarshini estate, Pancharakolli, Wayanad	Wayanad	Mananthavady	DTPC Wayanad	10-01-15	10000000	8000000	In progress - Electricity and Plumbing Work in Progress	85% works are completed.
170	Green Carpet - Wayanad District - Additional works - Priyadarshini Tea Environs	Wayanad	Mananthavady	District Nirmithikendra	10-08-16	5000000	2500000	In progress - Structure Work in Progress	Work is progressing. In the Project Monitoring Committee Meeting it is decided that Purchase of Off road vehicle, Quad bike, Aerobic Decomposition System etc are to be put on hold.
171	Green Carpet - Wayanad District - Additional works at Kanthanpara Waterfalls	Wayanad	Kalpitta	District Nirmithikendra	10-08-16	2150000	1075000	In progress - Structure Work in Progress	50% work is completed.
172	Lack of facilities in Kuruva island, Wayanad	Wayanad	Mananthavady	District Nirmithikendra	17-09-2016	4227700	2113850	In progress - Structure Work in Progress	Work is progressing in the site.
173	Improvisation of experiential quality of the visitors at Pookode lake, Wayanad	Wayanad	Kalpitta	KITCO	30-01-2012	29769073	14884537	In progress - Structure Work in Progress	80% works are completed and the remaining works are progressing.
174	Pazhassiraja Smarakom-Landscape Museum and facilitation centre at Mavilanthode in Wayanad- Phase I	Wayanad	Sulthanbathery	SIDCO	15-11-2011	5036853	1511056	In progress - Attention Warranted	RE submitted and waiting for the approval from the department
175	Tourism Development and Renovation of Pazhassi Park, Mananthavady	Wayanad	Mananthavady	Steel Industries Kerala Ltd	25-05-2015	5000000	2500000	In progress - Attention Warranted	M/s SILK has restarted the work.
176	Tourism facilitation/Information centre at Kabanoctheeram, Panamaram, Wayanad	Wayanad	Mananthavady	DTPC Wayanad	03-08-12	7530146	3765073	In progress - Attention Warranted	Revised estimate has submitted in Department of Tourism. Waiting for the approval.
177	Basic amenities at Karlad Lake, Wayanad	Wayanad	Kalpitta	District Nirmithikendra	19-10-2016	10258000	5129000	In progress - Structure Work in Progress	60% work is completed.
178	Construction of Government Guest House Phase III in Sulthan Bathery, Wayanad	Wayanad	Sulthanbathery	KITCO	07-03-14	112541000	22500000	In progress - Structure Work Completed	Work is in slow progress due non availability of funds.

Sl.No.	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Amount Released	Status	Remarks
179	Improvements to Meppadi chembra road at Wayanad	Wayanad	Kalpetta	LSGD		18000000	0	In progress - Land Development in Progress	In tender stage.
180	Kanthanpara Waterfalls road work at Wayanad	Wayanad	Kalpetta	LSGD - Kalpetta North	16-03-2017	10000000	0	In progress - Work Started	Tendering process is completed and the work is awarded to the contractor. Agreement has sent to the Department of Tourism.
181	Mavilanthodu Pazhassi Smarakom in Wayanad district Phase II	Wayanad	Sulthanbathery	DTPC Wayanad	01-11-17	11941000	5970500	In progress - Land Development in Progress	The work has been awarded to M/s State Nirmithi Kendra. \n1. Landscape Museum \n2. Avenue \n3. Children's play area \n4. Landscape \n5. Soft Landscape \n6. Landscape Irrigation \n7. Landscape lighting
182	Adventure (Kayaking) Tourism Promotion in Kannur District	Kannur	Azhikode	DTPC Kannur	29-03-2017	8808172	0	In progress - Work Started	Agreement executed with WAPCOS. Site cleared to start the foundation work.
183	Pilgrim Facilitation and Theyyam Exhibition/Interpretation centre at Andalurkavu, Thalassery, Kannur	Kannur	Dharmadam	Department of Tourism	17-06-2017	36055621	10907694	In progress - Structure Work in Progress	Basement completed for Pilgrim facilitation centre. PCC and laterite masonry work is in progress for Ootupura. Foundation work for compound wall is in progress.
184	Construction of first and second floor for the FCI Building at Kannur (2nd Phase)	Kannur	Kannur	FCI	25-06-2013	14500000	14500000	In progress - Electricity and Plumbing Work Completed	Work for septic tank, gate, compound wall, interlocking etc included under next phase proposal. Hence work for next phase to be arranged at the earliest for getting the building number so as to start the functioning of the building.
185	Development of Mattanoor Town Square	Kannur	Mattanour	DTPC Kannur	10-01-15	10000000	5000000	In progress - Applied for Building Number	Applied for building number
186	Development of Vannathipuzha river side park	Kannur	Kalliasseri	DTPC Kannur	20-10-2016	7500000	3750000	In progress - Land Development in Progress	Earth filling work is in progress
187	Handloom village at Azhekkode	Kannur	Azhikode	DTPC Kannur	29-05-2014	45000000	29600000	In progress - Land Development in Progress	2nd stage payment of Rs.1,11,00,000/- sanctioned vide order no.P2-2799/2014 dated 20/12/2017
188	Re-Construction of Pazhassi Gardens at Pazhassi Dam Area in Kannur	Kannur	Peravoor	DTPC Kannur	24-06-2013	14700000	9799434	In progress - Electricity and Plumbing Work in Progress	Work restarted by the contractor, plumbing work in progress. Expected to complete the project within 2 months.
189	Renovation of Sea view park at Thalassery	Kannur	Thalassery	DTPC Kannur	15-11-2016	4980000	2490424	In progress - Structure Work in Progress	Work for compound wall is in progress
190	Sauhrida Veedi - Parashinikkadu - Dharmasala	Kannur	Taliparamba	DTPC Kannur	08-01-14	8000000	6000000	In progress - Structure Work in Progress	work in progress, 75% completed.
191	Sree Dhakshina moorthi Swami Mementos Museum cum cultural centre for makreri temple	Kannur	Dharmadam	DTPC Kannur	08-04-14	5000000	2500000	In progress - Completed but Actions Pending	Work completed, building number to be obtained
192	Tourist Facilitation Centre at Kanjirakolly	Kannur	Irikkur	Department of Tourism	22-08-2012	6000000	3000000	In progress - Completed but Actions Pending	Building number to be obtained
193	Development of Payyambalam Beach walkway, Kannur	Kannur	Kannur	Department of Tourism	03-09-12	22800000	22800000	In progress - Foundation Work Completed	work is in good progress, 60% completed
194	Back water Tourism at Payyannur (Phase I)	Kannur	Payyannur	DTPC Kannur	13-12-2016	10000000	5000000	In progress - Structure Work in Progress	Work for floating boat jetty, solar lights, pathway interlocking, seating benches, handrail fixing etc completed. Work for toilet block is in progress
195	Beautification of Payyambalam Beach, Kannur	Kannur	Kannur	DTPC Kannur	25-03-2017	35000000	17500000	In progress - Foundation Work in Progress	Foundation work for walkway is in progress
196	Constructions of evening park at Kothuparamba, Kannur	Kannur	Kuthuparamba	DTPC Kannur	20-12-2016	3689000	1844500	In progress - Building Number Received	KSEB and KWA Connection received. Ready for inauguration
197	Development of Boat Terminal at Pazhayangadi	Kannur	Kalliasseri	DTPC Kannur	28-03-2017	30000000	15000000	In progress - Work Started	Reinforcement work, platform setting using tripod etc in progress for piling

Sl.No.	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Amount Released	Status	Remarks
198	Development of Parasnikkadavu Boat Terminal	Kannur	Taliparamba	DTPC Kannur	25-03-2017	48880000	24440000	In progress - Land Development in Progress	preliminary work started, construction materials conveyed to the site.
199	Mangalassery Boat Race Pavilion	Kannur	Kalliasseri	DTPC Kannur	10-12-16	6840000	3420000	In progress - Land Development in Progress	Earthwork for retaining wall and rec column for pavilion etc in progress.
200	Proposed Handrail and Footpath at Paithalmala, pottan plave and Ezharakundu kannur District	Kannur	Irikkur	DTPC Kannur	14-12-2016	10000000	5000000	In progress - Structure Work in Progress	Retaining wall work completed, Toilet block work completed up to lintel level. Solar lights installed. Earthwork for landscaping & septic tank, rain shelter etc in progress, handrails to be fixed.
201	Renovation of Park at Padannakkara, Pinarayi, Kannur	Kannur	Dharmadam	DTPC Kannur	20-12-2016	4360000	2180000	In progress - Completed but Actions Pending	Work completed and ready for inauguration
202	River view park at Pazhayangadi, Kannur	Kannur	Kalliasseri	DTPC Kannur	14-12-2016	9000000	4500000	In progress - Structure Work in Progress	Construction work for toilet block completed up to roof level, piling work completed for boat jetty and river view seating.
203	Thalassery Heritage Project - Conservation of Tellicherry pier and Development of a Food Street and Sculpture Park at Pier Road - Phase I	Kannur	Thalassery	Department of Tourism	25-03-2017	21254000	0	In progress - Work Started	Site clearing work started
204	Thalassery Heritage Project, Phase-I- Conservation of Old fire Tank and Development of Performance Centre and Heritage Street at Thazhe Angadi	Kannur	Thalassery	Department of Tourism	25-03-2017	6076500	0	In progress - Work Started	Site clearing work started
205	Bekal Tourism Project - 2017-18	Kasargod	Udma	BRDC	27-09-2017	30000000	0	In progress - Work Started	1. T-Break Project - Being implemented through Kerala State Nirmithikendra 2. SMILE Project - In progress. 3. Video Brochures on distinct features (10No.) in Bekal/ North Malabar- Being implemented 4. Upgradation & Promotion of Existing Tourism Products in line with Government Policy- Site visited by Kerala State Nirmithikendra on 07.12.2017
206	BRDC - Additional works of Bekal South Beach Park	Kasargod	Udma	BRDC	02-06-16	11000000	5500000	In progress - Work Started	Works of KWA Water Supply and KSEB Transformer completed. Bidding for Civil and Electrical works completed and awarded to the selected contractor by KITCO on 19.12.2017. Starting of Work at site expected by next week.
207	Cultural Centre at Bekal, Kasargod	Kasargod	Udma	BRDC	31-01-2013	44375227	31062659	In progress - Work Started	Major Works Completed. Additional work for Fire Fighting & External Lighting will be completed by January 2018
208	Virtual Tour Guidance for Bekal/North Malabar Serving Location based stories to Travellers as Digital Multimedia Experience	Kasargod	Udma	BRDC	15-03-2017	5000000	2500000	In progress - Work Started	First Phase (Script & Voice Over) completed. Shooting at 20 locations completed out of 40.
209	Additional block of Govt Guest House, Ponnudi- Electrification Works	Thiruvananthapuram	Parassala	PWD Buildings	19-05-2017	20000000	0	Not Started- TS Stage	Newly sanctioned project. Technical sanction not yet received
210	Aruvikkara Tourism Project	Thiruvananthapuram	Aruvikkara	Department of Tourism	26-09-2017	17000000	0	Not Started- TS Stage	Newly Sanctioned Project in the Working Group of Tourism Department held on 02.09.2017
211	Barrier free Kerala Tourism	Thiruvananthapuram	Aruvikkara	Department of Tourism	26-09-2017	90000000	0	Not Started-	Newly Sanctioned Project in the Working Group of Tourism Department held on 02.09.2017
212	Construction of Handrails in the Walkway at Veli Tourist village	Thiruvananthapuram	Aruvikkara	Harbour Engineering Department	06-03-16	640000	0	Not Started-	Newly added project in KTPMIS
213	Construction of Yathri Nivas at Kanyakumari	Thiruvananthapuram	Aruvikkara	KTDC	26-10-2017	176026000	0	Not Started-	Newly Sanctioned Project in the Special Working Group Meeting of Tourism Department held on 22.08.2017
214	Destination Development at Varkala 2017 - Improvement to the renovation of Theerthakulam of Sree Janardhana Swami Temple and allied Structures at Varkala	Thiruvananthapuram	Aruvikkara	Hindustan Prefab Limited	19-01-2018	9997000	0	Not Started-	Newly Sanctioned Project
215	Development of Ponnudi - Renovation of 15 Cottages of KTDC	Thiruvananthapuram	Parassala	KTDC	08-03-17	32000000	0	Not Started- TS Stage	Newly sanctioned project

Sl.No.	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Amount Released	Status	Remarks
216	Improvement work to Children's Park at Kollampuzha in Attingal Municipal Area	Thiruvananthapuram	Parassala	Attingal Municipality	29-12-2017	2850000	0	Not Started-	Newly sanctioned project
217	Installation of Children's Play Equipments at Beach area and Maintenance of existing play equipments, Veli Tourist village	Thiruvananthapuram	Parassala	State Nirmithi Kendra	22-10-2017	1242800	0	Not Started-	Newly Sanctioned Project by Director, Department of Tourism
218	Making of ramp and maintenance of pathway at Kovalam beach	Thiruvananthapuram	Parassala	State Nirmithi Kendra	28-12-2017	7017560	0	Not Started-	Newly Sanctioned Project
219	Proposal for Development and Beautification of Lower Sanatorium Ponnudi	Thiruvananthapuram	Neyyattinkara	DTPC Trivandrum	20-06-2017	20797548	0	Not Started- TS Stage	Newly sanctioned project. Technical sanction not yet receive
220	Proposal for setting up of solar street light at Veli Tourist village	Thiruvananthapuram	Neyyattinkara	State Nirmithi Kendra	23-12-2017	2840342	0	Not Started-	Newly Sanctioned Project
221	Proposal for Veli Swimming Pool and Park Development	Thiruvananthapuram	Kazhakkootam	DTPC Trivandrum	21-06-2017	24700000	0	Not Started- TS Stage	Newly sanctioned project. Technical sanction not yet received
222	Providing Cable, New Panel Boards, Rewiring Installation etc of Government Guest House, Ponnudi	Thiruvananthapuram	Kazhakkootam	EE,PWD Electrical Division, Thiruvananthapuram	27-03-2017	2416000	0	Not Started-	Newly Added Project in the KTPMIS (AS issued from the Hospitality wing of Department of Tourism)
223	Renovation and Upgradation of Government Guest House Block at Ponnudi	Thiruvananthapuram	Kazhakkootam	EE, PWD, Building Division, Thiruvananthapuram	08-01-16	2300000	0	Not Started-	Newly Added Project in the KTPMIS (AS issued from Department of Tourism - Hospitality Wing)
224	Renovation of Kitchen, Restaurant Lobby at Hotel Chaitram, Thampanoor	Thiruvananthapuram	Kazhakkootam	KTDC	01-04-18	31000000	0	Not Started-	Newly Sanctioned Project in the Working Group of Tourism Department held on 18.12.2017
225	Replacing of old central A/C plant in Government Guest House, Kovalam	Thiruvananthapuram	Kovalam	PWD Buildings	19-05-2017	6700000	0	Not Started- TS Stage	Newly sanctioned project. Technical sanction not yet received
226	Kovalam, Samudra Beach Destination Development	Thiruvananthapuram	Kovalam	KTDC	02-08-17	30005695	30005695	Not Started- Waiting for NOC to Start	Tendering process going on. Fund to be received (e - IAMS clearance pending)
227	Development of Perumathura Beach in Thiruvananthapuram	Thiruvananthapuram	Chiriyinkeezhu	Harbour Engineering Department	22-12-2015	30000000	24000000	Not Started- Tender Stage	HED had prepared Master plan for the development activities at Perumathura beach. Work tendered work will be started soon
228	Annual Maintenance contract for the repair and maintenance works at Government Guest House, Trivandrum	Thiruvananthapuram	Vattioorkavu	PWD Buildings	20-10-2016	16500000	0	Not Started- TS Stage	Revised G.O of changing the Head of Account to 5452-01-800-86 (Upgradation and Creation of Infrastructure and Amenities (Plan)) approved in the working group of Tourism Department held on 18.12.2017
229	Construction of Compound wall near beach area, Veli Tourist village	Thiruvananthapuram	Thiruvananthapuram	State Nirmithi Kendra	01-11-17	622438	311000	Not Started- Waiting for NOC to Start	Tendering process completed. For the construction of compound wall boundary should be fixed and given. First part payment released vide order dated 06/02/2017. A site inspection done on 28/07/2017 along with State Nirmithi Kendra officials. Not started due to local issue.
230	Development of Infrastructural facilities for Travel & Trekking circuit at Aruvikkara, Kallar etc	Thiruvananthapuram	Thiruvananthapuram	DTPC Trivandrum	08-02-13	4000000	2000000	Not Started- Tender Stage	
231	Making retaining wall with covering slab of existing canal from Avaduthira Devi Temple to near Green villa house at Kovalam	Thiruvananthapuram	Kovalam	State Nirmithi Kendra	19-10-2016	9094000	4547000	Not Started- Waiting for NOC to Start	50% of the work completed. For the remaining work KSCADC need a clearance from Trivandrum Corporation Secreter
232	Pilgrim Heritage Circuit at Kulangara, Kazhakkottam, Thiruvananthapuram	Thiruvananthapuram	Kazhakkootam	DTPC Trivandrum	16-03-2017	49500000	24750000	Not Started- Waiting for NOC to Start	Technical sanction for civil components received vide P4-5554/004/2017-18/TSM dated 19/07/2017.
233	Preparation of Master Plan for Pilgrim Centres in Kerala	Thiruvananthapuram	Thiruvananthapuram	Department of Tourism	08-05-14	29000000	0	Not Started- Waiting for NOC to Start	
234	Proposal for Development of rock park at Irattipuram Neyyattinkara, Thiruvananthapuram	Thiruvananthapuram	Neyyattinkara	Department of Tourism	15-03-2017	26619369	13309685	Not Started- Waiting for NOC to Start	Due to land issue the work is in a stand still.

Sl.No	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Amount Released	Status	Remarks
235	Proposal for the implementation of IP based surveillance security system in Kanakakunnu Palace and premises in Thiruvananthapuram District	Thiruvananthapuram	Thiruvananthapuram	ULCCS Ltd.	16-03-2017	13554389	0	Not Started- TS Stage	Technical sanction not yet received
236	Reformulation of Tourism Projects at Veli Tourist village	Thiruvananthapuram	Thiruvananthapuram	KTIL (TRKL)	01-11-17	1900000	950000	Not Started- Waiting for NOC to Start	Newly Sanctioned Project
237	Repair, Upgradation, Maintenance, Annual Contract and Upkeeping the premises of Government Guest House, Kovalam	Thiruvananthapuram	Kovalam	PWD Buildings	12-01-16	13450000	0	Not Started- Tender Stage	Estimate is in the office of CE, PWD. Waiting for TS sanction
238	Urgent repair and maintenance works at Kerala House, Mumbai	Thiruvananthapuram	Vamanapuram	PWD Special Buildings Division	17-01-2017	29800000	0	Not Started- Tender Stage	Revised G.O of changing the Head of Account to 5452-01-800-86 "Upgradation and Creation of Infrastructure and Amenities (Plan)" approved in the working group of Tourism Department held on 18.12.2017
239	Development of Break water Tourism at Thankassery, Kollam - Revised AS	Kollam	Kollam	Harbour Engineering Department	28-09-2017	55500000	20000000	Not Started- TS Stage	Newly Sanctioned Project in the Working Group of Tourism Department held on 02.09.2017
240	Development of Paravoor Pozhikkara Beach in Paravoor, Municipality in Kollam District	Kollam	Chathannoor	DTPC Kollam	26-09-2017	20000000	0	Not Started- TS Stage	Newly Sanctioned Project. under TS Stage
241	mundro Island Village Tourism	Kollam	Kunnathur	Department of Tourism	26-09-2017	30000000	24000000	Not Started- TS Stage	1st part payment of Rs.2,40,00,000/- sanctioned vide order no. P1-11759/2017 dated 09.01.2018
242	Punarjani Quilon Eco-Park	Kollam	Kollam	Department of Tourism	26-09-2017	30000000	0	Not Started- TS Stage	Newly Sanctioned Project . Under TS stage
243	Development works for the Betterment of Moomuttu Water falls in Chadayamangalam	Kollam	Chadayamangalam	Irrigation Department	29-03-2017	3000000	3000000	Not Started- Tender Stage	Tendered. Agreement executed with in two weeks
244	Developing Sound and Light show at Thenmala	Kollam	Punaloor	Ecotourism Directorate	27-03-2017	28500000	0	Not Started- Waiting for NOC to Start	Waiting for approval of script.
245	Development of facilities at Punalur - Providing Boat landing facilities, Walkway, Bathing Ghats etc on the banks of the Kallada river near Suspension Bridge at Punaloor	Kollam	Punaloor	Irrigation Department	30-03-2017	4000000	4000000	Not Started- Tender Stage	Tendered. Agreement executed with in two weeks
246	Development of Kaliada - Kadapuzha Village Tourism project	Kollam	Kunnathur	DTPC Kollam	10-01-15	10000000	5000000	Not Started- Tender Stage	Work Tendered, Agreement executed with the contractor
247	Development of Thanni Beach in Mayyanadu Panchayath, Kollam	Kollam	Eravipuram	DTPC Kollam	19-10-2016	6840000	3420000	Not Started- Tender Stage	Tendered. Agreement executed with the contractor
248	Improvements of facilities at Palaruvi	Kollam	Punaloor	Forest Department	17-01-2017	267000	0	Not Started-	Newly Sanctioned Project
249	Proposal for development of Malamel Para, Kollam	Kollam	Punaloor	Department of Tourism	25-03-2017	30000000	15000000	Not Started- Tender Stage	Work Tendered
250	Aqua adventure Tourism Project at Palachira lake, Kulanada in Pathanamthitta District	Pathanamthitta	Aranmula	DTPC Pathanamthitta	25-09-2017	30000000	0	Not Started- TS Stage	Agreement Executed between DTPC Pathanamthitta and DOT. Implementing Agency not Finalised
251	Punyadharshanam Complex at Sannidhanam	Pathanamthitta	Ranni	DTPC Pathanamthitta	26-09-2017	49900000	0	Not Started- TS Stage	Agreement Executed Between DTPC Pathanamthitta and DOT. Implementing Agency not Finalised
252	Renovation of Eihno tourist Hub Adavi - Pathanamthitta	Pathanamthitta	Konni	Department of Tourism	25-09-2017	20000000	3500000	Not Started- TS Stage	Agreement executed between DTPC Pathanamthitta and DOT, Agency not Finalised
253	Tourism Project of Nedumkunnuramala, Adoor at Pathanamthitta	Pathanamthitta	Adoor	DTPC Pathanamthitta	26-09-2017	30000000	0	Not Started- Tender Stage	Agreement Executed between DTPC Pathanamthitta and DOT . Agency not Finalised
254	Construction of Dormitory cum - conference hall at Peruntenaruvi in Pathanamthitta District	Pathanamthitta	Ranni	KEL		16577559	0	Not Started-	Cancelled Project
255	Development of Sabarimala - Erumeli - Pampa - Sannidhanam as a Spiritual Circuit in District Pathanamthitta, Kerala under Swadesh Darshan Scheme	Pathanamthitta	Ranni	Department of Tourism	27-07-2016	999892000	0	Not Started- Tender Stage	Tender Stage
256	Punya Darshanam Complex At Sannidhanam	Pathanamthitta	Ranni	Department of Tourism	03-03-16	72500000	0	Not Started- Waiting for NOC to Start	Cancelled Project
257	Take a break - Pathanamthitta- Konni	Pathanamthitta	Konni	DTPC through FACT RFC Buildings, Lt	21-05-2015	4600000	0	Not Started- TS Stage	Agreement not yet executed between DTPC PATHANAMTHITTA and FACT RCF BUILDINGS LTD

Sl.No.	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Amount Released	Status	Remarks
258	Alappuzha Heritage Project - Development of living Coir Factory Museum	Alappuzha	Alappuzha	Department of Tourism	01-10-18	99594000	0	Not Started-	Newly Sanctioned Project in the Working Group of Tourism Department held on 18.12.2017
259	Alappuzha Heritage Project - Development of Museum of Coir History	Alappuzha	Alappuzha	Department of Tourism	01-05-18	96831000	0	Not Started-	Newly Sanctioned Project in the Working Group of Tourism Department held on 18.12.2017
260	Alappuzha Heritage Project - Development of Yarn Museum	Alappuzha	Alappuzha	Department of Tourism	01-10-18	54275000	0	Not Started-	Newly Sanctioned Project in the Working Group of Tourism Department held on 18.12.2017
261	Development of landscape at Chengannur	Alappuzha	Chengannur	Department of Tourism	26-09-2017	19500000	0	Not Started-	Not yet decided the implementing agency. Waiting for the decision of implementing agency
262	Thycattusserry Lake Front Park	Alappuzha	Aroor	DTPC Alappuzha	02-03-16	5000000	2500000	Not Started-	DTPC entrusted the work to GITPAC. An Original DPR was for a project cost of 1 crore. But AS obtained was for Rs.50 lakhs, hence DPR has to be revised and delayed caused due to this. Revision of DPR completed. But now MLA of the constituency suggested more components and that proposal preparation in progress.
263	Erumeli Pilgrim Hub	Kottayam	Kanjirappally	DTPC Kottayam	25-09-2017	20000000	10000000	Not Started-	1st part payment of Rs. 1,00,00,000/- sanctioned vide order no. P1-11751/17 dated 26.12.2017
264	Destination Development and Beautification work at Kumarakom in Kottayam District	Kottayam	Ettumanoor	District Nirmithikendra	15-03-2017	24400000	0	Not Started- Tender Stage	Tender process is going on.
265	Construction of Public Amenity Centre, Nalumanikattu, Manarcaud-Thiruvanchoor road, Kottayam	Kottayam	Kottayam	Costford		665000	332500	Not Started-	Awaiting for getting revised administrative sanction.
266	Destination Development at Kumarakom - Boating and Public Amenities	Kottayam	Ettumanoor	KTDC	14-03-2017	30400000	24320000	Not Started- Tender Stage	Tender process is going on.
267	Destination Development at Kumarakom - Rejuvenation of Water Bodies	Kottayam	Ettumanoor	KTDC	14-03-2017	46500000	46500000	Not Started- Tender Stage	Tender process is going on.
268	Maintenance of Tourist facilitation centre at boat jetty at Kumarakom in Kottayam	Kottayam	Ettumanoor	State Nirmithi Kendra	31-01-2017	94000	0	Not Started-	Waiting for revised administrative sanction.
269	Rejuvenation of Water Bodies	Kottayam	Ettumanoor	KTDC	14-03-2017	46500000	46500000	Not Started- Tender Stage	Tender process has been completed and work will be started soon.
270	Beautification of existing childrens park, walkway and other infrastructural facilities in the bank of Muthirapuzha river at Munnar	Idukki	Devikulam	Department of Tourism	08-08-17	36500000	0	Not Started- Waiting for NOC to Start	Newly Sanctioned Project in the Working Group of Tourism Department held on 28.07.2017
271	Concreting of Approach Road to Budget Accommodation at Munnar	Idukki	Devikulam	DTPC Idukki	28-10-2017	2300000	0	Not Started-	Newly Sanctioned Project
272	Development of Landscape at Munnar in Idukki District	Idukki	Devikulam	Department of Tourism	17-06-2017	65000000	0	Not Started- TS Stage	Project agreement process in progress with DOT. Revised drawing and estimate preparation work in progress by Rughuram Associates
273	Development of parking area at Munnar	Idukki	Devikulam	Department of Tourism	26-09-2017	50000000	0	Not Started-	Newly Sanctioned Project in the Working Group of Tourism Department held on 02.09.2017
274	Development of Ramakkalmedu Tourism, Idukki	Idukki	Udumbanchola	Department of Tourism	19-05-2017	13813026	0	Not Started-	Process under progress
275	Development of Vandiperiyar Tourism Circuit - Phase I - SATHRAM - The Wild Gallery, Idukki District	Idukki	Peerumade	Department of Tourism	14-08-2017	35000000	0	Not Started-	Newly Sanctioned Project in the Working Group of Tourism Department held on 28.07.2017
276	Destination Development at Munnar in Idukki district	Idukki	Devikulam	KTDC	15-03-2017	10000000	8000000	Not Started- Tender Stage	Tender work completed and work awarded to agency. 2017 October first week to start the project works (Project site - Tea county and surroundings)
277	Development of Tourism Infrastructure at Munnar	Idukki	Devikulam	Department of Tourism	25-03-2017	34142837	0	Not Started- Waiting for NOC to Start	Idukki district administration, Munnar Gramapanchayat, Devikulam MLA and Idukki MP raised objection for this project. This project is not proper for Munnar Town.
278	Children's Park at Marine Drive- Ernakulam	Ernakulam	Kunnathunad	Department of Tourism	30-08-2017	40000000	0	Not Started-	Newly Sanctioned Project in the Working Group of Tourism Department held on 02.09.2017
279	Construction of Suspension Bridge at Manakkakadavu in Ernakulam District	Ernakulam	Kunnathunad	Department of Tourism	08-11-17	12579800	0	Not Started-	Newly Sanctioned Project in the working group of Tourism Department held on 11.08.2017
280	Renovation works to Durbar Hall Ground	Ernakulam	Ernakulam	DTPC Ernakulam	27-05-2017	4775000	2387500	Not Started- Waiting for NOC to Start	1st part payment of Rs.23,87,500/- sanctioned vide order no. P2-6993/17 dated 17/07/2017


Sl.No.	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Amount Released	Status	Remarks
281	Repair of drain, providing cover slab & connected works at Government Guest House, Ernakulam	Ernakulam	Ernakulam	PWD Buildings	28-07-2017	1030000	1030000	Not Started-	Newly Sanctioned Project (AS issued by Director, Department of Tourism - Hospitality Wing)
282	Tourism Development of Kanjiramattom Millungal in Ernakulam District	Ernakulam	Piravom	KEL	17-06-2017	20000000	0	Not Started- TS Stage	Tender process is going on.
283	Urgent repair, maintenance and renovation of Yathi Nivas, Ernakulam Phase 2	Ernakulam	Ernakulam	PWD Buildings	24-07-2017	4250000	4250000	Not Started-	Newly Sanctioned Project (AS issued by Director, Department of Tourism & fund deposit by way of e-deposit to the head of account V8443-00-108-PW Deposit Work vide order no. HB3-2355/2017 dated 24.07.2017)
284	Fort Kochi Destination Development - Providing of two cruise boats	Ernakulam	Kochi	KTDC	17-02-2017	20000000	20000000	Not Started- Tender Stage	Design and estimate preparation in progress with Navel architect through SILK
285	Parunthuranchi Island Ecotourism Development Phase-II	Ernakulam	Aluva	DTPC Ernakulam	22-12-2015	6650000	0	Not Started- Tender Stage	Tender process completed and work awarded. In Components:- 1. Boat landing ticket counter, Information centre, parking etc. 2. Tents & camping equipments, 3. Mountain bikes, 4. Angling kit, 5. Water sports equipments, 6. Eco restoration of island banks, 7. Signages"
286	Renovation and Upgradation of the main block of Guest House, Aluva and Comprehensive maintenance for 3 years	Ernakulam	Aluva	PWD Buildings, Ernakulam		20000000	0	Not Started- Tender Stage	Revised G.O of changing the the HoA to 5452-01-800-86 V"Upgradation and Creation of Infrastructure and Amenities (Plan)" approved in the working group of Tourism Department held on 18.12.2017
287	Development of Beach corridor at Vypin Island in Ernakulam District	Ernakulam	Vypin	Department of Tourism	25-03-2017	45000000	0	Not Started- TS Stage	Tender process is going on.
288	Renovation of Prakrithi Gramam at Ezhallumukham	Ernakulam	Angamaly	DTPC Ernakulam	19-12-2016	4999000	2499993	Not Started- Tender Stage	Agreement to be done with DTPC and KEL. Components:- Extension of parking area, Bio toilets, changing room, Effluent treatment plant, Security & police aid post, childrens park, soft adventure activities, tree top huts. (Under green carpet scheme)
289	Tourist Facilitation at Kurishumudi Malayattoor, Ernakulam	Ernakulam	Angamaly	Department of Tourism	26-03-2017	23000000	11500000	Not Started- TS Stage	Tender process was completed and work awarded
290	Urgent Rectification of leak and renovation and upgradation of toilets from 5th floor to 8th floor at Government Guest House, Ernakulam	Ernakulam	Ernakulam	PWD Buildings	02-09-17	6410000	0	Not Started- Tender Stage	Tender process started. PWD requested for releasing fund.
291	Construction of Government Guest House at Guruvayoor	Thrissur	Thrissur	Department of Tourism	25-08-2017	224500000	0	Not Started-	Newly Sanctioned Project in the Special Working Group of Tourism Department held on 25.07.2017
292	Development of Municipal Park at Chalakkudy in Thrissur District	Thrissur	Chalakkudy	Department of Tourism	08-10-17	40000000	0	Not Started-	Newly sanctioned project
293	Kilippadam "The bird watchers paradise" Eco Tourism development at Kakkathuruth, Kunnankulam, Thrissur	Thrissur	Kunnankulam	Department of Tourism	26-09-2017	25000000	12500000	Not Started-	Newly Sanctioned Project in the Working Group of Tourism Department held on 02.09.2017
294	Maintenance of Muziris Heritage Project 2017-18	Thrissur	Kunnankulam	MD, Muziris Project Ltd	01-10-18	38211600	0	Not Started-	Newly Sanctioned Project in the Working Group of Tourism Department held on 18.12.2017
295	MHP - Development of Pattanam, Holy Cross, Interpretation Centre and Kodungaloor Temple, St. Sebastians Chavittunatakam Museum	Thrissur	Kunnankulam	MD, Muziris Project Ltd	01-10-18	94321000	0	Not Started-	Newly Sanctioned Project in the Working Group of Tourism Department held on 18.12.2017
296	Renovation work at Government Guest House, Cheruthuruthy	Thrissur	Kunnankulam	PWD Buildings, Thrissur	20-10-2016	4400000	0	Not Started-	Newly added project in the KTPMIS Software (AS issued from Department of Tourism, Hospitality Wing)
297	Rewiring to E.1 the renovation portion and addition to E.1 at Government Guest House, Cheruthuruthy	Thrissur	Kunnankulam	BE, PWD Electrical Division, Thrissur	14-11-2016	1620000	0	Not Started-	Newly added project in the KTPMIS (AS issued from the Hospitality wing of Department of Tourism)
298	Vanchikkulam Nature Park Phase I	Thrissur	Thrissur	Department of Tourism	25-09-2017	30000000	6000000	Not Started-	Newly sanctioned project
299	Development at Guruvayoor temple under the PRASAD scheme	Thrissur	Guruvayoor	KTIL (TRKL)	23-03-2016	461420000	92284000	Not Started- TS Stage	Availing Technical sanction is on progress

Sl.No.	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Amount Released	Status	Remarks
300	Publication of Museum Guide Books, Coffee Table book and Historical Books of Muziris Heritage Project	Thrissur	Kodungallur	Muziris Heritage Project	27-05-2015	4274856	4274856	Not Started-	Not started yet
301	Muziris- Construction of Heritage Vessel (sambook)	Thrissur	Kodungallur	Department of Tourism	28-05-2010	5000000	5000000	Not Started-	A committee decision was taken to change the executing agency to KSINC. Sought for Revised A.S for 40 lakhs (Total 90 lakhs) and permission to entrust the work to KSINC.
302	Yethri Nivas at Athirapilly	Thrissur	Chalakkudy	Department of Tourism	18-12-2015	50000000	25000000	Not Started-	Revised DPR submitted for approval.
303	Beach Area Tourism Development at Chavakkad Beach Premises, Thrissur	Thrissur	Guruvayoor	Department of Tourism	25-03-2017	25000000	0	Not Started-	Agency not finalized yet
304	Beautification of Peechi Dam Area and Botanical Garden	Thrissur	Ollur	Department of Tourism	25-03-2017	49000000	39200000	Not Started- Waiting for NOC to Start	work tendered and awarded
305	CDP for Mathilakam & SN Puram Panchayath & extended area of Edavilangu, Poyya, Mala & Puthenvelikkara	Thrissur	Kodungallur	Muziris Heritage Project	08-05-13	2300000	0	Not Started-	
306	Cheppara Rock Garden, Thrissur	Thrissur	Wadakkanchery	DTPC Thrissur	12-03-16	4525000	2263000	Not Started- TS Stage	Work order issued. Tendering arrangements is on progress
307	Construction of Tourist information centre/office, Thrissur	Thrissur	Thrissur	Department of Tourism	25-03-2017	12600000	0	Not Started-	Directed to Architect to submit modified elevation of the building. Submitted and approved. Agency not finalized yet
308	Eco Tourism Village, Poomala Dam, Thrissur	Thrissur	Wadakkanchery	DTPC Thrissur	12-05-16	25000000	12500000	Not Started- TS Stage	Work order issued. Tendering arrangements is on progress
309	Implementation of Musical Foundation at Vazhani Dam, Thrissur	Thrissur	Wadakkanchery	DTPC Thrissur	01-09-17	20000000	10000000	Not Started-	Technical committee meeting held; directed to agency to submit DPR with modifications.
310	Preservation, renovation and upgradation of Heritage block at Ramanilayam, Thrissur	Thrissur	Thrissur	Department of Tourism	01-11-17	19893000	0	Not Started-	Detailing under progress. Conservation of Heritage building experts needed for preparing detailed estimate.
311	Project work for the functioning of new building at food craft institute, Thrissur	Thrissur	Thrissur	KITTS	25-05-2015	1500000	0	Not Started-	
312	Providing lift and allied work for Cheramanparamba activity centre at Kodungalloor, as part of MHP	Thrissur	Kodungallur	Muziris Heritage Project	09-08-15	4320000	0	Not Started- Tender Stage	
313	Providing lift and allied work for visitor centre at Kodungalloor, as part of MHP	Thrissur	Kodungallur	Department of Tourism	09-08-15	3735000	0	Not Started-	Work tendered. But no quotes received. So Re-tendered the work
314	Purchase of furniture and equipments for food Craft Institute, Thrissur	Thrissur	Thrissur	Department of Tourism	25-05-2015	2500000	0	Not Started-	
315	Renovation & Rewiring of old block and providing A/C units of Anex Building at Ramanilayam Guest House	Thrissur	Thrissur	Department of Tourism	25-05-2015	4100000	4100000	Not Started-	Dismantling existing conduits is on progress, 40% completed, Laying of concealed conduits is on progress, 25% completed
316	Setting up of childrens park in nehru park, Enamavu, Thrissur	Thrissur	Manalur	DTPC Thrissur	09-05-16	2500000	1250000	Not Started-	Children's park can be Install after completion of Maintenance and additional work of the park. Revised estimate for Maintenance submitted to DOT for approval.
317	Thumbboormuzhi Tourism Project, Thrissur (Phase II)	Thrissur	Chalakkudy	Department of Tourism	25-03-2017	40000000	32000000	Not Started- Tender Stage	work tendered.
318	Tourist facilitation centre at Athirappally water falls, Thrissur	Thrissur	Chalakkudy	Department of Tourism	01-12-17	42108000	33686892	Not Started- TS Stage	The works proposed in the land under control of Plantation corporation is being carried out by using their own fund. So Decided to Execute work proposed in the land under control of DTPC. Detailed estimate preparation under progress
319	Ponnani Tourism Triangle -Karma Road Beautification in Malappuram	Malappuram	Ponnani	Department of Tourism	26-09-2017	40000000	0	Not Started- TS Stage	Inspected site along with architect on 25.12.2017, Revised DPR Preparation under preparation as directed by Honble Speaker.
320	Puzhayora Snehapatha at Chamravattam Malappuram, Phase II	Malappuram	Thavanur	Department of Tourism	20-06-2017	10000000	0	Not Started-	Vide Order No.P2-7366/17 dated 15.11.2017 of the Director, Dept. of Tourism the works has been awarded to M/s Urahungal Labour Contract Co-Operative Society Ltd.
321	Renovation of old Biyyam Bridge - Providing Childrens play equipment and Garden Beaches to the park	Malappuram	Ponnani	DTPC Malappuram	22-05-2017	1600000	800000	Not Started- Tender Stage	DTPC Malappuram has awarded work order to contractor and draft agreement prepared, expecting to start the physical works soon.

Sl.No.	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Amount Released	Status	Remarks
322	Revitalization of Biyyam Kayal at Ponnani in Malappuram District	Malappuram	Ponnani	Department of Tourism	21-06-2017	10900000	0	Not Started- TS Stage	Electric posts shifting works estimate has been prepared by KSEB and ULCCS Ltd is preparing detailed estimate for Technical Sanction.
323	Revitalization of Thunchan Memorial Trust and Research Centre, Tirur	Malappuram	Tirur	Department of Tourism	20-05-2017	20000000	0	Not Started- TS Stage	M/s Habitat Technology Group has prepared detailed estimate and awaiting Technical Sanction from the TS committee.
324	Urgent repair work, Maintenance and 3 year annual maintenance of Government Guest House, Malaopuram	Malappuram	Malappuram	PWD Building Division, Malappuram	21-04-2017	3500000	3500000	Not Started- Tender Stage	Agreement executed with contractor by PWD, Malappuram. Physical works will be started soon.
325	Enhancement of Tourism Facilities in Existing Tourist Place of Eco Village & Keralamkundu Water Fall	Malappuram	Wandoor	DTPC Malappuram	30-12-2015	20000000	10000000	Not Started-	As per the review meeting conducted on 05.06.2017 at GH Kozhikkode. It is decided to cancel the Project if there is no land available for the project. Components: Kids Park, Eco Tunnel walk, Landscaping, Cave walk, Climbing rope, Parking, Road development.
326	Poonthanam Samakarika Nilayam Phase II	Malappuram	Manjeri	DTPC Malappuram	25-03-2017	9000000	1800000	Not Started- TS Stage	Dist. Nirmithi Kendra, Malappuram has prepared the estimate and submitted to DTPC Malappuram for an amount of Rs.96 Lakhs instead of sanctioned AS amount which is 90 lakhs. DTPC Malappuram is taking steps to execute the works within the AS amount.
327	Puzhayora Snehapatha at Chamravattom in Malappuram	Malappuram	Thavanur	DTPC Malappuram	25-03-2017	13600000	6800000	Not Started- TS Stage	Site inspection held on 25.12.2017 along with architect and TS Estimate is under preparation through M/s ULCCS Ltd
328	Science Park at Wandoor	Malappuram	Wandoor	Department of Tourism	25-05-2015	50000000	31500	Not Started-	Work not started. Government has decided for constituting a society for functioning of the project, and Dept. of Tourism has submitted byelaw and M.O.U to Government prepared by Adv.Sri.N.Arjunan pillai.
329	Renovation of Guard room and Garden wall of Guest House, Malampuzha	Palakkad	Malampuzha	PWD Buildings	16-06-2017	1500000	1500000	Not Started-	Estimate preparation in progress for TS
330	Revitalization of Pothundy dam Garden at Palakkad	Palakkad	Nenmara	Department of Tourism	26-09-2017	40000000	0	Not Started-	Not yet been submitted the DPR by Architect as per AS amount.
331	Revitalization of Mangalam dam, Palakkad District	Palakkad	Alathur	DTPC Palakkad	21-06-2017	47688166	23844083	Not Started-	Preparation of TS in Progress for the next stage of work. DTPC EC Committee has taken the verdict to hand over the job to Wapcos.
332	Development of Palakkad fort premises into a tourist destination	Palakkad	Palakkad	DTPC Palakkad	29-05-2014	10000000	5000000	Not Started- Waiting for NOC to Start	this project has been stopped due to non availability of permissive sanction from Archaeological Department
333	Development of Tourist Destination at Mcenvallam, Palakkad	Palakkad	Kongad	Ecotourism Directorate	23-07-2013	23200000	0	Not Started-	long pending project so decided to cancel the project DoT sent letter to DD, Palakkad for getting the final status report in this reg. Vide letter P4-2443/2017 dated 09.03.2017
334	Calicut Beach Development Project Cultural zone	Kozhikode	Kozhikode South	DTPC Kozhikode	26-09-2017	40000000	20000000	Not Started-	1st part payment of Rs.2,00,00,000/- sanctioned vide order no. P2-11743/2017 dated 28/12/2017
335	Construction of Additional Block for Government Guest House, Kozhikode Phase II	Kozhikode	Kozhikode South	ULCCS Ltd.	19-05-2017	95000000	0	Not Started-	As per the Government Order, G.O.(Rt)No.537/2017/TSM dated 30.10.2017 the work executing agency, PWD Buildings Division has been changed to ULCCS Ltd
336	Construction of Food Craft Institute building at Kozhikode	Kozhikode	Kozhikode South	PWD Buildings	01-10-18	97500000	0	Not Started-	Newly Sanctioned Project in the Working Group of Tourism Department held on 18.12.2017
337	Construction of Tourist Information and Regional Office at Kozhikode - Revised AS	Kozhikode	Kozhikode South	Department of Tourism	27-09-2017	19450000	0	Not Started- Tender Stage	Awaiting the TS from DOT for starting the works
338	Ecotourism project in Nambikkulam in Kozhikode	Kozhikode	Balusseri	Department of Tourism	19-06-2017	15000000	0	Not Started-	work will start an after executing the agreement between private land owners and Tourism department.
339	Rural Tourism Development of Vayalada Hills Balusseri, Kozhikode	Kozhikode	Balusseri	DTPC Kozhikode	08-08-17	30422100	9126630	Not Started-	1st part payment of Rs.91,26,630/- sanctioned vide order no. P2-9821/17 dated 22/11/2017 31 11 2017

Sl.No.	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Amount Released	Status	Remarks
340	Special Repair and Maintenance works at Government Guest House, Kozhikode	Kozhikode	Balusseri	EE, PWD, Building Division, Kozhikode	17-09-2016	1925000	0	Not Started-	Newly Added Project in the KTFMIS (AS issued from Department of Tourism, Government of Kerala)
341	Providing sign boards from Kozhikode town to various tourism destinations	Kozhikode	Kozhikode North	Department of Tourism	24-11-2016	1050000	0	Not Started-	As per the instruction from Director (DOT) Revise the same proposal of estimate has been forwarded to DOT for kind approval.
342	Renovation and Upgradation of Mananchira Square	Kozhikode	Kozhikode North	DTFC Kozhikode	25-03-2017	17000000	8500000	Not Started-	as per the site visit on 01.12.2017, some changes were made by architect. the drawing made has not yet been submitted to the office.
343	Tourism Project at Bepore - Special repair to project components	Kozhikode	Beypore	Harbour Engineering Department	22-12-2015	4700000	0	Not Started-	
344	Pazhassi Park beautification in Wayanad District - Phase II	Wayanad	Mananthavady	Department of Tourism	26-09-2017	20000000	0	Not Started-	Newly Sanctioned Project in the Working Group of Tourism Department held on 02.09.2017
345	Conducting International Mountain cycling competition -MTB Kerala 2017	Wayanad	Kalpetta	Department of Tourism	02-09-17	6000000	0	Not Started-	The venue for the MTB is finalised and other further procedures are in progress in association with WTO.
346	Development of Karapuzha Dam and Surroundings into Major Tourist Destination Third phase in wayanad District	Wayanad	Kalpetta	Department of Tourism	25-03-2017	40000000	28000000	Not Started- Tender Stage	M/s KIIDC has reported that the components such as viewing tower and pavilion will tender in the next week.
347	En Oooru Tribal Development Cum Tourism	Wayanad	Kalpetta	Department of Tourism	10-07-16	45300000	0	Not Started-	As per the direction from the Principal Secretary Tourism a meeting has conducted on 20.02.2017 to discuss entire aspects of the scheme before going to any fund releasing. Based on the discussions in the meeting En- Uru Tribal society has sent the agreement and other details to DOT. 1.Cafeteria 2. Vaidyasala 3. Tribal interpretation centre 4. Workshops (arts&crafts) 5. Infrastructural works (electrical & plumbing)
348	Rock Adventure at Cheengeri Hills, Wayanad	Wayanad	Sulthanbathery	DTPC Wayanad	01-10-17	10445000	5222500	Not Started- TS Stage	The work has been awarded to M/s Slate Nirmithi Kendra. \n1. Ticket counter & Clock room \n2. Entrance office & Security room \n3. Toilet & Pantry Block \n4. Landscaping \n5. Dining hall \n6. Pergola/entry pavilion \n7. Multipurpose block
349	Beautification of Kannur Town and Collectorate Garden - Phase I	Kannur	Kannur	DTPC Kannur	12-06-17	5500000	0	Not Started- TS Stage	Agreement executed with District Nirmithikendra, work to be started.
350	Construction of bridge at Chottad beach	Kannur	Kalliasseri	Department of Tourism	25-09-2017	20000000	4000000	Not Started-	Soil test arranged by SILK, Estimate for TS to be submitted.
351	Malanad - North Malabar River Cruise Tourism - Boat Terminal at Chambad, Kannur	Kannur	Dharmadam	Department of Tourism	20-10-2017	9455700	7564560	Not Started-	1st part payment of Rs. 74,64,560/- sanctioned vide order no. P8-11898/2017 dated 26.12.2017
352	Malanad - North Malabar River Cruise Tourism - Boat Terminal at Dharmadam, Kannur	Kannur	Dharmadam	Department of Tourism	23-10-2017	32033933	25627146	Not Started-	1st part payment of Rs.2,56,27,146/- sanctioned vide order no. P8-11901/2017 dated 26.12.2017
353	Malanad - North Malabar River Cruise Tourism - Boat Terminal at Kariyad, Kannur	Kannur	Kuthuparamba	Department of Tourism	23-10-2017	30346200	24276960	Not Started-	1st part payment of Rs. 2,42,76,960/- sanctioned vide order no. P8-11899/2017 dated 26.12.2017
354	Malanad - North Malabar River Cruise Tourism - Boat Terminal at Monthal, Kannur	Kannur	Thalassery	Department of Tourism	21-10-2017	11143433	8914746	Not Started-	1st part payment of Rs. 89,14,746/- sanctioned vide order no. P8-11895/2017 dated 26.12.2017
355	Malanad - North Malabar River Cruise Tourism - Boat Terminal at Parapram, Kannur	Kannur	Dharmadam	Department of Tourism	23-10-2017	34700000	27760000	Not Started-	1st part payment of Rs. 2,77,60,000/- sanctioned vide order no. P8-11894/2017 dated 26.12.2017
356	Malanad - North Malabar River Cruise Tourism - Boat Terminal at Peringathur, Kannur	Kannur	Kuthuparamba	Department of Tourism	20-10-2017	11143433	8914746	Not Started-	1st part payment of Rs. 89,14,746/- sanctioned vide order no. P8-11900/2017 dated 26.12.2017
357	Malanad - North Malabar River Cruise Tourism - Boat Terminal at Pinarayi Company Metta, Kannur	Kannur	Dharmadam	Department of Tourism	23-10-2017	34782683	27826146	Not Started-	1st part payment of Rs. 2,78,26,146/- sanctioned vide order no. P8-11897/2017 dated 26.12.2017

Sl.No	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Amount Released	Status	Remarks
358	Modification of the existing Two Toilet Complexes at Thalassery Bus Stand in Kannur District and Veli Tourist Village at veli in Thiruvananthapuram District	Kannur	Thalassery	Department of Tourism	07-12-17	1993000	996500	Not Started-	Work not started due to the ongoing construction work for the addition of Thalassery Bus stand, toilet block modification work will start within 2 weeks
359	Conservation and Re use of old Moidupalam Bridge as Public Garden and Gateway to Muzhipalangan and Dharmadam - Phase I	Kannur	Dharmadam	Department of Tourism	25-03-2017	14397000	0	Not Started- TS Stage	Technical sanction not obtained, hence THP Special officer requested Kannur Government Engineering College to conduct Structural stability analysis for getting Structural stability report and recommendations for the strengthening measures.
360	Eco Tourism Park at Puralimala in Kannur	Kannur	Mattannur	DTPC Kannur	12-05-16	20000000	10000000	Not Started- Waiting for NOC to Start	New land to be identified (Since the land is under the ownership of private party according to micchabhoomi proceedings)
361	Malabar Mangroves Eco Tourism Circuit at Vellikkeel Phase II - Additional work	Kannur	Taliparamba	DTPC Kannur	19-10-2016	10000000	0	Not Started- TS Stage	Agreement executed by District Nirmithikendra with DTPC, 1st part payment to be released
362	Payyannur Heritage Tourism, Recreation Centre at Moenkuzhi, Kannur	Kannur	Payyannur	Department of Tourism	25-03-2017	40000000	0	Not Started- Waiting for NOC to Start	Work awarded to District Nirmithikendra, NOC to be obtained from Irrigation department
363	Sauhridha Veedi Phase II (Parassinikadavu Snake Park-Parassinikadavu Temple)	Kannur	Taliparamba	DTPC Kannur	13-10-2016	7500000	0	Not Started- TS Stage	TS to be obtained from DOT
364	Thalassery Heritage Project - Conservation and Re use of Gundert Bungalow as Language Museum and German Study Centre - Phase - I	Kannur	Thalassery	Department of Tourism	25-03-2017	21000000	0	Not Started- TS Stage	Technical sanction is pending before TS Committee, revised estimate under preparation by ULCCS
365	Development of Kottapuram House boat Terminal, Kasargod	Kasargod	Trikaripur	Department of Tourism	26-09-2017	80000000	0	Not Started-	Work awarded to Inland navigation Department. Conducted site inspection with officials of inland navigation on 5/12/2017
366	Malanad - North Malabar River Cruise Tourism - Boat Terminal at Madakkal, Kasargod	Kasargod	Trikaripur	Department of Tourism	21-10-2017	9800000	7840000	Not Started-	1st part payment of Rs.78,40,000/- sanctioned vide order no. P8-11963/2017 dated 26.12.2017
367	Malanad - North Malabar River Cruise Tourism - Boat Terminal at Mavilakadappuram, Kasargod	Kasargod	Trikaripur	Department of Tourism	23-10-2017	32765100	26212080	Not Started-	1st part payment of Rs.2,62,12,080/- sanctioned vide order no. P8-11965/2017 dated 26.12.2017
368	Access Development & Beautification as part of Bekal Destination Development	Kasargod	Udma	BRDC	14-03-2017	15000000	7500000	Not Started- Tender Stage	Tendering done through Kerala State Nirmithikendra (PMC). 9 valid tenders received. Work is expected to start by next week.
369	Setting up of Light and sound show and dynamic illumination at Bakel Fort, Kerala	Kasargod	Udma	DTPC Kasargod	25-05-2015	40000000	0	Not Started- Waiting for NOC to Start	Tendering done. Work Awarded. DPR Submitted to ASI Awaiting permission from ASI


 or m 21st 03 2017