

15 -ാം കേരള നിയമസഭ

1 -ാം സമ്മേളനം

നഷ്ടത്തെ പിന്നം ഹിന്ദിയാൽ പോദ്യും നം. 694

09-06-2021 - തെ മറ്റപട്ടിക്ക്

കടിവേള്ള പദ്ധതി

മേഖല	ഉത്തരം
ശ്രീ മരഞ്ഞ പെരുന്തോൻ	Shri Roshy Augustine (ജലവിഭവ വകുപ്പ് മന്ത്രി)
(എ) മന്ത്രി മണ്ഡലത്തിലെ മുല്ലേറീ, പാവറട്ടി എന്നീ പദ്ധതിയ്ക്കുളിലെ കടിവേള്ളപ്രസ്തുപരിഹാരത്തിനായി നടപ്പിലാക്കുന്ന പദ്ധതികളുടെ വിശദാംശങ്ങൾ എന്തൊക്കെയാണ്;	(എ) മന്ത്രി മണ്ഡലത്തിലെ മുല്ലേറീ, പാവറട്ടി എന്നീ പദ്ധതിയ്ക്കുളിലെ കടിവേള്ളപ്രസ്തുപരിഹാരത്തിനായി നടപ്പിലാക്കുന്ന പദ്ധതികളുടെ വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.
(ബി) ഓരോന്നിന്റെയും എസ്റ്റിമേറ്റ് തുക എത്രവീതമാണെന്നും നിർമ്മാണപ്രവൃത്തികൾ എത്രാല്പട്ടതിലാണെന്നും വിശദീകരിക്കുമോ;	(ബി) മന്ത്രി മണ്ഡലത്തിലെ മുല്ലേറീ, പാവറട്ടി എന്നീ പദ്ധതിയ്ക്കുളിലെ കടിവേള്ളപ്രസ്തുപരിഹാരത്തിനായി നടപ്പിലാക്കുന്ന പദ്ധതികളുടെ വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.
(സി) പ്രസ്തുത പദ്ധതികൾ എന്ന് കമ്മീഷൻ ചെയ്യുമെന്ന് വ്യക്തമാക്കുമോ?	(സി) മന്ത്രി മണ്ഡലത്തിലെ മുല്ലേറീ, പാവറട്ടി എന്നീ പദ്ധതിയ്ക്കുളിലെ കടിവേള്ളപ്രസ്തുപരിഹാരത്തിനായി നടപ്പിലാക്കുന്ന പദ്ധതികളുടെ വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.

സെക്രഡി ഓഫീസർ

സ്വന്തമാനവും

Sl No	Name of Work	AS amount in lakhs	Expected date of completion	Status of work
1	State Plan 2017-18-Water Supply Scheme to Pavaratty Mullassery Panchayaths - Supplying, laying, testing and commissioning 300mm/250mm/ 200mm DI K9 gravity main from Chattukulam to Pavaratty and Mullassery OHSR - Package-I.	561.76	31.03.2022	Pipe supply completed. Pipe laying is in progress
2	State Plan 2017-18-Augmentation of Pavaratty and adjoining 10 Panchayaths in Thrissur and Palakkad District which include supplying ,erection & commissioning of 600 HP VT raw water pumpset, 700 mm DI K9 RWPM , providing 1000 KVA transformers and transformer yard	476	31.03.2022	Pumpset ,transformer& panel board supplied and erection work of pumpset is in progress. Civil works- Work Retendered and extended with due date 07.06.2021.
3	RKI - WSS to Pavaratty & Mullassery Panchayaths in Chavakad Taluk, Thrissur District- phase II- Supplying and laying 300 mm to 80mm DI K9/PVC /GI distribution system for Mullassery panchayath and Supplying and laying 350mm to 80mm DI K9/PVC /GI distribution system for Pavaratty panchayath	5480	20.06.2022	5192m pipe supplied and 1100.7m pipe laying is competed. Balance laying is in progress
4	State Plan 2018-19-WSS to Pavaratty and Mullassery panchayaths in Chavakkadu taluk of Thrissur district. - Construction of 6.70 LL capacity OHSR at Pavaratty panchayath, Construction of 5.50 LL capacity OHSR at Mullassery panchayath	350		All works completed except scour line of OHSR at Mullassery.
5	NRDWP-18th SLSSC-2012 - Augmentation of Pavaratty Regional WSS- covering 10 panchayaths in Thrissur and Palakkad dist - Construction of 12m dia intake well cum pump house, foot bridge and control panel room - Package I, providing 33 MLD tube settler clarifier type WTP- Package IV.	1725		Completed