

**15 -ാം കേരള നിയമസഭ**

**10 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2432**

**12-02-2024 - ൽ മറുപടിയ്ക്ക്**

**സ്മാർട്ട് അംഗൻവാടി പദ്ധതി**

ചോദ്യം		ഉത്തരം	
<p><b>ശ്രീമതി കെ. കെ. ശൈലജ ടീച്ചർ ,</b>  <b>ശ്രീമതി കാനത്തിൽ ജമീല,</b>  <b>ശ്രീ. കെ .ഡി .പ്രസേനൻ ,</b>  <b>ശ്രീമതി ദെലീമ</b></p>		<p><b>ശ്രീ. എം.ബി. രാജേഷ്</b>  <b>(തദ്ദേശ സ്വയംഭരണം, എക്സൈസ് വകുപ്പ് മന്ത്രി)</b></p>	
(എ)	<p>വനിതാ ശിശു വികസന വകുപ്പുമായി സഹകരിച്ച് തദ്ദേശ സ്വയംഭരണ വകുപ്പ് സംസ്ഥാനത്ത് നടപ്പിലാക്കിവരുന്ന സ്മാർട്ട് അംഗൻവാടി പദ്ധതിയുടെ സവിശേഷതകൾ എന്തെല്ലാമാണെന്ന് വ്യക്തമാക്കാമോ;</p>	(എ)	<p>സമഗ്ര ശിശു വികസന പദ്ധതിയുടെ ഭാഗമായി അംഗനവാടികളെ സമൂലം പരിഷ്കരിക്കുക എന്ന ലക്ഷ്യത്തോടെ നടപ്പാക്കുന്നതാണ് സ്മാർട്ട് അംഗനവാടി പദ്ധതി. കുട്ടികളുടെ സമഗ്ര വികസനത്തിനുവേണ്ടി അടിസ്ഥാന സൗകര്യങ്ങൾ ഉറപ്പ് വരുത്തിയാണ് പുതിയ അംഗനവാടികളുടെ രൂപകല്പന നടത്തിയിരിക്കുന്നത്. സ്ഥല ലഭ്യതയനുസരിച്ച് പഠനമുറി, വിശ്രമമുറി, ഭക്ഷണമുറി, അടുക്കള, സ്റ്റോർ റൂം കളിസ്ഥലം തുടങ്ങി കുട്ടികളുടെ ശാരീരികവും മാനസികവുമായ ആവശ്യങ്ങൾ നിറവേറ്റുന്ന തരത്തിലാണ് പ്രസ്തുത അംഗനവാടികളുടെ നിർമ്മാണം ഉദ്ദേശിച്ചിരിക്കുന്നത്. വനിതാ ശിശുവികസന വകുപ്പ് നിർവ്വഹണം നടത്തുന്ന പ്രസ്തുത പദ്ധതിയുടെ നിർമ്മാണ ചുമതല തദ്ദേശ സ്വയംഭരണ വകുപ്പ് എഞ്ചിനീയറിംഗ് വിഭാഗത്തിനാണ്.</p>
(ബി)	<p>സ്മാർട്ട് അംഗൻവാടികളുടെ നിർമ്മാണത്തിനാവശ്യമായ തുക ഏതെല്ലാം പദ്ധതികളിൽ നിന്നാണ് ലഭ്യമാക്കുന്നതെന്ന് വ്യക്തമാക്കാമോ;</p>	(ബി)	<p>ICDS ഫണ്ട്, MLA- ADS ഫണ്ട്, RKI ഫണ്ട്, തദ്ദേശ സ്ഥാപന വിഹിതം, കാസർഗോഡ് ഡെവലപ്പ്മെന്റ് പാക്കേജ് എന്നീ ഫണ്ടുകൾ സ്മാർട്ട് അംഗൻവാടി നിർമ്മാണത്തിനായി ഉപയോഗിച്ചുവരുന്നു.</p>
(സി)	<p>ഇതുവരെ എത്ര സ്മാർട്ട് അംഗൻവാടികൾ അനുവദിച്ചിട്ടുണ്ടെന്നും അവയിൽ എത്ര എണ്ണം നിർമ്മാണം പൂർത്തീകരിച്ചിട്ടുണ്ടെന്നും മറ്റുള്ളവയുടെ പ്രവർത്തന പുരോഗതിയെന്തെന്നും വിശദമാക്കാമോ;</p>	(സി)	<p>ജനുവരി 2024 വരെ സംസ്ഥാനത്ത് 210 സ്മാർട്ട് അംഗൻവാടികൾക്ക് ഭരണാനുമതി ലഭ്യമായിട്ടുണ്ട്. 74 എണ്ണം പണി പൂർത്തീകരിച്ചിട്ടുണ്ട്. മറ്റുള്ളവയുടെ പ്രവർത്തന പുരോഗതി അനുബന്ധമായി ചേർക്കുന്നു.</p>
(ഡി)	<p>ഈ പദ്ധതി സംസ്ഥാനത്തൊട്ടാകെ വ്യാപിപ്പിക്കുവാൻ ഉദ്ദേശിക്കുന്നുണ്ടോ; വ്യക്തമാക്കാമോ?</p>	(ഡി)	<p>ഇതിനോടകം തന്നെ സംസ്ഥാനത്ത് എല്ലാ ജില്ലകളിലും സ്മാർട്ട് അംഗൻവാടികളുടെ നിർമ്മാണം നടന്ന് വരികയാണ്.</p>



**CONSOLIDATED STATUS OF SMART ANGANWADIS (as on 12/12/2023)**

DISTRICT	Total no. of Works	No. of works dropped	No of works to be taken up	TS issued	TS not issued	TS pending and reason	Tendering completed	Works not tendered	Tendering pending and reason	Agreement Executed	Works for which agreement is not executed	Agreement execution pending and reason	Work not Started	Work not started and reason	Work Started	Civil Completed	Electrical Completed	Overall Completion
<b>THIRUPURAM</b>	19	1	18	17	1	1no-Anchuthengu GP-MLA ADS component received recently. Soil investigation reqd at site. Investigation work is being tendered by EE	17	0	Nil	17	0	Nil	1	1 work not started as tree need to be felled. Forest authorities visited the site on 30/11/2023	16	10	10	10
<b>KOLLAM</b>	20	0	20	19	1	1no-Kulathupuzha GP.Allocated land is wet land. Land conversion Form 6 submitted to Tahsildar(LR) Punalur on 27/10/2023	19	0	Nil	19	0	Nil	0	Nil	19	14	14	14
<b>PATHANAMTHITTA</b>	9	2	7	7	0	Nil	7	0	Nil	7	0	Nil	1	1 work Vallicode GP not started as existing building to be demolished. Awaiting committee resolution. Committee held on 12/12/23	6	1	1	1
<b>ALAPPUZHA</b>	16	0	16	16	0	Nil	14	2	1no-Neelamperoor GP-Tendered on 20/10/23 .No response after retendering. 1 no-Mavelikara MC. Single bid in first tender. Retendered. Tender opening on 16/12/2023	14	0	Nil	1	1 work not started as foundation needs revision and revised AS reqd. Revised proposal for 36.5 lac submitted to DPO on 31/10/2023	13	4	4	4
<b>KOTTAYAM</b>	12	1	11	9	2	2nos-Erumely GP-1 work land not available. Letter given to ICDS on 08/07/2023, 1 work MLA ADS component received on 16/11/23 . Estimate submitted or TS	9	0	Nil	9	0	Nil	0	Nil	9	2	1	1
<b>IDUKKI</b>	1	0	1	1	0	Nil	1	0	Nil	1	0	Nil	0	Nil	1	1	1	1
<b>ERNAKULAM</b>	5	1	4	4	0	Nil	4	0	Nil	4	0	Nil	0	Nil	4	2	2	2
<b>THRISSUR</b>	15	0	15	15	0	Nil	15	0	Nil	15	0	Nil	0	Nil	15	10	12	10
<b>PALAKKAD</b>	13	0	13	13	0	Nil	13	0	Nil	13	0	Nil	0	Nil	13	6	5	5
<b>MALAPPURAM</b>	23	3	20	20	0	Nil	20	0	Nil	20	0	Nil	0	Nil	20	10	10	8
<b>KOZHIKKODE</b>	13	1	12	12	0	Nil	12	0	Nil	12	0	Nil	0	Nil	12	10	8	8
<b>WAYANAD</b>	9	0	9	9	0	Nil	9	0	Nil	9	0	Nil	0	Nil	9	4	5	3
<b>KANNUR</b>	23	6	17	12	5	2 no-Ezhome GP and Malapattom GP- Revised AS required 2 no-Madayi (99&101) plan approval required. 1 work-Cherukunnu GP LB share obtained recently. Estimate submitted or TS	12	0	Nil	12	0	Nil	0	Nil	12	4	6	4
<b>KASARGOD</b>	32	2	30	27	3	3 nos Pullurperiya(23,31) and Muliya(32) TS not issued due to objection from ICDS	24	3	3 nos-Uduma GP (90&103), East Eleri GP, not tendered due to objection from ICDS	24	0	Nil	2	1 work-Muliya GP- objected by KWA- due to valve chamber and booster station, 1 work Mogralputhur GP- land ownership dispute at court	22	5	5	3
<b>TOTAL</b>	<b>210</b>	<b>17</b>	<b>193</b>	<b>181</b>	<b>12</b>		<b>176</b>	<b>5</b>		<b>176</b>	<b>0</b>		<b>5</b>		<b>171</b>	<b>83</b>	<b>84</b>	<b>74</b>