

15 -ാം കേരള നിയമസഭ

10 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2539

13-02-2024 - ൽ മറുപടിയ്ക്ക്

ഇരവിപുരം മണ്ഡലത്തിലെ കിഫ്ബി പദ്ധതികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ എം നൗഷാദ്		ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	ഇരവിപുരം മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന എത്ര പദ്ധതികൾക്ക് അനുമതി ലഭിച്ചുവെന്നും അവ ഏതൊക്കെയാണെന്നും വ്യക്തമാക്കാമോ;	(എ)	ഇരവിപുരം മണ്ഡലത്തിൽ കിഫ്ബി ധനാനുമതി നൽകിയ വിവിധ പദ്ധതികളുടെ വിശദാംശം, നിലവിലെ സ്ഥിതി, പദ്ധതി നിർവഹണ ഏജൻസിയുടെ വിവരങ്ങൾ എന്നിവ അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	പ്രസ്തുത പദ്ധതികളിൽ പൂർത്തീകരിച്ചതും പൂർത്തീകരിക്കാത്തതുമായവ ഏതൊക്കെയാണെന്ന് വിശദമാക്കാമോ;	(ബി)	ഇരവിപുരം മണ്ഡലത്തിൽ കിഫ്ബി ധനാനുമതി നൽകിയ വിവിധ പദ്ധതികളുടെ വിശദാംശം, നിലവിലെ സ്ഥിതി, പദ്ധതി നിർവഹണ ഏജൻസിയുടെ വിവരങ്ങൾ എന്നിവ അനുബന്ധമായി ചേർക്കുന്നു.
(സി)	പദ്ധതികൾ പൂർത്തീകരിക്കുന്നതിന് സ്വീകരിക്കാൻ ഉദ്ദേശിക്കുന്ന നടപടി വിശദമാക്കാമോ?	(സി)	കിഫ്ബി ധനാനുമതി നൽകിയ പദ്ധതികൾ സമയബന്ധിതമായി പൂർത്തീകരിക്കുന്നതിനുള്ള പൂർണ്ണമായ ഉത്തരവാദിത്തം ഭരണവകുപ്പ് ചുമതലപ്പെടുത്തിയ പദ്ധതി നിർവഹണ ഏജൻസികളിൽ നിക്ഷിപ്തമാണ്. എന്നിരുന്നാലും പദ്ധതികളുടെ പുരോഗതി വിലയിരുത്തുന്നതിനും സമയബന്ധിതമായി പൂർത്തീകരിക്കുന്നതിനുള്ള നിർദ്ദേശങ്ങൾ പദ്ധതി നിർവഹണ ഏജൻസികൾക്ക് നൽകുന്നതിനുമായി കൃത്യമായ ഇടവേളകളിൽ കിഫ്ബിയുടെ നേതൃത്വത്തിൽ പദ്ധതി തിരിച്ചും നിയോജക മണ്ഡലം തിരിച്ചും അവലോകന യോഗങ്ങൾ നടത്താറുണ്ട്.


സെക്ഷൻ ഓഫീസർ

Pranav

അനുബന്ധം - 1

Sl. No.	Department	Sub Project Name	Project Outlay (Rs. In Crore)	SPV Name	LAC	District	Work Status	Remarks
1	PWD	ERAVIPURAM ROB	₹ 24.51	RBDC	Eravipuram	Kollam	Work in progress	All Foundation and substructure completed up to Pier cap (excluding railway portion). Girder erection of 8/10 span completed. A2 RHS retaining wall work completed. Railways has directed to put on hold the retaining wall works on Left hand side of both sides of Railway track for Erection of Railway Girders. Deck Slab Reinforcement works and drainage works are in progress. Railway Portion - All the works are executed directly by Railways. Piling completed. Pile cap work is in progress. The work can be completed within 3 months only after completion of Railway Span.
2	PWD	Improvements to Ayathil-Pallimukku Road	₹ 10.81	KRFB	Eravipuram	Kollam	Work Completed	
3	PWD	Improvements to Kallupalam - Eravipuram - Thannimukku - Mayyanad road	₹ 29.45	KRFB	Kollam, Eravipuram	Kollam	Work in progress	
4	PWD	Construction of Kallumthazham Junction ROB	₹ 30.93	RBDC	Eravipuram	Kollam	KIIFB Approved	GAD approved by Railways on 22.09.2023.
5	PWD	Construction of ROB at Mayyanad Kollam	₹ 25.95	RBDC	Eravipuram	Kollam	KIIFB Approved	DPR approved by KIIFB on 26.10.2018. LA Taking Possession Completed on 14.12.2023. Land transfer of 0.77 sq.m of Vellamanal HSS is under process by PWD & Higher Education department. After several revisions Railways directed to submit the GAD to CBE Chennai as this is a deposit work. Revised GAD submitted and P & E Charges deposited to Railways on 11.05.2023. Reminder submitted on 01.08.2023 & 11/10/2023. On enquiry, All Divisional Officers have signed the GAD and will be forwarded to Chief Bridge Engineer on 18.12.2023.
6	PWD	Coastal Highway Reach 1 - Kappil to Thangassery in Kollam district (17.5km)- LA	₹ 179.57	KRFB	Kollam, Eravipuram, Chathannoor	Kollam	LA in progress	
7	PWD	Improvement to Pallimukku Junction in Kollam district	₹ 3.08	KRFB	Eravipuram	Kollam	KIIFB Approved	
8	General Education	Mayyanad Vellamanal Govt. H.S.S	₹ 5.00	KITE	Eravipuram	Kollam	Work Completed	
9	General Education	Iravipuram Govt. V.H.S.S	₹ 3.00	KITE	Eravipuram	Kollam	Work Completed	
10	General Education	Govt. S NDP UP Pattathanam	₹ 1.00	KILA	Eravipuram	Kollam	Work in progress	

11	General Education	Govt. Girls VHSS Valathungal	₹ 1.00	KILA	Eravipuram	Kollam	PED approval in progress	
12	General Education	Govt. Boys HSS Valathungal	₹ 1.00	KILA	Eravipuram	Kollam	Work in progress	
13	General Education	Govt HSS Koickal	₹ 1.00	KILA	Eravipuram	Kollam	Contractor was terminated at risk and	
14	Water Resources	Augmentation of Water Supply Scheme to Kollam Corporation Phase -II	₹ 235.00	Kerala Water Authority (KWA)	Kollam, Eravipuram	Kollam	Work Completed	
15	Water Resources	Replacement of Transmission Mains in Kollam Circle	₹ 37.33	Kerala Water Authority (KWA)	Pathanapuram, Kundara, Kollam, Chathannoor, Eravipuram, Chadayamangalam, Punalur, Kottarakkara	Kollam	Work Completed	
16	Fisheries & Ports	Shore protection work from Kollam beach to Thanni in Kollam district (Eravipuram constituency)	₹ 35.08	Kerala State Coastal Area Development Corporation (KSCADC)	Eravipuram	Kollam	Work completed	
17	Fisheries & Ports	GUPS, Kakkattumoola in Mayyanad Grama Panchayat	₹ 0.46	Kerala State Coastal Area Development Corporation (KSCADC)	Eravipuram	Kollam	Work Completed	
18	Fisheries & Ports	Pallimukku Market	₹ 3.20	Kerala State Coastal Area Development Corporation (KSCADC)	Eravipuram	Kollam	KIIFB Approved	
19	Sports & Youth Affairs	Construction of Olympian Suresh Babu Indoor Stadium at Kollam	₹ 45.31	KITCO	Eravipuram	Kollam	Work in progress	Indoor Stadium- Pile cap RCC completed, Grade beam RCC-95% completed, Ground floor Column RCC 85% completed, Ground floor tie beam and slab shuttering/reinforcement works in progress. Ground floor roof slab and tie beam RCC completed 35%. Boys Hostel-Pile cap RCC completed, Grade beam RCC completed, Ground floor column RCC and shuttering works in progress. OHT-Grade beam and Pile cap RCC completed, Ground floor Column RCC completed. Ground floor tie beam RCC completed Change Room- Footing RCC completed. Plinth block masonry completed.


 ACCOUNTS OFFICER