

15 -ാം കേരള നിയമസഭ

11 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1001

12-06-2024 - ൽ മറുപടിയ്ക്ക്

ശിരുവാണി ജലസേചന പദ്ധതി ആക്ഷൻ പ്ലാൻ

ചോദ്യം		ഉത്തരം	
ശ്രീമതി ശാന്തകുമാരി കെ.		ശ്രീ. റോഷി അഗസ്റ്റിൻ (ജലവിഭവ വകുപ്പ് മന്ത്രി)	
(എ)	<p>ശിരുവാണി ജലസേചന പദ്ധതിയുമായി ബന്ധപ്പെട്ട ആക്ഷൻ പ്ലാൻ പ്രകാരം 2016-നും ശേഷം തമിഴ്നാട് സർക്കാരിൽ നിന്നും ആകെ എത്ര തുക അനുവദിച്ചിട്ടുണ്ടെന്നും ഇതു പ്രകാരം നടത്തി വരുന്ന പ്രവൃത്തികൾ ഏതെല്ലാമാണെന്നും വിശദമാക്കാമോ; ഓരോ പ്രവൃത്തിയുടെയും നിർമ്മാണ പുരോഗതി ലഭ്യമാക്കാമോ;</p>	(എ)	<p>ശിരുവാണി ജലസേചന പദ്ധതിയുമായി ബന്ധപ്പെട്ട് 07/02/2023-ലെ G.O(Rt) No.152/2023/WRD പ്രകാരം 45.62 കോടി രൂപയുടെ (Spill over and New Proposal ഉൾപ്പെടെ) ആക്ഷൻ പ്ലാനാണ് 29th JCBയിൽ അംഗീകരിച്ചിട്ടുള്ളത്. 2016 നും ശേഷം തമിഴ്നാട് സർക്കാരിൽ നിന്ന് ആകെ 22.5 കോടി രൂപയാണ് അനുവദിച്ചിട്ടുള്ളത്. പ്രവൃത്തികളുടെ പുരോഗതി ഇതോടൊപ്പം അനുബന്ധം I ആയി ചേർക്കുന്നു.</p>
(ബി)	<p>ശിരുവാണി ജലസേചന പദ്ധതിയുമായി ബന്ധപ്പെട്ട എടക്കുറിശ്ശി - കോമളമേട് റോഡ് നവീകരണത്തിന് എത്ര തുക വകയിരുത്തിയിട്ടുണ്ടെന്നും പ്രസ്തുത പ്രവൃത്തിയുടെ നിർമ്മാണ പുരോഗതി സംബന്ധിച്ച വിവരവും ലഭ്യമാക്കാമോ?</p>	(ബി)	<p>ശിരുവാണി ജലസേചന പദ്ധതിയുമായി ബന്ധപ്പെട്ട എടക്കുറിശ്ശി കേരളമേട് നവീകരണത്തിനായി ആകെ 2678.89 ലക്ഷം രൂപയാണ് വകയിരുത്തിയിട്ടുള്ളത്. പ്രവൃത്തികളുടെ പുരോഗതി ഇതോടൊപ്പം അനുബന്ധം II ആയി ചേർക്കുന്നു.</p>

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം I

Sl. No	Name of Work	Estimate Amount (Rs in Lakhs)	Remarks
<u>MAINTENANCE OF DAM</u>			
1	SP- Maintenance of intake tower including repairing foot bridge	20.00	Can be started only after completing the pressure grouting work
2	SP- Construction of standby intake tower - Phase 1	100.00	Decision can be take after joint inspection by TWAD and Kerala valve experts
3	SP- Maintenance of intake tower including repairing handrails, nut bolt replacing of existing steel pipes, valves and accessories, valve shaft repairing, steps repairing, door repairing, lighting, plumbing, installation of generator set and pump etc - Mechanical Work.	18.00	Estimate is under scrutiny at Division office for TS approval.
4	SP- repairing of the existing concrete steps to reservoir near intake well	10.00	Can be started only after plugging work
5	SP-Maintenanance of security staff building near intake well including providing additional facilities required as per SISF norms.	7.00	Estimate is under scrutiny at DWS Subdivision No.1, Siruvani Sagar for TS approval.
6	SP-Maintenanance of gallery including providing handrails, electrical (lighting), plumbing works etc	15.00	Estimate can be prepared only after leak proofing work
7	SP-Maintenanance of dam including clearing vegetation by hanging scaffolding, painting, name board, repairing existing welcome gates etc.	45.00	Esimate under preparation

8	SP -Providing and calibrating notches at tunnel exit and repairing works required at existing notches at stilling basing and seepage channel	15.00	Estimate is under scrutiny at DWS Subdivision No.1, Siruvani Sagar for TS approval..
9	SP-Maintenanance of river sluice shutter, emergency shutter and purchase of a generator..	15.00	Estimate returned to Mechancial section for limiting to AS amount of 15 lakhs
10	SP-Maintenanance of gallery including calcination removal and pumbing out	5.00	Work in progress. 35 % work is completed
11	Sp - Providing steps in continuation of existing steps in left side of dam and allied works	15.00	Estimate is under scrutiny at DWS Subdivision No.1, Siruvani Sagar for TS approval..
12	SP-Providing ramp and extended roof at the entrance of inspection gallery and providing access to gallery.	7.00	Work in progress. 20 % work is completed
13	SP- Installation of stainless steel level guages at intakewell, dam and boat jetty	7.00	Work in progress. 20 % work is completed
14	SP- Repairing of stilling basin and sides of the Siruvani Dam and side protection works	30.00	Work completed. Bill paid
15	SP-Band width cost of communication facilities for flow measuring devices, rain gauge etc	2.00	Work completed. Bill amount paid

16	SP-Emergency work- urgent plugging of the newly formed pit in the siruvani reservoir near to the intake well and taking preventive measures to stop the unauthorised water flowing from the reservoir to Tamilnadu	24.91	Work completed. Bill paid
17	SP - Installing Geo-Membrane Or Any Other Alternative Method To Strengthening & Arresting Leakage Of Dam After Conducting Tomography & Geo-Physical Studies - Controlling Leakage In Siruvani Dam By Pressure Grouting Of Low Viscous High Strength Hydrophobic Polyurethane Resin	550.00	Estimate proposal for leak proofing of dam by using cement grouting is prepared and waiting for the recommendation from CWPRS expert team.
18	SP-Maintenancance of police aid post near dam and intake well including providing additional facilities required as per SISF norms.	5.00	Work in progress. 10 % work is completed
19	SP-Expense required for the 29th JCB including documentation.	1.00	Work completed. Bill Paid
20	SP-Supply, installation, testing, commissioning and integration of intelligent video surveillance system at dam premises, health monitoring of being installed measuring devices and intelligent monitoring, customized application data from measuring devices including supply of portable ultrasonic flow meter includes hybrid wind and solar panel system to power the surveillance system	120.00	Estimate under preparation
21	SP- Maintenance of intake tower including Pressure grouting of base to arrest leakage of intake tower and concreting the sidewalls of intake tower including grouting and rearranging the bottom most valve.	60.00	Site handed over .Work will be started after lowering the dam water level.

22	SP- Establishing and maintainance for 3 years of wired network connectivity for siruvani dam integrated with flow measuring devices, automatic water level sensor, automatic rainauge station and IoT based intelligent street lighting system.	95.00	MoU signed with BSNL. Work not completed. Only the dam water level meter is working
23	SP-Providing underground cable for power supply to project house, dam, and intake tower etc	252.50	Administrative sanction and Technical sanction obtained from KSEB Chief Engineer, for an amount of Rs. 2,52,04,813/-. Amount to be remitted to KSEB. Parivesh application for obtaining the permission from forest department is pending.
24	SP- Geo physical investigation of Siruvani dam as per dam safety norms including tomography and GPR survey.	50.00	Geophysical investigation can be done after leak proofing work.
25	SP - Raising of parappets and providing hand rails on both sides of dam up stream side	3.00	Work completed. Final bill under scrutiny
26	SP- Providing new gate for both sides of the dam and for gallery	2.00	Work completed. Bill under preparation.
27	SP-Repair/Rectification work for sluice and emergency shutters and operating mechanism .	35.00	Work completed. Bill Paid.
28	SP- Urgent leakage arrest to the sluice shutter	0.40	Work completed. Bill Paid.
29	SP- Expenses for conducting JCB for 2016-17	1.35	Work Completed. Bill paid.
30	Expense required for Convening the 28th JCB	5.00	Work Completed. Bill paid.

31	SP- Maintenance works to the Police aid post near dam	4.00	Work Completed. Bill paid.
32	SP- Providing solar system to the police aid post near dam	3.00	Work completed
33	SP- Plugging of old weir gallery ,mouth inside the reservoir	6.00	Work completed
34	SP- urgent side protection works to TS road between ch: 19/000 to 19/100 km	15.00	Work completed
35	SP- Jungle clearence of TS road between ch: 0/000 and ch: 20/200 km	17.00	Work completed
36	SP - Jungle clearence at camp area	3.00	Work completed
37	SP- Jungle clearence between ch: 20/000 km to 22/950 km including boat jetty , Thottapura road , intake road , state boarder road.	12.00	Work completed
38	SP- Providing side protection and drainage works from ch: 15/070 km to 15/200 km	10.00	Work completed
APPENDIX- II(A)-RECTIFICATION OF FLOOD DAMAGES			
1	SP-Rain damages-Reformation and Construction of roads including side protection works, forming drains, culverts, retaining walls, etc and resurfacing from ch: 0/000 km to 20/200- temporary restoration work at injikunnu	17.60	Work Completed. Bill paid.

2	SP-Rain damages-Reformation and Construction of roads including side protection works, forming drains, culverts, retaining walls, etc and resurfacing from ch: 0/000 km to 20/200 - S curve emergency restoration	23.00	Work Completed. Bill paid.
3	SP-Rain damages-Reformation and Construction of roads including side protection works, forming drains, culverts, retaining walls, etc and resurfacing from ch: 0/000 km to 20/200 - TS road b/w Ch. 0/000 km to 12/350 km.	499.99	Work Completed. Bill paid.
4	SP-Rain damages-Reformation and Construction of roads including side protection works, forming drains, culverts, retaining walls, etc and resurfacing from ch: 0/000 km to 20/200-bore hole investigation	11.00	Work Completed. Bill paid.
5	SP- Rain damages – Reformation and construction of roads including side protection works, forming drains, retaining walls, etc and resurfacing from ch: 0/000km to 20/200 km – TS road between ch : 12/500 km to 16/310	500.0	Estimate Prepared. But design of Gabion wall proposed in the estimate is to be finalised and the action is being taken for the same.
6	SP- Rain damages – Reformation and construction of roads including side protection works, forming drains, retaining walls, etc and resurfacing from ch: 0/000km to 20/200 km – TS road between ch : 16/800 km to 20/200	150.5	Work completed and part bill paid. Final bill is under scrutiny.
7	Deposit-SP-Rain damages – Reformation and construction of roads including side protection works, forming drains, retaining walls, etc and resurfacing from ch: 0/000km to 20/200km– TS road between ch : 16/800 km to 20/200-Breached portion below S -Curve(15/900km)	35.00	Work in progress, 30% work is completed

8	SP- Rain damages – Reformation and construction of roads including side protection works, forming drains, retaining walls, etc and resurfacing from ch: 0/000km to 20/200 km – Retaining wall at breached portion at ch: 3/400 R/S.	22.40	Work completed and bill prepared. Bill pending due to insufficient fund.
9	SP-Rain damages-Reformation and Construction of roads including side protection works, forming drains, culverts, retaining walls, etc and resurfacing from ch: 20/200 km to 28/600.-Keralamedu road temporary restoration	68.00	Work dropped.
10	SP-Rain damages-Reformation and Construction of roads including side protection works, forming drains, culverts, retaining walls, etc and resurfacing from ch: 20/200 km to 28/600-20/200 km to damaged portion near keralamedu	406.40	Estimate Prepared. But design of Gabion wall proposed in the estimate is to be finalised and the action is being taken for the same.
11	SP-Rain damages-Reformation and Construction of roads including side protection works, forming drains, culverts, retaining walls, etc and resurfacing from ch: 20/200 km to 28/600 - from damaged portion near keralamedu to state border	213.00	Estimate Prepared. But design of Gabion wall proposed in the estimate is to be finalised and the action is being taken for the same.
MAINTENANCE OF ROAD			
1	SP- Jungle clearance of T.S. road between ch.0/000 and ch.20/200 km,	20.00	Work in progress, 33% work is completed
2	SP- Jungle clearance between ch:20/200 km to state border including both sides of Path way to boat jetty, Thottapura road, Project house and leading road, Intake road, State border road including upkeeping.	26.0	Work in progress, 33% work is completed
3	SP- Jungle clearance at camp area within the elephant trench .	16.00	Work in progress

4	SP- Rain Damages- Emergency work for TS road from 0/000 km to 20/200 km.	10.00	Estimate is under scrutiny at DWS Subdivision No.1, Siruvani Sagar for TS approval..
5	SP- Rain Damages- Emergency work for TS road from 20/200 km to state boarder.	5.00	Estimate is under scrutiny at DWS Subdivision No.1, Siruvani Sagar for TS approval..
6	SP-Providing protection works near to culvert at Pudukkad	30.00	Site handed over
7	SP-Providing protection works near to Ch 2/500	10.00	Estimate is under scrutiny at DWS Subdivision No.1, Siruvani Sagar for TS approval..
8	SP- Road side protection work at irumbanmuttery	20.00	Site handed over
9	SP- Road protection work at Edakurissi near SNDP Gurumandhiram.	10.00	Site handed over
10	SP-Rain damages-Reformation and Construction of roads including side protection works, forming drains, culverts, retaining walls, etc and resurfacing from ch: 0/000 km to 20/200 - TS road b/w Ch. 16/310 km to 16/800 km.	350.00	Estimate Prepared. But design of Gabion wall proposed in the estimate is to be finalised and the action is being taken for the same.
11	SP-Rain damages-Reformation and Construction of roads including side protection works, forming drains, culverts, retaining walls, etc and resurfacing from ch: 0/000 km to 20/200 - TS road b/w Ch. 12/350 km to 12/500 km.	200.00	Estimate Prepared. But design of Gabion wall proposed in the estimate is to be finalised and the action is being taken for the same.
12	SP- Jungle clearance of T.S. road between ch.0/000 and ch.20/200 km, including upkeeping for the year 2018-19	20.00	Work completed. Bill paid.
13	SP- Jungle clearance between ch:20/200 km to state border including both sides of Path way to boat jetty, Thottapura road, Project house and leading road, Intake road, State border road including upkeeping.	13.00	Work completed. Bill paid

14	SP- Rain Damages- Emergency work for TS road from 0/000 km to 20/200 km.	10.00	Work completed. Bill pending due to insufficient fund.
15	SP- Rain Damages- Emergency work for TS road from 20/200 km to state boarder.	5.00	Work completed. Bill pending due to insufficient fund.
16	SP- Providing chipping carpet to TS road between Ch:0/000 km to 20/200 km	180.00	Work Completed.Bill Paid .
17	SP- Urgent side protection works to T.S. road between Ch:18/600 km to 18/900 km (Right side portion)	20.00	work dropped.
18	SP- Annual maintenance of T.S. road from dam to state border including re-tarring, patch work, etc.	20.00	Work Dropped.
CAMPUS AND BUILDINGS			
1	SP- Providing multipower system for dam, intake tower, office premices Project house and siruvanihouse	10.00	To be finalised after discussion with ANERT
2	SP- Providing welcome gate at Edakkurussi	2.00	Estimate amount increased. Can be considered in 30 th JCB.
3	SP- Providing new dispensary building near colony and annual maintenance of dispensary building and providing medicine and other connected incidental expenditure	20.00	Estimate prepared. Waiting for the land confirmation from tribal authority
4	SP- Providing sheet roofing over new subdivision office building.	10.00	Work to be dropped.
5	SP- Providing sheet roofing over new Officers dormitories building.	10.00	Work to be dropped
6	SP- Providing sheet roofing over new Mess building	10.00	Site handed over on 26.12.2023.
7	SP- Providing additional floor of new staff dormitory building.	65.00	Work to be dropped

8	SP- Maintenance including providing sheet roofing over Siruvani House, providing solar heater and solar panelling	35.00	Estimate amounting to Rs. 26 Lakhs is under scrutiny at Division office for TS approval. Balance amount of 9 Lakhs is allocated for electrical work
9	SP-Providing cook and watchman in the Project House	3.00	Work in progress. HR payment to be made
10	SP -Repair and renovation work of Division office building including provision for vehicle shed and purchase and repair of computers	45.00	Estimate is under scrutiny at Division office for TS approval.
11	SP-Renovation works to the Siruvani circle office Palakkad (Civil works) including vehicle shed, compound wall, interlock tiles, plumbing and electrification etc., provision for additional room, purchasing of computers and air conditioner etc	65.00	Estimate is under scrutiny at Division office for TS approval.
12	SP-Annual maintenance for Dam,Subdivision office,Quarters building, Siruvani House, IB, Circle Office, Project House Division office and including expenses for electricity charges, water charges, office expenses, cost of care taker and purchasing of furniture etc. including watch and ward.	30.00	Work in progress.
13	SP-Security measures- Engaging HR Workers for operating, Dam, Siruvani House, IB,Division office Circle Office and Project House and providing service of cooks, electrician, plumber, driver,etc through contract/daily wages	25.00	Work in progress.
14	SP- Travelling allowance for the staff working for the siruvani project works	5.00	Work in progress.

15	SP-Provision for providing technical staff from employment exchange/retired hands as contract basis	10.00	To be arranged as per requirements.
16	SP- Providing computer for Section, sub division, Division office and Chief Engineer Project 1 office	20.00	work in progress. Part Bill prepared.
17	SP - Providing and repairing residential building in tribal colony	50.00	Estimate to be prepared.Needs confirmation from tribal authority.
18	SP-Expenses for providing forest watchman at Inchikunnu and Keralamedu Checkpost.	6.00	Work to be dropped
19	SP- Manitanance of project house	10.00	Estimate is under scrutiny at Division office for TS approval.
20	SP- Annual maintenance of dispensary building and providing medicine and other connected incidental expenditure	5.00	work dropped.
21	SP- Providing fencing and gates in camp area around the campus.	15.00	Work completed.Bill prepared.
22	SP- Maintance including changing of old AC sheet roofing of subdivision office	60.00	Civil Work completed.Part bill prepared.Electrical work is ongoing
23	SP- Maintance including changing of old AC sheet roofing of Officers dormitories	42.00	Work completed Bill Paid, Electrical work is ongoing
24	SP- Maintance including changing of old AC sheet roofing of Officers dormitories-Providing and fixing uPVC doors and windows	7.053	Work completed. Bill paid.

25	SP- Maintance including changing of old AC sheet roofing of Mess building	35.00	Civil work completed. Bill paid.Electrical work is ongoing
26	SP- Maintance including changing of old AC sheet roofing of staff dormitory	55.00	Civil work completed. Bill paid.Electrical work is ongoing
27	SP- Maintance including changing of old AC sheet roofing of staff quarters	25.00	Work dropped.
28	SP- Improvements to Water Supply facilities in the Project House.	1.00	Work completed
29	SP-Installation of solar panel in various buildings	3.00	Electrical work of the building is to be completed. Site inspection with ANERT can be done after the Electrical work.
30	SP-Annual maintenance for Dam,Subdivision office,Quarters building, Siruvani House, IB, Circle Office, Project House Division office and including expenses for electricity charges, water charges, office expenses, cost of care taker and purchasing of furniture etc. including watch and ward.	20.00	Work completed bill paid.
31	SP-Security measures- Engaging HR Workers for operating, Dam, Siruvani House, IB, Circle Office and Project House and providing service of cooks, electrician, plumber, driver,etc through contract/daily wages	30.00	Work completed bill paid.
32	SP-Provision for providing technical staff from employment exchange/retired hands as contract basis	10.00	Work dropped.
33	SP-Providing temporary shed for parking Siruvani project vehicles at Kalladikkode campus.	2.00	Work to be dropped.

34	SP- Renovation of Siruvani House at Palakkad	15.00	Work completed.Bill paid.
35	SP - Annual maintenance of Project House, IBs, Sub division office and Siruvani House	3.50	Work to be dropped.
36	SP- Annual maintenance of dispensary building and providing medicine and other connected incidental expenditure	5.00	Work completed. Medical expenses for the tribals are charged under this head.
37	SP -Repair and renovation work of Division office building including furniture, electrification, stationary and documentation charges.	15.00	Work completed. Bill Paid
38	SP- Annual maintenance of quarters building and office building including furniture and other accessories at campus	10.00	work arranged for the purchase of furniture to new office building and quarters.
39	SP- Renovation works to the Siruvani circle office Palakkad (Civil works) including Rain Water Harvesting and storage tank.	25.00	Work completed. Bill Paid.
40	SP-Security measures- Engaging HR Workers for operating, Dam, Siruvani House, IB, Circle Office and Project House and providing service of cooks, electrician, plumber, driver,etc through contract/daily wages	33.860	Work completed. Bill Paid.
41	SP- Expenses for electricity charges, water charges, office expenses under Sub-division office and Siruvani house	12.00	Work completed,Bill pending due to insufficient fund.
42	SP- House keeping of project house and IB at Siruvanisagar including cost of care taker and furniture including renovation of kitchen.	20.00	Work arranged for the purchase of furniture to project house
43	SP - Surveying and demarcation of Siruvani project area (370 Hecters) including boundary fixing by jenda work	37.00	Work ongoing,Final part pending due to insufficient fund.

44	SP-Provision for providing technical staff from employment exchange/retired hands as contract basis	10.00	work droped.
45	Erecting 1.5 HP submersible pumpset in existing borewell at division office compound including all accessories and installation charges	0.60	Work completed. Bill Paid.
46	SP- Renovation works to the Siruvani circle office Palakkad (Electrical works)	10.00	Work completed. Bill Paid.
47	SP-Annual maintenance of Siruvani house at Palakkad for 2012-13 (Spill over from 23rd JCB (G.O(Rt)No.1005/2013/WRD, Dated : 12.09.2013)	10.00	Work completed. Bill Paid.
48	SP-Providing water line from the subdivision office building to the Kerala police Quarters near the dam along the existing road (Spill over from 23rd JCB (Go (Rt) No. 1005/2013/WRD Dated : 12.09.2013)	4.00	Work completed.Bill pending due to insufficient fund.
49	SP- repair and rennovation works of division office	12	work completed
50	SP - Annual maintenance of Siruvani house at Palakkad	10	work completed
51	SP-Urgent maintenance to IB (intake building) at siruvani	3	work completed
52	SP-Providing water line from subdivision office building to the Kerala police quarters near the dam along the existing road	4	work completed

<u>VEHICLES</u>			
1	SP- Purchasing of one vehicle for division and sub division Office.	15.00	Vehicle purchased. Bill paid
2	SP- Annual maintenance of Cruiser KL 50 7378		Work Dropped as per G.O(Rt)no.113/2024/WRD Dtd 07/02/2024. Amount rearranged to Sl.No.8 as shown below.
3	SP- Annual maintenance of Bolero KL 50 A 7365	5.00	Work in progress. Routine work
4	SP- Annual maintenance of Bolero KL 50 E 5532	8.00	Work in progress. Routine work
5	SP- Annual maintenance of XUV 500-KL 50 E 5491	6.00	Work in progress. Routine work
6	SP- Annual maintenance of Innova- KL 9 AK 5828	7.00	Work in progress. Routine work
7	SP- Annual maintenance of Harrier -KL 9 AT 8630	5.00	Work in progress. Routine work
8	SP-Annual maintenance of New Vehicle Purchased	6.00	Work in progress. Routine work
9	SP - Purchase of a new vehicle.	22.00	Work completed. Bill paid
10	SP- Annual maintenance of Cruiser KL 50 7378	6.00	Work completed. Bill paid
11	SP- Annual maintenance of Bolero KL 50 A 7365	5.00	Work completed. Bill paid
12	SP- Annual maintenance of Bolero KL 50 E 5532	8.00	Work completed. Bill paid
13	SP- Annual maintenance of XUV 500-KL 50 E 5491	6.00	Work completed. Bill paid
14	SP- Annual maintenance of Innova- KL 9 AK 5828	7.0	Work completed. Bill paid

Amak

SECTION OFFICER

അനുബന്ധം - II

ക്രമ നമ്പർ	പ്രവർത്തിയുടെ പേര്	തുക (ലക്ഷം)	പുരോഗതി
1	SP-Rain damages-Reformation and Construction of roads including side protection works, forming drains, culverts, retaining walls, etc and resurfacing from ch: 0/000 km to 20/200 - TS road b/w Ch. 0/000 km to 12/350	499.99	പ്രവൃത്തി പൂർത്തീകരിച്ചിട്ടുണ്ട്
2	SP-Rain damages-Reformation and Construction of roads including side protection works, forming drains, culverts, retaining walls, etc and resurfacing from ch: 0/000 km to 20/200 - TS road b/w Ch. 12/350 km to 12/500 km.	200	എസ്റ്റിമേറ്റ് തയ്യാറാക്കിയിട്ടുണ്ട്. ഡിസൈൻ അനുമതിക്കായുള്ള പ്രവർത്തനങ്ങൾ പുരോഗമിക്കുന്നു
3	SP- Rain damages - Reformation and construction of roads including side protection works, forming drains, retaining walls, etc and resurfacing from ch: 0/000km to 20/200 km - TS road between ch : 12/500 km to 16/310	500	എസ്റ്റിമേറ്റ് തയ്യാറാക്കിയിട്ടുണ്ട്. ഡിസൈൻ അനുമതിക്കായുള്ള പ്രവർത്തനങ്ങൾ പുരോഗമിക്കുന്നു

4	SP-Rain damages-Reformation and Construction of roads including side protection works, forming drains, culverts, retaining walls, etc and resurfacing from ch: 0/000 km to 20/200 - TS road b/w Ch. 16/310 km to 16/800 km.	350	എസ്റ്റിമേറ്റ് തയ്യാറാക്കിയിട്ടുണ്ട്. ഡിസൈൻ അനുമതിക്കായുള്ള പ്രവർത്തനങ്ങൾ പുരോഗമിക്കുന്നു
5	SP- Rain damages - Reformation and construction of roads including side protection works, forming drains, retaining walls, etc and resurfacing from ch: 0/000km to 20/200 km - TS road between ch : 16/800 km to 20/200 km	150.5	പ്രവൃത്തി പൂർത്തീകരിച്ചിട്ടുണ്ട്
6	Deposit-SP-Rain damages - Reformation and construction of roads including side protection works, forming drains, retaining walls, etc and resurfacing from ch: 0/000km to 20/200km- TS road between ch : 16/800 km to 20/200-Breached portion	35	പ്രവൃത്തി പൂർത്തീകരിച്ചിട്ടുണ്ട്
7	SP-Rain damages-Reformation and Construction of roads including side protection works, forming drains, culverts, retaining walls, etc and resurfacing from ch: 20/200 km to 28/600.-20/200 Km to damaged portion near Keralamedu	406.4	എസ്റ്റിമേറ്റ് തയ്യാറാക്കിയിട്ടുണ്ട്. ഡിസൈൻ അനുമതിക്കായുള്ള പ്രവർത്തനങ്ങൾ പുരോഗമിക്കുന്നു

8	SP-Rain damages-Reformation and Construction of roads including side protection works, forming drains, culverts, retaining walls, etc and resurfacing from ch: 0/000 km to 20/200- temporary restoration work at injikunnu	17.6	പ്രവൃത്തി പൂർത്തീകരിച്ചിട്ടുണ്ട്
9	SP-Rain damages-Reformation and Construction of roads including side protection works, forming drains, culverts, retaining walls, etc and resurfacing from ch: 0/000 km to 20/200-bore hole investigation	11	പ്രവൃത്തി പൂർത്തീകരിച്ചിട്ടുണ്ട്
10	SP- Rain damages - Reformation and construction of roads including side protection works, forming drains, retaining walls, etc and resurfacing from ch: 0/000km to 20/200 km - Retaining wall at breached portion at ch: 3/400 R/S.	22.4	പ്രവൃത്തി പൂർത്തീകരിച്ചിട്ടുണ്ട്
11	SP-Providing protection works near to culvert at Pudukkad	30	01/03/2024 ന് സൈറ്റ് ഹാൻഡ് ഓവർ ചെയ്തിട്ടുണ്ട്
12	SP- Road protection work at Edakurissi near SNDP Gurumandhiram.	10	08/01/2024 ന് സൈറ്റ് ഹാൻഡ് ഓവർ ചെയ്തിട്ടുണ്ട്
13	SP- Road side protection work at irumbanmutty	20	22/02/2024 ന് സൈറ്റ് ഹാൻഡ് ഓവർ ചെയ്തിട്ടുണ്ട്

14	SP-Providing protection works near to Ch 2/500	10	എസ്റ്റിമേറ്റ് തയ്യാറാക്കിയിട്ടുണ്ട്
15	SP- Providing chipping carpet to TS road between Ch:0/000 km to 20/200 km	180	പ്രവൃത്തി പൂർത്തീകരിച്ചിട്ടുണ്ട്
16	SP-Rain damages-Reformation and Construction of roads including side protection works, forming drains, culverts, retaining walls, etc and resurfacing from ch: 0/000 km to 20/200 - S curve emergency restoration	23	പ്രവൃത്തി പൂർത്തീകരിച്ചിട്ടുണ്ട്
17	SP-Rain damages-Reformation and Construction of roads including side protection works, forming drains, culverts, retaining walls, etc and resurfacing from ch: 20/200 km to 28/600-from damaged portion near Keralamedu to State Border	213	എസ്റ്റിമേറ്റ് തയ്യാറാക്കിയിട്ടുണ്ട്. ഡിസൈൻ അനുമതിക്കായുള്ള പ്രവർത്തനങ്ങൾ പുരോഗമിക്കുന്നു
	ആകെ	2678.89	

Handwritten signature

SECTION OFFICER.