

**15 -ാം കേരള നിയമസഭ**

**11 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 6554**

**11-07-2024 - ൽ മറുപടിയ്ക്ക്**

**റോഡ് നിർമ്മാണം ആരംഭിക്കാൻ നടപടി**

ചോദ്യം		ഉത്തരം	
ഡോ. എൻ. ജയരാജ്		ശ്രീ. പി.എ. മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)	
(എ)	പൊതുമരാമത്ത് (നിരത്ത്) വകുപ്പിൽ കറുകച്ചാൽ, കാഞ്ഞിരപ്പള്ളി സെക്ഷനുകളുടെ കീഴിൽ നിർമ്മാണം പൂർത്തിയാക്കുന്നതിന് ഭരണാനുമതി ലഭിച്ചിട്ടുള്ള റോഡ് പ്രവൃത്തികളുടെ പട്ടിക തുക സഹിതം ലഭ്യമാക്കാമോ;	(എ)	വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു
(ബി)	പ്രസ്തുത പ്രവൃത്തികളോരോന്നിന്റെയും പ്രവർത്തന പുരോഗതി അറിയിക്കാമോ; അവയിൽ ടെണ്ടർ ചെയ്തത് എത്രയെണ്ണമെന്ന് അറിയിക്കാമോ;	(ബി)	വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു
(സി)	സാങ്കേതിക അനുമതി നൽകാത്തവയ്ക്ക് അടിയന്തരമായി സാങ്കേതിക അനുമതി നൽകി ടെണ്ടർ ചെയ്യുന്നതിന് നടപടികൾ സ്വീകരിക്കുമോ?	(സി)	നടപടി സ്വീകരിക്കുന്നതാണ്.

സെക്ഷൻ ഓഫീസർ

**അനുബന്ധം**

**(എ) & (ബി)**

SI. No	Name of Work	Budget with year/ Flood/NABAR D/KIIFB/ Non plan/ Others	AS No. and date	A.S Amount (Lakhs)	Physical progress %	Present Stage	Tender status
<b>Kanjirappally Section</b>							
1	Improvements by providing BM & BC works to Ponkunnam – Kappadu – via Kuzhikkattupady – Thampalakkadu – Manthara roadch. 0/000 to 1/000 km.	MLA – ADS Head of Account – 5054-03-337-94	D1-559/23/MLA-ADS/NJ dated 29.03.2023 of The District Collector, Kottayam.	99	90%	BM & BC work completed . Finishing works and Road safety , marking works to be completed	Yes
2	2022-23 Providing 40 mm MSS - Ponkunnam – Kappadu – via Kuzhikkattupady – Thampalakkadu – Manthara roadch. 1/000 to 6/000 km.	Non Plan	GO(Rt) No. 332/2023/PWD Dated 21.03.2023	170	NA	The site for the work handed over to contractor on. But the KWA pipe laying works were completed and PWD Quality certificates were obtained recently. By then monsoon started and work as per agreement couldnot be started. After rains the work may be resumed.	No
3	RP 2023-24 Improvements of carriageway by providing 40mm MSS to Pothukam – Ponkunnam road Ch:0/000- 5/900 Km	Non plan	G.O. (Rt)No.300/2024/PWD Dated,Thiruvananthapuram, 02.03.2024	300	NA	TS estimate under scrutiny	No
4	GENERAL-RM 2022-23/Cluster II/One year RC Kanjirappally /Kottayam – RM2022-23-Zone II- One year Running Contract for various PWD Roads under Road Section Kanjirappally in Kottayam district 7 road stretches for a length of 30.655 km	Non Plan Cluster	GO(Rt) No 530/2022/PWD date 13.05.2022	76.66	100	Work completed	Yes
5	GENERAL-RM 2022-23/Cluster II/One year RC Kanjirappally/ Kottayam – RM2022-23-ZoneI- One year Running	Non Plan Cluster	GO(Rt) No 120/2023/PWD date 04.02.2023	94	100	Work completed	Yes

	Contract for various PWD Roads under Road Section Kanjirappally in Kottayam district 13 road stretches for a length of 68.63 km						
6	GENERAL-RM 2022-23/Cluster II/One year RC Kanjirappally/ Kottayam – RM2022-23-ZoneIII-One year Running Contract for various PWD Roads under Road SectionKanjirappally in Kottayam district 13 road stretches for a length of 52.305 km –General Civil Work	Non Plan Cluster	GO(Rt) No 120/2023/PW D date 04.02.2023	94	100	Work completed	Yes
7	RM 2023-24/Cluster II/ RC 2 Phase 1/One year RC Kanjirappally/ Kottayam-RM 2023-24 -Zone II One year running contract for various PWD roads under Roads Section Kanjirappally inKottayam District 12 road stretches for a length of 50.386km	Non Plan Cluster	G.O (Rt) No 1214/2023/P WD dtd TVM 19-09-2023 for Rs. 110L	110	80	Most of the work was in proactive nature. Pre monsoon nature work in progress including rectifying pot hole with cold mix ongoing	Yes

### Karukachal Section

1	Substitution name -Budget work 2019-20 Providing BM & BC to NedumkunnamAtt akkulam Road 0/000 to 5/180 (Providing BM &BC to NedumkunnamAtt akkulamVaravoli - Pekkavu - Kumbikkapuzha - VattapparaVakamodu - Kavanalkadavu - Nedumkunnam Road)	Budget	G.O. (Rt)No.31 5/2021/P WD Dated 24/02/2021	350	70%	BM & BC and other allied works completed up to 3/680 .Ch.3/680 to 3/980 was handed over to KWA for Pipe laying works.The quality certificate of restoration works executed between ch 3/680-3/980 was obtained unsatisfactorily.This portion was not rectified yet by KWA. AS for Deposit work from Ch 3/980 to 5/180 after KWA pipelaying work obtained for restoration work But the contractor expressed his unwillingness to do this work along with the original work and requested to close the work.Terminated the work without Risk &Cost of the contractor vide Order No.SESCRD/604/2022-DB6-PWD Dtd.11.03.2024 steps for preparation of RE & Balance schedule is in progress	Yes
---	---	--------	---	-----	-----	---	-----

2	Deposit Work- Restoration work on Nedumkunnam - Attakulam road ch 3/980-5/180- Restoration of damage due to KWA Adoor (JJM pipelaying)	Deposit Works.	AS/59C/2 2/26080 Dated: 31-03- 2023	46.41L akhs	NA	To be Attached to the Original Work (Budget Work)-Contractor expressed unwillingness to do this work along with the original work. Further action will be taken after the approval of balance schedule of the original work.	No
3	Budget works 2019-20 Providing BM&BC to Meenadam - Thommacherry - Malam - Manthuruthy- Nedumkunnam - Chettimukku -Mylady Road as Budget works 2019-20 Providing BM&BC to PampadyNedumku nnam Road (Manthuruthy- Nedumkunnam)k m 4/000 to 7/765	Budget	G.O. (Rt)No.43 0/2020/P WD Dated,Thi ruvananth apuram, 06/05/202 0 For Rs.350 Lakhs(Ne w AS Amount G.O. (Rt)No.44 2/2022/P WD Dated,Thi ruvananth apuram, 12/04/202 2 For Rs.405.90 Lakhs)	350(N ew AS Amou nt 405.90 Lakhs)	NA	As per AS ,Investigation work to be done prior to main work.After submission of the Investigation report to the Design wing, the Design of retaining wall received is not found feasible as per the site condition. Detailed sketch of road Purambok to be submitted to Design wing but the sketch is not yet received from thahasildar ,Changanassery. Agreement executed and site handover done for KWA JJM work (ROW / 1072156/80505 & ROW / 1072156/80504) and TS estimate can be submitted only after obtaining feasible design from Design wing and completion of KWA trenching and restoration work.	No
4	GENERAL-RM 2022-23/Cluster II/One year RC /karukachal/Kottay am –RM2022-23- ZoneI-One year Running Contract for various PWD Roads under Road Section Karukachaal in Kottayam district 8 road stretches for a length of 39.515 km – General Civil Work	Non Plan-cluster	GO(Rt)N o.120/202 3/PWD Dtd.04.02 .2023	70 Lakhs	90%	Work in Progress	Yes
5	GENERAL-RM 2022-23/Cluster II/One year RC /Karukachal/Kotta yam –RM2022- 23-ZoneII-One year Running Contract for	Non Plan-cluster	GO(Rt)N o.120/202 3/PWD Dtd.04.02 .2023	78 Lakhs	100%	completed	

	various PWD Roads under Road Section Karukachal in Kottayam district 7 road stretches for a length of 31.955 km – General Civil Work						
6	RM 2023-24/ClusterII/ Phase 1/One year RC/ Karukachal/Kottayam RM 2023-24- Zone IIIOne year Running Contract for variousPWD Roads under Road Section Karukachal in Kottayam district 12road stretches for a length of 4 6.86km-RC	Non Plan-cluster	G.O. (Rt)No.12 55/2023/PWD Dated,Thiruvananthapuram, 27-09-2023	99.78	45%	Work in progress	Yes
7	Road Safety Works 2023-2024 - Providing Crash Barriers in Kottayam - Kozhenchery Road and Yellow box marking in Changanassery - Vazhoor Road.	Road Safety	AS/59C/23/32577 Dated: 05-01-2024	5	NA	Agreement Executed	Yes
8	Improvements to Karukachal Junction in ChanganasseryVazhoor road-ChanganasseryThaluk, Kottayam District	Investigation work	AS/59C/23/33946 Dated: 15-03-2024	5.31	NA	Work retendered	Yes
9	Providing BM & BC to KarukachalGurumandiram-NethaloorKurisupalliByPass to KarukachalTown Road	Budget Vol -2,Part-2, Page-47 SL No-710	G.O. (Rt)No.60 3/2023/PWD Dated,Thiruvananthapuram, 15-05-2023	400 Lakhs	NA	ROW application (1073358/81784 &1073358/81786) for JJM pipe laying work received.Demand Notice issued. TS estimate can be submitted only after completion of this pipe laying work	No
10	Sabarimala Work 2023-24- Providing BC overlay to Karukachal -	SF	G.O. (Rt)No.22 2/2024/PWD Dated,Thi	700	NA	TS estimate under scrutiny	No

	Manimala Road Ch: 0/000 to 5/000 and Ch: 14/000 to 15/790		ruvananth apuram, 20-02- 2024				
11	MLA ADS Improvements to Kottarathilkadavu- Peruvelilpalam Road in Vakathanam Grama Panchayathu	MLA-ADS	D5/2753/ 18/OC Dtd.30/10 /2020.Rev ised AS D5/2753/ 18/OC Dtd.12.04 .2023	100	45%	Work in Progress(45%)	Yes
12	Providing Road Safety measures to various Sabarimala leading roads under PWD Roads Section Karukachal.	Road Safety- Non Plan	KRSA/30 8/2023- A2 Dated 16-11- 2023	5.00 Lakhs	90%	Work in progress(90%)	yes
13	Providing BM & BC to Perumpanachi- Thottakkadu Road Ch.3/650-6/240 km	Budget Vol -2,Part-2, Page- 22,SL No-317	G.O. (Rt)No.10 89/2023/P WD Dated,Thi ruvananth apuram, 08-08- 2023	518	NA	Agreement Executed and Site handover to KWA for pipe laying works. TS estimate for the PWD works can be submitted only after the completion of JJM work.	No
14	Providing BM & BC to Kanjirathummoo du Road Ch.0/000- 1/680km	Budget Vol -2,Part-2, Page- 104,SL No-1582	G.O. (Rt)No.60 3/2023/P WD Dated,Thi ruvananth apuram, 15-05- 2023	336 Lakhs	NA	Agreement Executed and Site handover to KWA for pipe laying works. TS estimate for the PWD works can be submitted only after the completion of JJM work.	No
15	Budget work 2024-25 - ( 20% ) Upgradation work- Providing BM &BC to Puthuppally - Vennimala Road ch: 0/600 to 5/450 km and other allied works	Budget work 2024-25 - ( 20% ) -	G.O. (Rt)No.59 2/2024/P WD Dated,Thi ruvananth apuram, 18-06- 2024	500 Lakhs	NA	Estimate for TS under preparation.	No

