

15 -ാം കേരള നിയമസഭ

11 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 6589

11-07-2024 - ൽ മറുപടിയ്ക്ക്

ബാലുശ്ശേരി മണ്ഡലത്തിലെ പൊതുമരാമത്ത് പ്രവൃത്തികൾ

| ചോദ്യം | | ഉത്തരം | |
|--------------------------|---|---|---|
| ശ്രീ. കെ. എം. സച്ചിൻദേവ് | | ശ്രീ. പി.എ. മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി) | |
| (എ) | <p>ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിനുശേഷം പൊതുമരാമത്ത് വകുപ്പ് ബാലുശ്ശേരി മണ്ഡലത്തിൽ പുതുതായി അനുവദിച്ച പ്രവൃത്തികൾ ഏതെല്ലാമാണെന്ന് വ്യക്തമാക്കുമോ; ഓരോ പ്രവൃത്തിയുടെയും നിലവിലെ സ്ഥിതി വിശദമാക്കുമോ;</p> | (എ) | <p>ദേശീയപാത വിഭാഗം</p> <p>പൊതുമരാമത്ത് ദേശീയപാത വിഭാഗത്തിൻ കീഴിൽ ബാലുശ്ശേരി മണ്ഡലത്തിൽ ഈ സർക്കാർ അധികാരത്തിൽ വന്ന ശേഷം CRF പദ്ധതിയിൽ ഉൾപ്പെടുത്തി CRF-2022- 23- Improvement to Koomullil Kolathur Karattupara - Eramangalam - Kokkallur road Kozhikode District - എന്ന പ്രവൃത്തി അനുവദിച്ചിട്ടുണ്ട്. പ്രവൃത്തി 30% പൂർത്തീകരിച്ചു.</p> <p>നിരത്തുകൾ വിഭാഗം</p> <p>അനുബന്ധം -1 ആയി ചേർക്കുന്നു.</p> <p>കെട്ടിട വിഭാഗം</p> <p>അനുബന്ധം -2 ആയി ചേർക്കുന്നു.</p> <p>പാലങ്ങൾ വിഭാഗം</p> <p>അനുബന്ധം -3 ആയി ചേർക്കുന്നു.</p> <p>നിരത്ത് പരിപാലന വിഭാഗം</p> <p>General-RC-1: 2023-24 - One Year Running Contract for various roads under PWD Roads Section Balussery in Kozhikkode District: 5 Roads for a total length of 23.300 km — General Civil work - ആകെ തുക - 80 ലക്ഷം. 85% പ്രവൃത്തി പൂർത്തീകരിച്ചിട്ടുണ്ട്. ഒരു വർഷത്തെ റണ്ണിംഗ് കോൺട്രാക്ട് 25/08/2024 തീയതിയിൽ കാലാവധി പൂർത്തീകരിക്കുന്നതാണ്.</p> |
| (ബി) | <p>ബാലുശ്ശേരി മണ്ഡലത്തിൽ പുരോഗമിക്കുന്ന പ്രധാന പൊതുമരാമത്ത് പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതി എന്താണെന്നും ഓരോ പ്രവൃത്തിയും എന്നത്തേക്ക്</p> | (ബി) | <p>ദേശീയപാത വിഭാഗം</p> |

പൂർത്തീകരിക്കുവാൻ സാധിക്കുമെന്നും വിശദമാക്കാമോ?

CRF 2022-23 Improvement to Koomulli Kolathur Karattupara - Ermangalam - kokkallur road in Kozhikode District in the state of kerala എന്ന പ്രവൃത്തി 30 % പൂർത്തീകരിച്ചു. കൂടുതൽ മുതൽ കൊള്ളാൻ വരെയുള്ള ഭാഗം Restoration GSB WMM ഉപയോഗിച്ച് വീതി കൂട്ടുന്ന പ്രവൃത്തി പൂർത്തീകരിച്ചിട്ടുണ്ട്. കല്ലുകൾ നിർമ്മാണവും പൂർത്തീകരിച്ചിട്ടുണ്ട്. കാലാവസ്ഥ അനുയോജ്യം അല്ലാത്തതിനാൽ BM & BC പ്രവൃത്തി ആരംഭിക്കാൻ സാധിച്ചിട്ടില്ല. പ്രസ്തുത പ്രവൃത്തിയിലെ കരാടുപാഠ മുതൽ കോക്കല്ലൂർ വരെയുള്ള ഭാഗത്ത് എസ്റ്റിമേറ്റിൽ നിന്നും മാറ്റം വന്ന പ്രവൃത്തികൾ ഉൾക്കൊള്ളിച്ചു കൊണ്ടുള്ള റിവൈസ്ഡ് എസ്റ്റിമേറ്റ് തയ്യാറാക്കി വരുന്നു. ആയതിന് അംഗീകാരം ലഭ്യമാകുന്ന മുറയ്ക്ക് ഈ ഭാഗത്തെ പ്രവൃത്തികൾ ആരംഭിക്കുന്നതാണ്.

നിരന്തുക്കൾ വിഭാഗം

അനുബന്ധം -4 ആയി ചേർക്കുന്നു.

പാലങ്ങൾ വിഭാഗം

- 1 ഉള്ളൂർക്കടവ് പാലം - 30-09-2024 നു പൂർത്തീകരിക്കാൻ കഴിയുന്നതാണ്.
- 2. അയനിക്കാട് കോയമ്പ്രത്ത് കണ്ടി - 31-12-2024 നു പൂർത്തീകരിക്കാൻ കഴിയുന്നതാണ്.

കെ.എസ്.ടി.പി

പൊതുമാതൃക വകുപ്പിന് കീഴിലുള്ള കെ.എസ്.ടി.പിയിൽ ബാലുശ്ശേരി മണ്ഡലത്തിൽ ആർ.കെ.ഐയിൽ ഉൾപ്പെടുത്തിയ 46.32 കി.മീ. നീളമുള്ള കോയിലാണ്ടി-താമരശേരി-അരീക്കോട് -എടവണ്ണ പ്രവൃത്തി 01.02.2023 തീയതിയിൽ പൂർത്തീകരിച്ചിട്ടുണ്ട്. ടി പ്രവൃത്തിയുടെ 20.60 കി.മീ. റോഡാണ് ബാലുശ്ശേരി മണ്ഡലത്തിൽ ഉൾപ്പെട്ടിട്ടുള്ളത്. ടി പ്രവൃത്തി നിലവിൽ മെയിന്റനൻസ് കാലാവധിയിലാണ്.

കെ. ആർ. എഫ് ബി - പി. എം. യു.

- 1. മലയോര ഹൈവേ - തലയാട് - മലപ്പുറം - കോടഞ്ചേരി - ഒന്നാം ഘട്ടം - തലയാട് (പടിക്കൽ വയൽ) മുതൽ മലപ്പുറം (21/6 മൈൽ) വരെ - (9.99 കി. മീ) - പ്രസ്തുത പ്രവൃത്തിക്ക് 12.04.2023-ൽ 106.08 കോടി രൂപയുടെ പുതുക്കിയ സാമ്പത്തികാനുമതി

കിഫ്ബിയിൽ നിന്ന് ലഭിക്കുകയും 13.04.2022-ൽ 55.06 കോടി രൂപയുടെ സാങ്കേതികാനുമതി നൽകുകയും ചെയ്തിട്ടുണ്ട്. പ്രവൃത്തി പുരോഗമിക്കുന്നു (22%). പ്രവൃത്തിയുടെ പൂർത്തീകരണ കാലാവധി 04.02.2025 -ന് ആണ്.

2. 28-ാം മൈൽ- തലയാട് ടൗൺ (6.79 കി. മി) - പ്രസ്തുത പ്രവൃത്തിക്ക് 04.04.2023-ൽ 50.31 കോടി രൂപയുടെ പുതുക്കിയ സാമ്പത്തികാനുമതി കിഫ്ബിയിൽ നിന്ന് ലഭിക്കുകയും 29.07.2023 - ൽ കരാർ നൽകുകയും ചെയ്തിട്ടുണ്ട്. പ്രവൃത്തി പുരോഗമിക്കുന്നു (25%). 06.02.2025 ആണ് പ്രവൃത്തിയുടെ പൂർത്തീകരണ കാലാവധി.

3. പാവങ്ങാട് ഉള്ളിയേരി കുറ്റാടി റോഡിന്റെ ഒന്നാം ഘട്ടം വീതികൂട്ടി വികസിപ്പിക്കുന്നതിനായി 82.36 കോടി രൂപയ്ക്ക് കിഫ്ബിയിൽ നിന്നും സാമ്പത്തികാനുമതി ലഭിച്ചിട്ടുണ്ട്. പ്രസ്തുത പ്രവൃത്തിയുടെ ലാൻഡ് അക്വിസിഷൻ നടപടികൾ റവന്യൂ വിഭാഗം ആരംഭിച്ചിട്ടുണ്ട്. 6(1) notification പ്രസിദ്ധപ്പെടുത്തുകയും അതിർത്തിക്കല്ലുകൾ സ്ഥാപിക്കുകയും ചെയ്തിട്ടുണ്ട്. പുറക്കാട്ടിരി മുതൽ ഉള്ളേരി വരെ എൽ.എ വിഭാഗം സ്പെഷ്യൽ തഹസീൽദാറുമായി സംയുക്ത സ്ഥലപരിശോധന പൂർത്തീകരിച്ചതുമാണ്. എൽ.എ നടപടികൾ പൂർത്തീകരിച്ച് സ്ഥലം ഏറ്റെടുക്കുന്ന മുറയ്ക്ക് പ്രവൃത്തിക്ക് സാങ്കേതികാനുമതി നൽകി ടെണ്ടർ ചെയ്യുന്നതിനുള്ള നടപടികൾ സ്വീകരിക്കുന്നതാണ്.

കെട്ടിട വിഭാഗം

അനുബന്ധം 5ആയി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം 1 നിരത്തുകൾ വിഭാഗം

| ക്രമ നമ്പർ | പ്രവൃത്തിയുടെ പേര് | നിലവിലെ സ്ഥിതി |
|------------|---|--|
| 1 | BM & BC Mundoth Theruvathkadavu road km. 0/000- 1/500 | WMM work completed |
| 2 | Improvements to Muliyangal-Kaithakolly road km. 4/300 to 5/200 | WMM work completed The contract work will be expected to complete before 31.10.2024 |
| 3 | Reconstructin of culvert on Kayanna GLP School Padikunnu road | completed |
| 4 | Providing BC overlay on SH 38 PUKC Road km.17/600 to 24/000 | BM completed, BC partially Completed |
| 5 | Deposit- Urgent Restoration work on SH 68 PUKC road km. 17/600 to 19/000 | Work Completed |
| 6 | Deposit- Urgent Restoration work on SH 68 PUKC road km. 19/000 to 24/500 | Work Completed |
| 7 | Providing Interlock to Town junction Naduvannur on SH 38 between 21/600 to 21/750 | Work Completed |
| 8 | Providing Footpath and Hand rail Road safety measures on S curve near Javan Shyju Smaraka Waiting Shed | Tendered and work awarded |
| 9 | Constructin of retaining work at Akaramundiyadi between 3/85 to 4/000 on Naduvannur Koottalida road | work completed |
| 10 | Deposit- Urgent Restoration work on Muliyangal Kaithakolly road km. 4/300 to 5/200 | Work Completed |
| 11 | Deposit- Urgent restoration work on Chalikkara Puliottumukku Avarattumukku betweeb 2/650 to 4/700 LHS | Work completed |
| 12 | Deposit-Urgent restoration work on Chalikkara Puliottumukku Avarattumukku between 2/650 to 4/700 RHS | Work Completed |
| 13 | Improvements to Ekarool-Kakkayam-Damsite road Km 0/000 to 3/300 and 4/100 to 6/400. | Work completed. RE submitted for Revised AS. |
| 14 | GENERAL-Improvements Road at Km 27/700 and 28/000 and construction of side protection wall at Km 28/000 and 31/400 and RBT at Km 19/000 to 24/000of Ekarool-Kakkayam-Damsite road | RBT work completed from 19/000 to 24/000. Reataining wall at 31/400 completed. Level 1 of Retaining wall at km 28/000 completed. Level 2 completed up to 4meter. second & part |

| | | |
|----|---|--|
| | | bill submitted. |
| 15 | Budget 2022-23 Improvements to Ekarool-Kakkur road between Km 0/000 to 2/100 in Balussery LAC- Kozhikod District | BM & BC completed. Part bill submitted |
| 16 | GENERAL-BUDGET 2023-24 Improvements to Balussery-Kurumpoyil-Vayalada-Thalayad Road between Km 4/700 to 5/700 - General civil work. | 300 meter drain completed , 2nos culvert completed. |
| 17 | GENERAL-BUDGET 2023-24 Improvements to Arapedika-Kannadipoyil-Koottalida Road between Km 1/500 to 2/800 - General civil work. | WMM completed. Part bill submitted. |
| 18 | GENERAL-BUDGET 2023-24 Improvements to Ekarool-Kakkayam-Damsite Road between Km 3/300 to 4/100 - General civil work. | 600 m Drain completed.1 culvert completed. Extension of culvert 1 no completed. |
| 19 | GENERAL-RP - Overlay Proposal-Providing BC overlay to Balussery-Koorachundu Road at Km 0/000 to 5/000.-General Civil Work | LoA issued |
| 20 | GENERAL-RP-Overlay Proposal--Providing BM and BC to Balussery Kurumpoyil vayalada Thalayad Road 15/500 to 18/500-General Civil Work | TS estimate under scrutiny |
| 21 | GENERAL-Balussery Koorachund-Budget 2024-25 Improvements to Balussery Koorachund road from Km 11/000 to 12/400-General Civil Work | TS estimate under scrutiny |
| 22 | GENERAL-Ekarool - Kakkur -Budget 2024-25 Improvements to Ekarool-Kakkur road from Km 2/100-3/500 -General Civil Work | TS accorded. Work put to tender. |
| 23 | Re construction of damaged culvert and side protection wall at Km 6/850 on Balussery-Kurumpoyil-Vayalada-Thalayad Road - General civil work. | Work completed |
| 24 | GENERAL-Re construction of damaged culvert and side protection wall at Km 21/600 of Ekarool-Kakkayam-Damsite Road - General civil work. | Work completed |
| 25 | GENERAL-Providing Strip BT & Patch repairs To Arapedika-Kannadipoyil-Koottalida Road Bet Km 4/200 To 7/300.- Work-General Civil work | Work Completed |
| 26 | GENERAL-Providing Strip BT & Patch repairs To Balussery-Kurumpoyil-Vayalada Road Bet Km 10/500 To 11/500-Work-General Civil work | Work Completed |
| 27 | GENERAL-Providing Strip BT & Patch repairs To Ekarool-Kakkayam-Dam Site Road Bet Km 24/100 To | Work Completed |

| | | |
|----|---|--|
| | 27/900. -Work-General Civil work | |
| | <u>RC Works</u> | |
| 28 | GENERAL-RM 2022-23-zone III- CLUSTER II / One year Running contract for various roads under rods section Balussery in Kozhikode district 7 roads stretch for length 47.89 Km - General Civil work. | RE approved. Final bill submitted. |
| 29 | GENERAL-RM 2022-23-zone I- CLUSTER II / One year Running contract for various PWD roads under road section Balussery in Kozhikode district 1 road stretch for length 18.30 Km - General Civil work. | Part bill submitted. RE Submitted to Govt |
| 30 | GENERAL-RM 2022-23-zone II- CLUSTER II / One year Running contract for various roads section Balussery in Kozhikode district 3 roads stretch for length 13.11 Km - General Civil work. | MSS done.Culvert reconstruction work completed ,drain 120 m completed.drain cleared,grass cutting completed. Pothole free. tree cutting. RE Approved. |
| 31 | GENERAL-RC 2023-24-RC II - Phase I One year Running contract for various roads under roads section Balussery in Kozhikode district . 6 roads stretch for length of 43.29km.-General Civil Work | Grass cutting completed .Permanent patchwork completed .DR work completed. |
| 32 | GENERAL-RC 2023-24-RC 2 -Phase 1- One year running contract for various PWD Roads under Roads section Balussery in Kozhikode district 1 Road stretch for a length of 18.30km.-General Civil Work | permanent patch work completed. Grass cutting work completed at CH 21/000 to 28/000. culvert work completed. CC retaining wall completed.DR work completed |
| | Non Plan Works | |
| 33 | GENERAL-Ekarool Kakkur -Urgent construction of drain between km 0/900 to 1/150 and Protection to road between km 1/250 to 1/950 of Ekarool Kakkur Road.-General Civil Work | Work in progress |
| 34 | GENERAL-VMT 2023-Widening of dangerous hair pin curves at Km 6/450 (Kaithachal) and 6/900 (Erambatta) of Vattoli-Mankayam-Thechi Road-General Civil Work | Widening completed. |
| 35 | FDR- 2022-23- Reconstrucion of culvert at km 14/800 of Ekarool Kakkayam Damsite road- General Civil Work | Culvert work completed. |
| 36 | FDR-2022-23 VMT - Re construction of damaged culvert and Drainage at Km 2/750 on Vattoli-Mankayam-Thachi Road- General civil work. | part bill submitted |
| 37 | FDR-BKVT - Re construction of damaged culvert at Km 12/600 on Balussery-Kurumpoyil-Vayalada-Thalayad Road - General civil work. | Final bill submitted. |

| | | |
|----|---|---|
| 38 | GENERAL-Balusserly - Koorachundu Road-Relaying of inter locking tile at koottalida town Km 5/850 - 6/270 on Balusserly - Koorachundu Road - General civil work. | Final bill submitted |
| 39 | FDR - Kallanode 27 th Mile - Urgent Re construction of damaged side protection wall at 2/400 on Kallanode 27 th Mile Road - General civil work. | Final bill submitted |
| 40 | Re construction of culvert and Drainage facilities between Km 8/000 to 8/300 on Arapeedika-Kannadipoyil-Koottalida Road - General civil work. | Final bill submitted |
| 41 | Re construction of culvert and Drainage facilities between Km 8/300 to 8/700 on Arapeedika-Kannadipoyil-Koottalida Road - General civil work. | Final bill submitted |
| 42 | FDR-2022-23 - Re construction of damaged culvert and Drainagefacilities on Balusserly-Kurumpoyil-Vayalada-Thalayad Road bet Km 5/700- 6/000 - General civil work. | final bill submitted |
| 43 | Re construction of culvert and Drainage facilities between Km 18/000 to 18/500 of Balusserly-Kurumpoyil-Vayalada-Thalayad Road - General civil work. | final bill submitted |
| 44 | GENERAL-Balusserly Koorachunde Road-Reconstruction of Damaged Culvert at Km. 1/600 & Drain between Km. 1/400 to 2/000 and 3/000 to 3/200 on Balusserly-Koorachundu road-General Civil Work | final bill submitted |
| 45 | FDR -2022-23- Poonoor-Madathumpoyil-MM Paramba Road - Re construction of damaged culvert & side protection wall at Km. 1/300 ofPoonoor-Madathumpoyil-MM Paramba Road - General civil work. | final bill submitted |
| 46 | GENERAL-BKVT-Reconstruction of side protection wall between Km 6/900 to 7/200 On Balusserly Kurumpoyil Vayalada Thalayad road-General Civil Work | RE approved. Final bill submitted. |
| | PRE MONSOON WORK | |
| 47 | GENERAL-Pre Monsoon 2023-Pre Monsoon work on various roads under roads section Balusserly-General Civil Work | Work completed. Final bill submitted |

| | | |
|-----------|--|--|
| | Investigation Works | |
| 48 | GENERAL-Investigation-Investigation work for Kodassery Thorayikkadave road-Investigation Work | Alignment Approved. |
| 49 | GENERAL-Investigation-Investigation work for Kokkallur-Thathampathe- Kottaramukke road-Investigation Work | Alignment Approved. |
| 50 | GENERAL-Investigation-Investigation work for Koomully Ullurkadave road-Investigation Work-1 | Alignment Approved. |
| 51 | GENERAL-Investigation-Investigation work for Parambine mukalil- Theruvathkadave road-Investigation Work | Alignment Approved. |
| | NABARD WORK | |
| 52 | NABARD-RIDF TRANCHE XXIX 2023-24 Improvements to Balussery-Kurumpoyil-Vayalada-Thalayad Road between Km 5/700 to 11/000 | Initial level submitted. CC Drain work, DR retaining wall, Culvert reconstruction & Widening in progress. |

അനുബന്ധം -2 - കെട്ടിട വിഭാഗം

| Sl. No. | Name of Project | Amount | A.S. | Present Stage |
|---------|---|------------------|---|---|
| 1. | Budget Work 2022-2023 Construction of New Building for Family Health Centre Panangad in Kozhikode District | 200 Lakhs | G.O (Rt)NO. 1250/2022/PWD dated 22/12/2022 | Column Work Completed. |
| 2. | Budget 2021-2022 Construction of Building for FHC Naduvannur in Kozhikode District | 300 Lakhs | G.O (Rt)No. 269/2023/PWD Dated 03/03/2023 | Ground Floor Slab Completed. |
| 3. | Construction of Open Air Auditorium at Naduvannur | 100 Lakhs | | AS estimate submitted vide letter no. CE/BL/PL3/KKD/9067/2022-12-1 dated 02/07/2024 submitted to Secretary, PWD(G) Department. |
| 4. | Budget Work - 2024-2025 Construction of Hospital Building - Thalayad - Ayurveda Hospital | 200 Lakhs | G.O(Rt)No. 592/2024/PWD dated, Thiruvananthapuram 18/06/2024 | Request letter forwarded for Architectural Drawing dated 08/07/2024 |
| 5. | Upgrading Rest House Balussery based on the Tourist potential f the locality - Urgent repair works and providing furniture to PWD Rest House Balussery | 25 lakhs | AS/59B/22/21867 dated 03/09/2022 | Work Completed. |

അനുബന്ധം 3 പാലങ്ങൾ വിഭാഗം

| നം. | പ്രവൃത്തിയുടെ പേര് | നിലവിലെ സ്ഥിതി |
|-----|--|---|
| 1. | തെച്ചിപ്പാലം | 31/07/2023 തീയതിയിൽ പ്രവർത്തി പൂർത്തിയാക്കി |
| 2. | അയനിക്കാട് കോയമ്പ്രത്തം കണ്ടിപ്പാലം | 55% പ്രവർത്തി പൂർത്തിയാക്കി |
| 3. | കരുവാറ്റക്കടവ് പാലം | ടെണ്ടർ അംഗീകാരം നൽകുന്ന നടപടി സ്വീകരിച്ചു വരുന്നു |
| 4. | മോതിരക്കടവ് പാലം ഇൻവെസ്റ്റിഗേഷൻ പ്രവർത്തി | പ്രവർത്തി പൂർത്തിയാക്കി. |
| 5. | വെങ്ങൂർ കണ്ടിപ്പാലം ഇൻവെസ്റ്റിഗേഷൻ പ്രവർത്തി | പ്രവർത്തി പൂർത്തിയാക്കി. |
| 6. | കിഴക്കോത്ത് കടവ് പാലം ഇൻവെസ്റ്റിഗേഷൻ പ്രവർത്തി | പ്രവർത്തി പൂർത്തിയാക്കി |

Annexure 4 – Roads

| SL. No | Name of work | AS No. & Amount | TS No. & Amount | Agreement No & PAC amount | SHO | TOC | Present stage | Remarks |
|--------|---|---|---|---|-------------|---|---|--|
| 1 | BM & BC Mundoth Theruvathkadavu road km. 0/000- 1/500 | GO(RT) No.336/2023/PWD dt 22/03/2023 Rs 324L | 756/2023-24 amount 324 L dt.20.4.2023 | SE(K) 46/2023-24dated.24/06/2023,A PAC 227.73L | 24/06/2023 | 12 months | WMM work completed | |
| 2 | Improvements to Muliyangal-Kaithakolly road km. 4/300 to 5/200 | GO(RT) No.603/2023/PWD dt 15/05/2023 Rs 150L | 5413/2023-24 amount 150 L dt.6/7/2023 | SE(K) 68/2023-24dated.01/092023,A PAC 163.761L | 09/09/2023 | 6 months | WMM work completed | The contract work will be expected to complete before 31.10.2024 |
| 3 | Improvements tot Chalikkara Puliyottumukku Avarattumukku between 2/650 to 4/700 in Kozhikode District | GO(RT) No.1015/2020/PWD dt 27/11/2021 Rs 330L | 15245/2021-22amount 330 L dt.30/10/2021 | SE(K) 13/2022-23dated.01/092023,A PAC 251.94L | 15/05/2022 | 8 months | BM completed. | The contract work will be expected to complete before 31.10.2024 |
| 4 | Providing BC Overlay on SH 38 PUKC road km. 17/600 to 24/000 | GO(RT) No.332/2023/PWD dt 21/3/2023 Rs 450L | 754/2023-24 amount 450 L dt.21/4/2023 | SE(K) 37/23-24dated.09/06/23, A PAC 404.20 L | 27/10/2023 | 6 months | BM completed and BC partialy completed. | The contract work will be expected to complete before 31.09.2024 |
| 5 | Improvements to Ekarool-Kakkayam-Damsite road Km 0/000 to 3/300 and 4/100 to 6/400. | GO(RT) No730/2021/PWD dt 13/08/2023 Rs 880L | 18473/2021-22 dtd 26.03.2022 Rs 880 L | SE(K) 43/2022-23 dated.28.06.2022, A- PAC 668.81L | 4 July 2022 | 6 months, Extension granted upto 30-06-23 further extension granted up to 31-03-2024.Further extensionapplied up to 31-05-2024. | Work completed | Work completed. RE submitted for Revised AS. |

| SL. No | Name of work | AS No. & Amount | TS No. & Amount | Agreement No & PAC amount | SHO | TOC | Present stage | Remarks |
|--------|---|---|---------------------------------------|---|------------|---|--|--|
| 6 | GENERAL-Improvements Road at Km 27/700 and 28/000 and construction of side protection wall at Km 28/000 and 31/400 and RBT at Km 19/000 to 24/000of Ekarool-Kakkayam-Damsite road | GO(Rt)NO: 316/2022/PWD dtd 25/3/2022 Rs.246.3 L | 7362/2022-23 dtd 08.07. 2022 246.30 L | SE(K) 64/2022-23 dtd 3-08-2022.A.PAC 167.23 L | 9-9-2022 | 9months. Extension granted upto 30-12-2023, further extension applied upto 30-6-2024. | work ongoing. 76% completed. | RBT work completed from 19/000 to 24/000. Reataining wall at 31/400 completed. Level 1 of Retaining wall at km 28/000 completed. Level 2 completed up to 4meter. second & part bill submitted. |
| 7 | Budget 2022-23 Improvements to Ekarool-Kakkur road between Km 0/000 to 2/100 in balussery LAC- Kozhikod District | GO(Rt)NO: 35/2023 PWD dtd 12-01-2023 Rs.330 L | 18773/2022-23 dtd 4-03-2023. 330 L | SE(K) 6/2023-24 dtd 25-4-2023, A. PAC-231.32L | 3 May 2023 | 12 months | work in progress 90% completed. | BM & BC completed. Part bill submitted |
| 8 | GENERAL-BUDGET 2023-24 Improvements to Balussery-Kurumpoyil-Vayalada-Thalayad Road between Km 4/700 to 5/700 - General civil work. | GO(Rt) No.603 /2022/PWD dt 15/05/2023 Rs.150 L | TS/ 3332/2023 Dtd 6-7-2023. 150 L | SE(K) 72/2023-24 dtd 5-9-2023, A. PAC-105.90L | 15-09-2023 | 7 months. Extension applied upto 13-07-2024 | Initial level submitted. 50% work completed. | 300 meter drain completed , 2nos culvert completed. WMM completed.Part bill submitted. |

| SL. No | Name of work | AS No. & Amount | TS No. & Amount | Agreement No & PAC amount | SHO | TOC | Present stage | Remarks |
|--------|---|---|--|--|------------|---|--|---|
| 9 | GENERAL-BUDGET 2023-24 Improvements to Arapeedika-Kannadipoyil-Koottalida Road between Km 1/500 to 2/800 - General civil work. | GO(Rt) No.603 /2022/PWD dt 15/05/2023 Rs.200 L | TS/ 3330/2023 Dtd 5-7- 2024, 200L | SE(K)76/2023-24 dtd 5-09-2023, A PAC 156.858 L | 15-09-2023 | 7 months. Extension applied upto 14-06-2024 | BM & BC completed | 600 m Drain completed. 1 culvert completed. Extension of culvert 1 no completed. Bm & BC completed. 99% work completed. |
| 10 | GENERAL-BUDGET 2023-24 Improvements to Ekarool-Kakkayam-Damsite Road between Km 3/300 to 4/100 - General civil work. | GO(Rt) No.603 /2022/PWD dt 15/05/2023 Rs.150 L | TS/ 3335/2023 Dtd 5-7-2025 150 L | SE(K)60/2023-24 Dated 18/08/2023. A.PA C 105.27 | 28-08-2023 | 6 months. Extension applied upto 30-06-2024 | Initial level submitted. 50% work completed. | 2 nos. culvert completed. Drain work completed. WMM completed. CC Ist & part bill submitted. |
| 11 | GENERAL-RP - Overlay Proposal-Providing BC overlay to Balussery-Koorachundu Road at Km 0/000 to 5/000.-General Civil Work | GO(Rt) :- 227/2024/PWD dated 21.02.2024 for RS.240 Lakhs (serial no:-6) | 17567/2023 Dated 16-03- 2024, 240L | | | | | TS accorded. Work put to tender. LoA issued |
| 12 | GENERAL-RP-Overlay Proposal--Providing BM and BC to Balussery Kurumpoyil vayalada Thalayad Road 15/500 to 18/500-General Civil Work | GO(Rt) :- 227/2024/PWD dated 21.02.2024 for RS.400 Lakhs (serial no:-7) | | | | | | TS Estimate Under Scrutiny |

| SL. No | Name of work | AS No. & Amount | TS No. & Amount | Agreement No & PAC amount | SHO | TOC | Present stage | Remarks |
|--------|---|--|-------------------------------------|---|-----------|----------|-----------------|---|
| 13 | GENERAL-Balusserly Koorachund-Budget 2024-25 Improvements to Balusserly Koorachund road from Km 11/000 to 12/400-General Civil Work | GO(Rt) :- 592/2024/PWD dated 18.06.2024 for RS.200 Lakhs (serial no:-102) | | | | | | AS accorded. TS estimate under preparation. |
| 14 | GENERAL-Ekarool - Kakkur -Budget 2024-25 Improvements to Ekarool-Kakkur road from Km 2/100-3/500 -General Civil Work | GO(Rt) :- 592/2024/PWD dated 18.06.2024 for RS.200 Lakhs (serial no:-97) | | | | | | Put to tender |
| 15 | Re construction of damaged culvert and side protection wall at Km 6/850 on Balusserly-Kurumpoyil-Vayalada-Thalayad Road - General civil work. | GO(RT) no.385 /2022/PWD dt 31/03/2022 Rs.50 L | 4995/2022-23 Dtd 2-6-2022 Rs 50 L | EE/46/2022-23 dated 7/7/2022 A.PAC 37.808 L | 17-7-2022 | 6 months | Work completed. | Final bill submitted |
| 16 | GENERAL-Re construction of damaged culvert and side protection wall at Km 21/600 of Ekarool-Kakkayam-Damsite Road - General civil work. | GO(RT) no.11 / 2021/PWD dt 15/01/2021 Rs.100 L | 5766/2020-21 Dtd 25-2-2021, Rs 100L | EE/35/2021-22 dated 11-8-2021. A PAC -75.58 L | 27-8-2021 | 6 months | Work completed | part bill submitted. RE ap |
| 1 | RC Works | | | | | | | |

| SL. No | Name of work | AS No. & Amount | TS No. & Amount | Agreement No & PAC amount | SHO | TOC | Present stage | Remarks |
|--------|---|--|-------------------------------------|--|-------------|-----------|-----------------|---|
| 17 | GENERAL-RM 2022-23-zone III- CLUSTER II / One year Running contract for various roads under rods section Balussery in Kozhikode district 7 roads stretch for length 47.89 Km - General Civil work. | GO(Rt) No.530/2022/PWD dated 13-5-2022 Rs.80 L | 3507/2022-23 dtd 19-5-2022. 80 L | EE/26/2022-23 dated 15/6/2022. A PAC - 63.72 L | 1 June 2022 | 12 months | Work completed | RE approved.Final bill submitted. |
| 18 | GENERAL-RM 2022-23-zone I- CLUSTER II / One year Running contract for various PWD roads under road section Balussery in Kozhikode district 1 road stretch for length 18.30 Km - General Civil work. | GO(Rt) No.530/2022/PWD dated 13-5-2022 Rs.85 L | 3538/2022-23, Rs. 85L dtd 20-5-2022 | EE/34/2022-23 dated 21/6/2022, A-PAC 60.77L | 1 June 2022 | 12 months | Work completed, | Part bill submitted. RE Submitted to Govt |

| SL. No | Name of work | AS No. & Amount | TS No. & Amount | Agreement No & PAC amount | SHO | TOC | Present stage | Remarks |
|--------|---|--|---|---|--------------|---|---|---|
| 19 | GENERAL-RM 2022-23- zone II- CLUSTER II / One year Running contract for various roads section Balussery in Kozhikode district 3 roads stretch for length 13.11 Km - General Civil work. | GO(Rt) No.120/2023/PWD dated 4-2-2023 Rs.82 L | 18063/2022-23 dtd 25-02-2023, 82L | EE/109/2022-23 dated 24/3/2023. APAC 56.81 L | 3 April 2023 | 12 months. Extension applied up to 30-06-2024 | work ongoing, 75% completed. Part bill submitted. | MSS done.Culvert reconstruction work completed ,drain 120 m completed.drain cleared,grass cutting completed. Pothle free. tree cutting.RE Approved. |
| 20 | GENERAL-RC 2023-24- RC II - Phase I One year Running contract for various roads under roads section Balussery in Kozhikode district . 6 roads stretch for length of 43.29km.-General Civil Work | GO(Rt) No.1015/2023/PWD dated 26-7-2023 Rs.100 L | PWD/RB/ EST_TS/ 14706/2023_5_1_1 Dated: 17-08-2023.94 L | EE/41/2023 dated 20/09/2023. APAC 65.86 Lakhs | 29-09-2023 | 12 months | work ongoing 70% completed. Part bill submitted. | Grass cutting completed .Permanant patchwork completed.DR work completed. |
| 21 | GENERAL-RC 2023-24- RC 2 -Phase 1- One year running contract for various PWD Roads under Roads section Balussery in Kozhikode district 1 Road stretch for a length of 18.30km.-General Civil Work | GO(Rt) No.1015/2023/PWD dated 26-7-2023 Rs.100 L | 8154/2023 dtd 04-08-2023. 100 L | EE/35/2023-24 dated 7/09/2023. APAC 62.72 Lakhs | 17-09-2023 | 12 months | work ongoing 75% completed | permanant patch work completed. Grass cutting work completed at CH 21/000 to 28/000. culvert work completed. CC retaining wall completed.DR work completed. |

| SL. No | Name of work | AS No. & Amount | TS No. & Amount | Agreement No & PAC amount | SHO | TOC | Present stage | Remarks |
|--------|--|---|--|--|---------------|---|---------------------------------|-------------------------|
| | Non Plan Works | | | | | | | |
| 22 | GENERAL-Ekarool Kakkur -Urgent construction of drain between km 0/900 to 1/150 and Protection to road between km 1/250 to 1/950 of Ekarool Kakkur Road.-General Civil Work | AS/59C/23/33329 Dated: 16-02-2024, 20L | 15666/2023-2024 dated 17-02-2024, 20L | EE/73/2023-24 dated 06-03-2024 A PAC- 18,48,357/- | 12 March 2024 | 2 Months. Extension applied up to 30.06.2024 | 60% completed. | Work in progress |
| 23 | GENERAL-VMT 2023-Widening of dangerous hair pin curves at Km 6/450 (Kaithachal) and 6/900 (Erambatta) of Vattoli-Mankayam-Thechi Road-General Civil Work | AS/59C/23/31382 Dated: 25-10-2023 15.70L | 12088/2023-2024 Dated: 1-12-2023 Rs. 15.70L | EE/66/2023-24 Dated 12-01-2024. A PAC - 1086954/- | 22-01-2024 | 4 months. Extension applied up to 21.07.2024 | work in progress 25% completed. | Widening completed. |
| 24 | FDR- 2022-23- Reconstruction of culvert at km 14/800 of Ekarool Kakkayam Damsite road- General Civil Work | AS/59C/22/23179 Dtd 22-10-2022 Rs. 25L | TS/ 15394/2022_5_1_1 Dated:09.12.2022, Rs. 25L | EE/83/2022-23 dated 18/01/2023. A PAC - 1629448/- | 24-01-2023 | 6 months. Extension granted up to 31-12-2023, further extension applied up to 31-03-2024. | work ongoing 80% completed. | Culvert work completed. |
| 25 | FDR-2022-23 VMT - Reconstruction of damaged culvert and Drainage at Km 2/750 on Vattoli-Mankayam-Thachi Road-General civil work. | AS/59C/22/22147 Dtd 18-9-2022 Rs. 20L | 11063/2022-23, Rs. 20L | EE/64/2022-23 dated 14/11/2022 A.PAC- 13.17166L | 23-11-2022 | 6 months | work ongoing | part bill submitted |

| SL. No | Name of work | AS No. & Amount | TS No. & Amount | Agreement No & PAC amount | SHO | TOC | Present stage | Remarks |
|--------|--|--|-------------------------------------|--|------------|----------|----------------|-----------------------|
| 26 | FDR-BKVT - Re construction of damaged culvert at Km 12/600 on Balussery-Kurumpoyil-Vayalada-Thalayad Road - General civil work. | AS/59C/21/16747 Dtd 1-1-2022 Rs. 25L | 16770/2021-22, Rs. 25L | EE/02/2022-23 dated 11/4/2022. A PAC - 1865139/- | 21-2-2022 | 3 months | Work completed | Final bill submitted. |
| 27 | GENERAL-Balussery - Koorachundu Road- Relaying of inter locking tile at koottalida town Km 5/850 - 6/270 on Balussery - Koorachundu Road - General civil work. | AS/59C/21/18359 Dtd 31-03-2022 Rs. 17L | 2343/2022-23 Dtd 6-5-2022, Rs. 17L | EE/27/2022-23 dated 15/6/2022 | 25-6-2022 | 6 months | Work completed | Final bill submitted |
| 28 | FDR - Kallanode 27 th Mile - Urgent Re construction of damaged side protection wall at 2/400 on Kallanode 27 th Mile Road - General civil work. | AS/59C/21/1861 Dtd 31-03-2022 Rs. 25L | 2866/2022-23 Dtd 13-5-2022, Rs. 25L | EE/25/2022-23 dated 15/6/2022 | 25-6-2022 | 6 months | Work completed | Final bill submitted |
| 29 | Re construction of culvert and Drainage facilities between Km 8/000 to 8/300 on Arapeedika-Kannadipoyil-Koottalida Road - General civil work. | AS/59C/22/20613 Dtd 22-7-2022 Rs.25L | 9484/2022-23 Dtd 27-8-2022, Rs.25L | EE/56/2022-23 dated 14/10/2022 | 24-10-2022 | 6 months | Work completed | Final bill submitted |

| SL. No | Name of work | AS No. & Amount | TS No. & Amount | Agreement No & PAC amount | SHO | TOC | Present stage | Remarks |
|--------|---|--------------------------------------|---------------------------------------|--------------------------------|------------|----------|----------------|----------------------|
| 30 | Re construction of culvert and Drainage facilities between Km 8/300 to 8/700 on Arapeedika-Kannadipoyil-Koottalida Road - General civil work. | AS/59C/22/20745 Dtd 30-7-2022 Rs.25L | 9485/2022-23 Dtd 7-8-2022, Rs.25L | EE/57/2022-23 dated 15/10/2022 | 25-10-2022 | 6 months | Work completed | Final bill submitted |
| 31 | FDR-2022-23 - Re construction of damaged culvert and Drainage facilities on Balussery-Kurumpoyil-Vayalada-Thalayad Road bet Km 5/700- 6/000 - General civil work. | AS/59C/22/21908 Dtd 7-9-2022 Rs. 20L | 11064/2022-23, Rs. 20L | EE/63/2022-23 dated 14/11/2022 | 23-11-2022 | 6 months | Work completed | final bill submitted |
| 32 | Re construction of culvert and Drainage facilities between Km 18/000 to 18/500 of Balussery-Kurumpoyil-Vayalada-Thalayad Road - General civil work. | AS/59C/22/21909 Dtd 7-9-2022 Rs. 25L | 11062/2022-23 Dtd 10-10-2022, Rs. 25L | EE/65/2022-23 dated 15/11/2022 | 25-11-2022 | 6 months | Work completed | final bill submitted |

| SL. No | Name of work | AS No. & Amount | TS No. & Amount | Agreement No & PAC amount | SHO | TOC | Present stage | Remarks |
|--------|---|---|---|---|--------------|----------|-----------------|------------------------------------|
| 33 | GENERAL-Balusserly Koorachunde Road-Reconstruction of Damaged Culvert at Km. 1/600 & Drain between Km. 1/400 to 2/000 and 3/000 to 3/200 on Balusserly-Koorachundu road-General Civil Work | G.O. (Rt)No.387/2022/PWD Dtd 31-3-2022 Rs.30L | TS/6472/2022_5_1_1 Dated: 26-05-2022, Rs. 30L | EE/43/2022-23 dated 2/7/2022 | 12 July 2022 | 6 months | work completed | final bill submitted |
| 34 | FDR -2022-23- Poonoor-Madathumpoyil-MM Paramba Road - Re construction of damaged culvert & side protection wall at Km. 1/300 of Poonoor-Madathumpoyil-MM Paramba Road - General civil work. | AS/59C/22/21504 Dtd 22-08-2022 Rs. 15L | 105037/2021_5_1 Dtd 3-9-2022, Rs. 15L | AEE/19/Q/2022-23 dated 11/10/2022 | 21-10-2022 | 3 months | Work completed | final bill submitted |
| 35 | GENERAL-BKVT-Reconstruction of side protection wall between Km 6/900 to 7/200 On Balusserly Kurumpoyil Vayalada Thalayad road-General Civil Work | AS/59C/23/28269 Dated: 21-06-2023, Rs. 25L | TS/9482/2023_5_1_1 Dated: 04-07-2023, Rs. 25L | EE/23/2023-24 Dated 14/08/2023. A PAC - 1689852/- | 24-08-2023 | 6 months | work completed. | RE approved. Final bill submitted. |
| | PRE MONSOON WORK | | | | | | | |

| SL. No | Name of work | AS No. & Amount | TS No. & Amount | Agreement No & PAC amount | SHO | TOC | Present stage | Remarks |
|--------|---|--|--|--|------------|----------|-----------------|--------------------------------------|
| 36 | GENERAL-Pre Monsoon 2023-Pre Monsoon work on various roads under roads section Balussery-General Civil Work | AS/59C/23/27893 Dated: 12-06-2023 Rs. 15L | TS/10209/2023_5_1_1 Dated: 13-06-2023 | AEE/ /Q/2023-24 dated 11/10/2022. | 26-06-2023 | 6 months | work completed. | Work completed. Final bill submitted |
| | | | | | | | | |
| | | | | | | | | |
| | Investigation Works | | | | | | | |
| 37 | GENERAL-Investigation-Investigation work for Kodassery Thorayikkadave road-Investigation Work | AS/59C/22/21664 Dated: 27-08-2022 Rs. 2.95L | TS/12835/2022_5_1_1 Dated: 05-09-2022, Rs. 2.95L | AEE/24/Q/2022-23 Dated 12-10-2022 A. PAC-2.49213L | 22-10-2022 | 6 months | | Alignment Approved. |
| 38 | GENERAL-Investigation-Investigation work for Kokkallur- Thathampathe-Kottaramukke road-Investigation Work | AS/59C/22/21848 Dated: 02-09-2022 Rs. 5.86L | TS/12835/2022_3_1_1 Dated: 12-09-2022, Rs. 5.86L | AEE/22/Q/2022-23 Dated 12-10-2022, A. PAC-3.54800L | 22-10-2022 | 6 months | | Alignment Approved. |
| 39 | GENERAL-Investigation-Investigation work for Koomully Ullurkadave road-Investigation Work-1 | AS/59C/22/21890 Dated: 05-09-2022 Rs. 5.86L | TS/12835/2022_5_3_2 Dated: 14-09-2022, Rs. 5.86L | AEE/23/Q/2022-23 Dated 12-10-2022, A. PAC-3.54800L | 22-10-2022 | 6 months | work completed | Alignment Approved. |

| SL. No | Name of work | AS No. & Amount | TS No. & Amount | Agreement No & PAC amount | SHO | TOC | Present stage | Remarks |
|--------|---|--|--|--|------------|-----------|-------------------|---|
| 40 | GENERAL-Investigation- Investigation work for Parambine mukalil- Theruvathkadave road- Investigation Work | AS/59C/ 22/21845 Dated: 02-09-2022 Rs. 4.56L | TS/ 12835/2022_ 5_2_1 Dated: 12-09-2022, Rs. 4.56L | AEE/21/Q/2022- 23 Dated 12-10-2022, A. PAC- 2.78232L | 22-10-2022 | 6 months | work completed | Alignment plan Approved |
| | | | | | | | | |
| | | | | | | | | |
| | NABARD WORK | | | | | | | |
| 41 | NABARD-RIDF TRANCHE XXIX 2023-24 Improvements to Balussery-Kurumpoyil-Vayalada-Thalayad Road between Km 5/700 to 11/000 | G.O. (Rt)No.1388/2023/PWD Dated: 25-10-2023 for Rs.800 L RIDF Share 640 L STATE Share160 L | TS/ 11972/2023_ 5_1_1 Dated: 29-11-2023, Rs. 800L | SE(K) 125/2023- 24 dated.22-01-2024 A.PAC - 58824078 | 1 Feb 2024 | 11 months | Work in progress. | Initial level submitted. CC Drain work, DR retaining wall, Culvert reconstruction & Widening in progress. |

അനുബന്ധം 5 കെട്ടിട വിഭാഗം

| Sl. No. | Name of Project | Date of Completion | Present Stage |
|----------------|--|---------------------------|--|
| 1 | Budget 2021-2022 Construction of Building for FHC Naduvannur in Kozhikode District. | 13/01/2025 | Ground Floor Slab Concrete Completed. |
| 2 | Budget Work 2022- 2023 Construction of New Building for Family Health Center Panangad in Kozhikode District | 12/05/2024 | Column Work Completed. |
| 3 | Budget 2022-23 Construction of Class Room Building for Government L.P School Vakayadu | 01/12/2025 | Plinth Beam Concrete Work Completed. |
| 4 | Revised Project - Construction of Mini Civil Station at Balussery in Kozhikode | 20/03/2025 | Initial level taken |