

15 -ാം കേരള നിയമസഭ

12 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 528

08-10-2024 - ൽ മറുപടിയ്ക്ക്

ആലപ്പുഴ മണ്ഡലത്തിൽ കിഫ്ബി മുഖാന്തരം അനുവദിച്ചിട്ടുള്ള പ്രവൃത്തികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ. പി.പി. ചിത്തരഞ്ജൻ		ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	ആലപ്പുഴ മണ്ഡലത്തിൽ കിഫ്ബി മുഖാന്തിരം അനുവദിച്ചിട്ടുള്ള പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതി സംബന്ധിച്ച വിശദവിവരം ലഭ്യമാക്കാമോ;	(എ)	ആലപ്പുഴ മണ്ഡലത്തിൽ കിഫ്ബി മുഖാന്തിരം ധനാനുമതി നൽകിയിട്ടുള്ള പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതി സംബന്ധിച്ച വിവരം അനുബന്ധത്തിൽ കാണാവുന്നതാണ്.
(ബി)	ചെത്തി ഹാർബർ നിർമ്മാണവുമായി ബന്ധപ്പെട്ട് കിറ്റ്കോ നാളിതുവരെ ചെയ്ത പ്രവൃത്തികൾ എന്തൊക്കെയാണെന്ന് വിശദമാക്കാമോ?	(ബി)	<p>ചെത്തി ഹാർബർ നിർമ്മാണവുമായി ബന്ധപ്പെട്ടു കിറ്റ്കോ നാളിതുവരെ ചെയ്ത പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ ചുവടെ ചേർക്കുന്നു:</p> <p>ചെത്തി ഹാർബർ പദ്ധതി 9 മാസം കാലയളവ് കൊണ്ട് പൂർത്തീകരിക്കണം എന്ന നിബന്ധനയിൽ ടി പദ്ധതിയുടെ പദ്ധതി നിർവ്വഹണ ഏജൻസിയായ KITCO 2022 മെയ് 06-ന് കരാർ നൽകുകയുണ്ടായി. മരം മുറിക്കൽ, കെ.എസ്.ഇ.ബിയുടെ പോസ്റ്റ് മാറ്റി സ്ഥപിക്കൽ എന്നിവയിലുള്ള തടസ്സങ്ങൾ മൂലം, പ്രവൃത്തികൾ പ്രതീക്ഷിച്ചതുപോലെ ആരംഭിക്കാനായില്ല. തുടർന്ന് 2022-നവംബർ-28-ന് സ്ഥലം കൈമാറുകയുണ്ടായി.</p> <p>കെട്ടിടങ്ങൾക്കും റോഡുകൾക്കുമായി നിർദ്ദേശിച്ച ഈ സ്ഥലത്തിലെ പ്രധാന തടസ്സം അവിടെയുള്ള മരങ്ങൾ ആയിരുന്നു. ജില്ലാ വനമേഖല ഓഫീസിന്റെ അനുമതി നേടിയതിന് ശേഷം പഞ്ചായത്ത് അധികൃതർ കാറ്റാടി മരങ്ങൾ മുറിക്കുകയുണ്ടായെങ്കിലും പ്രസ്തുത സ്ഥലത്തുണ്ടായിരുന്ന തെങ്ങുകൾ മുറിക്കാൻ അനുമതി ഉണ്ടായിരുന്നില്ല. 16-06-2024 ന് പഞ്ചായത്ത് അധികൃതർ തെങ്ങുകൾ വെട്ടിമാറ്റാൻ ഉള്ള ക്രമീകരണം നടത്തിയിരുന്നു. തുടർന്ന് മരങ്ങൾ മുറിച്ചു മാറ്റുന്ന ജോലികൾ പുരോഗമിക്കുന്നതിനിടെ ഒരു സംഘം നാട്ടുകാർ മരം മുറിക്കുന്നത് നിയമവിരുദ്ധമാണെന്ന് ചൂണ്ടിക്കാട്ടി പ്രതിഷേധിക്കുകയും പ്രവർത്തനങ്ങൾ പൂർണ്ണമായും തടസ്സപ്പെടുത്തുകയും ചെയ്തു. ഇതിനെ തുടർന്ന് മുറിച്ച</p>

മരം മാറ്റാനായി ഉപയോഗിച്ച വാഹനങ്ങൾ പോലീസ് കസ്റ്റഡിയിലെടുക്കുകയും ഉണ്ടായി. ശേഷിക്കുന്ന മരങ്ങളുടെ മൂല്യനിർണയ പ്രവർത്തനങ്ങളും തുടർന്നുള്ള ലേല നടപടികളും പഞ്ചായത്തിൽ നടന്നുകൊണ്ടിരിക്കുകയാണ്.

ഈ പദ്ധതിയുമായി ബന്ധപ്പെട്ട സർവ്വേ നടക്കുന്ന വേളയിൽ, റോഡ് വീതികൂട്ടുന്നതിനായി നിശ്ചയിച്ച സ്ഥലം സ്വകാര്യ വ്യക്തികളുടേതാണെന്ന് ചൂണ്ടിക്കാട്ടി നാട്ടുകാർ എതിർക്കുകയുണ്ടായി. ശേഷം 01.08.2024 ന് പഞ്ചായത്ത് ഓഫീസിൽ വിളിച്ചുചേർത്ത യോഗത്തിലും 02-08-2024 ന് വില്ലേജ് ഓഫീസറുടെ സ്ഥലം സന്ദർശനത്തിലും വീതികൂട്ടാൻ നിർദ്ദേശിച്ച ഭൂമിയുടെ കുറച്ച് ഭാഗം സ്വകാര്യ വ്യക്തികളുടേതാണെന്ന് സ്ഥിരീകരിക്കുകയും ചെയ്തതായി കിറ്റ്കോ അറിയിച്ചിട്ടുണ്ട്.

റോഡിന്റെ ആദ്യത്തെ 1.8 കിലോമീറ്ററിന് വീതി കൂട്ടാതെ നിലവിലുള്ള റോഡിന്റെ വീതി നിലനിർത്താനും, ഇവിടെ റീടാറിങ് നടത്താനും കഴിയും. കൂടാതെ 200 മീറ്റർ നീളമുള്ള പുതിയ റോഡിന്റെ ഫൈനൽ സൂപ്പർ ഭൂമി ഏറ്റെടുക്കാതെ തന്നെ നിർമ്മിക്കുവാനാകും. മഴ സംരക്ഷണ കേന്ദ്രം, അമിനിറ്റി സെന്റർ തുടങ്ങിയവയ്ക്കായി നീക്കിവെച്ചിരിക്കുന്ന സ്ഥലങ്ങളിൽ തെങ്ങുകൾ തടസ്സം സൃഷ്ടിക്കുന്നുണ്ട്. ചില സ്ഥലങ്ങളിൽ മരം മുറിക്കേണ്ടതിന്റെ ആവശ്യകത ഉണ്ടെങ്കിലും പദ്ധതി മേഖലയിൽ അനുവദനീയമായ മറ്റ് പ്രവർത്തനങ്ങളെല്ലാം തുടരാനാകും എന്ന് കിറ്റ്കോ അറിയിച്ചിട്ടുണ്ട്.

09.08.2024 ന് ജില്ലാ കളക്ടറുടെ നേതൃത്വത്തിൽ ചേർന്ന യോഗത്തിൽ തെങ്ങ് വെട്ടിമാറ്റാനുള്ള ചുമതല പഞ്ചായത്തിനെ ഏൽപ്പിച്ചിട്ടുണ്ട്. മരം മുറിക്കുന്നതിനും ഭൂമി ഏറ്റെടുക്കുന്നത് ഒഴിവാക്കുന്നതിനുമായി 7.5 മീറ്ററിന് പകരം 5.0 മീറ്റർ വീതിയിൽ റോഡ് പ്രവൃത്തി നടത്താനും യോഗം തീരുമാനിച്ചിട്ടുണ്ട്.

ടി പദ്ധതിക്ക് CRZ ക്ലിയറൻസ് ലഭ്യമായിട്ടുണ്ട്. 03-10-2024 ന് ടൂറിസം ഡയറക്ടറുടെ അധ്യക്ഷതയിൽ ചേർന്ന യോഗതീരുമാന പ്രകാരം പ്രവൃത്തി 17-10-2024-ന് പുനരാരംഭിക്കുമെന്നും, 9 മാസത്തിനുള്ളിൽ പൂർത്തിയാക്കുമെന്നും കരാറുകാരൻ ഉറപ്പുനൽകിയിട്ടുണ്ട് എന്നും കിറ്റ്കോ അറിയിച്ചിട്ടുണ്ട്.

കൂടാതെ, എൻടി ഗേറ്റ് 1, ഫെസിലിറ്റേഷൻ സെന്റർ, റെയിൻ ഷെൽട്ടർ (ടൈപ്പ് -2) - 8 എണ്ണം, ഫുഡ് കോർട്ട്, ഫുഡ് കാർട്ട് - 6 എണ്ണം, ഓപ്പൺ സ്റ്റേജ്

		<p>ഇടങ്ങിയവയുടെ നിർമ്മാണം മുൻഗണനാടിസ്ഥാനത്തിൽ ആരംഭിക്കും എന്നും അറിയിച്ചിട്ടുണ്ട്.</p> <p>മരം മുറിക്കൽ പ്രവൃത്തികൾ വേഗത്തിലാക്കാൻ പഞ്ചായത്തുമായി നിരന്തരം ഇടപെടുന്നതോടൊപ്പം, പദ്ധതി പ്രദേശത്തെ തടസങ്ങൾ എല്ലാം പരിഹരിച്ച് പദ്ധതി പ്രവർത്തനങ്ങൾ പുനരാരംഭിക്കുന്നതിനുള്ള കൈക്കൊള്ളുന്നതാണെന്നും കിറ്റ്കോ അറിയിച്ചിട്ടുണ്ട്.</p>
--	--	--

സെക്ഷൻ ഓഫീസർ

528

Bromozimwo

Sl. No	Department	Project Code	Sub Project Name	Packages	Project Outlay (Rs. In Crore)	SPV Name	LAC	District	Work Status
1	PWD	PWD004-04	Improvements to Kalavoor Kattoor Beach road		₹ 20.80	KRFB	Alappuzha	Alappuzha	Work Completed
2	PWD	PWD004-05	Varankavala Coalgate Kavungal road		₹ 21.50	KRFB	Alappuzha	Alappuzha	Work Completed
3	PWD	PWD004-25	KIIFB Project: Improvements to Kaithavana Pazhayanadakkavu Ambalappuzha Vadakkenada road		₹ 20.38	KRFB	Alappuzha	Alappuzha	Work in progress
4	Transport	TRA003-01	Modernizing water transport in Alappuzha Canals		₹ 96.51	Kerala Irrigation Infrastructure Development Corporation Ltd (KIIDC)	Alappuzha	Alappuzha	Work in progress
5	Sports & Youth Affairs	SYA003-02	To retain the rowing track built at Alappuzha for National Games and for constructing Hostel for rowing trainees		₹ 8.00	SKF	Alappuzha	Alappuzha	LA in progress
6	Water Resources	WRD001-07	Construction of Groyne Field in Kattoor of Alappuzha District, Kerala		₹ 73.31	Kerala Irrigation Infrastructure Development Corporation Ltd (KIIDC)	Alappuzha	Alappuzha	Work in progress
7	General Education	GED005-04	PPE Mission- Upgradation of one school in each constituency - Kalavur Govt. H.S.S (Alappuzha Constituency) 5Cr		₹ 5.00	KITE	Alappuzha	Alappuzha	Work Completed
8	PWD	PWD004-21	Improvements to Kanichukulangara Beach - NH - Kayippuram - Kayaloram Road		₹ 12.30	KRFB	Alappuzha	Alappuzha	Work Completed
9	Tourism	TSM001-01	Chethy beach development		₹ 21.36	KITCO	Alappuzha	Alappuzha	Work has been stopped due to various reasons like tree cutting and action has been taken for restarting the work on 17-10 -2024 and will be completed within 9 months

10	Sports & Youth Affairs	SYA002-08	Preethikulangara School Stadium (5.75 Cr) (Alappuzha)		₹ 5.75	KITCO	Alappuzha	Alappuzha	Work in progress
11	General Education	GED008-05	Alappuzha & Kottayam Cluster - Phase 1 - Mannancheri Govt. H.S		₹ 3.00	KITE	Alappuzha	Alappuzha	Work Completed
12	PWD	PWD001-30	Bridge parallel to Shavakotta bridge in Alappuzha district		₹ 32.40	KRFB	Alappuzha	Alappuzha	Work in progress
13	PWD	PWD001-34	Construction of Zilla Court Bridge across in Alappuzha District - Revised		₹ 120.52	KRFB	Alappuzha	Alappuzha	Work in progress
14	Health & Family Welfare	HF002-01	Construction of Taluk Hospital, Chettikad, Alappuzha		₹ 101.10	HITES	Alappuzha	Alappuzha	Work in progress
15	Registration	RGD007-04	Construction of 52 office buildings for Registration Department - Mararikulam		₹ 2.25	Kerala State Construction Corporation (KSCC)	Alappuzha	Alappuzha	Work Completed
16	General Education	GED008-43	Alappuzha Phase-3 Cluster-1 - GHS Pollethai		₹ 3.00	KITE	Alappuzha	Alappuzha	Work Completed
17	Transport	TRA001-01	Development of Alappuzha Mobility Hub Phase I-KSRTC Bus Terminal Complex outlay -Civil & structure 129.12 cr (T11A) MEP work approved for Rs. 14.44 cr (T12A)		₹ 143.56	INKEL	Alappuzha	Alappuzha	Work in progress
18	Tourism	TSM002-01	Alappuzha Heritage Project Phase I		₹ 17.19	INKEL	Alappuzha	Alappuzha	Work in progress
19	Water Resources	WRD004-01	Augmentation and Modernization of WS Distribution in Alappuzha Municipality-Balance works		₹ 299.31	Kerala Water Authority (KWA)	Alappuzha	Alappuzha	Work in progress
20	Fisheries & Ports	FSH002-05	Educational Infrastructure Works at Alappuzha District Phase-1 - Government Upper Primary School, Aryad North		₹ 0.85	KSCADC	Alappuzha	Alappuzha	Civil Works Completed
21	Tourism	TSM002-03	Alappuzha Heritage Project Phase III		₹ 13.39	INKEL	Alappuzha	Alappuzha	Work in progress

22	Fisheries & Ports	FSH003-04	Strengthening of Fish Marketing Infrastructure in Thiruvananthapuram, Kollam and Alappuzha Districts 1) Mannancheri Fish Marke (1.47) 2)Chethy Fish Market(1.37)		₹ 2.84	KSCADC	Alappuzha	Alappuzha	1) KIIFB Approved 2)KIIFB Approved
23	Tourism	TSM002-04	Alappuzha Heritage Project Phase IV - Sea Pier		₹ 20.25	INKEL	Alappuzha	Alappuzha	design works in progress
24	Tourism	TSM002-05	Alappuzha Heritage Project Phase V - Canal Side Development		₹ 27.67	INKEL	Alappuzha	Alappuzha	Tender Stage
25	General Education	GED003-09	Alappuzha and Idukki - Cluster 8 - Govt UPS Thampakachuvadu		₹ 1.00	KILA	Alappuzha	Alappuzha	Work in progress
26	Industries	IND005-01	Construction of Oncology Park		₹ 62.16	KSDPL	Alappuzha	Alappuzha	KIIFB Approved (Revised DPR under evaluation)
27	Water Resources	WRD008-02	Construction of Groyne Fields in the severely eroded Coastal belt of Alappuzha District at Ottamassery, Kattoor-Pollethai, Kakkazham (Ambalappuzha) and Nellanickal (vattachal)		₹ 78.34	Kerala Irrigation Infrastructure Development Corporation Ltd (KIIDC)	Alappuzha	Alappuzha	Work in progress
28	PWD	PWD014-32	Coastal Highway Reach 2 - SH Bypass Crossing to South Chellanam in Alappuzha district (33 km)-LA		₹ 91.02	KRFB	Alappuzha	Alappuzha	LA in progress
29	General Education	GED006-34	Betterment of Infrastructure facilities in 166 schools - GVHSS Aryad		₹ 3.00	KILA	Alappuzha	Alappuzha	PED stage
30	Health & Family Welfare	HFWD002-68	Procurement of all medical equipment & hospital furniture for TH Thuravur		₹ 6.09	KMSCL	Alappuzha	Alappuzha	KIIFB Approved
31	PWD	PWD001-	Construction of Punnamada Bridge in	Bridge Construction	₹ 48.75	KRFB	Alappuzha	Alappuzha	Work awarded

Sl	FWD	20	Alappuzha District	LA component	₹ 8.66	KRFB	Alappuzha	Alappuzha	LA in progress
32	Fisheries & Ports	FSH007-01	Fishing Harbour at Chethy in Alappuzha District (Alappuzha constituency)		₹ 97.43	KSCADC	Mararikkulam	Alappuzha	Work in progress
33	Health & Family Welfare	HF006-01	FHC Kalavoor		₹ 1.68	KMSCL	Alappuzha	Alappuzha	Work Completed
34	Health & Family Welfare	HF001-01	GH Alappuzha		₹ 8.00	Kerala Medical Services Corporation Limited (KMSCL)	Alappuzha	Alappuzha	Work not started

Reji John

JOINT SECRETARY