

**15 -ാം കേരള നിയമസഭ**

**2 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത പോദ്യം നം. 541**

**23-07-2021 - ൽ മറുപടിയ്ക്ക്**

**ഗുരുവായൂർ മണ്ഡലത്തിൽ വാട്ടർ അതോറിറ്റിയുടെ പദ്ധതികൾ**

പോദ്യം		ഉത്തരം	
<b>ശ്രീ. എൻ.കെ. അക്ബർ</b>		<b>Shri Roshy Augustine (ജലവിഭവ വകുപ്പ് മന്ത്രി)</b>	
(എ)	<p>ഗുരുവായൂർ മണ്ഡലത്തിൽ വാട്ടർ അതോറിറ്റി നടപ്പിലാക്കുന്ന പദ്ധതികളുടെ വിശദാംശം ലഭ്യമാക്കാമോ;</p>	(എ)	<p>1. ജലജീവൻ മിഷൻ പദ്ധതിയിൽ ഉൾപ്പെടുത്തി ഗുരുവായൂർ നിയോജക മണ്ഡലത്തിലെ കടപ്പുറം, ഒരമനയൂർ, പുനയൂർ, പുനയൂർക്കുളം, വടക്കേക്കാട്, എങ്ങണ്ടിയൂർ, എന്നീ പഞ്ചായത്തുകളിൽ 15,275 കുടിവെള്ള കണക്ഷനുകൾ നൽകുന്നതിനായി 2872.28 ലക്ഷം രൂപയുടെ ഭരണാനുമതി നൽകിയതിന് പ്രകാരമുള്ള പ്രവൃത്തികൾ നടന്നു വരുന്നു. നിലവിൽ 1900 കണക്ഷനുകൾ നൽകിയിട്ടുണ്ട്. 2. കേന്ദ്ര-സംസ്ഥാന സർക്കാരുകളുടെ സംയുക്ത പദ്ധതിയായ അമൃത് പദ്ധതിയിൽ ഉൾപ്പെടുത്തി ഗുരുവായൂർ മണ്ഡലത്തിൽ കേരള ജല അതോറിറ്റി നടപ്പിലാക്കുന്ന 150.88 കോടി രൂപയുടെ പ്രവൃത്തികൾ വിവിധ ഘട്ടങ്ങളിലായി പുരോഗമിക്കുന്നു. പദ്ധതികളുടെ വിശദാംശം അനുബന്ധം 1 ആയി ചേർക്കുന്നു. 3. ഗുരുവായൂർ മണ്ഡലത്തിൽ വാട്ടർ അതോറിറ്റി നടപ്പിലാക്കുന്ന മറ്റു പദ്ധതികളുടെ വിശദാംശം അനുബന്ധം 3 ആയി ചേർക്കുന്നു.</p>
(ബി)	<p>തദ്ദേശസ്വയംഭരണ സ്ഥാപനങ്ങൾ തുക ഡെപ്പോസിറ്റ് ചെയ്തിട്ടും പ്രവൃത്തി ആരംഭിക്കാത്ത എത്ര പദ്ധതികൾ ഗുരുവായൂർ മണ്ഡലത്തിൽ ഉണ്ടെന്ന് വ്യക്തമാക്കാമോ;</p>	(ബി)	<p>6 പദ്ധതികൾ . ടി പദ്ധതികളുടെ പ്രവൃത്തികൾ സംബന്ധിച്ച വിശദ വിവരങ്ങൾ അനുബന്ധം 4 ആയി ചേർക്കുന്നു.</p>
(സി)	<p>നാട്ടിക കുടിവെള്ള പദ്ധതി, ജലജീവൻ പദ്ധതി എന്നിവയുടെ പുരോഗതിയും മണ്ഡലത്തിൽ നടപ്പിലാക്കാൻ ബാക്കിയുള്ള പദ്ധതികളെ സംബന്ധിച്ചുമുള്ള വിശദാംശം നൽകാമോ?</p>	(സി)	<p>1. നാട്ടിക കുടിവെള്ള പദ്ധതി കിഫ്ബി പദ്ധതിയിൽ ഉൾപ്പെടുത്തി വിപുലീ കരിച്ചിട്ടുണ്ട്. 9 മീറ്റർ വ്യാസമുള്ള കിണറും പമ്പ് ഹൗസും 26 എം. എൽ. ഡി. ശേഷിയുള്ള ജലശുദ്ധീകരണ ശാല, നിലവിലുള്ള ജലശുദ്ധീകരണ ശാലയുടെ നവീകരണം, 2700 മീറ്റർ നീളത്തിൽ 700 എം. എം. റാ വാട്ടർ പമ്പിംഗ് മെയിൻ, പമ്പ് ട്രൈറ്റുകൾ, ട്രാൻസ്ഫോർമർ, 14890 മീറ്റർ നീളത്തിൽ 90 എം. എം. മുതൽ 300 എം. എം. വരെ വ്യാസമുള്ള ക്ളിയർ വാട്ടർ പമ്പിംഗ് മെയിൻ</p>

എന്നീ പ്രവൃത്തികൾ ഇതിന്റെ ഭാഗമായി പുരോഗമിച്ചു വരുന്നു. 2. ജലജീവൻ മിഷൻ പദ്ധതിയിൽ ഉൾപ്പെടുത്തി ഗുരുവായൂർ നിയോജക മണ്ഡലത്തിലെ കടപ്പുറം, ഒരമനയൂർ, പുനയൂർ, പുനയൂർക്കുളം, വടക്കേക്കാട്, എങ്ങണ്ടിയൂർ, എന്നീ പഞ്ചായത്തുകളിൽ നിലവിൽ 1900 കണക്ഷനുകൾ നൽകിയിട്ടുണ്ട്. വിശദാംശം അനുബന്ധം 2 ആയി ചേർക്കുന്നു. കൂടാതെ എങ്ങണ്ടിയൂർ പഞ്ചായത്തിൽ 1569 കണക്ഷനുകൾക്കുള്ള 872 ലക്ഷം രൂപയുടെ പദ്ധതിയും കടപ്പുറം പഞ്ചായത്തിലേക്കായി ജലജീവൻ മിഷൻ പദ്ധതി മുഖേന 3630 ലക്ഷം രൂപയുടെ പദ്ധതിയും നടപ്പിലാക്കുന്നതിനുള്ള നടപടികൾ സ്വീകരിച്ചു വരുന്നു. 3. മണ്ഡലത്തിൽ നടപ്പിലാക്കാൻ ബാക്കിയുള്ള പദ്ധതികളെ സംബന്ധിച്ചുമുള്ള വിശദാംശം അനുബന്ധം 1-ഉം 3-ഉം ആയി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

## അനുബന്ധം - 1

## AMRUT - KWA - WATER SUPPLY WORKS IN GURUVAYUR CONSTITUENCY

Sl No:	Constituency	Project Name	Package Name	Package Code	Project Status	Package Status	Category	Funding Agency	Executing Office	AS Date	AS Amount (Rs. in Cr)	Expected date of completion	Progress %	Package Status
1	Guruvayoor	AMRUT - 2017-18 WSS to Guruvayur Municipality in Thrissur District-Balance distribution network in Guruvayur Municipality (continuation project) (Revised AS-23.00Cr)	AMRUT - 2017-18 WSS to Guruvayur Municipality in Thrissur District-Balance distribution network in Guruvayur Municipality (continuation project)	TCRGOI1217549P1	Ongoing	On going	AMRUT	AMRUT	Nattika Project Dn	23/12/2017 & Revised AS on 25/05/2020	23.00	15.09.2021	95	49km of Pipe laying work completed. Balance 850m, 160mm PVC to be laid in Chavakkad Wadakkanchery road along with RWPM and CWPM, for which PWD sanction is to be received.
2	Guruvayoor	AMRUT - 2017-18 WSS to Guruvayur Municipality in Thrissur District-Laying distribution networks in Thaikkad zone - Guruvayur Municipality (Revised AS - 12.13Cr)	AMRUT - 2017-18 WSS to Guruvayur Municipality in Thrissur District-Laying distribution networks in Thaikkad zone	TCRGOI0218550P1	Ongoing	On going	AMRUT	AMRUT	Nattika Project Dn	22/2/2018 & Revised AS on 25/05/2020	12.13	15.09.2021	93	Out of 20.14Km, 19.4 Km laying work completed.  The Contractor approached the Hon'ble High Court of Kerala vide WP(C) No. 6491 of 2021 (J). As per the Judgment of the Hon'ble High Court of Kerala dated 15/03/2021, the SE, Thrissur terminated the contract of work on 28/05/2021. Balance Balance pipeline of 955m is to be laid in PWD common road has been arranged from KWA Nattika Division Office on 16/06/2021
3	Guruvayoor	AMRUT -2015-16 Improvements of coverage in Guruvayur Municipality - Laying distribution network for improvement of coverage in Pookode zone. (Revised AS -16.67Cr)	AMRUT -2015-16 Improvements of coverage in Guruvayur Municipality - Laying distribution network for improvement of coverage in Pookode zone.	TCRGOI0917533P1	Ongoing	On going	AMRUT	AMRUT	Nattika Project Dn	28/9/2017 & Revised AS on 25/05/2020	16.67	31.03.2021	96	37.885 km pipe laid & interconnection works completed. 96% work completed. Balance pipe to be laid in PWD common road with RWPM and CWPM, for which PWD sanction is to be received.
4	Guruvayoor	AMRUT-2016-17 WSS to Guruvayur Municipality in Thrissur District - Construction of 10 LL OHSR and pumping main from WTP to OHSR at Savakotta, OHSR at office building & proposed OHSR at Chakkamkandam (Revised AS -17.74 Cr)	AMRUT-2016-17 WSS to Guruvayur Municipality in Thrissur District - Construction of 10 LL OHSR and pumping main from WTP to OHSR at Savakotta, OHSR at office building & proposed OHSR	TCRGOI0917544P1	Ongoing	On going	AMRUT	AMRUT	Nattika Project Dn	28/9/2017 & Revised AS on 25/05/2020	17.74	31.03.2022	7	The Contractor approached the Hon'ble High Court of Kerala vide WP(C) No 26151 of 2020 (J). As per the Judgment of the Hon'ble High Court of Kerala, the SE, Thrissur terminated the work and arranged the balance works by splitting into small works.  CWPM- 2494m pipe supplied (300mm DI - 2285.00m and 500mm DI - 209.00m). 400m pipe laid (300mm DI - 257.50m and 500mm DI - 143.00m). CWPM laying in Muthuvattoor Guruvayur PWD road (500m) arranged and completed. CWPM laying in Chavakkad Wadakkanchery PWD road (3.5km) arranged vide quotation/ negotiated tender.  Construction of 10LL OHSR and CWPM Balance work retendered
5	Guruvayoor	AMRUT -2016-17,2017-18 WSS to Guruvayur Municipality in Thrissur District-Improvement of water supply system for Guruvayur - Package I & II (Revised AS -81.34Cr)	Improvement of water supply system for Guruvayur - Package II - Phase I	TCRGOI0917546P1	Ongoing	Complete d	AMRUT	AMRUT	Nattika Project Dn	28/9/2017 & Revised AS on 25/05/2020	81.34	31.12.2021	100	Work completed except electric connection
6	Guruvayoor	AMRUT -2016-17,2017-18 WSS to Guruvayur Municipality in Thrissur District-Improvement of water supply system for Guruvayur - Package I & II (Revised AS -81.34Cr)	Improvement of water supply system for Guruvayur - Package II - Phase II	TCRGOI0917546P2	Ongoing	On going	AMRUT	AMRUT	Nattika Project Dn	28/9/2017 & Revised AS on 25/05/2020		31.12.2021	75	Out of 38.987km, 27km pipe laying completed. Pipe laying stopped due to monsoon ban





		Total									150.88			
--	--	-------	--	--	--	--	--	--	--	--	--------	--	--	--

അനുബന്ധം - 3

Sl. No.	Project Name	Present Status
<b>WATER SUPPLY</b>		
1	MPLADS 2018-19 Reconstruction works in flood affected areas-CWSS to N/F- Providing hot line from post office junction to Keraleeyan road in Engandiyur pt	Awaiting cutting order from PWD fund deposit
2	MPLADS 2018-19 Reconstruction works in flood affected areas-CWSS to N/F- Providing 110 mm PVC pipe hot line from Anchamkallu junction to Padanna in Engandiyur Panchayath	Morth Permission required for road cutting
3	State Plan 2019-20 CWSS to N/F- Optimization of production and transmission pipe line extension-Provising hot line for a length of 2000 m from Post office junction to Meenkadavu in Engandiyur Panchayath	Demand note not received from PWD cutting sanction required
4	CWSS to N/F- Janakeeyasoothranan- 2019 -20-Engandiyur Grama Panchayath Polakkal drinking water schme	90 % work completed
5	Guruvayoor Drainage Scheme	Work in Progress



## അനുബന്ധം - 4

ക്രമ നമ്പർ	പ്രവർത്തിയുടെ പേര്	എസ്റ്റിമേറ്റ് തുക
	<b>ഗുരുവായൂർ മുനിസിപ്പാലിറ്റി</b>	
1	നഗര സഞ്ചയ പദ്ധതി 2020- 21 - വിവിധ വാർഡുകളിലേക്ക് പൈപ്പ് ലൈൻ ദീർഘിപ്പിക്കൽ	50,00,000/- രൂപ
2	ജനകീയാസൂത്രണ പദ്ധതി - വാർഡ് 2-ലേക്ക് പൈപ്പ് ലൈൻ ദീർഘിപ്പിക്കൽ	10,00,000/- രൂപ
3	ജനകീയാസൂത്രണ പദ്ധതി - വാർഡ് - 1, 32 വാർഡുകളിലേക്ക് പൈപ്പ് ലൈൻ ദീർഘിപ്പിക്കൽ	10,93,358/- രൂപ
4	ജനകീയാസൂത്രണ പദ്ധതി - വാർഡ് 30-ലേക്ക് പൈപ്പ് ലൈൻ ദീർഘിപ്പിക്കൽ	12,00,000/- രൂപ
5	ജനകീയാസൂത്രണം സുജലം - 2019-20 - 11, 12, 31 വാർഡുകളിൽ 90 എം.എം. പി.വി.സി. പൈപ്പ് ലൈൻ നീട്ടുന്ന പ്രവൃത്തി	17,50,000/- രൂപ
	<b>ചാവക്കാട് മുനിസിപ്പാലിറ്റി</b>	
6	നഗരസഞ്ചയ പദ്ധതി - പൈപ്പ് ലൈൻ നീട്ടലും, പഴയതും കേടായതുമായ എ.സി. പൈപ്പുകൾ മാറ്റി സ്ഥാപിക്കുന്നതുമായ പ്രവൃത്തി.	2,00,00,000/- രൂപ



## അനുബന്ധം - 1

## AMRUT - KWA - WATER SUPPLY WORKS IN GURUVAYUR CONSTITUENCY

Sl No:	Constituency	Project Name	Package Name	Package Code	Project Status	Package Status	Category	Funding Agency	Executing Office	AS Date	AS Amount (Rs. in Cr)	Expected date of completion	Progress %	Package Status
1	Guruvayoor	AMRUT - 2017-18 WSS to Guruvayur Municipality in Thrissur District-Balance distribution network in Guruvayur Municipality (continuation project) (Revised AS-23.00Cr)	AMRUT - 2017-18 WSS to Guruvayur Municipality in Thrissur District-Balance distribution network in Guruvayur Municipality (continuation project)	TCRGOI1217549P1	Ongoing	On going	AMRUT	AMRUT	Nattika Project Dn	23/12/2017 & Revised AS on 25/05/2020	23.00	15.09.2021	95	49km of Pipe laying work completed. Balance 850m, 160mm PVC to be laid in Chavakkad Wadakkanchery road along with RWPM and CWPM, for which PWD sanction is to be received.
2	Guruvayoor	AMRUT - 2017-18 WSS to Guruvayur Municipality in Thrissur District-Laying distribution networks in Thaikkad zone - Guruvayur Municipality (Revised AS - 12.13Cr)	AMRUT - 2017-18 WSS to Guruvayur Municipality in Thrissur District-Laying distribution networks in Thaikkad zone	TCRGOI0218550P1	Ongoing	On going	AMRUT	AMRUT	Nattika Project Dn	22/2/2018 & Revised AS on 25/05/2020	12.13	15.09.2021	93	Out of 20.14Km, 19.4 Km laying work completed.  The Contractor approached the Hon'ble High Court of Kerala vide WP(C) No. 6491 of 2021 (J). As per the Judgment of the Hon'ble High Court of Kerala dated 15/03/2021, the SE, Thrissur terminated the contract of work on 28/05/2021. Balance Balance pipeline of 955m is to be laid in PWD common road has been arranged from KWA Nattika Division Office on 16/06/2021
3	Guruvayoor	AMRUT -2015-16 Improvements of coverage in Guruvayur Municipality - Laying distribution network for improvement of coverage in Pookode zone. (Revised AS -16.67Cr)	AMRUT -2015-16 Improvements of coverage in Guruvayur Municipality - Laying distribution network for improvement of coverage in Pookode zone.	TCRGOI0917533P1	Ongoing	On going	AMRUT	AMRUT	Nattika Project Dn	28/9/2017 & Revised AS on 25/05/2020	16.67	31.03.2021	96	37.885 km pipe laid & interconnection works completed. 96% work completed. Balance pipe to be laid in PWD common road with RWPM and CWPM, for which PWD sanction is to be received.
4	Guruvayoor	AMRUT-2016-17 WSS to Guruvayur Municipality in Thrissur District - Construction of 10 LL OHSR and pumping main from WTP to OHSR at Savakotta, OHSR at office building & proposed OHSR at Chakkamkandam (Revised AS -17.74 Cr)	AMRUT-2016-17 WSS to Guruvayur Municipality in Thrissur District - Construction of 10 LL OHSR and pumping main from WTP to OHSR at Savakotta, OHSR at office building & proposed OHSR	TCRGOI0917544P1	Ongoing	On going	AMRUT	AMRUT	Nattika Project Dn	28/9/2017 & Revised AS on 25/05/2020	17.74	31.03.2022	7	The Contractor approached the Hon'ble High Court of Kerala vide WP(C) No 26151 of 2020 (J). As per the Judgment of the Hon'ble High Court of Kerala, the SE, Thrissur terminated the work and arranged the balance works by splitting into small works.  CWPM- 2494m pipe supplied (300mm DI - 2285.00m and 500mm DI - 209.00m). 400m pipe laid (300mm DI - 257.50m and 500mm DI - 143.00m). CWPM laying in Muthuvattoor Guruvayur PWD road (500m) arranged and completed. CWPM laying in Chavakkad Wadakkanchery PWD road (3.5km) arranged vide quotation/ negotiated tender.  Construction of 10LL OHSR and CWPM Balance work retendered
5	Guruvayoor	AMRUT -2016-17,2017-18 WSS to Guruvayur Municipality in Thrissur District-Improvement of water supply system for Guruvayur - Package I & II (Revised AS -81.34Cr)	Improvement of water supply system for Guruvayur - Package II - Phase I	TCRGOI0917546P1	Ongoing	Complete d	AMRUT	AMRUT	Nattika Project Dn	28/9/2017 & Revised AS on 25/05/2020	81.34	31.12.2021	100	Work completed except electric connection
6	Guruvayoor		Improvement of water supply system for Guruvayur - Package II - Phase II	TCRGOI0917546P2	Ongoing	On going	AMRUT	AMRUT	Nattika Project Dn			31.12.2021	75	Out of 38.987km, 27km pipe laying completed. Pipe laying stopped due to monsoon ban





		Total									150.88			
--	--	-------	--	--	--	--	--	--	--	--	--------	--	--	--



അനുബന്ധം - 2

ക്രമ നമ്പർ	പഞ്ചായത്ത്	ഭരണാനുമതി തുക (ലക്ഷത്തിൽ)	ഭരണാനുമതി നൽകിയ കണക്ഷനുകളുടെ എണ്ണം	ഇതുവരെ നൽകിയ കണക്ഷനുകളുടെ എണ്ണം
1	കടപ്പുറം,	711.00	3000	351
2	ഒരുമനയൂർ	407.00	1425	384
3	പുന്നയൂർ	271.58	1500	186
4	പുന്നയൂർക്കുളം	455.30	3800	467
5	വടക്കേക്കാട്	357.40	2800	375
6	എങ്ങണ്ടിയൂർ	670.00	2750	137
	ആകെ	2872.28	15275	1900



അനുബന്ധം - 3

Sl. No.	Project Name	Present Status
<b>WATER SUPPLY</b>		
1	MPLADS 2018-19 Reconstruction works in flood affected areas-CWSS to N/F- Providing hot line from post office junction to Keraleeyan road in Engandiyur pt	Awaiting cutting order from PWD fund deposit
2	MPLADS 2018-19 Reconstruction works in flood affected areas-CWSS to N/F- Providing 110 mm PVC pipe hot line from Anchamkallu junction to Padanna in Engandiyur Panchayath	Morth Permission required for road cutting
3	State Plan 2019-20 CWSS to N/F- Optimization of production and transmission pipe line extension-Provising hot line for a length of 2000 m from Post office junction to Meenkadavu in Engandiyur Panchayath	Demand note not received from PWD cutting sanction required
4	CWSS to N/F- Janakeeyasoothranan- 2019 -20-Engandiyur Grama Panchayath Polakkal drinking water schme	90 % work completed
5	Guruvayoor Drainage Scheme	Work in Progress

