

15 -ാം കേരള നിയമസഭ

2 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 611

26-07-2021 - ൽ മറുപടിയ്ക്ക്

അമ്പലപ്പുഴ നിയോജകമണ്ഡലത്തിലെ വിവിധ പ്രവൃത്തികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ. എച്ച്. സലാം		Shri P. A. Mohamed Riyas (പൊതുമാമത്ത്- വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)	
(എ)	കിഫ്ബി ഫണ്ട് ഉൾപ്പെടെ ഉപയോഗപ്പെടുത്തി അമ്പലപ്പുഴ നിയോജകമണ്ഡലത്തിൽ പൊതുമാമത്ത് വകുപ്പ് കെട്ടിട വിഭാഗം നടപ്പാക്കി വരുന്ന വിവിധ പ്രവൃത്തികൾ ഏതൊക്കെയാണെന്നും ഇവയ്ക്കായി അനുവദിച്ച തുകയും വ്യക്തമാക്കാമോ; ഓരോ പദ്ധതിയുടെയും നിർവ്വഹണ ഏജൻസി, പ്രവൃത്തിയുടെ ഇപ്പോഴത്തെ അവസ്ഥ എന്നിവ വിശദമാക്കാമോ;	(എ)	കിഫ്ബി ഫണ്ട് ഉപയോഗിച്ച് നിലവിൽ പദ്ധതികളൊന്നുമില്ല. അമ്പലപ്പുഴ നിയോജകമണ്ഡലത്തിൽ പൊതുമാമത്ത് വകുപ്പ് കെട്ടിട വിഭാഗം നടപ്പാക്കി വരുന്ന വിവിധ പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അനുബന്ധം I ആയി ചേർക്കുന്നു.
(ബി)	ഇനിയും നിർമ്മാണം ആരംഭിക്കാത്തതോ തടസ്സപ്പെട്ടതോ ആയ ഏതെങ്കിലും പ്രവൃത്തി നിലവിലുണ്ടോ ; വിശദാംശങ്ങൾ വ്യക്തമാക്കാമോ?	(ബി)	വിശദാംശങ്ങൾ അനുബന്ധം II ആയി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

Ambalappuzha Constituency

Census 2011 - I

Budget Works

Sl. No	Name of work	Amount (L)	AS details	TS details	Agreement No	Name of contractor	TOC	Present stage
2013 -14								
1	Medical Education Service, Govt. T.D. Medical college, Alappuzha- Construction of Trauma care unit Block Phase I	1000	G.O (R) No.4039/2013/H&FWD dt.05/12/2013 for Rs.10 Crores - Phase -I	SecII/2018-19-2015/2205 dtd. 2/11/19	20/SEBSC/2019/2020 Dated 27-06-2019	Abdul Vahid	8/5/2021	Arranged as a single work wit sl. Nos 2,3,6
2015 - 16								
2	Medical Education Service, Govt. T.D. Medical college, Alappuzha- Construction of Trauma care unit Block Phase II	379	G.O (R) No.1642/2015/H&FWD dt.02.06.2015 for Rs.3.79Crores- Phase II	SecII/2018-19-2015/2205 dtd. 2/11/18	20/SEBSC/2019/2020 Dated 27-06-2019	Abdul Vahid	8/5/2021	Arranged as a single work wit sl. Nos 1,3,6
2016 - 17								
3	Medical Education Service, Govt. T.D. Medical college, Alappuzha- Construction of Trauma care unit Block Phase III	2.68	GO(R)No. 820/2017/H&FWD dtd. 25.3.2017 for Rs. 26827454/- - Phase III	SecII/2018-19-2015/2205 dtd. 2/11/18	20/SEBSC/2019/2020 Dated 27-06-2019	Abdul Vahid	8/5/2021	Arranged as a single work wit sl. Nos 1,2,6
4	Construction of Administrative block in GH, Alappuzha-Phase I	117	GO(R) No.643/2017/H&FWD dt 13.03.2017					Estimate submitted for additional As
5	Construction of flat type - Quarters Type I (2 block each of 8 quarters) for Govt. Employees in NGO Quarters compound, Kaithavana, Alappuzha	416.84	GO(R) No. 246/2017/PWD dtd. 27/02/2017	Order No. 2018-19/2018/454 Reg. No. 293/2018-19 dtd. 12/4/2018	25/SEBSC/2018-19 dtd. 29/6/2018	S. Lalji		Two blocks completed and inaugurated. Structure of third block completed. Standstill due to the demise of contractor

2017 - 18								
6	Medical Education Service, Govt. T.D. Medical college, Alappuzha- Construction of Truama care unit Block Phase IV	500	G.O(Rt)No. 876/2018/H&FWD dtd. 16/03/2018 for Rs. 5 cr. - Phase IV	SecII/2018-19-2015/2205 dtd. 2/11/18	20/SEBSC/2019/2020 Dated 27-06-2019	Abdul Wahid	8/5/2021	Arranged as a single work wit sl. Nos 1, 2, 3. Ground floor column work in progress
7	Medical Education Service, Implementation of plan sceme for year 2017-18 Govt. T.D Medical College, Alappuzha- Construction of compound wall and development of land for setting up of onchology	320	G.O(Rt)No. 1053/2018/H&FWD dtd. 28/03/2018	2742/18-19 dtd. 17/09/2018	61/SEBSC/2018-19 dtd. 27/12/2018	J. Manzoor	06-09-2020	Land development in progress
2018 - 19								
8	Providing lift for disabled and aged persons in old block in Medical College Hospital	60	G.O (Rt) No.3065/2018/H&FWD dtd.07/10/2018					Work tendered. No response
9	Construction Academic Block cum Examination Hall Phase III	300	O(Rt)No. 1702/2018/H&FWD dtd. 24.5.2018	ORDER No.ALP/2019-2020/BL/2019/262Date d:05-09-2019	59/SEBSC/2019-2020 Dated 13-02-2020	Creators Construction s	19/7/2021	Nearing completion
10	Construction of New Canteen building (1 st Phase)	100	O(Rt)No. 1702/2018/H&FWD dtd. 24.5.2018	ORDER No.ALP/2019-2020/BL/2019/7406Dat ed:26-11-2019	46/EE/2019-20 dt.20.12.2019	Jomon Joseph	31/08/2021	Finishing works in progress
11	Annual plan 18-19- construction of Ladies hostel Phase I in Govt. Dental College, Alappuzha	400	GO(Rt)No. 2279/2018/H&FWD dtd. 17/7/2018					Estimate submitted for Additional AS
12	TDMCHVA-RS?BY- Construction of 1lakh lr. Capacity sump tank for Dialysis Unit .	26.5	Order No. C4(C2)-5156/2018/SUPDT-MCHVA dtd. 25/1/2019 for Rs. 26.5 L					A. S received. Location not finalised from hospital. Issue with KWA for giving connection to proposed location

13	Construction of RCC water tank of 2 lakh litre capacity in W&C Hospital, Alappuzha	170	G.O.(Rt)No. 403/2019/H&FWD dtd. 19/02/2019	ORDER No.5980/2019-2020 Dated:31-03-2020	38/SEBSC/2020-21	Delta Infrastructure and Developers	18/10/2021	Column upto first intermediate beam level completed
14	Registration Complex Alappuzha - Providing Record Room, Refreshing and Dining Room at Terrace Floor of District Registrar Office.	45.6	GO(Rt) 839/2019/Tax dt.11.2019	ORDER No.ALP/2020-2021/BI./2018/7324 Dated:22-09-2020	26/EE/20-21 dt.15.10.2020	JamshadNaseeri P K	15/07/2021	Nearing completion
2019 - 20								
15	Annual plan 2019-20 - Work for the Construction of school building for Govt. Model H.S.L.P.S Alappuzha	200	G.O.(Rt)No. 1150/2020/GEDN. Dtd. 05/03/2020	-	-	-	-	TS estimate under preparation. Existing building to be demolished
16	Annual plan 2019-20 - Construction of school building for Govt. UP School Kalarcode.	200	AS No. G.O.(Rt)No. 1162/2020/GEDN. Dtd. 06/03/2020	-	-	-	-	Soil Investigation completed. Estimate under preparation for TS
2020 - 21								
17	GTMCH-Vandnam-Alappuzha-Construction of Payward Block Phace I	486	G.O(Rt)No.33/2021/PWD dated 11-01-2021	-	-	-	-	Soil Investigation work Completed
18	General Hospital Alappuzha Construction of New Block for General Hospital Alappuzha- (New pay ward)	349	G.O.(Rt)No.32/2021/PWD dated11.01.2021	-	-	-	-	Soil Investigation work Completed
19	Budget work 2018-19 - Kunjan Nambiar SmarakamAmbalapuzha - Construction of Auditorium II Phase	300	G.O.(Rt)No. 313/2021/PWD Dtd. 24/02/2021	-	-	-	-	Soil Investigation completed

20	TDMC Vandanam – Construction of administration block phase 4	400	GO(Rt) No: 397/2021/H&FWD dt. 11.02.2021					Estimate under preparation
21	TDMC Vandanam – Construction of canteen Phase 2	100	GO(Rt) No: 397/2021/H&FWD dt. 11.02.2021					Work tendered

Non Budget works

Sl. No	Name of work	Amount (L)	AS details	TS details	Agreement No	Name of contractor	TOC	Present stage
1	TDMCHVA-RSBY- Construction of 1lakh litre Capacity sump tank for Dialysis Unit .	26.5	Order No. C4(C2)-5156/2018/SUPDT-MCHVA dtd. 25/1/2019 for Rs. 26.5 L					A. S received. Location not finalised from hospital. Issue with KWA for giving connection to proposed location

Deposit works

Sl. No	Name of work	Amount (L)	AS details	TS details	Agreement No	Name of contractor	TOC	Present stage
1	Implementation of Plan scheme 20-21 – Construction of building for Comprehensive Stroke Centre	500	GO(Rt) No: 1619/2020/H&FWD dt. 06.09.20					Soil investigation completed. Submitted for structural design
2	Govt. TDMC Hospital Vandanam, Alappuzha – Construction of Shed for Storing Bio Medical waste at	22.5	G.O.(RT)NO.1925/2019/H&FWD	ORDER No.ALP/2019-2020/BL/2019/7500 Dated:12-03-2020	09/EE/2020-21 dt.28.05.2020	Metro Associates.	31/08/21	Work upto sill level

	South side of Bio Gas Plant.							
3	Govt T.D.Medical College Vandaram, Alappuzha - Modernization of Drug Store	58	GO(R)No.2132/2019/H&F WD dt. 31-08-2019	ORDER No.ALP/2019-2020/BL/2019/5188Dated:13-03-2020	10/EE/2020-21 dt.01.06.2020	Salimkumar P P	31/08/2021	Structure completed. Finishing in progress
4	Govt T.D.Medical College Hospital Vandaram, Alappuzha - Maintenance works in J1, J2 and J3 Block.	35	G.O.(R)No.2807/2019/H&F WD dt.22-11-2019	ORDER No.ALP/2019-2020/BL/2019/4312Dated:22-02-2020	07/EE/2020-21 dt.28.05.2020	Metro Associates.	31/08/2021	In progress
5	S.I.D- State Initiative on Disabilities- Construction of Early Intervention Centre at RMO Quarters compound of W&C Hospital, Alappuzha	340	GO(R) No. 426/2018/SJD dt. 8/9/2018	ORDER No.4237/2018-2019Dated:26-12-2018	12/SEBSC/2019-2020	P.T.MuhammedShameer	31.12.2021	completed upto first level slab
6	Industries Department- Directorate of Industries and Commerce - Construction of Office cum Trade Facilitation Centre at Alappuzha- Phase - I	537	GO(R)No 573/18/ID Dated:17-05-2018	ALP/2020-2021/BL/2018/9166Dated:05-02-2021	-	KJK Infrastructure	Site not handed over	Agreement to be executed
7	Construction of new building for Village Office Punnara	44	A&-dca/p/9152/2020(1) dt 05.01.2021	-	-	-	-	TS estimate under preparation
8	PROVIDING SHEET ROOFING, PAINTING AND OTHER MAINTENANCE WORK TO GOVT. COLLEGE AMBALAPUZHA	87.6	A3/346/2020/GCAPZA dt.01.03.2021	-	-	-	-	TS estimate under scrutiny

LAC ADS WORKS

Sl. No	Name of work	Amount (L)	AS details	TS details	Agreement No	Name of contractor	TOC	Present stage
1	MLA-ADS 2017-18 Sri. G. Sudhakaran, M.L.A. Construction of Kanjippura and compound wall at Nalukhira HS	35	D6-2070/2018 dtd. 3.7.2018	ALP/2019-2020/BL/2018/5314 DATED 30.11.19	30/EE/2020-2021 DATED 06.01.2021	Sunil M	15/07/2021	Work awarded
2	MLA-ADS Honorable Minister G.Sudhakaran- Construction of New Building for Govt.J.B. School Punnappa in Ambalappuzha LA Constituency Alappuzha.	99	D.1/747/2019-20 Dated 22.04.2020	ORDER No.ALP/2020-2021/BL/2020/2201 Dated:09-07-2020	17/EE./2020-21 dt.20.03.2020	Sunil M	30/08/2021	Structure completed. Plastering work in progress
3	MLA-ADS Honorable Minister G.Sudhakaran- Construction of museum for KunchanNambyar S marakam Ambalappuzha	150	D1/743/2019-20 dated 7/6/2020	ALP/2020-2021/BL/2020/2346 Dtd. 11/01/2021	74/SEBSC/20-21 dt. 18.02.21	Shaji P	19-04-2022	Agreement Executed. Work to be started
4	LAC-ADS (2018-2019) Ambalappuzha Constituency Sri.G.Sudhakaran - Construction of New class room for SDV U.P school Neerkunnam	99.5	D6/3304/19 Dtd. 31/12/2019 & 30/07/2020	ALP/2020-2021/BL/2019/9452 Dtd . 05/02/2021.	44/EE/2020-2021 Dated 26.02.2021	Subair Koya	04/07/2022	Agreement executed. Work to be started

NABARD works

Sl. No	Name of work	Amount (L)	AS details	TS details	Agreement No	Name of contractor	TOC	Present stage
1	* NABARD RIDF XXII(2016-17) -Infrastructure works for additional hospital building in TDMC hospital complex, Vandanam, Alappuzha	3000	GO(Rt)No. 73/2017/H&FWD dtd. 12.01.2017	557/2018-19 dtd. 27/04/2018	46/SEBSC/2018-19 dtd. 1/11/2018	Abdul vahid	31/7/2021	Fifth floor concreting completed. Brick work in progress
2	General Education Department - NABARD RIDF- XXIII- Infrastructure works under RMSA, SSK- - Construction of a new building for Govt. UP Naluchira.	200	G.O.(Rt)No. 1472/2020 G.Edn. Dtd. 16/04/2020					Estimate under scrutiny

അടങ്കൽ അടയ്ക്കൽ

അനുബന്ധം. II

SL. No.	Name of Work	Status
1	Construction of flat type-Quarters type I C2 block each of 8 quarters for Government Employees in NGO Quarters Complex	Two blocks Completed and inaugurated Structure of third block completed. Stand still due to the demise of contractor.
2.	TDMCHVA- RSBY Construction of 1 Lakh litre capacity sump tank for Dialysis Unit	As received location not finalized from hospital. Issue with KWA for giving connection to proposed location.

സെക്ഷൻ ഓഫീസർ