

**15 -ാം കേരള നിയമസഭ**

**2 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2254**

**30-07-2021 - ൽ മറുപടിയ്ക്ക്**

**ശുദ്ധജല വിതരണം കാര്യക്ഷമമാക്കാൻ പദ്ധതി**

ചോദ്യം		ഉത്തരം	
<p><b>ശ്രീ ടി.പി .രാമകൃഷ്ണൻ, ശ്രീ വി കെ പ്രശാന്ത്, ശ്രീ മുരളി പെരുന്നേല്ലി, ശ്രീ എം.വിജിൻ</b></p>		<p><b>Shri Roshy Augustine (ജലവിഭവ വകുപ്പ് മന്ത്രി)</b></p>	
(എ)	<p>ശുദ്ധജല വിതരണം കാര്യക്ഷമമാക്കാൻ കിഫ്ബി ഫണ്ട് ഉപയോഗിച്ച് നടത്തുന്ന പദ്ധതികളെക്കുറിച്ചും അവയുടെ പുരോഗതിയെക്കുറിച്ചും അറിയിക്കാമോ;</p>	(എ)	<p>ശുദ്ധജല വിതരണം കാര്യക്ഷമമാക്കാൻ കിഫ്ബി ധനസഹായത്തോടെ നാളിതു വരെ 4453.743 കോടി രൂപയുടെ 71 കുടിവെള്ള പദ്ധതികൾക്ക് അനുമതി നൽകിയിട്ടുണ്ട് . അവയിൽ 4046.123 കോടി രൂപയുടെ 60 കുടിവെള്ളപദ്ധതികളും 407.62 കോടി രൂപയുടെ 11 സർക്കിളുകളിലെ കാലപ്പഴക്കം ചെന്ന പൈപ്പുകൾ മാറ്റി സ്ഥാപിക്കുന്ന പ്രവൃത്തികളും ഉൾപ്പെട്ടിട്ടുണ്ട്. കിഫ്ബിയിൽ ഉൾപ്പെടുത്തി അനുമതി നൽകിയ വൻകിട പദ്ധതികളിൽ പ്രധാന നഗരങ്ങളിലെ ബദൽ കുടിവെള്ള സംവിധാനം, കുടിവെള്ള പദ്ധതികളുടെ വിപുലീകരണം, വിതരണശൃംഖലകളുടെ ശാക്തീകരണം എന്നിവ ഉൾപ്പെടുന്നു. മേൽപ്പറഞ്ഞ പദ്ധതികളുടെ പട്ടികയും, പുരോഗതിയും അനുബന്ധം ആയി ചേർക്കുന്നു.</p>
(ബി)	<p>കാലപ്പഴക്കം മൂലമുള്ള ചോർച്ച കൊണ്ട് ജലവിതരണത്തിൽ നേരിടുന്ന പ്രശ്നം പരിഹരിക്കാൻ കിഫ്ബി മുഖേന പൈപ്പ് ലൈനുകൾ മാറ്റി സ്ഥാപിക്കാൻ പദ്ധതിയുണ്ടോ;</p>	(ബി)	<p>2016-17ലെ പുതുക്കിയ ബജറ്റിൽ പ്രഖ്യാപിച്ചതും പൈപ്പുകളുടെ കാലപ്പഴക്കം മൂലം ചോർച്ച വഴി ജലം നഷ്ടപ്പെടുന്നത് ഒഴിവാക്കുന്നതിനായി പഴയതും കേടായതുമായ പൈപ്പുകൾ മാറ്റി പുതിയവ സ്ഥാപിക്കുന്നതിനായി 11 സർക്കിളുകളിലെ (തിരുവനന്തപുരം, കൊല്ലം, പത്തനംതിട്ട, കോട്ടയം, കൊച്ചി, മൂവാറ്റുപുഴ, തൃശൂർ, പാലക്കാട്, മലപ്പുറം, കോഴിക്കോട്, കണ്ണൂർ) പ്രവൃത്തികൾക്ക് 407.62 കോടി രൂപയുടെ കിഫ്ബി ധനസഹായ അനുമതി നൽകിയിട്ടുണ്ട്. മേൽപ്പറഞ്ഞ 11 സർക്കിളുകളിലെ പ്രവൃത്തികൾ വിവിധ ഘട്ടങ്ങളിലായി പുരോഗമിച്ചു വരുന്നു.</p>
(സി)	<p>തലസ്ഥാനം ഉൾപ്പെടെ പ്രധാന നഗരങ്ങളിൽ സദാസമയവും കുടിവെള്ളം ലഭ്യമാക്കാൻ ആവിഷ്കരിച്ചിട്ടുള്ള പദ്ധതിയുടെ പുരോഗതി വിലയിരുത്തിയിട്ടുണ്ടോ; വ്യക്തമാക്കാമോ?</p>	(സി)	<p>എ.ഡി.ബി ധനസഹായത്തോടെ തിരുവനന്തപുരം കൊച്ചി നഗരങ്ങളിലെ കുടിവെള്ള വിതരണ ശൃംഖല ശക്തിപ്പെടുത്തി വിപുലീകരിച്ച് 24 x 7 കുടിവെള്ളം മുടങ്ങാതെ നൽകുന്നതിനും തിരുവനന്തപുരം, കൊച്ചി</p>

		നഗരങ്ങളിലെ പഴയ ജലശുദ്ധീകരണ ശാലകൾ നവീകരിക്കുന്നതിനും വേണ്ട പദ്ധതിയുടെ പ്രാരംഭ നടപടികൾ നടന്നു വരുന്നു.
--	--	--

സെക്ഷൻ ഓഫീസർ

**ശുദ്ധജല വിതരണം കാര്യക്ഷമമാക്കാൻ പദ്ധതി**

Sl. No	Name of work	District	KIIFB Approved Amount Rs. in Crore	Status of Work
<b>KWA KIIFB PROJECTS</b>				
1	Thiruvananthapuram Neyyar Alternative Source	Thiruvananthapuram	206.96	1 Package CEO-KIIFB has suspended the procurement activities while retendering the work. A compliance note has to be submitted to KIIFB and is under preparation.
2	Karode Comprehensive Drinking water Project-Phase 1	Thiruvananthapuram	89.19	1 package Land acquisition under progress for WTP and intake well.
3	Drinking water project for Nagaroor, Karavaram and Pulimath Panchayats	Thiruvananthapuram	81.81	1 package Land acquisition in progress
4	Treated Drinking Water Project including Kottukal and Athiyannur Panchayats-Phase 1	Thiruvananthapuram	25.49	1 package Work Re-tendered
5	Drinking Water Project in the coastal Panchayats of Chirayinkeezhu Constituency	Thiruvananthapuram	19.87	1 Package 43% work completed
6	Kizhakkamala Drinking Water Supply Project	Thiruvananthapuram	43.09	1 package As single offer received even after 2nd extension, the tender is cancelled and decided to re-tender.
7	Replacement of Transmission Mains in Thiruvananthapuram Circle	Thiruvananthapuram	77.86	Out of 6 works, 2 works completed, 2 works in progress & revised AS for 2 works under processing
8	Augmentation of Water Supply Scheme to Kollam Corporation Phase -II	Kollam	235	5 Packages P1-95%, P2-100%, P3-33%, P4 & P5- Estimate under scrutiny
9	Water Supply Scheme to Kalluvathukkal Parippally and Velinalloor villages - Phase I	Kollam	27	5 Packages P1- 57%, P2-49%, P3- Work started by Irrigation Dept., P4 -100%, P5-To be Retendered
10	WSS to Pattazhy, Pattazhy Vadakkekara, Mylom and Thalavoor Panchayaths Phase -II	Kollam	60.13	5 Packages P1 to P4-100%, P5-58%
11	Chathannur Drinking Water Project	Kollam	60	7 Packages P1-46%, P2 to P5-100%, P6-48%, P7-16%
12	WRD005-122-Replacements of Transmission mains-Kollam PH Circle	Kollam	37.33	Out of 11 works, 8 works completed, 1 work in progress and estimate under scrutiny for 2 works
13	W.S.S. to Perunadu & Athikkayam Villages in Pathanamthitta District (Phase -2)	Pathanamthitta	41.4	3 Packages P1-100% P2-87%, P3- Agreement executed.
14	Replacement of Transmission Mains in Pathanamthitta Circle	Pathanamthitta	52.7	Out of 14 works, 2 works completed, 6 works in progress, Agreement executed for 2 works, 1 work tendered, TS to be issued for 1 work, revised AS for 2 works under processing
15	Augmentation of 24mld WTP at Kallissery & Renovation of 33mld WTP at Thiruvalla for Thiruvalla & Changanaserry Municipalities & adj. Pchys	Pathanamthitta/Kottayam	58	5 Packages P1 to P2-100%, P3a-3%, P3b-Land acquisition in progress, P4-work started

Sl. No	Name of work	District	KIIFB Approved Amount Rs. in Crore	Status of Work
16	WSS to Ala,Puliyoor,Budhanoor & Pandanad panchayaths	Alappuzha	199.13	4 Packages, P1-17%, P2-Agreement executed, P3-TS to be issued after handing over land for OHSR from Mulakuzha Panchayath and estimate from PWD, P4-estimate under scrutiny
17	Augmentation and Modernization of WS Distribution in Alappuzha Municipality-Balance works	Alappuzha	211.71	4 packages. P1-3%, & P-2-Tender under processing P-3 & P-4-Estimate under preparation
18	Kuttanad Drinking Water Project-IIInd Phase	Alappuzha	289.54	6 packages Land Acquisition in progress
19	Drinking Water Project in Ettumanoor in Kottayam District	Kottayam	93.23	4 packages. P1, P2 & P3-TS to be issued after completing LA of WTP land, P4 -53%
20	Karimpukayam Water Supply Project-Augmentation of ARWSS to Kanjirappally,Elikkulam and Chirakkadavu panchayths in Kottayam District	Kottayam	68.64	3 packages P1-Land Acquisition in progress, P2-Retendered, P3-Agreement executed
21	Augmentation of UWSS to Kottayam Municipality	Kottayam	50	2 Packages P1-85%, P-2-24%
22	WRD025-124- Replacements of Transmission mains-Kottayam PH Circle	Kottayam	14.79	Out of 8 works, 4 works completed, 3 works in progress and Revised under processing for 1 work
23	Augmentation of Urban Water Supply Scheme to Thodupuzha Municipality in Idukki District	Idukki	34	1 Package, Fully completed
24	Ayyappankovil Drinking Water Project	Idukki	46.42	5 Packages P1,P2 & P3- Tendered.P3 & P4 -Working estimate under scrutiny and TS to be issued
25	WRD005-126-Replacements of Transmission mains-Muvattupuzha PH Circle	Ernakulam/Idukki	17.71	Out of 11 works, 1 work completed, 1 no. in progress, 2 nos tendered, 3Nos Revised AS obtained & TS to be issued, Revised AS under process for 4 nos.
26	Augmentation of WSS to Angamaly constiuency	Ernakulam	115.93	5 packages Part I-P1 & P3 -Land transfer in progress, P-2- TS to be issued. Part II P-1 28% & P-2- Land transfer in progress
27	Water supply Distribution strengthening of Kadamakkudi Panchayath	Ernakulam	12	1 Package, Fully completed
28	Water supply Distribution strengthening of Varappuzha Panchayath	Ernakulam	16.5	1 Package P1- 65% completed
29	Karumallur Panchayat Fresh Water Distribution project	Ernakulam	37.485	2 packages LA in progress
30	WSS to Muvattupuzha Paingottoor	Ernakulam	28.82	2 Packages P1-Tendered & P2-TS Issued.
31	WRD005-125-Replacements of Transmission mains-Kochi PH Circle	Ernakulam	24.98	KIIFB approval received in KWA on 16.06.2021. TS to be issued
32	WSS to Thrissur Corporation and adjoining panchayaths Phase -1	Thrissur	185	LA in Progress.
33	Augmentation of CWSS to Nattika Firka Phase I	Thrissur	69.96	2 Packages P1-Work awarded,Site clearence going on, P2- Work awarded,Pipe & Specials supplied.
34	WSS To Kodassery, Pariyaram and Athirappilly Panchayaths in Thrissur District	Thrissur	58.61	2 Packages P1- 11%, P2- 70%

Sl. No	Name of work	District	KIIFB Approved Amount Rs. in Crore	Status of Work
35	Chazhur Anthikkadu Thannyam Drinking Water project	Thrissur	34.76	2 Packages P1- 6%, P2- 28%
36	WRD005-127-Replacements of Transmission mains-Thrissur PH Circle	Thrissur	35.13	Out of 6 works, Agreement executed for 1 no. and Revised AS under processing for 5 nos.
37	Comprehensive Drinking Water Project, Karimba and Kongad panchayaths	Palakkad	28.3	2 Packages P1- 50%, P2- 8%
38	Vandazhi, Kizhakkanchery – Vadakanchery –Kannambra Comprehensive Fresh Water Distribution Project (IInd Phase)	Palakkad	69.54	4 packages P1-30%, P-2 -Part I - 25%, P2-Part II - Tended , P-3- Work order issued.
39	WSS to Kozhinjampara, Vadakarapathy, Eruthanpathy in Palakkad District - Phase I	Palakkad	23.77	2 Packages P1- 89% & P2-88%
40	WSS to Perumatty, Pattanamcherry, Elappully, Nallepathy PhaseII	Palakkad	25.99	3 Packages P1- 95% , P2-100% P3- Permissive sanction for land to be obtained from Animal Husbandary Dept.
41	Water Supply Scheme to Ambalappara Panchayath in Ottappalam Taluk in Palakkad District (Phase – II)	Palakkad	11.14	1Package P1-95%
42	Augmentation of Urban Water Supply to Shornur Municipality and Vaniyamkulam Panchayath	Palakkad	35	2 Packages, Fully completed
43	Augmentation of Nenmara, Ayilur & Melarcode Water Scheme in Chittur & Alathur Taluks in Palakkad District (Phase II)	Palakkad	24.5	2 Packages , P1-100%, P2-100%, P1(Balance work)-95%, P2(Balance work)-76%
44	WSS to Ambalappara Panchayath in Ottapalam Taluk, Palakkad District - Phase I	Palakkad	10	1 Package, Fully completed
45	Comprehensive WSS to Thachanattukara, Alanallur and Kottopadam panchayaths in Mannarkkad taluk in Palakkad District.	Palakkad	22	1 Package, Fully completed
46	Elavanchery – Pallassana Comprehensive Drinking Water Project	Palakkad	17.58	1Package P1-45%
47	WSS to Perumatty, Pattanamcherry, Elappully, Nallepathy Phase III	Palakkad	77.21	1 package 17%.
48	CWSS to resolve the scarcity of drinking water in various grama panchayaths in Malampuzha in Palakkad District	Palakkad	64.14	7 packages P1- 35%, P2-3%,P3- 35%, P3(part)-100% , P4- 21% & P5 -64%
49	WRD005-128-Replacements of Transmission mains-Palakkad PH Circle	Palakkad	34.09	5 Works in progress
50	Comprehensive WSS to Ponnani & adjoining Panchayaths	Malappuram	74.4	3 Packages Fully completed
51	Water Supply Scheme to Tanur Municipality and adjoining 4 Panchayaths - phase 1	Malappuram	100	5 Packages P1-98%, P2-98%, P3-98%, P4 - Agreement executed, P5 - Land to be handed over by Municipality
52	WSS to Edayur panchayath and service level improvement of existing WSS to Irambilyam panchayath and Valanchey Municipality	Malappuram	72.17	3 Packages P1- 47% , P2- 2%, P3- Work awarded & Agreement executed.

Sl. No	Name of work	District	KIIFB Approved Amount Rs. in Crore	Status of Work
53	WSS to Ramanchadi- Aligar in Malappuram District	Malappuram	92.52	4 packages P 1-31% & P2 - 40% P-2A- To be executed through Irrigation Dept and estimate to be obtained P3- Land to be obtained for booster sump
54	Manjeri suburban drinking water project	Malappuram	72.58	2 Packages P1 - 68%, P2 -17%
55	Improvements to WSS of Kondotty Municipality	Malappuram	108.7	6 packages P-1-50%, P-2- 9%, P-2A-10%, P-3A-65%, 3B-Work order issued & Agreement executed & P- 3C - LA in progress
56	Edavanna Panchayat Comprehensive Drinking Water Project (IInd Phase)	Malappuram	47.21	2 Packages P-1-20% & P-2-44%
57	CWSS to Thiruvalli & Adjoining Villages - Phase I & II - Thiruvalli and Wandoor Part -1	Malappuram	22.2	1 Package, Fully completed
58	Improvements to Ramanattukara Water Supply Scheme by interlinking with WSS to Cheekode and adjoining villages	Malappuram	26	2 Packages, Fully completed
59	WRD005-129-Replacements of Transmission mains-Malappuram PH Circle	Malappuram	28.42	1 Work in progress
60	WSS to Koyilandy Municipality	Kozhikkode	85	4 Packages-P1-100 %, P2-100%, P3-100%, P4-29%
61	Feroke Karuvanthuruthi Drinking Water Project	Kozhikkode	18.64	1 Package Fully completed.
62	Distribution Line Extension from ongoing WSS to Mananthavady, Edavaka and Nallooradu villages in Wayanad District	Wayanad	18	1 Package, Fully completed
63	WRD005-130-Replacements of Transmission mains- Kozhikkode PH Circle	Kozhikkode/Wayanad	38.86	Out of 11 works, 6 works completed, 3 works in progress and RR est. to be received for 2 nos.
64	WSS to Mattanur and Iritty Municipalities	Kannur	76.6	4 Packages P1-99%, P2-99%, P3-100%, P4-3%
65	Thalassery-Koothuparama Comprehensive drinking water project	Kannur	85.86	LA in progress
66	Water Supply Scheme to Peravoor, Muzhakkunnu, Payam and Ayyankunnu in Kannur District - phase I	Kannur	76.01	LA in progress
67	Augmentation of WSS to Dharmadam panchayath in Dharmadam Constituency	Kannur	16.5	1 Package, Fully completed
68	WSS to Kottayam Census Towns - Strengthening of Distribution system in Thalassery Taluk of Kannur District	Kannur	12	1 Package, Fully completed
69	WSS to Kunjimangalam, Cheruthazham, Ezhimala Naval Academy in Kannur District phase I	Kannur	56.89	1 Package and 88% completed
70	WRD005-131-Replacements of Transmission mains- Kannur PH Circle	Kannur/ Kasargode	45.75	Out of 11 works; 4 works completed, 4 works in progress, 1 no. agreement executed, 2 No.tender evaluation.
71	WSS to Kasargode Municipality and Chemmanad Panchayath - Phase - I	Kasargode	76	4 Packages P2-99%, P3-99%, P4-99% P5-LA in progress
		<b>Total</b>	<b>4453.75</b>	

  
 സെക്ഷൻ ഓഫീസർ