

**15 -ാം കേരള നിയമസഭ**

**2 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2377**

**02-08-2021 - ൽ മറുപടിയ്ക്ക്**

**തലശ്ശേരി മണ്ഡലത്തിലെ പൊതുമരാമത്ത് പ്രവൃത്തികൾ**

ചോദ്യം		ഉത്തരം	
<b>ശ്രീ. എ.എൻ.ഷംസീർ</b>		<b>Shri P. A. Mohamed Riyas</b> <b>(പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)</b>	
(എ)	തലശ്ശേരി നിയോജക മണ്ഡലത്തിൽ 2018-19, 2019-20, 2020-21 സാമ്പത്തിക വർഷങ്ങളിൽ പൊതുമരാമത്ത് റോഡ്സ്, ബിൽഡിംഗ്സ് വിഭാഗം ഭരണാനുമതി ലഭ്യമാക്കിയ ഓരോ പ്രവൃത്തിയുടെയും നിലവിലുള്ള അവസ്ഥ എന്താണെന്ന് വ്യക്തമാക്കാമോ;	(എ)	നിരത്തു, കെട്ടിട വിഭാഗങ്ങൾക്കു കീഴിലുള്ള പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	പ്രസ്തുത പ്രവൃത്തികൾ അടിയന്തരമായി പൂർത്തീകരിക്കുന്നതിന് എന്തെല്ലാം നടപടികളാണ് സ്വീകരിച്ചിട്ടുള്ളതെന്നും ആയത് അടിയന്തരമായി പൂർത്തീകരിക്കുന്നതിന് നടപടികൾ സ്വീകരിക്കുമോയെന്നും വ്യക്തമാക്കുമോ?	(ബി)	നിരത്തു, കെട്ടിട വിഭാഗങ്ങൾക്കു കീഴിലുള്ള പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

നിരക്ക്

1	Budget Work 2018-19 - Widening and improvements to Eranjolippalam Kuzhippangad Railway Station road from Km 1/000 to 2/000	പൂർത്തിയാക്കി	
2	Construction of drain and covering slab between Km 3/000 to 3/500 of Thalassery Nadapuram Road	പൂർത്തിയാക്കി	
3	NABARD RIDF XXIV - Upgradation of Kolassery Moorkothumukku Parakkettu Kooli Bazar road from Km 0/000 to 2/600 in Kannur District	പൂർത്തിയാക്കി	
4	RP Surface Renewal of Eranjolippalam Kuzhippangadu Railway station road from km 0/000 to 1/000	പൂർത്തിയാക്കി	
5	SLTF Work 2018-19 - improvements to Chonadam Kunduchira road from Km 2/000 to 3/000	പൂർത്തിയാക്കി	
6	SLTF FDR 2018-19 Strengthening shoulders to Mahe bypass road from Km	പൂർത്തിയാക്കി	

	3/500 4/284		
7	Name of work: SLTF Works - 2018-19 Strengthening shoulders at Mahe Chokli road from Km 0/000 to 3/340 (at selected stretches)	പൂർത്തികരിച്ചു	
8	SLTF Works 2018-19- Construction of drain and covering slab at Mahe bypass Road from Km 2/500 to 3/500	പൂർത്തികരിച്ചു	
9	SLTF work 2018-19 - Construction of drain and shoulder concrete at Templegate Kannichira Road from Km 0/000 to 2/194	പൂർത്തികരിച്ചു	
10	FDR work 2018-19 - Improvements to Peringadi - Pallikkuni road from Km 0/000 to 3/000	ടാറിംഗ് പ്രവൃത്തി പൂർത്തികരിച്ചു	ഐറഷ് ഡ്രെയിൻ, റോഡ് സുരക്ഷ പ്രവൃത്തികളും എത്രയും പെട്ടെന്ന് പൂർത്തികരിക്കുന്നതാണ്.
2019-20			
1	SLTF -FDR 2019-20 Strengthening Shoulder and Providing CC Drain and Covering Slab to Thalassery Nadhapuram Road from Km 6/313 to 6/800	പൂർത്തികരിച്ചു	
2	SLTF- FDR 2019-20 Construction of culvert and CC drain between chainage 1/100 and 2/194 at Temple gate Kannichira road	പൂർത്തികരിച്ചു	
3	SLTF FDR -2019-20 - Improvements to Eranholipalam Kuzhippangad Railway station road from Km 2/000 to 2/470	98% പൂർത്തികരിച്ചു	Road furniture could not executed due to monsoon
4	SLTF FDR-2019-20 Providing cover slabs to Makkuni Ponniam Paalam Bypass road from Km 0/000 to 0/850	പൂർത്തികരിച്ചു	
5	SLTF 2019-20 - FDR - Strengthening shoulders at various roads under roads Section Thalassery	പൂർത്തികരിച്ചു	

	Improvements to Pookome - 6 Madapeedika road Km. 0/000 to 2/000	പ്രസ്തുത പ്രവൃത്തി കരാറുകാരൻ ആരംഭിക്കാത്തതിനാൽ കരാറുകാരനെ നഷ്ടോത്തരവാദിത്വത്തിൽ കരാർ റദ്ദ് ചെയ്ത് ഉത്തരവാക്യവും തുടർന്ന് പുനർ ദർപ്പാസ് ക്ഷണിച്ച് ടെണ്ടർ നടപടികൾ പൂർത്തിയാക്കുകയും ചെയ്തിട്ടുണ്ട്.	
2020-21			
1	Providing BC overlay to Thalassery-Irikkur road from Km 0/300 to 3/300	ഇനീഷ്യൽ ചെവൽ സമർപ്പിച്ചു.	മൺസൂണിന് ശേഷം പ്രവൃത്തി പൂർത്തിയാക്കുന്നതാണ്.
2	Surface Renewal to Thalassery-Nadapuram road from Km 1/094 to 3/603 and Km 6/313 to 10/323 ( including portion of SH-38 from Km. 66/595 to 67/918 ) and portion of Temple gate- Kannichira road from 1/094 to 2/194	കൾവർട്ട് പ്രവൃത്തി പൂർത്തിയാക്കി. ഡ്രെയിനേജ് പ്രവൃത്തി പൂർത്തിയാക്കുന്നു.	മൺസൂണിന് ശേഷം പ്രവൃത്തി പൂർത്തിയാക്കുന്നതാണ്.
3	SLTF-2020-21- Junction improvements of Mahe Bye pass road at NH 66 and side protection work between Km 3/800 and 4/284	ഇനീഷ്യൽ ചെവൽ എടുത്തു	നിശ്ചിത സമയത്തിനുള്ളിൽ പ്രവൃത്തി പൂർത്തിയാക്കുന്നതാണ്.
4	SLTF-2020-21- Construction of retaining wall between chainage km 0/700 to 0/850 of Hollow way road	ഉടമ്പടി കരാർ വെച്ചു.	നിശ്ചിത സമയത്തിനുള്ളിൽ പ്രവൃത്തി പൂർത്തിയാക്കുന്നതാണ്.

THALASSERY IAC  
PWD BUILDINGS DIVISION THALASSERY

S.No	Name of work	Department	C.O details	Amount (in Lakhs)	Present status	Percentage progress (%)	Action taken to speed up & complete the work.
					(a)		(b)
1	Annual plan 2018-19 Construction of building for GVHSSI, Chirikkara, Kannur	General Education	GO(RI) No 2781/2018/G Edn did 22/07/2018 and GO(RI) No 3343/2019/G Edn did 21/08/19	54	T.S estimate to be prepared		School Authorities were directed to finalize the location of building to be constructed
2	Annual plan 2019-20 Construction of School building for Govt L.P School, Ajyath, Chirikkara, Kannur	General Education	GO(RI) No 4076/2019/G Edn did 10/10/2019	100	FOUNDATION WORK IN PROGRESS	5%	In good progress
3	Annual plan 2019-20 Construction of School building for Govt L.P School, Thalassy, Kannur	General Education	GO(RI) No 4792/2019/G Edn did 12/11/2019	100	tendered		Work can be start on execution of agreement
4	Annual plan 2019-20 Construction of School building for Govt L.P School, Chettankunnu, Kannur	General Education	GO(RI) No 4792/2019/G Edn did 12/11/2019	100	Tendered		Work can be start on execution of agreement
5	Annual plan 2019-20 Construction of School building for Govt L.P School, Pullyode, Kannur	General Education	GO(RI) No 4792/2019/G Edn did 12/11/2019	100	FF sunshade progress	20%	In good progress
6	Construction of Conference hall at Kannur District Registrar Office - Thalassery	Registration	GO(RI) No 174/2018/Reg Dpt. did 08/03/18 for 11 L	11	TS proposal to be prepared		Plan sent to Registrar Office for getting AS to be revaluated
7	Construction of a new building for Govt Veterinary Dispensary Panayannur in Kannur District	Veterinary	GO(RI) No AHD/6959/2017-M2 did 24/06/2019	37.50	nearing completion	85%	In good progress
8	Budget 2018-19 Construction of building for Govt SBS Valyanthadivil Thiruvananthi TLY KNR BL/2019/8444	General Education	GO(RI) No 5464/2018/G Edn did 28/12/2018	100	plastering in progress flooring to be done	90%	Nearing Completion
9	Plan 2020-21 - Gen Ed Dpt. Construction of School Building of Govt. Higher Secondary School Vadakkumbadu, Kannur	General Education	GO(RI) No 3004/2020-GEDN D) 05.01.2020	350	estimate can be prepared after Existing building to be demolished		The School authorities directed to clear the land by demolishing existing building
10	BL/2020/7055 - Construction of a building for Govt ITI Panayannur	Labour	GO(RI) No 416/2020, Labour dt 31.03.2020	625	investigation estimate to be sanctioned		Investigation estimate submitted for approval Details preparing master plan submitted architectural wing
<b>MLA ADS</b>							
11	LAC-ADS 2016-17 Construction of E Narayana Memorial auditorium at Engineering College Thalassery	Health	(Go(RI) No 505/2017/ did 20/9/17 for 135 L, Order No RDS/2303/17 did 17/3/18 of District Collector for 99 95 1/4039-60-051-72) Order No RD/51982/18 did 17/12/18	235	truss work in progress	50%	Nearing Completion
12	LAC-ADS 2017-18 MLA-ADS CONSTRUCTION OF A BUILDING FOR WAITING AND RESTING AREA - AT MALABAR CANCER CENTER	Health	Order No RDS/2302/17 did 17.03/18 of District Collector for 99 87 L	99.87	on it work completed, electrical work is in balance		Requested for providing additional fund for completing the electrification. Revised AS to be obtained.

*(Signature)*  
03/12/2019