

15 -ാം കേരള നിയമസഭ

2 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 3165

04-08-2021 - ൽ മറുപടിയ്ക്ക്

റീ ബിൽഡ് കേരള പദ്ധതി

ചോദ്യം		ഉത്തരം	
ശ്രീ വി ജോയി		Shri. Pinarayi Vijayan (മുഖ്യമന്ത്രി)	
(എ)	റീ ബിൽഡ് കേരള പദ്ധതിയിൽ ഉൾപ്പെടുത്തി തിരുവനന്തപുരം ജില്ലയിൽ നടപ്പാക്കുന്ന പ്രവൃത്തികൾക്ക് എത്ര കോടിയുടെ ഫണ്ട് അനുവദിച്ചിട്ടുണ്ടെന്ന് വ്യക്തമാക്കാമോ;	(എ)	തിരുവനന്തപുരം ജില്ലയിൽ റീബിൽഡ് കേരള ഇനിഷ്യേറ്റീവിൽ ഉൾപ്പെടുത്തി നടപ്പിലാക്കുന്ന പ്രവൃത്തികൾക്ക് അനുവദിച്ച തുക, പദ്ധതികളുടെ നിലവിലെ സ്ഥിതി തുടങ്ങിയവ സംബന്ധിച്ച വിശദാംശങ്ങൾ അനുബന്ധം-1 ആയി ചേർക്കുന്നു.
(ബി)	ആയവയുടെ പുരോഗതി വിശദമാക്കാമോ?	(ബി)	തിരുവനന്തപുരം ജില്ലയിൽ റീബിൽഡ് കേരള ഇനിഷ്യേറ്റീവിൽ ഉൾപ്പെടുത്തി നടപ്പിലാക്കുന്ന പ്രവൃത്തികൾക്ക് അനുവദിച്ച തുക, പദ്ധതികളുടെ നിലവിലെ സ്ഥിതി തുടങ്ങിയവ സംബന്ധിച്ച വിശദാംശങ്ങൾ അനുബന്ധം-1 ആയി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

RKI @ TVM

S. No.	Dept	No. of Projects	Project Name	AS Amount (INR Crore)	Expenditure Amount (INR Crore)	Current Status/Remarks (Physical Progress)
1	Agriculture Development & Farmer's Welfare	831	Enhancing Livelihood through Integrated Farming with special focus to Idukki and Wayanad- to establish 831 number of Integrated Farming Units (IFS) in Trivandrum district as part of this project .	2.65	1.86	The first installment of Rs.1.86 Crore has been disbursed to 831 beneficiaries. The activities in IFS units are progressing well and an amount of Rs.0.79 Crore is to be disbursed
2	Agriculture Development & Farmer's Welfare	11	Strengthening Market Network in Kerala-It is proposed to establish 1 number of primary processing centre, 6 nos of ecoshop model outlets, construction of 1 no of paving block laying, 1 no of compound wall for farmer markets and 1 no of sorting & grading shed in Trivandrum districts.	0.79	0.14	70% of work completed for primary processing centre. 4 nos of ecoshop model outlets completed out of 6. Paving block laying is not started. Compound wall, sorting & grading shed work completed.
3	LSGD	1	Setting up of District Level Sorting & Segregation Facility	0.32	0.00	Construction of building is in progress at Muttathara. The pre despatch inspection of machineries has been completed and discussion is in progress on the observations of inspection report.
4	LSGD	4	Setting up of Material Collection Facility in all Government Offices-It includes the renovation of collectorate building to convert as Material Collection Facility targeting an area of 500 Sq.ft.	0.35	0.00	Agreement executed with KESNIK as implementing agency in 3 locations out of 4 in Public office, Vikasa Bhavan, Swaraj Bhavan and forest office in Trivandrum dt.

RKI @ TVM

5	Water Resources Dept	1	Preparation of DPR for rehabilitation of existing system and providing Sewerage/Septage management system for TVPM Corporation	8.00	0.08	87% of the Survey work completed in 100 wards. As per the directions of the Chief Secretary of Kerala to give priority to the wards abutting Karamana River and Parvathy Puthanar canal, the survey work was carried out in these 19 prioritized wards and is now completed. Hydraulic Designing and preparation of DER of these wards are in progress. The firm submitted the draft project report of these 19 wards.
6	Social Justice Dept	1	Construction of 29 Smart Anganwadi Centers across 8 districts including Thiruvananthapuram	0.21	0.00	Process to obtain height clearance from Airport Authority of India-AAI for the construction of this Anganwadi NO.137 is progressing and work not yet started.
7		1	Reconstruction of Flood Damaged Trivandrum-Ponmudi road (From Nedumangad to Ponmudi)	248.17	0.00	The work was tendered on 25/06/2021 with tender opening on 09/08/2021.
8	PWD	1	Restoration of Airport- Shangumukham beach road of Thiruvananthapuram district	8.05	0.00	This project has 2 phases:- Phase 1 (Construction of retaining structure – Diaphragm wall): was awarded to ULCCS and the construction activities were in progress till 7th May 2021. Currently, the construction work of Phase 1 is stopped due to unfavorable working condition at the site due to sea erosion and heavy rains caused by cyclone, Tauktae in Mid May 2021. The re tender procedures of the Phase 2 (Pavement Construction) is also cancelled as revised estimate is necessitated for this Phase, as a result of the damage occurred.

RKI @ TVM

9	1	Reconstruction of Kulathoor Village Office	0.44		Physical work is in progress. The foundation concrete works is completed.
10	1	Reconstruction of Vellarada Village Office	0.44		Tree cutting is required for the construction of VO
11	1	Reconstruction of Vamanapuram Village Office	0.44		Earth work excavation is completed
12	1	Reconstruction of Kallara Village Office	0.44		Reinforcement work is in progress
13	1	Reconstruction of Anad Village Office	0.44		Basement construction is completed
14	1	Reconstruction of Malayankeezhu Village Office	0.44		Basement construction is completed
15	1	Reconstruction of Vilavoorkkala Village Office	0.43		Demolition of existing building is to be done for the construction.
16	1	Reconstruction of Varkala Village Office	0.42		Demolition of existing building is to be done for the construction .
17	1	Reconstruction of Chemmaruthi Village Office	0.42		Demolition of existing building is to be done for the construction
18	1	Reconstruction of Airooppara Village Office	0.42		Demolition of existing building is to be done for the construction
19	1	Reconstruction of Vattiyorkkaavu Village Office	0.44		The District Collector, Thiruvananthapuram has reported that the project is not required and direction has been given to the Tahsildar for replacement proposal
20	1	Reconstruction of Kazhakootam Village Office	0.55		Tree cutting is required for the construction of VO
21	1	Reconstruction of Kavadiyar Village Office	0.55		Tree cutting is required for the construction of VO
22	1	Reconstruction of Venganoor Village Office	0.44		Demolition of existing building is to be done for the construction

RKI @ TVM

23	Revenue and Disaster Manamement Dept	1	Reconstruction of Kudapanakkunnu Village Office	0.44		Demolition of existing building is to be done for the construction
24		1	Reconstruction of Karavaaram Village Office	0.44		Demolition of existing building is to be done for the construction
25		1	Reconstruction of Kilimanoor Village Office	0.44		Demolition of existing building is to be done for the construction
26		1	Reconstruction of Vellalloor Village Office	0.44		Demolition of existing building is to be done for the construction
27		1	Reconstruction of Pulimath Village Office	0.44		Tree cutting is required for the construction of VO
28		1	Reconstruction of Pallikkal Village Office	0.44		Tendering in progress
29		1	Reconstruction of Vettor Village Office	0.44		Demolition of existing building is to be done for the construction
30		1	Reconstruction of Poovar Village Office	0.44		Tendering in progress
31		1	Reconstruction of Kollayil Village Office	0.44		Demolition of existing building is to be done for the construction
32		1	Reconstruction of Mannorkara Village Office	0.44		Tendering in progress
33		1	Reconstruction of Kulathummal Village Office	0.44		Demolition of existing building is to be done for the construction
34		1	Reconstruction of Ottashekharamangalam Village Office	0.43		Demolition of existing building is to be done for the construction
35		1	Reconstruction of Pullampaara Village Office	0.44		Tendering in progress
36		1	Reconstruction of Attippra Village Office	0.44		Tree cutting is required for the construction of VO
37		1	Reconstruction of Amboori Village Office	0.44		Agreement to be executed
38		1	Reconstruction of Nellanad Village Office	0.44		Agreement to be executed
39		1	Renovation of Civil Station, Kudappanakkunnu	0.95		Construction work in progress

RKI @ TVM

40		1	Revenue Divison Office, Nedumangad (New building)	3.70		Due to land issues, direction has been given to the Tahsiladr for finding alternative site/land
41		34		274.21	0.00	
42	LSGD	5	Various Kudumbahree projects-2019-20 - Community entreprises fund (ME units), crisis management fund(JLG units), tool kit(JLG units), connect to work, vulnerability reduction fund 2020-21 - Athijeevanam training	250 (Total As for the entire Project)	5.469	2019-20 - Community entreprises fund (ME units) Rs 31750000/- for 499 units, crisis management fund(JLG units) Rs 12780000/- for 644 JLGs, tool kit(JLG units), connect to work Rs 2310000/- for 11 block, vulnerability reduction fund Rs 385000/-for 124 NHGs. 2020-21 - Athijeevanam training Rs 7500000/-
43	LSGD	1	Kerala Chicken Project	22.00 (Rs. 11.50 crore for Thiruvana nthapuram district)		Rs 11.5 crore have been allotted for Thiruvananthapuram district as part of Rebuild Kerala project. 32 farms and 4 outlets are started in Thiruvananthapuram district. Construction works of poultry processing plant is progressing.
44	AHD	1	Livelihood support package -The project envisage to create viable livelihood opportunities in the AHD sector and the project components include Cattle rearing, Heifer rearing, Assistance for establishing hygienic cattle shed, Cattle feed subsidy programme, Mechanisation support programme for commercial dairy farms, Fodder plot development, Goat rearing, Backyard poultry rearing, Pig rearing, Duck rearing & Scientific calf rearing programme.	77 (Total AS for the entire project)	2.01	AHD is implementing livelihood support package as part of rebuild kerala initiative. Rs 20328785/- allotted in this package in 2020-21. Heifer rearing, scientific shed construction, fodder cultivation, goat rearing, household paultry, duck rearing, are included in this package. Livelihood support package is included in 2021-22 also. Rs 453646/- has been allotted for the programme.

RKI @ TVM

45	1	Kerala Chicken Project	63.11	0.36	As per this project KSPDC submitted an estimate of Rs 15750104/-and alloted Rs 3150020/- as first insallment for the construction of broiler sheds. . KSPDC submitted an estimate of Rs 2191500/- for the purchase of reefer van and Rs 438300/- has been allotted.
----	---	------------------------	-------	------	---

സെക്ഷൻ ഓഫീസർ