

**15 -ാം കേരള നിയമസഭ**

**2 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 3392**

**04-08-2021 - ൽ മറുപടിയ്ക്ക്**

**അമൃത് പദ്ധതി**

ചോദ്യം		ഉത്തരം	
<b>ശ്രീ എം മുഹമ്മദ്</b>		<b>Shri M. V. Govindan Master</b> (തദ്ദേശ സ്വയംഭരണ, ഗ്രാമവികസനം, എക്സൈസ് വകുപ്പ് മന്ത്രി)	
(എ)	കൊല്ലം കോർപ്പറേഷൻ മുഖേന നടപ്പിലാക്കിവരുന്ന അമൃത് പദ്ധതികളുടെ പുരോഗതി എപ്രകാരമാണ്; വിശദാംശം ലഭ്യമാക്കുമോ?	(എ)	കൊല്ലം കോർപ്പറേഷനിൽ അമൃത് പദ്ധതി മുഖേന 206 .685 കോടി രൂപയുടെ 58 പദ്ധതികൾ ആവിഷ്കരിച്ച് നടപ്പിലാക്കി വരുന്നു. എല്ലാ പ്രവൃത്തികൾക്കും ഭരണാനുമതിയും സാങ്കേതികാനുമതിയും നൽകിയിട്ടുണ്ട് 34 പ്രവൃത്തികൾ ഇതിനോടകം പൂർത്തിയാക്കിയിട്ടുണ്ട്. 21 പദ്ധതികൾ പുരോഗമിച്ചു വരുന്നു. വിശദവിവരങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

**Kollam****Details of ULB- Completed Works**

<b>Sl. No</b>	<b>Sector</b>	<b>Name of Work</b>	<b>AS <del>A&gt;S</del> Amount in Cr.</b>
1	SWD	Uliakovil-Ashtamudi Drain-Phase I	0.4
2	SWD	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase IV-Uliakovil Area Phase 3	0.13
3	SWD	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase IV-Mundakkal Area	0.19
4	SWD	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase IV-Mangad - Arunoottimangalam -Karikkodu Area	0.1
5	SWD	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase IV-Vadakkevila - Eravipuram Area	1.7
6	SWD	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase III-Mundakkal Area	0.6
7	SWD	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase III-Kavanad Area	1.062
8	SWD	<b>Construction of Drains at Various Municipal Corporation Roads/Locations-Phase II-Kuttichira-Kilikkollur Area</b>	<b>1.067</b>

9	SWD	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase III Thangasseri	0.33
10	SWD	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase IV-Kuttichira-Kilikkollur Area	1.212
//		Construction of Drains at Various Municipal Corporation Roads/Locations-Phase II-.Mangad - Arunoottimangalam - Karikkodu Area	2.267
<b>TOTAL SWD</b>			<b>9.058</b>
1	PARK	Improvement of Parks-phase 1(TK Divakaran Park , Nehru Park)	0.3
2	PARK	Development of Existing Parks and Construction of New Parks - Phase III -Corporation Park	0.4
3	PARK	Development of Existing Parks and Construction of New Parks - Phase I-Kambiyilkkulam (Thrikkadavoor)	0.272
4	PARK	Development of Existing Parks and Construction of New Parks - Phase I-Asraamom Park	1.279
5	PARK	Improvement of Parks-phase II -T.M Varghese Park	0.66
6	PARK	Improvement of Parks-phase II -TK Divakaran Park & Nehru Park	0.518

7	Park	<b>Development of Existing Parks and Construction of New Parks - Phase II-Veliyilkulangara</b>	<b>0.3</b>
<b>TOTAL PARK</b>			<b>3.729</b>
1	UT	Construction of FOB at various locations-Phase 1-High School Jn	0.742
2	UT	Construction of FOB at various locations-Phase 2-Chemmanmukku	0.811
3	UT	Stair case in over bridge near Municipal building chinnakkada	0.2
4	UT	Foot path from AR camp to Railway station	0.4
5	UT	<b>Construction and Renovation of Foot Path and supporting structures - Phase IV</b>	<b>1.784</b>
<b>TOTAL UT</b>			<b>3.937</b>
<b>GRAND TOTAL</b>			<b>16.724</b>

**Kollam**

**Details of KWA - Completed Works**

<b>Sl. No</b>	<b>Sector</b>	<b>Project ID</b>	<b>Name of Work</b>	<b>AS amount Cr.</b>
1	WS	KER-KOL-004	Improvement of existing WS System-Replacement of contaminated AC pipe lines in Kollam Corporation.	1.35
2	WS	KER-KOL-067	Improvement of existing WS System- Division No. 7 to 11 in Kollam Corporation (Laying 110mm PVC 2500m, 90mm PVC 4500m).	0.63
3	WS	KER-KOL-068	Improvement of existing WS System- Division No. 7 to 11 in Kollam Corporation - Replacement of damaged pumpset.	0.1
4	WS	KER-KOL-069	Improvement of existing WS System-Replacement of 50HP/75HP VT pumpsets at booster pumphouse at Ananathavalleeswaram.	0.57
5	WS	KER-KOL-070	Improvement of existing WS System-Supply,errection and commissioning of Chlorinator system to Tubewell pumphouses in Kollam corporation.	0.17
6	WS	KER-KOL-071	Improvement of existing WS System-Supply,errection and commissioning of Chlorinator system to booster pumphouse at Ananathavalleeswaram with 100Kg Chlorine cylinder.	0.12
7	WS	KER-KOL-066	Improvement of existing WS System-Replacement of contaminated AC pipe lines - from Andamukkam, Thamarakulam, in Kollam Corporation	2.73
8	WS	<b>KER-KOL-072</b>	Comprehensive WSS to Kollam Municipal Corporation- Construction of 12m dia intake well at Njankadavu	1.93
9	WS	<b>KER-KOL-065</b>	Improvement of existing WS System-Extension of 250mm DI K9 pipe line from Madan Nada Junction to Polyathodu Junction in Kollam Corporation.	0.92
10	WS	KER-KOL-064	Comprehensive WSS to Kollam Municipal Corporation-Supplying laying commissioning and maintaining 500mm DI K9 CWPM from TP to OHSR at Vadakevila (3520m)	4.33
11	WS	KER-KOL-074	Transformer,Powerline extension	2.75

*Total 15.60*

**Kollam**

**Award pending status**

Sl No	Sector	Implementing Agency	Name of Project	AS amount in Cr.	TS Amount	Current Status
1	UT	ULB	Construction of Multi Level Parking System near Railway Station -PH 1&II	10.91	10.40	Legal case progresses in high court.mediation pending in high court due to lock down.Hon mayor called the residents for a meeting ,but they didnot attend the meeting. Presented the issue in DDC also
2	UT	ULB				Legal case progresses in high court.mediation pending in high court due to lock down.Hon mayor called the residents for a meeting ,but they didnot attend the meeting. Presented the issue in DDC also
3	WS	KWA	Clear water pumping main from WTP to 20 LL OHSR	0.10	0.10	No response for tender calls.To be Carried out with the main work.
				11.01	10.50	

**Kollam**

**Details of KWA Works in Progress**

Sl.No	Sector	Name of Work	Implementing Agency	AS amount in Cr.	Date of Agreement	Period in Month	Scheduled Date of Completion	Expected Date of Completion	Physical Progress (%)	Remarks
1	WS	Construction of weir at Njnkadavu across Kallada river	KWA	25.85	04.06.2020	18	03.11.2021	31.05.2022	1%	CE Irrigation submitted final estimate to MD KWA.Revised AS to be taken and agenda placed in the next SLTC and SHPSC
2	WS	Providing new Water connections with metering system- Phase 2	KWA	7.9	3-1-2020	12	2-1-2021	31.09.2021	60%	Work is in progress
3	WS	Comprehensive WSS to Kollam Municipal Corporation-Design, Construction, Commissioning and maintaining of 100MLD WTP at Vasoorichira.	KWA	57.12	20/12/2018	18	30/3/2020	31.03.2022	38%	Work in progress.
4	WS	Providing new water meter connection in Kollam Corporation 2016-'17	KWA	9.28	10-03-2018	6	04-06-2019	31.08.2021	90%	8709 connectios completed.AS revision approved by 26 th Revised TS issued.
				<b>TOTAL WS</b>						
1	SEW	Sewage Treatment Plant – Zone A1 – Phase 1	KWA	25	28.10.2020	12	27.10.2021	31.03.2022	0%	Agreement executed on 28.10.2020. Demarcation completed on 04.11.2020 .Soil testing completed.Tree committee conducted on 23.01.2021.valuation report
2	SEW	Sewage Treatment Plant – Zone A1 – Phase 2	KWA	6.91	28.10.2020	12	27.10.2021	31.03.2022	0%	
				<b>TOTAL SEW</b>						
				<b>GRAND TOTAL</b>						
				<b>132.06</b>						

## Kollam

### Details of ULB Works in Progress

Sl. No	Sector	Name of Work	Implementing Agency	AS amount	Date of Agreement	Period in Months	Scheduled Date of Completion	Expected Date of Completion	Physical Progress (%)	Financial Progress (D)/(AS)X100	Remarks
1	WS	Rain water harvesting phase I	ULB	2.67	25/1/2019	12	25/1/2020	31.03.2022	2	0.00%	Lack of beneficiaries, beneficiaries to be identified by the corporation.
2	WS	Rain water harvesting phase II	ULB	2.67	25/1/2019	12	25/1/2020	31.03.2022	2	0.00%	
<b>TOTAL WS</b>				5.34						<b>0.00%</b>	
1	SWD	Uliyakovil-Ashtamudi Phase 2	ULB	2.26	31/3/2018	12	30/3/2019	31.10.2021	76	60.19%	Work in progress. Needed revised TS
2	SWD	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase II-Uliakovil Area	ULB	2.278	03-05-2018	11	02-05-2019	30.09.2021	80	17.56%	78% Work completed.
3		Construction of Drains at Various Municipal Corporation Roads/Locations-Phase II-Thangasserry Area		2.463	31/3/2018	12	30/3/2019	30.11.2021	80	34.39%	Revised estimate pending.
4	SWD	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase II-Sakthikulangara Area	ULB	4.792	31/3/2018	12	30/3/2019	31.12.2021	72	49.23%	Work in progress.





