

15 -ാം കേരള നിയമസഭ

4 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 423


23-02-2022 - ൽ മറുപടിയ്ക്ക്

കിഫ്ബി പ്രകാരം രജിസ്ട്രാർ ഓഫീസുകളുടെ നിർമ്മാണം

ചോദ്യം		ഉത്തരം	
ശ്രീ. എൻ.കെ. അക്ബർ		null (ധനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	കിഫ്ബി പദ്ധതി പ്രകാരം സംസ്ഥാനത്ത് എത്ര രജിസ്ട്രാർ ഓഫീസുകളുടെ നിർമ്മാണം നടത്തുന്നുണ്ട്; ആയതിന്റെ വിശദാംശങ്ങളും നിലവിലെ നിർമ്മാണ പുരോഗതിയും ലഭ്യമാക്കാമോ;	(എ)	കിഫ്ബി പദ്ധതി പ്രകാരം സംസ്ഥാനത്തു 52 രജിസ്ട്രാർ ഓഫീസുകളുടെ നിർമ്മാണം നടത്തുന്നുണ്ട്. അവയുടെ വിശദാംശങ്ങൾ അനുബന്ധത്തിൽ കാണാവുന്നതാണ്
(ബി)	ഗുരുവായൂർ അണ്ടത്തോട് സബ് രജിസ്ട്രാർ ഓഫീസിന്റെ നിർമ്മാണം ആരംഭിച്ചിട്ടില്ലാത്തതിന്റെ കാരണം വിശദമാക്കാമോ; പ്രസ്തുത ഓഫീസിന്റെ നിർമ്മാണം എന്നത്തേയ്ക്ക് പൂർത്തീകരിക്കാനാവും എന്ന് വ്യക്തമാക്കാമോ?	(ബി)	കിഫ്ബി, പ്രസ്തുത പദ്ധതിയുടെ നിർമ്മാണത്തിനായി 3.7.2018-ൽ 1.326 കോടി രൂപയുടെ ധനാനുമതി നൽകിയിരുന്നു. തുടർന്ന് പദ്ധതി ടെണ്ടർ ചെയ്യുകയും, നിർമ്മാണവേളയിൽ ഫൌണ്ടേഷൻ ചെയ്യുന്നതിനായി എസ്കൂവേഷൻ നടത്തിയപ്പോൾ സൈറ്റിൽ ലൂസ്സോയിൽ ആണെന്ന് കാണപ്പെടുകയാൽ മണ്ണു പരിശോധന നടത്തുകയും ഫൌണ്ടേഷൻ ഡിസൈനിൽ വ്യതിയാനം ആവശ്യമായി വരികയും ചെയ്തു. അതിനനുസരിച്ച് ഡിസൈൻ/എസ്റ്റിമേറ്റ് എന്നിവ മാറ്റം വന്നതിനാൽ പുതുക്കിയ സാങ്കേതിക അനുമതിയ്ക്കായി TS കമ്മിറ്റി മുമ്പാകെ പുതുക്കിയ ശുപാർശ സമർപ്പിക്കാനുള്ള നടപടികൾ എസ്.പി.വി. ആയ കേരള സ്റ്റേറ്റ് കൺസ്ട്രക്ഷൻ കോർപ്പറേഷൻ നടത്തി വരികയാണ്. സാങ്കേതിക അനുമതി ലഭിക്കുന്ന പക്ഷം പദ്ധതി ടെൻഡർ ചെയ്തു പ്രവർത്തി തുടങ്ങുന്നതിനുള്ള നടപടികൾ SPV ആയ കേരള സ്റ്റേറ്റ് കൺസ്ട്രക്ഷൻ കോർപ്പറേഷൻ സ്വീകരിക്കുന്നതാണ്.

സെക്ഷൻ ഓഫീസർ

Sl.No	Department	Sub project Name	Project Outlay (Rs. in Cr)	SPV	Current Status	LAC	District
1	Registration	Cluster VI - Construction of Sub Registrar offices at 1. Registration Complex, Kozhikode (Mananchira)- 2.767 Cr., 2. Westhill, Kozhikode -1.564 Cr, 3. Thaliparamba-1.212 Cr, - Completed 4. Uliyil-1.360 Cr., 5. Thrikarippur-0.911 Cr., 6. Uduma-1.062 Cr., 7. Mananthavady-1.217 Cr	₹ 10.09	KSCC	Work in progress (Kozhikode (Mananchira) Westhill, Kozhikode,Uliyil, Thrikarippur, Mananthavady, Uduma) Completed - (Taliparamba)	Kozhikode south, Kozhikode North, Thaliparamba, Peravoor, Udma, Trikaripur, Mananthawady	Kozhikode ,Kannur, wayanad,Kasaragod
2		Cluster V - Construction of Sub Registrar office at 1. Azhiyur(Vadakara)-1.103 Cr, 2. Chathamangalm-1.055 Cr, 3. Chelannur-1.103 Cr,- Completed 4. Feroke-1.198 Cr, 5. Nadapuram-1.103 Cr, 6. Naduvanoor-1.112 Cr,- Completed 7. Payyoli-1.152 Cr,- Completed 8. Perambra-1.087 Cr,- Completed 9. Thiruvallloor-1.094 Cr, 10. Vilyappally-1.145 Cr, 11. Thenhipalam-0.735 Cr - Completed	₹ 12.11	KSCC	Completed (Chelannur,Naduvanoor, Payyoli, Perambra, Thenhipalam) Work in progress (Azhiyur(Vadakara), Chathamangalm,Feroke, Nadapuram, Thiruvallloor Vilyappally)	Vadakara, Kunnamangalam, Elathur, Beypore, Nadapuram, Balusseri. Koyilandy,Peramb a, Kuttiady, Kuttiady, Vallikkunnu	Kozhikode, Malappuram
3		CLUSTER IV - Construction of Sub Registrar offices at 1. Akkikavu-0.989Cr,- Completed 2. Andathodu -1.326Cr, 3. Kallettumkara -1.316Cr,- Completed 4. Kunnamkulam -0.989Cr,- Completed 5. Pazhayannur-0.703Cr,- Completed 6. Thriprayar-1.188Cr, 7. Mundur-1.296 Cr, 8. Malappuram-1.287 Cr, 9. Parappanagadi-1.376 Cr, 10. Kuzhalmannam-0.593 Cr, 11. Thrithala-0.97 Cr,- Completed 12. Ottapalam-1.102 Cr,- Completed 13. Cherpulassery-1.10 Cr,- Completed 14. Kuttippuram-1.285 Cr,- Completed 15. Tanur-0.992,- Completed 16. Kalpakanchery-0.881Cr - Completed	₹ 17.39	KSCC	Work completed (Akkikavu, Kallettumkara, Kunnamkulam, Pazhayannur, Thrithala, Ottapalam, Cherpulassery, Kuttippuram, Tanur, Kalpakanchery Work in progress (Thriprayar, Mundur, Malappuram, Kuzhalmannam) TS Stage (Andathodu, Parappanagadi)	Kunnamkulam Guruvayur Chalakkudy Kunnamkulam Chelakkara Nattika Wadakkanchery Malappuram Thirurangady Tanur Kottakkal Tirur Alathur Thrithala Ottappalam Ottappalam	Thrissur, Palakkad,Malappuram
4		Cluster III - Construction of Sub Registrar Offices at 1. Thompramkudy-(Idukki)1.45Cr,- Completed 2. Udumbanchola 1.5 Cr,- Completed 3. Kottayam-7.03 Cr, - 4. Kaduthuruthi -1.33Cr, 5. Chadayamangalam -1Cr, 6. Mararikulam-2.25Cr,- Completed 7. Kothamangalam-2Cr, 8. Kuzhippilly(Vypeen)-1.5Cr, 9. Thodupuzha-1.54Cr - Completed	₹ 18.17	KSCC	Work Completed (Thompramkudy, Udumbanchola, Mararikulam, Thodupuzha) Work in progress (Kottayam ,Kaduthuruthi, Chadayamangalam, Kothamangalam, Kuzhippilly)	Alappuzha Chadayamangalam Kothamangalam Vypin Udumbanchola Udumbanchola Thodupuzha Kaduthuruthy Kottayam	Idukki, Kottayam, Alappuzha,Kollam, Ernakulam
5		CLUSTER II - Construction of Sub Registrar offices at 1. Malayinkeezhu -1.303 Cr, 2. Kanyakulangara-1.133 Cr - Completed 3. Chirayinkeezhu-1.406 Cr, 4. Kanjiramkulam-0.940 Cr - Completed 5. Navaikaulam-1.498 Cr - Completed 6. Thiruvallam-1.548 Cr, 7. Varkkala-1.733 Cr, - Completed 8.Urgent special repair to Attingal Sub Registrar office - 0.454 Cr - Completed	₹ 10.01	KSCC	Work completed (Kanyakulangara, Kanjiramkulam, Navaikaulam, Varkkala, Attingal) Work started (Chirayinkeezhu Thiruvallam) <i>Malayinkeezhu - Work terminated, balance work to be rescheduled. Varkala - To be retendered</i>	Thiruvananthapuram Nedumangad Attingal Kovalam Attingal Thiruvallam Attingal Attingal	Thiruvananthapuram
6		Construction of Registration Complex at Nemom	₹ 20.88	KSCC	Work in progress	Nemom	Thiruvananthapuram



Sl.No	Department	Sub project Name	Project Outlay (Rs. in Cr)	SPV	Current Status	LAC	District
1	Registration	Cluster VI - Construction of Sub Registrar offices at 1. Registration Complex, Kozhikode (Mananchira)- 2.767 Cr., 2. Westhill, Kozhikode -1.564 Cr, 3. Thaliparamba-1.212 Cr, - Completed 4. Uliyil-1.360 Cr., 5. Thrikkariyur-0.911 Cr., 6. Uduma-1.062 Cr., 7. Mananthavady-1.217 Cr	₹ 10.09	KSCC	Work in progress (Kozhikode (Mananchira) Westhill, Kozhikode,Uliyil, Thrikkariyur, Mananthavady, Uduma) Completed - (Thaliparamba)	Kozhikode south, Kozhikode North, Thaliparamba, Peravoor, Udma, Trikkariyur, Mananthavady	Kozhikode ,Kannur, wayanad,Kasaragod
2		Cluster V - Construction of Sub Registrar office at 1. Azhiyur(Vadakara)-1.103 Cr, 2. Chathamangalm-1.055 Cr, 3. Chelannur-1.103 Cr,- Completed 4. Feroke-1.198 Cr, 5. Nadapuram-1.103 Cr, 6. Naduvanoor-1.112 Cr,- Completed 7. Payyoli-1.152 Cr,- Completed 8. Perambra-1.087 Cr,- Completed 9. Thiruvallloor-1.094 Cr, 10. Vilyappally-1.145 Cr, 11. Thenhipalam-0.735 Cr - Completed	₹ 12.11	KSCC	Completed (Chelannur,Naduvanoor, Payyoli, Perambra, Thenhipalam) Work in progress (Azhiyur(Vadakara), Chathamangalm,Feroke, Nadapuram, Thiruvallloor Vilyappally)	Vadakara, Kunnamangalam, Elathur, Beypore, Nadapuram, Balusseri. Koyilandy,Peramb a, Kuttiady, Kuttiady, Vallikkunnu	Kozhikode, Malappuram
3		CLUSTER IV - Construction of Sub Registrar offices at 1. Akkikavu-0.989Cr,- Completed 2. Andathodu -1.326Cr, 3. Kallettumkara -1.316Cr,- Completed 4. Kunnamkulam -0.989Cr,- Completed 5. Pazhayannur-0.703Cr,- Completed 6. Thriprayar-1.188Cr, 7. Mundur-1.296 Cr, 8. Malappuram-1.287 Cr, 9. Parappanagadi-1.376 Cr, 10. Kuzhalmannam-0.593 Cr, 11. Thrithala-0.97 Cr,- Completed 12. Ottapalam-1.102 Cr,- Completed 13. Cherpulassery-1.10 Cr,- Completed 14. Kuttippuram-1.285 Cr,- Completed 15. Tanur-0.992,- Completed 16. Kalpakanchery-0.881Cr - Completed	₹ 17.39	KSCC	Work completed (Akkikavu, Kallettumkara, Kunnamkulam, Pazhayannur, Thrithala, Ottapalam, Cherpulassery, Kuttippuram, Tanur, Kalpakanchery Work in progress (Thriprayar, Mundur, Malappuram, Kuzhalmannam) TS Stage (Andathodu, Parappanagadi)	Kunnamkulam Guruvayur Chalakkudy Kunnamkulam Chelakkara Nattika Wadakkanchery Malappuram Thirurangady Tanur Kottakkal Tirur Alathur Thrithala Ottappalam Ottappalam	Thrissur, Palakkad,Malappuram
4		Cluster III - Construction of Sub Registrar Offices at 1. Thompramkudy-(Idukki)1.45Cr,- Completed 2. Udumbanchola 1.5 Cr,- Completed 3. Kottayam-7.03 Cr, - 4. Kaduthuruthi -1.33Cr, 5. Chadayamangalam -1Cr, 6. Mararikulam-2.25Cr,- Completed 7. Kothamangalam-2Cr, 8. Kuzhippilly(Vypeen)-1.5Cr, 9. Thodupuzha-1.54Cr - Completed	₹ 18.17	KSCC	Work Completed (Thompramkudy, Udumbanchola, Mararikulam, Thodupuzha) Work in progress (Kottayam ,Kaduthuruthi, Chadayamangalam, Kothamangalam, Kuzhippilly)	Alappuzha Chadayamangalam Kothamangalam Vypin Udumbanchola Udumbanchola Thodupuzha Kaduthuruthy Kottayam	Idukki, Kottayam, Alappuzha,Kollam, Ernakulam
5		CLUSTER II - Construction of Sub Registrar offices at 1. Malayinkeezhu -1.303 Cr, 2. Kanyakulangara-1.133 Cr - Completed 3. Chirayinkeezhu-1.406 Cr, 4. Kanjiramkulam-0.940 Cr - Completed 5. Navaikaulam-1.498 Cr - Completed 6. Thiruvallam-1.548 Cr, 7. Varkkala-1.733 Cr, - Completed 8.Urgent special repair to Attingal Sub Registrar office - 0.454 Cr - Completed	₹ 10.01	KSCC	Work completed (Kanyakulangara, Kanjiramkulam, Navaikaulam, Varkkala, Attingal) Work started (Chirayinkeezhu Thiruvallam) <i>Malayinkeezhu - Work terminated, balance work to be rescheduled. Varkkala - To be retendered</i>	Thiruvananthapuram Nedumangad Attingal Kovalam Attingal Thiruvallam Attingal Attingal	Thiruvananthapuram
6		Construction of Registration Complex at Nemom	₹ 20.88	KSCC	Work in progress	Nemom	Thiruvananthapuram

P. J. Prasad
Secretary to the Government