

15 -ാം കേരള നിയമസഭ

4 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത പോദ്യം നം. 504

23-02-2022 - ൽ മറുപടിയ്ക്ക്

പാറശ്ശാല മണ്ഡലത്തിലെ കിഫ്ബി പ്രവൃത്തികൾ

പോദ്യം		ഉത്തരം	
ശ്രീ സി കെ ഹരീന്ദ്രൻ		Shri K N Balagopal (ധനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	പാറശ്ശാല നിയോജകമണ്ഡലത്തിൽ നിലവിൽ കിഫ്ബി ഫണ്ട് ഉപയോഗിച്ച് നടത്തി വരുന്ന പ്രവൃത്തികൾ ഏതൊക്കെ എന്ന് വകുപ്പ് തിരിച്ച് വ്യക്തമാക്കാമോ;	(എ)	പാറശ്ശാല നിയോജക മണ്ഡലത്തിൽ നിലവിൽ കിഫ്ബി ഫണ്ട് ഉപയോഗിച്ച് നടത്തി വരുന്ന പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	മേൽപ്പറഞ്ഞ പ്രവൃത്തികൾക്ക് അനുവദിച്ചിട്ടുള്ള തുക എത്രയെന്നും പ്രവൃത്തികളുടെ നിർവ്വഹണ ഏജൻസികൾ ഏതൊക്കെയാണെന്നും പദ്ധതികളുടെ നിലവിലെ പ്രവർത്തന പുരോഗതിയും വ്യക്തമാക്കാമോ;	(ബി)	മേൽപ്പറഞ്ഞ പ്രവൃത്തികൾക്ക് അനുവദിച്ചിട്ടുള്ള തുക എത്രയെന്നും, പ്രവൃത്തികളുടെ നിർവ്വഹണ ഏജൻസികൾ ഏതൊക്കെയെന്നും, പദ്ധതികളുടെ പ്രവർത്തന പുരോഗതിയും അനുബന്ധത്തിൽ ഉൾപ്പെടുത്തിയിട്ടുണ്ട്.
(സി)	പ്രസ്തുത മണ്ഡലത്തിൽ കില നിർവ്വഹണ ഏജൻസിയായിട്ടുള്ള 5 സ്കൂളുകളുടെ നിർമ്മാണം, തീരദേശ വികസന കോർപ്പറേഷൻ നിർവ്വഹണ ഏജൻസിയായിട്ടുള്ള പനച്ചമുക്ക് മത്സ്യ മാർക്കറ്റ് നവീകരണം എന്നീ കിഫ്ബി പ്രവൃത്തികൾ നാളിതുവരെ ആരംഭിച്ചിട്ടില്ല എന്ന വിവരം ശ്രദ്ധയിൽപ്പെട്ടിട്ടുണ്ടോ; പ്രസ്തുത പ്രവൃത്തികൾ എത്രയും വേഗം ആരംഭിക്കുന്നതിനുള്ള നടപടികൾ സ്വീകരിക്കാമോ?	(സി)	പ്രസ്തുത മണ്ഡലത്തിൽ കില നിർവ്വഹണ ഏജൻസിയായിട്ടുള്ള 5 സ്കൂളുകളിൽ ഒരു സ്കൂളിന്റെ നിർമ്മാണം നടന്നുവരുന്നു. അവശേഷിക്കുന്ന 4 സ്കൂളുകളിൽ രണ്ടെണ്ണം റീ-ടെൻ്റർ ചെയ്യുന്നതിനും, ഒരേണ്ണം ഡി.എസ്.ആർ 2018 പ്രകാരം എസ്റ്റിമേറ്റ് പുതുക്കുന്നതിനുമുള്ള നടപടികൾ കില സ്വീകരിച്ചു വരുന്നു. കൂടാതെ, ഒരു സ്കൂളിന്റെ ടെൻ്റർ അംഗീകരിച്ച് ഡ്രോയിംഗ് അംഗീകരിക്കുന്നതിനുള്ള നടപടി സ്വീകരിച്ചുവരുന്നു. തീരദേശ വികസന കോർപ്പറേഷൻ നിർവ്വഹണ ഏജൻസിയായിട്ടുള്ള പനച്ചമുക്ക് മത്സ്യ മാർക്കറ്റ് നവീകരണത്തിന് കിഫ്ബി ധനാനുമതി നൽകിയെങ്കിലും പഞ്ചായത്ത് മുഖേനയുള്ള ഡിമോളിഷൻ നടത്തുവാൻ കാലതാമസം നേരിടുകയും അതുകൊണ്ടു തന്നെ എഗ്രിമെന്റ് റദ്ദു ചെയ്യുകയും ചെയ്തു. നിലവിൽ ഡിമോളിഷൻ പൂർത്തിയാക്കിയിട്ടുണ്ട്. ഡി.എസ്.ആർ 2018 പ്രകാരമുള്ള പുതുക്കിയ എസ്റ്റിമേറ്റ് കിഫ്ബിയിൽ പരിശോധനയിലാണ്. ആയത് നിലവിലെ ചട്ടങ്ങൾക്കും ഉത്തരവുകൾക്കും വിധേയമായി തൃപ്തികരമാകുന്ന പക്ഷം അംഗീകാരം നൽകി തുടർനടപടികൾ സ്വീകരിക്കുന്നതാണ്.

ANNEXURE I

Sl. No.	Department	Project Code	Sub Project Name	Project Outlay (Rs. In Crore)	SPV Name	Current Status	Work Status
1	PWD	PWD001-06	Construction of Kudiveettilkadavu Bridge in Thiruvananthapuram District	₹ 12.35	KRFB	Proceedings issued vide Order No. APR-1/76/2017/KIIFB Dated 21.08.2017	LA in progress
2	PWD	PWD008-01	Construction of Neyyattinkara Mullaravila Aayayil Bridge in Thiruvananthapuram District Approved on 07.11.2019 - for 20.06 Cr	₹ 20.06	KRFB	CA amount old: 14.50Cr Observations of Non-compliance sent to SPV on 09/07/19 Reply to Non compliance sent to CMD on 13/05/2019 Non compliance sent to Spv in DDFS on 26/03/19 TAR send to KRFB on 19/08/18 New DPR (Hard copy) received on 17.07.2018 (14.50 cr) Reinvestigation work in progress.	KIIFB Approved
3	PWD	PWD004-75	Amaravila- Ottasekaramangalam Road	₹ 26.97	KRFB	Work in progress Proceedings issued vide Order No. APR-1/174/2017/KIIFB Dated 19.09.2017.	Work in progress
4	General Education	GED005-12	PPE Mission- Upgradation of one school in each constituency - Trivandrum District-Phase 2 Marayamuttam Govt. H.S.S (Parassala Constituency) 5Cr	₹ 5.00	KITE	Work Completed	Work Completed
5	PWD	PWD001-29	Construction of Kumbichalkadavu Bridge across Karippayar in Parassala Constituency in Trivandrum District	₹ 21.24	KRFB	Proceedings issued vide Order No. APR-3/337/2017/KIIFB dtd 01.01.2018	Work in progress
6	PWD	PWD013-05	Improvements to Hill Highway between kallikadu to Parasala in Thiruvananthapuram District.	53.84 (Phase 1)	KRFB	Work in progress TS before 03.03.2018 as per KRFB. KIIFB Approval Granted proceedings issued vide order no:APR-1/35/2018/KIIFB dated 20/01/18	Work in progress
	PWD	PWD013-05		54.907 (Phase 2)	KRFB	Proceedings issued vide Order No. PWD013-05-PA-01 dtd 30.06.2018	Work in progress
7	PWD	PWD013-20	Improvements of Hill Highway Kollayil(challimukku)-Palode,Vithura-Iruthalamoola, Aryanad-kallickadu Thiruvananthapuram dist	₹ 54.72	KRFB	Work Started Proceedings issued vide Order No.PWD013-20-PA-01 dated 26.05.2018.	Work in progress
8	General Education	GED008-59	Thiruvananthapuram Phase-3 Cluster-1 GHSS Neyyardam Rs. 3Cr (Parassala Constituency)	₹ 3.00	KITE	work completed	work completed

9	PWD	PWD015-52	Improvements to Amaravila Karakkonam - Kalingunada Arattukuzhi - Koothali - Koottappu - Shooravakkanai Road in Thiruvananthapuram District	₹ 90.93	KRFB	Reply to Non - compliance forwarded to CMD on 06/01/2020 Non - compliance forwarded to SPV on 05/11/2019 Reply sent to CMD on 15/10/2019 Reply received by mail sent to CMD on 23/09/19 Note submitted to SPV on 16/09/19, based on meeting estimate has to be split up Reply sent to CMD on 20/08/19/ DDFS 24/08/19 observations sent to SPV on 27/07/19 TAR reply sent to CMD on 18/07/19 TAR & site visit observation sent to spv on 02/04/2019	KIIFB Approved
10	PWD	PWD015-71	KIIFB 2017-18-Upgradation of Pasuvannara-Aruvikkara-Keezharoor Ring road	₹ 19.75	KRFB	KIIFB Approved 14th EC	KIIFB Approved
11	Fisheries & Ports	FSH003-01	Strengthening of fish marketing Infrastructure in Thiruvananthapuram District - Phase I Panachamoodu Market (4.62 Cr)	₹ 4.62	KSCADC	Panachamoodu Fish Market- Civil works - Agreed Amount - 3.76 Cr ; Old building to be demolished. Permission not granted from Panchayath authorities. Follow up action being taken.	Contract cancelled due to delay in the stage of demolition by Panchayath. Now, demolition completed. Revision proposal submitted to KIIFB as per DSR 2018 which is under process in KIIFB
12	Health & Family Welfare	HF002-20	Development of Taluk Hospital Parassala	₹ 32.27	KITCO	Site Handed over on 11.10.2021, Work progressing at site.Piling work started	Work in progress
13	General Education	GED006-01	Thiruvananthapuram Cluster 1 Govt.V.H.S.S & H.S.S Parassala(Parassala - 2,97,74,545)	₹ 2.97	KILA	KIIFB Approved	Revision of estimate as per DSR 2018 under process
14	General Education	GED003-02	Trivandrum - Cluster 2 1. Govt HSS Mylachal (Parassala - Rs. 99,98,504) 2. Govt. HSS Keezharoor (Parassala - Rs. 99,96,462) 3. Govt. HSS Anavoor (Parassala - Rs. 99,99,235) 4. MKM Govt. HSS Dhanuvachapuram (Parassala - Rs. 99,99,984)	₹ 4.00	KILA	Work Awarded	1. Tender accepted. Approval of drawing under process. 2. First floor construction in progress. 3. Termination of contractor by the SPV under process 4. Termination of contractor by the SPV under process
15	Labour	LBR002-01	Upgradation of ITI Dhanuvachapuram	₹ 11.36	KASE	Work in progress	Work in progress


 മെമ്പർമാർക്ക് വിവരങ്ങൾ